

24485885

STANDARD DISTRIBUTION LIST FOR DESIGN REVIEW SCHEDULE

MRTC

K. Murthy
J. Ball
J. Monsees
R. Cooper
D. Tallett
R. Johnson

G. Cofer
B. Armento
E. Bencze
R. Desimone
F. Fortunato
S. Johnson
D. Logan
K. Sain
A. Smithsuvan
A. Kohan

D. Walker

A. Dale
J. N. Brown
M. Burgess
T. Eng
T. McCranie
D. Mohapatra
B. Hanlon
M. Ingram

A. Sanderson
K. Garms
R. Vaughn

T. Cook
R. Shirley
M. Tait
R. Gonzales

TSD

W. Rhine

B.J. Hanson

J. Christiansen
J. Kirinich
B. Brown
P. Schneider

J. Crawley
D. Low
M. Merrick
J. Shah
R. Thakarar

V. Marshall

J. Sandberg
M. Becher

H. Storey

S. Louis

K. Budds
B. Urban

OTHER

Les Elliott (BAH)
M. L. Polacek (PDCD) (2)
Bruce Rollo (CBE)
A. Albasia (DOT)
D. Waters (Waters Cons)

DCC (2)

SNT7530

MTA LIBRARY
S.C.R.T.D. LIBRARY



MEMORANDUM

DATE: March 2, 1989
TO: Distribution
FROM: T. W. Cook *TWC*
SUBJECT: Design Review Schedule
FILE: S200X082

Subject schedule is attached.

This schedule will be distributed the 1st of each month and only a cover letter and the page that has a change will be issued upon a contract change.

This new schedule is formatted in contract order, not in date order. Please review carefully and note new and upcoming assigned review dates. Changes from previous editions of this schedule will be noted by an asterisk.

The Design Review meeting date shown in this weekly Design Review schedule is for planning and scheduling purposes only. The Design Review meeting notice letter showing date, time, place, and agenda is the only official notice of the meeting.

Project Managers/Engineers, please notify Tom Cook (Ext. 7118) of any change in dates to this schedule.

TWC:pg/srt

Attachment

DESIGN REVIEW SCHEDULE
MOS-1 CONTRACTS

03/01/89

<u>CONTRACT</u>	<u>SUBJECT</u>	<u>REVIEW POINT</u>	<u>SPEC/DWG. SUBMITTAL</u>	<u>DISTRIBUTE</u>	<u>COMMENTS DUE</u>	<u>MEETING NOTICE AND AGENDA</u>	<u>MEETING DATE</u>	<u>MRTC CHAIRMAN</u>	<u>PROJ. MGR./ENG.</u>
A112	Main Shop Bldg. Redesign to Inc. RCC	Final		Contract Awarded	09/10/87			Murthy	Cofer
A115	Yard Storage Area	Final		Contract Awarded	11/19/87			Murthy	Cofer/ Johnson
*A116	Yard Security Fencing	Final	07/24/89	Scheduled for Advertisement	07/28/89			Murthy	Cofer
A117	Yard Lighting	100%	05/29/89	(Re-scheduled for Advertisement	06/01/89)			Murthy	Smithsuvan
A121	Maintenance-of- Way Bldg.	Final		Contract Awarded	01/08/87			Cofer	Shah
A130	Yard Leads Realignment	Final		Contract Awarded	06/09/88			Murthy	Ghadiali
A132	Denny's Demo Spec/Dwg	Final		Contract Deleted per SCCB Meeting	03/13/87			Murthy	Cofer
A134	Brewery Demo Spec/Dwg	Final		Contract Awarded	04/23/87			Murthy	Cooper
A135	Union Station Stage I	Final		Contract Awarded	05/26/88			Murthy	Cooper
*A136	Union Station Stage II	Final	06/28/89	06/31/89	(Scheduled for Advertisement	08/24/89)	07/27/89	Murthy	Cooper

*Changed Since Last Printing
03/01/89

DESIGN REVIEW SCHEDULE
MOS-1 CONTRACTS

03/01/89

<u>CONTRACT</u>	<u>SUBJECT</u>	<u>REVIEW POINT</u>	<u>SPEC/DWG. SUBMITTAL</u>	<u>DISTRIBUTE</u>	<u>COMMENTS DUE</u>	<u>MEETING NOTICE AND AGENDA</u>	<u>MEETING DATE</u>	<u>MRTC CHAIRMAN</u>	<u>PROJ. MGR./ENG.</u>
A141	Line: Union Station To 5th/Hill Civic Center Stage I and Excavation Part I & II	Final		Contract Awarded	02/26/87.			Murthy	Ghadiali
A145	5th/Hill Stage I Dwg's/Spec's	Final		Contract Awarded	02/26/87.			Murthy	Ghadiali
A146	Line: 5th/Hill to 7th/Flower	Final.		Contract Awarded	03/12/87			Murthy	Ghadiali
*A147	Civic Center Station Stage II Dwg's Only	Final	02/13/89	02/15/89	(Scheduled for Advertisement 09/19/89)		03/22/89	Murthy	Cooper
A149	Vault Relocation 5th/Hill and Util. Rearrangement	Final		Combined with Contract A145	Contract Awarded 02/26/87			Murthy	Ghadiali
A157	5th/Hill, Stage II Dwg's Only	100%	04/30/89				06/01/89	Murthy	Cooper
A161	7th/Flower Utility Relocation	Final		Contract Awarded	01/12/87			Cooper	
A165	7th/Flower MRT/LRT Stage I Redesign	Final		Contract Awarded	12/17/87			Murthy	Cooper
A167	7th/Flower MRT/LRT Stage II	Final	11/23/88	Advertised for Bid	11/28/88			Murthy	Cooper
A171	Wilshire/Alvarado Line	Final		Contract Awarded	01/08/87			Murthy	

*Changed Since Last Printing
03/01/89

SERIAL LIBRARY

DESIGN REVIEW SCHEDULE
MOS-1 CONTRACTS

03/01/89

<u>CONTRACT</u>	<u>SUBJECT</u>	<u>REVIEW POINT</u>	<u>SPEC/DWG. SUBMITTAL</u>	<u>DISTRIBUTE</u>	<u>COMMENTS DUE</u>	<u>MEETING NOTICE AND AGENDA</u>	<u>MEETING DATE</u>	<u>MRTC CHAIRMAN</u>	<u>PROJ. MGR./ENG.</u>
A172	Bambi Demo Spec & Dwg.	Final		Contract Awarded	12/11/86			Murthy	
A173	Demolition Spec & Dwg.	Final		Contract Awarded	12/11/86			Murthy	
A175	Station Stage I	Final		Contract Awarded	06/25/87			Murthy	
A185	Stage I & II Sitework	100%	02/10/86					Murthy	
A186	Landscaping	100%	02/10/86					Murthy	
*A187	Station Stage II	Final	03/15/89	03/20/89			04/14/89	Murthy	Johnson
			(Scheduled for Advertisement 07/24/89)						
A610	Trackwork	Final		Contract Awarded	11/19/87			Murthy	Cofer/ Johnson
				(Combined with Contract A115)					
A612	Contact Rail Procurement	Final		Contract Awarded	04/14/88			Dale	Burgess
615	Coverboard Procurement	Final		Contract Awarded	08/11/88			Dale	Burgess
A616	D. F. Rail Fastener Procurement	Final		Contract Awarded	07/23/87			Murthy	Johnson
A620	Auto. Train Control	Final		Contract Awarded	11/12/87			Dale	Patel
A630	Traction Power Substation Equipment Procurement	Final		Contract Awarded	09/08/88			Dale	Burgess
A631	Traction Power Installation	Final		Advertised for Bid	12/01/88			Dale	Burgess

*Changed Since Last Printing
03/01/89

DESIGN REVIEW SCHEDULE
MOS-1 CONTRACTS

03/01/89

<u>CONTRACT</u>	<u>SUBJECT</u>	<u>REVIEW POINT</u>	<u>SPEC/DWG. SUBMITTAL</u>	<u>DISTRIBUTE</u>	<u>COMMENTS DUE</u>	<u>MEETING NOTICE AND AGENDA</u>	<u>MEETING DATE</u>	<u>MRTC CHAIRMAN</u>	<u>PROJ. MGR./ENG.</u>
A640	Communications	Final		Contract Awarded	06/09/88			Dale	Blakesley
A650	Passenger Vehicle	Final		Contract Awarded	04/28/88			Dale	McCranie
H840	Fare Collection LACTC (Barrier Free)	Final		Awarded	12/11/87			Huband (LACTC)	Brown
A660	Fare Collection (Ind. Review)	100%		Document Stored.				Dale	Brown
*A671	Locomotive (Unimog)	100%		Scheduled for Advertisement	06/29/89			Murthy	Wasz
*A680	Operational Graphics	Final		Scheduled for Advertisement	10/30/89			Dale	Brown
A710	Escalators for MOS-1	Final		Contract Awarded	09/26/88 (See Note on A-720)			Murthy	Desmonie
A720	Elevators for MOS-1	Final		Combined with Contract A-710	(07/22/88)			Murthy	Desmonie
A732	Wheel Truing Machine Procurement	Final		Contract Awarded	07/28/88			Murthy	Brown
A740	Ventilation Equipment	Final		Contract Awarded	02/11/88			Murthy	Sain/ Bencze
A745	TPSS Air Handling Equipment	Final		Contract Awarded	01/28/88			Murthy	Sain/ Bencze
*A760	Signage & Graphics	Final		Scheduled for Advertisement	10/30/89			Murthy	Desmonie
A795	Uninterruptible Power Supply	Final		Contract Awarded	07/14/88			Murthy	Smithsuvan

*Changed Since Last Printing
03/01/89

DESIGN REVIEW SCHEDULE
MOS-2 CONTRACTS

03/01/89

<u>CONTRACT</u>	<u>SUBJECT</u>	<u>REVIEW POINT</u>	<u>SPEC/DWG. SUBMITTAL</u>	<u>DISTRIBUTE</u>	<u>COMMENTS DUE</u>	<u>MEETING NOTICE AND AGENDA</u>	<u>MEETING DATE</u>	<u>MRTC CHAIRMAN</u>	<u>PROJ. MGR./ENG.</u>
*B-330 (SB-1995)	Partial Line Sec. Univ. City to No. Hollywood	85%	05/19/89	05/22/89	06/02/89	06/05/89	06/09/89	Murthy	Tallett

S.C.R.T.D. LIBRARY

STANDARD DISTRIBUTION LIST FOR DESIGN REVIEW SCHEDULE

MRTC

K. Murthy
J. Monsees
R. Cooper
D. Tallett

G. Cofer
B. Armento
E. Bencze
F. Fortunato
S. Johnson
R. Keenan
D. Logan
K. Sain
A. Smithsuvan
A. Kohan

D. Walker

A. Dale
J. N. Brown
M. Burgess
T. Eng
T. McCranie
D. Mohapatra
B. Hanlon
M. Ingram

T. Cook
R. Shirley
M. Tait
R. Gonzales

A. Sanderson
K. Garms
R. Vaughn

TSD

W. Rhine

B.J. Hanson

J. Christiansen
J. Kirinich
B. Brown
P. Schneider

J. Crawley
D. Low
M. Merrick
J. Shah
R. Thakarar

V. Marshall

J. Sandberg
M. Becher

H. Storey

S. Louis

K. Budds

B. Urban?

Planning 5th fl

OTHER

Les Elliott (BAH)
M. L. Polacek (PDCD) (2)
Bruce Rollo (CBE)
A. Albasia (DOT)
D. Waters (Waters Cons)

DCC (2)



MEMORANDUM

DATE: January 10, 1989
TO: Distribution
FROM: T. W. Cook *TWC*
SUBJECT: Design Review Schedule
FILE: S200X082

Subject schedule is attached.

This schedule will be distributed the 1st of each month and only a cover letter and the page that has a change will be issued upon a contract change.

This new schedule is formatted in contract order, not in date order. Please review carefully and note new and upcoming assigned review dates. Changes from previous editions of this schedule will be noted by an asterisk.

The Design Review meeting date shown in this weekly Design Review schedule is for planning and scheduling purposes only. The Design Review meeting notice letter showing date, time, place, and agenda is the only official notice of the meeting.

Project Managers/Engineers, please notify Tom Cook (Ext. 7118) of any change in dates to this schedule.

TWC:pg/srt

Attachment

DESIGN REVIEW SCHEDULE
MOS-1 CONTRACTS

01/10/89

<u>CONTRACT</u>	<u>SUBJECT</u>	<u>REVIEW POINT</u>	<u>SPEC/DWG. SUBMITTAL</u>	<u>DISTRIBUTE</u>	<u>COMMENTS DUE</u>	<u>MEETING NOTICE AND AGENDA</u>	<u>MEETING DATE</u>	<u>MRTC CHAIRMAN</u>	<u>PROJ. MGR./ENG.</u>
A112	Main Shop Bldg. Redesign to Inc. RCC	Final		Contract Awarded	09/10/87			Murthy	Cofer
A115	Yard Storage Area	Final		Contract Awarded	11/19/87			Murthy	Cofer/ Johnson
A117	Yard Lighting	100%		(Re-scheduled for Advertisement	06/01/89)			Murthy	Smithsuvan
A121	Maintenance-of- Way Bldg.	Final		Contract Awarded	01/08/87			Cofer	Shah
A130	Yard Leads Realignment	Final		Contract Awarded	06/09/88			Murthy	Ghadiali
A132	Denny's Demo Spec/Dwg	Final		Contract Deleted per SCCB Meeting	03/13/87			Murthy	Cofer
A134	Brewery Demo Spec/Dwg	Final		Contract Awarded	04/23/87			Murthy	Cooper
A135	Union Station Stage I	Final		Contract Awarded	05/26/88			Murthy	Cooper
A136	Union Station Stage II	100%	TBD					Murthy	Cooper
A141	Line: Union Station To 5th/ Hill Civic Center Stage I and Excavation Part I & II	Final		Contract Awarded	02/26/87.			Murthy	Ghadiali
A145	5th/Hill Stage I Dwg's/Spec's	Final		Contract Awarded	02/26/87.			Murthy	Ghadiali

*Changed Since Last Printing
01/10/89

DESIGN REVIEW SCHEDULE
MOS-1 CONTRACTS

01/10/89

<u>CONTRACT</u>	<u>SUBJECT</u>	<u>REVIEW POINT</u>	<u>SPEC/DWG. SUBMITTAL</u>	<u>DISTRIBUTE</u>	<u>COMMENTS DUE</u>	<u>MEETING NOTICE AND AGENDA</u>	<u>MEETING DATE</u>	<u>MRTC CHAIRMAN</u>	<u>PROJ. MGR./ENG.</u>
A146	Line: 5th/Hill to 7th/Flower	Final		Contract Awarded	03/12/87			Murthy	Ghadiali
*A147	Civic Center Station Stage II Dwg's Only	100%	04/17/89	01/08/88	SCHEDULED FOR BID 4-21-89			Murthy	Ghadiali
A149	Vault Relocation 5th/Hill and Util. Rearrangement	Final		Combined with Contract A145	Contract Awarded 02/26/87			Murthy	Ghadiali
A157	5th/Hill, Stage II Dwg's Only	100%	TBD					Murthy	Ghadiali
A161	7th/Flower Utility Relocation	Final		Contract Awarded	01/12/87			Cooper	
A165	7th/Flower MRT/LRT Stage I Redesign	Final		Contract Awarded	12/17/87			Cooper	Keenan
A167	7th/Flower MRT/LRT Stage II	Final	11/23/88	Advertised for Bid	11/28/88			Cooper	Keenan
A171	Wilshire/Alvarado Line	Final		Contract Awarded	01/08/87			Murthy	
A172	Bambi Demo Spec & Dwg.	Final		Contract Awarded	12/11/86			Murthy	
A173	Demolition Spec & Dwg.	Final		Contract Awarded	12/11/86			Murthy	
A175	Station Stage I	Final		Contract Awarded	06/25/87			Murthy	

*Changed Since Last Printing
01/10/89

S.C.A.T.D. LIBRARY

DESIGN REVIEW SCHEDULE
MOS-1 CONTRACTS

01/10/89

<u>CONTRACT</u>	<u>SUBJECT</u>	<u>REVIEW POINT</u>	<u>SPEC/DWG. SUBMITTAL</u>	<u>DISTRIBUTE</u>	<u>COMMENTS DUE</u>	<u>MEETING NOTICE AND AGENDA</u>	<u>MEETING DATE</u>	<u>MRTC CHAIRMAN</u>	<u>PROJ. MGR./ENG.</u>
A185	Stage I & II Sitework	100%	02/10/86					Murthy	
A186	Landscaping	100%	02/10/86					Murthy	
A187	Station Stage II	100%	TBD					Murthy	Cofer
A610	Trackwork	Final			Contract Awarded 11/19/87 (Combined with Contract A115)			Murthy	Cofer/ Johnson
A612	Contact Rail Procurement	Final			Contract Awarded 04/14/88			Dale	Burgess
615	Coverboard Procurement	Final			Contract Awarded 08/11/88			Dale	Burgess
A616	D. F. Rail Fastener Procurement	Final			Contract Awarded 07/23/87			Murthy	Johnson
A620	Auto. Train Control	Final			Contract Awarded 11/12/87			Dale	Patel
A630	Traction Power Substation Equipment Procurement	Final			Contract Awarded 09/08/88			Dale	Burgess
A631	Traction Power Installation	Final			Advertised for Bid 12/01/88			Dale	Burgess
A640	Communications	Final			Contract Awarded 06/09/88			Dale	Blakesley
A650	Passenger Vehicle	Final			Contract Awarded 04/28/88			Dale	McCranie
H840	Fare Collection LACTC (Barrier Free)	Final			Awarded 12/11/87			Huband (LACTC)	Brown

*Changed Since Last Printing
01/10/89

DESIGN REVIEW SCHEDULE
MOS-1 CONTRACTS

01/10/89

<u>CONTRACT</u>	<u>SUBJECT</u>	<u>REVIEW POINT</u>	<u>SPEC/DWG. SUBMITTAL</u>	<u>DISTRIBUTE</u>	<u>COMMENTS DUE</u>	<u>MEETING NOTICE AND AGENDA</u>	<u>MEETING DATE</u>	<u>MRTC CHAIRMAN</u>	<u>PROJ. MGR./ENG.</u>
A660	Fare Collection (Ind. Review)	100%		Document Stored.				Dale	Brown
A680	Operational Graphics	Final		Scheduled for Advertisement	03/27/89			Dale	Brown
A710	Escalators for MOS-1	Final		Contract Awarded	09/26/88 (See Note on A-720)			Murthy	Keenan
A720	Elevators for MOS-1	Final		Combined with Contract	A-710 (07/22/88)			Murthy	Keenan
A732	Wheel Truing Machine Procurement	Final		Contract Awarded	07/28/88			Murthy	Brown
A740	Ventilation Equipment	Final		Contract Awarded	02/11/88			Murthy	Sain/ Bencze
A745	TPSS Air Handling Equipment	Final		Contract Awarded	01/28/88			Murthy	Sain/ Bencze
A760	Signage & Graphics	Final		Scheduled for Advertisement	3/10/89			Murthy	Keenan
A795	Uninterruptible Power Supply	Final		Contract Awarded	07/14/88			Murthy	Smithsuvan

*Changed Since Last Printing
01/10/89

DESIGN REVIEW SCHEDULE
MOS-2 CONTRACTS

01/10/89

<u>CONTRACT</u>	<u>SUBJECT</u>	<u>REVIEW POINT</u>	<u>SPEC/DWG. SUBMITTAL</u>	<u>DISTRIBUTE</u>	<u>COMMENTS DUE</u>	<u>MEETING NOTICE AND AGENDA</u>	<u>MEETING DATE</u>	<u>MRTC CHAIRMAN</u>	<u>PROJ. MGR./ENG.</u>
B-330 (SB-1995)	Partial Line Sec. Univ. City to No. Hollywood	60%	02/01/89	02/02/89	02/22/89	02/27/89	03/01/89	Murthy	Tallett

S. L. ...