



April 26, 2024

TO: DISTRIBUTION

FROM: ALBERT SOLIZ,
DEPUTY EXECUTIVE OFFICER,
PROJECT MANAGER

SUBJECT: DIVISION 20 PORTAL WIDENING
QUARTERLY PROJECT STATUS REPORT
FY24 Q3, MARCH 2024

Enclosed herewith is the Quarterly Project Status Report for the Division 20 Portal Widening Turnback Project. This report contains the Los Angeles County Metropolitan Transportation Authority's (LACMTA) representation of the Division 20 Portal Widening Turnback Project status for the period ending March 31st, 2024.

If you have any questions regarding this report or its supporting information, please contact Alexander Lampros, Senior Director, Program Control at (213) 407-0978.

Enclosure

Division 20 Portal Widening Turnback Project

QUARTERLY PROJECT STATUS REPORT



March 2024

TABLE OF CONTENTS

Project Overview 3

Executive Summary 4

 Project Scope 8

 Risk and Management Issues..... 9

 Construction Progress Photos 10

Project Status 17

 Project Schedule..... 17

 Project Summary Schedule 18

 Planned vs. Actual Progress..... 19

 Key Activities and Milestones Six-Month Look Ahead 20

 Critical Path 21

 Risk Management Narrative 22

 Project Cost 23

 Project Cost Status & Analysis 23

 Cost Contingency Drawdown & Analysis..... 24

 Summary of Construction Contract Modifications..... 25

Financial/Grant 26

Project Staffing 27

Quality Assurance Report 30

Environmental 31

Appendix 32

 Chronology of Events.....32

PROJECT OVERVIEW

Project Background

Per the project's Full Funding Grant Agreement (FFGA) for Section 1 of the Westside Purple Line Extension (WPLE), Metro is obligated to operate service at four-minute headways on the future Metro Purple Line. As a result of reduced headways, Metro will need to coordinate headways for Purple and Red Lines in the shared trunk portion of the tunnel system from Wilshire Vermont Station through 7th and Metro and Union Station.

Currently, the Metro Red/Purple Line trains "turn-back" at Union Station, reversing direction from east to west. The current minimum headway that can be achieved at Union Station is approximately four-minute service for combined Purple/Redline service (or seven-and-a-half minutes on the branches), but that will become impracticable and less efficient once the Westside Purple Line Extension begins operating and more trains are using the same tracks.



At present, non-revenue Metro B (Red)/ D (Purple) Line trains proceed south of Union Station and through the portal just south of the US 101 Freeway before entering a complex set of switches in the Division 20 rail yard. To increase train speeds and ensure the reliability of operations, the existing tunnel portal must be widened to accommodate additional tracks and switches that diverge to become the turnback and yard leads.

The trackwork at the portal will be reconfigured to connect to new storage tracks to the south and west side of the yard. The reconfiguration of the yard will not preclude a potential future revenue station at 6th Street. Construction and pre-revenue testing of the portal widening and turnback facility must be completed before WPLE Section 1 opens for revenue service.

EXECUTIVE SUMMARY

Metro awarded the Division 20 Portal Widening Turnback Facility Contract C1136 on February 25, 2020, and issued Notice to Proceed (NTP) on April 8th, 2020. Contract C1136 is a Design Bid-Build (DBB) contract with a 52-month forecast for construction.

Status through March 2024:

Division 20 Portal Widening Turnback Facility overall project progress is 62%. Project commitments and expenditures through December 2023 indicate that the current budget does not require increasing contract modification authority for the next reporting period.

The project's current substantial completion forecast is at the end of Spring of 2026, in addition, the project schedule continues to be developed as the project team is working with the contractor to finalize an updated schedule and in coordination with the completion of Westside Purple Line Extension Section 1 (PLE1). The project team continues to work with Tutor Perini to update the schedule, and to review mitigation opportunities in-order to improve the schedule and reduce impacts to the project budget.

Current Quarterly Accomplishments

Viertel Site

- Fine Grade started and completed.
- ETS Ductbank excavated, installed and backfilled.
- Light pole excavation started and completed.
- U/G Comm Power and Tel Conduits excavated, installed and backfilled.

Tracks

- Installation of AL DF Tracks - Cutover 2a finished.

Jackson St (Partial Vacated, Split)

- excavated, installed and backfill of lighting DB across Jackson St to North Yard and at south side of Jackson St finished.

Portal Area

- Pour of Cable Box Deck at West Cable Trench Ext at Sec 3/Seg 2 completed.
- Installation of Cable Trough at West Sec1 completed.
- Set Embed for Exit Stairs Support Posts at West Sec1.
- Removed SOE Piles/Tiebacks down to 20 ft below (5' interval) at East Sec1/Seg1
- LFAT/SFAT Tests for Fiber Optic - Early Backbone Fiber (CF-01 and CF-25) completed.
- Pull 34.5 K Trainway feeder from DWP to POC at Tunnel & Splice started and completed.

Current Quarterly Accomplishments – cont'd

North Storage Yard

TP/CS/Power/ETS:

- Pulling TP cables from switch assemblies to the track was started and finished.
- Pulling TP cables and terminating switch assemblies in sections B, C, D, and E was started and finished.
- Pulling TC/power cables from the bungalow to devices is ongoing.
- Excavation, installation, and backfilling of TP-7/14 manholes and Line Section 1 - X8 after YL down were finished.
- Excavation, installation, and backfilling of TP-7/14 manholes and Line Section 2 - X8 during TD off were completed.

Lighting:

- Installing lighting UPS equipment in the North Yard was started and completed.
- Pulling lighting cables in the North Yard in areas YDS-D4, covering sections S11 to S16, has started.
- Pulling lighting cables in the North Yard in areas YDS-B1, covering sections S11 to S16, is in progress.

Communication (N211/311):

- Pulling fiber optic cables from the Yard Tower to CIC #1-5 in the North Yard is ongoing.
- Installation of fiber optic innerduct in the North Yard was finished.

Bungalow C:

- Terminating the HVAC system at Bungalow C was started and finished.
- Pulling YCS/TCC cables at Bungalow C is ongoing.
- Setting TC/Comm/signal equipment in Bungalow C was started and completed.
- Termination of the fire suppression system at Bungalow C was completed.

Cutover 12/Stage 8/MS 7 - New North Yard Tracks S11-12:

- Modifying TC/comm/signal systems at North Yard Tracks S11-13 is in progress.
- Modifying T-power at North Yard Tracks S11-13 was started and completed.

Cutover 7/MS 5 - New North Yard Tracks S13-20, Portion of S11, Comp MS #5:

- Installing bumping posts at the North Yard has started.
- Installing junction boxes at North Yard, specifically at S11 and S18, for connection to the CCP was started and completed.
- Installing and terminating switch machines and TWC loops at North Yard in areas YDS-B2, covering sections S17 to S20 and TT, has started.
- Installing signals at North Yard sections S11 and S18 for connection to the CCP is underway.
- Installing and terminating switch machines and TWC loops at North Yard sections S11 and S18 for connection to the CCP has started.
- Installing cables, bonding, and grounding at North Yard sections S11 to S16 is underway.

Cutover 7/MS 5 - New North Yard Tracks S13-20, Portion of S11, Comp MS #5:

- Installation of junction boxes at North Yard sections S11 to S16 (YDS-B1) was completed.

Current Quarterly Accomplishments – cont'd

- Installation of bumping posts at North Yard was finished.

South Storage Yard

- Potholing/Demo for Water (after WLPE1) - South Yard is complete.
- Replace East Wall Mounted Lighting at Bent 12/14/15/under 1st St Bridge was started and completed.

Fire Water (no access due to WLPE1):

- Potholing and demolition for water in the South Yard after WLPE1 have been finished.

Bungalow B:

- Finalizing, replacing, patching, and compacting equipment pads at Bungalow B have been finished.

New TPSS Site

Priority Within Delta Area:

- Energizing the new TPSS has started, handled by external teams.
- Testing and commissioning the new TPSS and other equipment started and finished, also handled by external teams.

Pulling TP/C/S/FO Cables:

- Pulling power cables from TPSS to TP-1 and then to SWA F&G for Cutover A at North Ladder has started and completed.
- Pulling power cables from TPSS to TP-6, then to TP-13 and SWA B for Cutover A at North Storage has started and completed.
- Pulling power cables from TPSS to TP-6, then to SWA C/D/E for Cutover E at North Storage has started and completed.
- Pulling control and signal cables for Section 1 and 2 of MS 5 at Cutover A in North Storage has started and completed. While Section 3 is ongoing.

North Ladder Tracks

Lighting:

- Replacement of existing wall-mounted lighting at Bent 12, 14, and 15 under the 1st Street Bridge started and finished.
- Excavation for lighting pole foundations at North Ladder Track Road G completed.

Tail TC/Comm/Signal Ductbank:

- Excavation and installation of Tail TC/Comm/Signal ductbank for North Ladder Track (ST4, ST5, ST6, ST7, ST8) completed.
- Excavation and installation of Tail TC/Comm/Signal ductbank for North Ladder Track (ST10, CCP, RA11) completed.
- Excavation and installation of Tail TC/Comm/Signal ductbank for North Ladder Track (CW) completed.
- Excavation and installation of Tail TC/Comm/Signal ductbank for North Ladder Track (SWA F&G) completed.

Fine Grade & Track Bed:

- Surfacing and regulating the North Ladder Track started.
- Issued CO246 and CO192 by Metro completed.

Current Quarterly Accomplishments – cont'd

- CO192 - Extra work on contact rail drawing updates completed.
- Demo of existing utilities after switchover at North Ladder Track completed.
- Installation of ballast for North Ladder Track completed.

Shop Building Area to Road G & Yard Tower

- Installation of special tracks in the North Ladder Track, including TO-32, TO-31, DX02, DSS03, and TO29, completed.
- Installation of North Ladder Track (CW) completed.
- Installation of North Ladder Track, including ST4, ST5, ST6, ST7, ST8, TO26, and TO24, completed.
- Preparation and installation of Track TRK 4-05 completed.

Activities Planned for the Next Quarter

- Portal Widening West - test and commission AL track at Union (east) crossover.
- Portal Widening East – continue to install fire water lines L & M, jack & bore connecting section for ductbanks TP-7/TP-14, complete ductbank line CS-13B, install fiber optic cables inside portal bungalow.
- Viertel site -- install parking lot pad.
- Northern Storage Yard – pave road M.
- Traction Power Substation - complete civil site work including fences, lighting, paving and bollard installation.
- Emergency Back Up Power Supply - pull power cables into TPSS and land on equipment.
- South Storage Yard – Tie-in new ladder tracks to existing tracks, install light poles and track switch signals.
- TPSS site – Conduct Systems Integration Testing (SIT), installation of intrusion detection and ancillary devices, Supervisory Control and Data Acquisition (SCADA) testing, final energization of Traction Power Substation (TPSS).
- First Street Viaduct - Polyester concrete overlay on bridge deck (Summer 2024).

Project Scope

The scope of work is composed of several major construction elements, each with its own subset of work components. The major elements are portal widening; First Street Bridge modification & seismic upgrade trackwork; power substation; system installation & integration and not precluding future 6th Street station.

Turnback Facility (3 pocket tracks)

- Mainline Trackwork and Special Trackwork Construction
- Signals and Communication Lines (CCTV, PA, Telephone, Radio, Fire Alarm) and New Duct banks
- Portal Widening (Shoring, Excavations, Soil testing and Soil Disposal)
- Modifications to 1st Street Bridge
- Two Storage Yards (North and South) with Cleaning Platforms
- Demolition of MOW 61A and Viertel's Buildings
- Center Street Improvements
- Surface Parking at Viertel's Tow Yard
- Utility Protection and Relocation
- Drainage
- Yard Perimeter (Retaining Walls, Fences, and gates)
- Access Roads
- TPSS Pads and Connections (Removal of Existing TPSS)
- Yard and Surface Parking Lighting
- Trackwork/Emergency walkway Modifications at East US Double Crossover
- Communications Conduits for Metro Center Project
- Yard Tower – Control Room Equipment
- System Integration Testing and Start-up

Adjacent Projects Coordination

- Early Demolition Contract
- TPSS Early Procurement Contractor (C1184)
- Pickle Works Building Demolition by City
- Early Construction of Duct banks
- Sixth Street Bridge
- Metro Center Street Project Construction
- Link US
- Purple Line Extension Section 1 – Rail Welding
- Eastside CTS Bus Bridge by Regional Connector
- Demolition of MOW Buildings B&C
- MOW 61A Equipment Relocation, Vacation and Abatement
- Shop Building Expansion
- Metro Rail Car Delivery Program
- Southern California Gas Co.

Project Facts

- Approximately 16 miles of duct banks installation
- Track installation of 28,217 feet of ballasted track and 4,294 feet of direct fixation tracks
- Approximately additional 6 acres added to the Division 20 yard
- Additional storage capacity of 120 train vehicles

Risk and Management Issues Management Issues

1. MOD No.20 (CN006) - *executed*

- Major design changes (e.g., track spacing)
- Work not completed from previous contracts (early utilities)
- Specs and criteria changes/updates
- Responses to bidders' questions
- Completed negotiations with Contractor

2. Long Lead Items

- Contract provisions for long lead items
- Identify Multiple Suppliers
- Weekly meetings with Nortrak
- Shortage of fiber optic cable

3. Modification of Construction Scope within the Yard during Construction

- Modifications to design should be avoided. However, if mitigation is required, timely design changes and review cycles to be implemented
- Alert contractor to upcoming changes to avoid rework and obtaining contractor input to help mitigate time delay caused by RFI process

4. Maintaining Train Operations during Construction

- Develop intricate staging plan with Metro Operations & Maintenance approval
- Allow for single tracking to the yard to expedite construction delivery
- Develop and maintain an O&M plan during construction & a Metro Ops staffing plan
- Close coordination with contractor

5. Install Conduits to Regional Connector to Bus Bridge Start. - *completed* Provide Access to Construction Crew for Installation of Communications Fiber, Overlapping with Regional Connector Activities

- Frequent coordination between both contractors
- Collaborate between Metro and both contractors, a solution for temporary connection


6. Completion of Design /Construction by DWP to Energize New TPSS

- Active and continuous coordination/bi-weekly meetings with DWP

7. Significant number of Contractor questions regarding the design

- Design inconsistencies noted between drawings and details causing contractor to submit multiple RFIs.

Construction Progress Photos
Portal Widening and North Yard facing South Yard
drone ariel view



Construction Progress Photos *cont'd*
Portal West – concrete forms for intermediate walkways



Portal East - excavate and place shoring for Jacking pit



Construction Progress Photos *cont'd*
North Storage Yard – Light Poles



Construction Progress Photos *cont'd*
North Storage Yard – Bumping Posts



Construction Progress Photos *cont'd*
North Storage Yard – Train Signals




Construction Progress Photos *cont'd*
South Yard – Pocket Bungalow



Construction Progress Photos *cont'd*
South Yard – Pocket Bungalow



South Yard – Ladder Track installing bonded joint bars



Construction Progress Photos *cont'd*
South Yard – Ladder track placement



South Yard – North Ladder Tracks



PROJECT STATUS

SAFETY

C1136 (TPC)

- Ongoing monitoring of construction activities to ensure safety compliance.
- TPC (contractor) reported 1,020,473 total man hours period ending March 2024 with 508 calendar days without a loss time incident.

C1184 (C3M)

- Participated in meetings, reviewed, and approved submittals, monitored construction activities.
- Conduct safety and security sweeps.
- C3M and their subcontractors continue to report zero incidents period ending March 2024.

PROJECT SCHEDULE


Project Summary Updates

The Notice to Proceed for the main construction contract was issued in April 2020. Construction submittal preparation started right after and is still in progress. Stage 1 construction started with field investigation throughout the Yard, utility relocation and power modifications leading to the start of selective track demolition, under the 1st Street Bridge, to allow the bridge modification work to start. Selective demolition began in October 2020, and was substantially complete in January 2023 with the successful removal of Bents 13 and 16. Bent 16 was removed in August 2022 followed by Bent 13 in January 2023.

Quarter 3, Fiscal Year 24 continues with Portal Widening work at the west side section of the Portal. Completed AL track, Union (east) crossover and new track plinths, pulling cables, test, lug and land on second disconnect switch DS-B, install train control, traction power cables and wires, install YL/AL double crossover track switch and 3rd rail components, constructed intermediate walkways in the portal. At the Portal Widening East at East Union, excavation and shoring for jacking pit, continue work for CS-13B duct bank and lateral line TP-7. Northern Storage Yard activities are installing train control train control devices, associated equipment and wiring; pour CIC cabinet pad, install insulated track joints, rail crossties, tracks, turnout, bumping posts, light pole installation, walking ballast and bungalow LFAT testing. The Traction Power Substation continues with fire alarm cable pulling, LFAT - Local Field Acceptance Testing and DWP energization. Emergency Back Up Power Supply has surrounding bollard placement, fine grade pad, place and asphalt liner installed. South Storage Yard construction continues with communication and lighting ductbank excavation and installation, and site preparation for the installation of track underdrains, subballast, tracks, and traction power cables.


As of FY24 Q3, and in coordination with completion of Westside Purple Line Extension Section 1 (PLE1), the D20 Northern Yard will be accessible for Milestone 6, Mainline Track by Fall 2025. The project team is working with the contractor to finalize an updated schedule as construction progresses and mitigation opportunities to improve the schedule are being reviewed.

Project Summary Schedule



Planned vs. Actual Progress

C1136 Construction Progress



Planned vs. Actual Progress *cont'd*

The actual overall project progress is 62% versus an early planned of 95% (or late planned of 90%) through March 2024. The progress curves represent the physical progress of work performed to complete the current contract. The early and late planned % curves are based on the Contractor's schedule dates from the approved baseline schedule.

The physical progress percentage excludes non-construction items such as contractor's construction mobilization costs and all general requirement costs not tied to construction work effort.


Key Activities and Milestone Six-Month Look Ahead

Milestone Date	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24
C1136 Portal Widening Turnback						
Pull Communication (CCTV, PA & Tel) Cables @ North Storage Yard						
Install TC/Comm/Signal System @ Bungalow C @ North Storage Yard						
LFAT/SIT for Bungalow C @ North Storage Yard						
System Integration Testing - North Yard for Cutover #7, Complete MS #5						
Terminate YCS/TCC & LFAT @ Portal Interlock Bungalow						
Program New Portal Interlock Bungalow						
C1184 Transfer Power Substation						
Energize AC Switchgear (H10, H14) in TPSS						
Generator Start Up and Testing (LFAT)						

 MTA	 MTA Design	 MTA Board
 Other	 C1136	 New
	 C1184	

Project Critical Path

The critical path activities are shown in the schedule below.



Risk Management Narrative

Summary of Risks

The risk register was last updated in March 2024 during the third quarter of FY24 from the previous Quarterly December 2023 report. Since then, two (2) risks were closed and two (2) new risks were added. There is a total of thirty two (32) active risks remaining to be managed. Of the thirty two (32) risks one (1) are scored high (11 to 20 rating), eleven (11) as medium (4 to 10 risk rating), and twenty (20) as low (less than 3 risk rating). A risk register update was updated in Quarter 3 (January through March) of FY24.

Top Risks

The table below shows the top six (6) project risks.

Risk ID	Risk Description	Risk Score
1403	Contaminated water may be encountered which is not in the spec.	15
1584	Metro Ops request to replace an existing Bungalow which would increase costs and could delay schedule. - Link to Risk #1300	10
1447	Excessive amount of COs are affecting the progress of the contract work, but are necessary precursors.	9
1307	Encountering unknown and surprise underground utilities and inaccurate as-builts on utilities (Type II DSC) during construction project-wide. - Link to Risk #1446	9
1300	Modification to scope of construction within the yard during construction - Link to Risk #1584	9
1502	Identification of utilities at the Portal prior to demolition.	6

Newly Identified Risks

No (0) new risks were added to the risk register.

Closed Risks

Two (2) risks were closed in this period, are as follows:

- Risk #1377 – Delay to 1st Viaduct Bent 14 micropyles due to delay to duct bank work could result in future TIA
- Risk #1394 – Long lead items (fiber optic)

Risk Score Changes

Four (4) risks saw scores changed from red to yellow this period, as follows:

- Risk #1283 – Maintaining train operations during construction
- Risk #1300 – Modification to scope of construction within the yard during construction
- Risk #1402 – Disconnects in phase plans between different disciplines
- Risk #1502 – Identification of utilities at the Portal prior to demolition

One (1) risk saw score changed from red to green this period, as follows:

- Risk #1378 – Delays to the contractor due to denied track allocation requests

Actions in the Next Reporting Cycle

Continuous efforts in Risk Management will be made upon the next workshop to update the register. Next upcoming Risk Workshop in development.

PROJECT COST

Project Cost Analysis

DESCRIPTION	ORIGINAL LOP BUDGET	CURRENT BUDGET		COMMITMENTS			EXPENDITURES			CURRENT FORECAST	
		APPROVED	TO DATE	PERIOD	TO DATE	REMAINING BUDGET	PERIOD	TO DATE	% SPENT	PERIOD	TO DATE
EARLY DEMOLITION	36,350,437	-	39,489,733	-	39,489,733	-	-	39,479,775	100%	-	39,489,733
TPSS DESIGN/BUILD	19,124,994	-	19,674,109	222,018	\$ 19,464,086	210,023	433,862	19,126,559	97%	-	19,674,109
PORTAL WIDENING	447,575,987	115,640	\$ 568,963,151	771,209	\$ 557,913,637	11,049,514	14,696,301	452,065,036	79%	2,250,800	\$ 571,098,311
CONSTRUCTION SUBTOTAL	503,051,417	115,640	628,126,993	993,227	616,867,457	11,259,537	15,130,163	510,671,370	81%	2,250,800	630,262,153
RIGHT OF WAY	103,210,417	-	106,319,191	153,166	106,037,357	281,834	92,139	105,779,741	99%	-	106,319,191
THIRD PARTY	5,000,432	(204,365)	10,665,884	1,197,873	10,665,884	-	175,045	6,022,726	56%	(204,365)	10,665,884
PROFESSIONAL SERVICES	97,708,756	1,506,563	172,434,093	11,574,458	171,949,522	484,571	7,586,987	140,627,741	82%	1,506,563	172,434,093
SUBTOTAL	205,919,605	1,302,198	289,419,169	12,925,497	288,652,764	766,405	7,854,171	252,430,209	87%	1,302,198	289,419,169
CONTINGENCY	92,778,555	(1,417,839)	\$ 39,203,415	-	-	39,203,415	-	-	0%	(3,552,998)	\$ 37,068,256
TOTAL	801,749,577	(0)	956,749,577	13,918,724	905,520,221	51,229,356	22,984,333	763,101,579	77%	(0)	956,749,577

Original Budget

In December 2019, the Metro Board Approved the LOP Budget of \$801,749,577. At that time the project budget was allocated to match the forecasts for construction, third party, right of way, professional services, and contingency, as was indicated in the December 2019 Board report.

Current Budget

Since the start of the project there have been two LOP increases. The first occurred in February 2022, where the Board approved the LOP increase of \$75,000,000, bringing the LOP budget to \$876,749,577. The second occurred in April 2023, where the Board approved the LOP increase of \$80 million, increasing the Total LOP Current Budget to \$956,749,577.

Commitments

Commitments increased by \$13.9 million this period (FY24 Q3) to \$905.5 million which represents 94.6% of the current budget. There was a \$12.9 million increase in commitments for this period under professional services and \$1.0 million increase in construction.

Expenditures


Expenditures increased by \$23.0 million this period (FY24 Q3) to \$763.1 million which represents 79.8% of the current budget. The total increase is for costs associated with construction and professional services.

Current Forecast (expressed in millions)

The overall project forecast remains the same at \$956,749,577 million this reporting quarter period.

- The forecast for Construction is \$630.3 for this reporting quarter.
- The forecast for Professional Services is \$172.4 for this reporting quarter.
- The forecast for Right of Way is \$106.3 for this reporting quarter.
- The forecast for Third Party Services is \$10.7 for this reporting quarter.
- The forecast for Contingency is \$37.1 for this reporting quarter.

Cost Contingency Drawdown



Cost Contingency Drawdown Analysis


The Cost Contingency Drawdown curve reflects cost commitments and forecast exposure, thereby providing a depiction of overall contingency status. Basing the drawdown on exposures (issuances of change notices) rather than executed contract modifications, eliminates the administrative processing time involved to finalize contract modifications from the drawdown projections. Planned expenditures per quarter have also been updated to reflect the current schedule and risks.

Total Contingency is \$309.4 million with \$61.7 million in Allocated Contingency and \$247.8 million in Unallocated Contingency. An LOP increase of \$80 million and budget reallocation within the project at the end of Fiscal Year 2023 Quarter 4 reestablished project contingency levels.

In Fiscal Year 2024 Quarter 3, the remaining total project contingency (allocated and unallocated) is \$39,203,415.

PROJECT COST CONTINGENCY					
UNITS in DOLLARS					
	LOP Contingency	Previous Period	Current Period	To-Date	Remaining Contingency (Forecast)
Allocated Contingency	61,665,813	(61,665,813)	-	(61,665,813)	-
Unallocated Contingency	247,778,555	(207,652,938)	(922,201)	(208,575,140)	39,203,415
Total	309,444,368	(269,318,751)	(922,201)	(270,240,952)	39,203,415

Summary of Construction Contract Modifications



Cost Level	C1136 PWT 239 Executed		C1184 TPSS 19 Executed	
Under \$100K	122	2,584,647	11	285,689
\$100k to \$250	45	7,223,669	6	1,234,309
\$250k to \$1M	45	21,203,052	1	292,562
Over 1\$M	27	97,335,631	1	2,101,007
Total Contract MODs	239	128,346,999	19	3,913,567
Contract Award Amount		431,777,000		16,187,495
% of Contract MODs		23%		19%

Two Hundred and Thirty-Nine(239) Contract MODs with a total value of \$128.3 million have been executed since the award of Contract C1136 – Portal Widening Turnback by Tutor Perini Corporation.

Nineteen (19) Contract MODs with a total value of \$3.7 million have been executed since the award of Contract C1184 – Transfer Power Substation by C3M.

FINANCIAL/GRANT

State of Funds Anticipated

Revised: updated April 2023

Proposed Funding (\$1,000s)						
FUND SOURCE	Prior	FY23	FY24	FY25	FY26	TOTAL
TIRCP	22,830		46,380			69,210
State SB1 LPP		20,000	84,090	29,000		133,090
Local Funds	512,720	147,150	8,960	56,000	29,620	754,450
TOTAL FUNDS	535,550	167,150	139,430	85,000	29,620	956,750

Superseded - Previous Statement July 2023

Proposed Funding (\$1,000s)						
FUND SOURCE	Prior	FY22	FY23	FY24	FY25	TOTAL
TIRCP	4,772	0	16,880	47,550		69,202
State SB1 LPP	16,880	37,510	35,080	43,790		133,260
Local Funds	345,980	128,250	99,040	16,660	84,350	674,280
TOTAL FUNDS	367,632	165,760	151,000	108,000	84,350	876,742

Superseded - Previous Statement

Proposed Funding (\$1,000s)								
FUND SOURCE	16-17	18-19	19-20	20-21	21-22	22-23	23-24+	TOTAL
TIRCP	4,772	0	64,437	0	0	0	0	69,209
State SB1 LPP	0	0	18,659	37,506	37,506	37,506	0	131,177
Local Funds	15,807	104,384	368,705	37,506	37,506	37,506	0	601,414
TOTAL FUNDS	20,579	104,384	451,801	75,012	75,012	75,012	0	801,800

TIRCP is the Transit and Intercity Rail Capitol Program for Metro Red Line and Purple Line Core Capacity Improvements. The TIRCP grant provides partial project funding of \$62,209 million for the additional yard capacity located at Metro's Division 20 to accommodate the augmenting expansion of the Purple Line Extension as well as not to preclude a future revenue station in the Arts District.

SB 1 is the California Senate Bill 1 also known as the Road Repair and Accountability Act of 2017. The SB1 Grant is a Local Partnership Program (LPP).

The LPP Road Repair and Accountability Act of 2017 (Senate Bill 1) created the Local Partnership Program and continuously appropriates \$200 million annually from the Road Maintenance and Rehabilitation Account to local and regional transportation agencies that have sought and received voter approval of taxes or that have imposed fees, which taxes or fees are dedicated solely for transportation improvements.

Ref. <https://catc.ca.gov/programs/sb1/local-partnership-program>

The SB1 LPP grant provides partial project funding of \$133,260 million.


Local Funds are comprised of Measure M and Measure R Los Angeles sales tax. Local Funds provides remaining project funds of \$674,280 million.

PROJECT ORGANIZATION AND STAFFING

The design-bid-build contract is being managed by Metro and consultant personnel jointly located at the Integrated Project Management Office (IPMO). Below is the organization chart for the project team and project staffing for engineering services consultant.

Division 20 Portal Widening Turnback

Management Organization and Staff



Staffing by Group

The opposing graphs represent Planned vs. Actual staffing levels by group. Metro staffing includes full-time staff located in the IPMO as well as part-time support located at Gateway Headquarters.

Staffing plans are developed for each fiscal year based on Project needs.

The total budgeted FY24 Total Project Staffing plan averaged 86 FTEs per month.


The total actual project staffing for March 2024 is comprised of 11 FTEs for Metro's Project Administration staff and 70 FTEs for consulting staff.

Consulting staff FTEs are based on monthly invoice billable hours.


Review of staffing plans is on-going to ensure staffing needs are appropriately managed.

FTEs – Full Time Equivalents


Total Project Staffing – Metro and Consultants




Metro Staff



Engineering Services Staff (Consultant)



Construction Management Support Services



QUALITY ASSURANCE

- Worked in conjunction with the contractor's Quality Management team to resolve items which have resulted in documented deficiencies.
- Facilitated dialogue with the contractor's Quality Group to continue Improvements in quality control processes and document control management.
- Coordinated with Metro's Verification Testing Laboratory consultant (Ninyo and Moore) to provide continued support with the inspection and testing of the Division 20 Project work activities.
- Performed reviews of the contractor's quality submittals and Construction Work Plans for compliance with contract requirements.
- Worked closely with the contractor's Project Quality Manager to assess and manage work activities which require additional attention.
- Continued evaluations of the contractor's inspection report, test results and associated quality records.

ENVIRONMENTAL

The following is a listed series of items that consolidates the scope of all the consultants task orders and finally the completion of Enabling Contract.

- Participated in various Project coordination meetings and evaluated progress and schedules for environmental compliance and sustainability efforts.
- Provided environmental awareness training as needed.
- Conducted field environmental monitoring and spot check inspections for construction noise and vibration, stormwater and fugitive dust BMPs, and Metro's Green Construction Policy.
- Reviewed and provided responses to various contractor submittals and requests for information related to environmental matters.
- Performed archaeological/paleontological and cultural monitoring activities as needed during various excavation activities.
- Complied with various SCAQMD rules and permits including VOC and dust monitoring.

APPENDIX CHRONOLOGY OF EVENTS

May 2016	Division 20 Portal Widening Turnback Project Initiated
March 2017	Design Engineering Contract AE66758000
July 2017	Real Estate Acquisition ADCO 200-234 N. Center Street
January 2018	Real Estate Acquisition Viertel's Tow Yard 500 N. Center Street
June 2018	Construction Management Support Services Contract AE4863MC074
October 2018	Certified Final Environmental Impact Report and Related Actions
January 2019	Real Estate Acquisition 100-120 N. Santa Fe
January 2019	Portal Widening Construction Contract C1136 Issue for Bid
February 2019	Real Estate Acquisition Pickle Works 1001 East First Street
February 2019	Transfer Power Substation Contract C1184 Issue for Bid
June 2019	Transfer Power Substation Contract C1184 Notice of Award
July 2019	Transfer Power Substation Contract C1184 Notice of Proceed
December 2019	Board Approved Life of Project Budget
February 2020	Portal Widening Construction Contract C1136 Notice of Award
March 2020	Completion of Enabling Project Contract PS69133 Notice of Award
April 2020	Portal Widening Construction Contract C1136 Notice of Proceed
March 2020	Completion of Enabling Project Contract PS69133 Notice of Award
December 2020	Completion of Enabling Project Contract PS69133 Completed

APPENDIX CHRONOLOGY OF EVENTS *cont'd*

January 2021	Contract C1184 ongoing LADWP coordination. Contract C1136 ordering of third rail; portal timber logging & Installation of temporary power poles
February 2021	Installation of Temporary No.8 turnout for PLE1 transport of CWR into tunnel. Contract C1184 submittals to continue the fabrication of TPSS station, Switch gear & emergency backup generator
March 2021	Relocation of Amtrak fence to initiate walkway along Road A; continuation of duct bank and water lines install. Contract C1184 resolution of seismic design
April 2021	Ordering of third rail; initiate bridge removals. Contract C1184 additional submittals to continue the fabrication of the TPSS station
May 2021	Installation of temporary power poles and cables. Continuation of duct banks and waterlines
June 2021	Support of Excavation and Lagging on the Portal Wall is complete
September 2021	C1136 MOD20 /CN6 Executed
September 2021	Commence Microlok Cut Over
November 2021	Microlok II cutover successfully complete
December 2021	1 st . Street Bridge poured footings and commence the installment of thirty-seven casted girders
January 2022	Installation of timber treated lagging at the Portal (East/West)
February 2022	Demolition of Smoke Slab on 1 st Street bridge
March 2022	Shoofly Cutover Tail Track 2 (TT2) to Track 1
May 2022	North Yard Storage Tracks asphalt cap
June 2022	TPSS Foundation Pour
August 2022	1 st Street Bridge Bent 16 Demolition
September 2022	Northern Yard Storage Track Installation
November 2022	North Storage Yard Paving, Ballast Placement and Storage Track Substantially complete EBPS Generator pad completed (C1184 TPSS)

APPENDIX

CHRONOLOGY OF EVENTS *cont'd*

December 2022	Contract Milestone 2 - Portal Wall Demolition started Transformer pad completed Metering Switchgear Installed (C1184 TPSS)
January 2023	1 st Street Bridge Bent 13 Demolition
February 2023	Ducommun St. Protection slab and the first invert at the portal
March 2023	West Portal Retaining Wall foundation/slab
April 2023	Emergency Back up Power Supply (EBPS) delivery and setting
June 2023	Contract Milestone 3 - Completion of Portal Wall and conduits MCP site
June 2023	Traction Power Substation (TPSS) delivery and setting – 4 out of 6 sections
August 2023	Traction Power Substation (TPSS) delivery and setting – final 2 sections
August 2023	Contract Milestone 4 - Completion on Traction Power cable installation related to TPSS/EPBS Equipment Installation
December 2023	DWP TPSS Energization
March 2024	Train Control Bungalows – final setting of 4 train control bungalows