


November 2005

Mid-City/Exposition Light Rail Transit



**EXPOSITION METRO LINE CONSTRUCTION
AUTHORITY**

**MID-CITY/EXPOSITION LIGHT RAIL
TRANSIT PROJECT**

MONTHLY PROJECT STATUS REPORT

NOVEMBER 2005

TABLE OF CONTENTS

	Page No.
Project Overview.....	1
Project Alignment.....	2
Executive Summary.....	3
Management Issues.....	4
Financial/Cost Status.....	5-6
Key Milestone Lookahead.....	7
Critical Path Narrative.....	7
Fiscal Year Staffing Status.....	8
Real Estate Status.....	9
Environmental Status.....	9
Community Relations Status.....	9
Quality Assurance Status.....	9
Safety Status.....	9
Chronology of Events.....	10
Project Renderings.....	11-13
Document Development Status.....	14
Appendices.....	15-18

PROJECT OVERVIEW

The Mid-City/Exposition Light Rail Transit (Exposition LRT) Project is the Locally Preferred Alternative (LPA) for the Exposition Transit Corridor. The Project's LPA is approximately 9.6 miles long, extending from Downtown Los Angeles to Culver City. The Project will have 10 or 11 stations consisting of 2-3 existing stations and 7-8 new stations. Two of the new stations are aerial.

The LRT Project would operate in a dual track configuration in either Hill or Flower Streets within the Los Angeles Downtown and in the Exposition Right-of-Way Corridor for the remainder of the project. The design concept is for high-level center and side platform stations (similar to those in use on the Metro Gold and Blue Lines). LRT is electrically powered (similar to the Metro Blue, Green, and Gold Lines) receiving its electric power from overhead power lines within the street or Exposition Right-of-Way. The project also includes a bicycle facility. The bicycle facility included in this project is a combination of reserved Bike Lanes on street and an off street Bike Path from Ballona Creek to Venice/Robertson.


Contract P2550 Procurement of Light Rail Vehicles will furnish vehicles for the Mid-City/Exposition LRT Project as an option.

Initial Planning commenced in 2000 and the Locally Preferred Alternative & an Administrative Draft Environmental Impact Statement/Report (EIS/R) was approved by the Metro Board in 2001. The project began Preliminary Engineering in January 2003 and an Administrative Draft Final EIS/R an was submitted to the FTA for review on May 12, 2004. Based on FTA comments, required revisions to this Draft Final EIS/EIR were made, and it was resubmitted to the FTA in July 2005. Approval to circulate was received on October 4, 2005. The FTA Record of Decision is expected in late January 2006.

PROJECT ALIGNMENT

The Mid-City/Exposition Light Rail Transit (Exposition LRT) Project is the Locally Preferred Alternative (LPA) for the Exposition Transit Corridor. The Project's LPA is approximately 9.6 miles long, extending from Downtown Los Angeles to Culver City. The Project will have 10 or 11 stations consisting of 2-3 existing stations and 7-8 new stations. Two of the new stations will be aerial.

The LRT Project will operate in a dual track configuration in selected streets and the Exposition Right-of-Way Corridor. The design concept is for high-level center and side platform stations (similar to those in use on the Metro Gold and Blue Lines). LRT is electrically powered (similar to the Metro Blue, Green and Gold Lines) receiving its electric power from overhead power lines within the street or Exposition Right-of-Way. The project also includes a bicycle facility. The following bicycle facility is included in this Contract: a combination of an off street Bike Path and reserved on street Bike Lanes from Vermont to Venice/Robertson. The currently envisioned stations at this stage of Preliminary Engineering are for the most part shown on the map below: These include existing stations at 7th/Metro Center Julian Dixon Station, Pico/Chick Hern Station and new stations at USC/Exposition Park, Vermont, Western, Crenshaw, La Brea, La Cienega, and Venice/Robertson. It is also planned that one or two stations will be added as part of the Downtown Branching. Options for Downtown Branch stations currently include Jefferson Blvd. near the northern edge of the USC Campus and 21st Street or 23rd Street near L.A Trade Technical College.



EXECUTIVE SUMMARY

NOVEMBER 2005 KEY ACTIVITIES

Planning:

- Continued presenting the FEIS/EIR for Public Review.

Design:

- Continued design development for the Flower Street alignment.

Community Relations:

- Conducted three community FEIS/EIR open houses to present project information.

Procurement:

- Conducted SBE/DBE contracting opportunity outreach event on November 17, 2005.
- Issued Addenda No. 1 to the Design/Build RFP.

FINANCIAL

- FY06 Budget: \$43.75 M*
- FY06 Expenditures: \$2.05 M
(as of October 31, 2005)
- Inception to Date Budget: \$62.05M*
- Inception to Date Expenditures: \$19.7 M

* Metro Board Approved and included in the Capital Cost Estimate shown below.

FEIS CAPITAL COST ESTIMATE (year of expenditure \$)

- Original LPA: \$594.9 million
- Revised LPA (Metro staff recommendation): \$640 million

CRITICAL PATH

- Adopt FEIS/EIR, obtain FTA Record of Decision and award Design/Build Contract.

DECEMBER 2005 KEY ACTIVITIES

- The Construction Authority adopts its Final EIS/EIR recommendation and transmits that recommendation to the Metro Board, December 1, 2005.
- Obtain Metro Board certification of FEIS/EIR on December 15, 2005.
- Receive Design/Build Proposals on December 22, 2005.

MANAGEMENT ISSUES

Concern No. 1: Approval of the Final EIS/EIR.

Status/Action

The Final EIS/EIR was resubmitted to the FTA in July 2005. FTA approval to circulate the Final EIS/EIR was received on October 4, 2005. The public review period began on October 14, 2005 and ends on November 28, 2005. The Metro Board of Directors is scheduled to certify the Final EIS/EIR on December 15, 2005. The FTA Record of Decision is expected in January 2006.

Concern No. 2: Obtain commitments for the Project Full Funding Plan.

Status/Action

In April 2005, the Metro Board adopted a Full Funding Plan of \$640 million based on the recommended project configuration which includes unsecured funding of \$50 million in local contributions and \$15 million in Federal Bus and Bus Facilities Discretionary Funding. Project staff are working with the various stakeholders to establish funding commitments.

FINANCIAL STATUS

NOVEMBER 2005

STATUS OF FUNDS BY SOURCE

(Escalated \$)

in \$ millions

SOURCE	(A)	(B)	(C)	(D)		(E)		(F)	
	ORIGINAL BUDGET	TOTAL FUNDS ANTICIPATED (1)	TOTAL FUNDS AVAILABLE	COMMITMENTS \$	(D/B) %	EXPENDITURES \$	(E/B) %	BILLED to FUNDING SOURCE \$	(F/B) %
FEDERAL - BUS DISCRETIONARY (SEC 5309)	15.0	15.0			0%		0%		0%
FEDERAL - CMAQ	215.0	215.0	15.6	17.4	8%	8.7	4%	7.7	4%
FEDERAL TEA	13.6	13.6							
STATE TCRP	11.0	11.0	11.0	11.0	100%	11.0	100%	11.0	100%
PROP A/C	335.4	335.4			0%		0%		0%
LOCAL CONTRIBUTION	50.0	50.0			0%		0%		0%
ACCRUALS									
TOTAL	640.0	640.0	26.6	28.4	4%	19.7	3%	18.7	3%

(1) Based on April 2005 Full Funding Plan and Programming Board Action
NOTE: EXPENDITURES ARE CUMULATIVE THROUGH OCTOBER 2005.

PROJECT COST STATUS

COST SUMMARY

In \$ Million

Description	Current Estimated Project Cost	Commitments	Expenditures
Guideway & Track	115.7	0.0	0.0
Stations	37.3	0.0	0.0
Yards & Shops	22.2	0.0	0.0
Site Work & Bikeway	106.0	0.0	0.0
Systems/Equipment	87.3	0.0	0.0
Right-of-Way	34.2	0.0	0.0
Vehicles	42.7	0.0	0.0
Special Conditions	22.0	2.4	0.6
Professional Services	88.6	26.0	19.1
Contingency	84.0	0.0	0.0
TOTAL	640.0	28.4	19.7

STATUS OF FUNDS ANTICIPATED

Federal CMAQ

FTA Grant #CA-90-Y305 for a total amount of \$8.2 million for preliminary engineering activities was executed on December 8, 2004. Funds are available for drawdown. Metro submitted a grant application amendment in June 2005 to FTA for \$7.4 million. The grant application was approved on July 15, 2005. Funds are available for drawdown.

State TCRP

The CTC approved the transfer of \$180.7 million of TCRP funds from the Mid-City Wilshire BRT Project to the Mid-City/Exposition LRT Project at their May 2005 meeting. Concurrent with this amendment, the CTC also approved the programming of and the issuance of an LONP for \$16.7million for Project Plan Preparation (Phase 2). Metro submitted a request to the CTC to program \$208.1 million for construction activities (Phase 4) for consideration at the November 2005 CTC Meeting.

PROJECT COST SUMMARY

Current Estimated Project Cost

The Estimated Project Cost remains unchanged at the Board approved full funding plan amount of \$640 million (Year of Expenditure dollars). Costs include the Flower Street configuration design, additional grade separations as directed by the Board, construction cost escalation, additional real estate acquisition, required split platforms and environmental mitigation recommended in the Final EIS/EIR.

Commitments





There were no changes to the Commitments this period, which remain at \$28.4 million or 4% of the Current Estimated Project Cost.

Expenditures

The Expenditures increased by \$1.1 million (as of October 31, 2005) for a total of \$19.7 million. The increases were due to preliminary engineering activities. All expenditures remain within the Metro Board approved Fiscal Year Budget and the total Project Cost identified in the approved full funding plan.

KEY MILESTONE SCHEDULE SIX-MONTH LOOKAHEAD

	Milestone Date	Nov-05	Dec-05	Jan-06	Feb-06	Mar-06
Expo C.A. Recommend FEIS Approval	12/1/05		E			
Metro Board Certify Final EIS/EIR	12/15/05		M Metro			
Receive Design/Build Contract Proposals	12/22/05		E			
Record of Decision by FTA	Jan 06			FTA		
NTP Design Build Contract	Feb 06				E	


 LACMTA Staff Milestone	 PE Deliverables	FTA FTA Approval
 Other Agencies	* New Date	 Metro LACMTA Board Action
E Exposition Metro Line Construction Authority		

CRITICAL PATH NARRATIVE


The Project Critical Path is the adoption of the Final FEIS/R by the Metro Board in December 2005, the issuance of the Record of Decision by January 2006 and the award of the negotiated Design/Build Contract in February 2006.

FISCAL YEAR STAFFING STATUS


TOTAL PROJECT STAFFING




AGENCY STAFFING



INDIRECT STAFFING



CONSULTANT STAFFING



REAL ESTATE STATUS

- Metro Real Estate is working with the Project Engineering Team to refine budget estimates and parcel identification of all properties impacted by the Project. Title reports were ordered for selected parcels on 10/20/05.

ENVIRONMENTAL STATUS

- The Final EIS/EIR was issued for supplemental public review beginning on October 14, 2005. The supplemental public review will end on November 28, 2005. Review comments on the current documents will be received during this period.
- The Metro Exposition Line Construction Authority will be making recommendations to the Metro Board, based upon the review of all environmental documents on December 1, 2005.
- Metro Board to consider the Final EIS/EIR certification on December 15, 2005.

COMMUNITY RELATIONS STATUS

- November 2, 2005 – Community Open House in West End segment.
- November 3, 2005 – Community Open House in Mid-Corridor segment.
- November 9, 2005 – Community Open House in the downtown Los Angeles Connection segment.
- November 19, 2005 – Empowerment North Area Neighborhood Development Council.
- November 21, 2005 – Culver City Council. Action to support project.
- November 22, 2005 - City of Los Angeles Council. Action to support project. South Park Stakeholders Meeting.

QUALITY ASSURANCE STATUS

- Provided Quality Assurance Review for the Flower Street Alignment design development drawings.

SAFETY STATUS

- No Safety activity this period.

CHRONOLOGY OF EVENTS


December 14, 2000	Completed Administrative Draft EIS/EIR for FTA review.
December 14, 2000	Begin FTA Administrative Draft EIS/EIR review period.
March 30, 2001	Approved to circulate and notice availability.
April 14, 2001	Conducted Public Hearings (3 hearings).
June 28, 2001	Metro Board adopts Locally Preferred Alternative and Draft EIS/EIR.
October 1, 2002	Begin Consultant Special Studies of Mid-City/Exposition LRT Project Supplemental Grade Crossing Mitigation Analysis.
January 13, 2003	Commenced Preliminary Engineering to support Administrative Final EIS/EIR.
June 1, 2003	Conducted Peer Review of Project Design Standards, Project Value Engineering, Cost Estimate and Grade Crossing Mitigation Analysis.
August 28, 2003	Metro Board Consideration of Peer Review & Value Engineering recommendations.
February 2, 2004	Completed initial Preliminary Engineering drawings to support Administrative Final EIS/EIR.
March 1, 2004	Completed Administrative Draft EIS/EIR for FTA review.
December 1, 2004	Completed Initial Preliminary Engineering.
December 13, 2004	Begin FTA Administrative Draft EIS/EIR review period.
July 29, 2005	FTA review Final EIS/EIR and approve for circulation.
October 4, 2005	Final FEIS/FEIR released for Public Review.
November 2005	Final FEIS/FEIR Public Review . Three Open House events were conducted.

PROJECT RENDERINGS




PROJECT RENDERINGS

Typical Light Rail Station




The typical LRT station on the Exposition corridor would be a raised platform, 300 feet long, located in the center of the roadway. Amenities include a canopy, lighting, paving, maps and schedules, kiosks, landscaping, and public art.




(11 02) Graphics by
suisman
urban designs

PROJECT RENDERINGS

Bikeway



The project calls for a continuous bike path along the route of the light rail line.



The Bikeway along the Exposition Transit Parkway (1) would become one of the area's important long-distance bike paths, along with the Los Angeles River Bikeway (2), the Venice Bikeway (3), and the Ocean Bike Path (4).

Document Development Status

DOCUMENT	STATUS	ESTIMATED/ACTUAL COMPLETION DATE
Quality Assurance/Quality Control Plan	Accepted by Metro Quality Management.	May 2003
Value Engineering Report	Completed.	August 2003
Capital and Operating Financial Plans	Revised plans submitted to FTA as part of New Starts Annual Report.	August 2004
Bus Fleet Management Plan	Updated BFMP submitted to FTA/PMOC for review.	August 2004
Rail Fleet Management Plan	Submitted revised version to FTA/PMOC for review.	September 2004
Project Management Plan (PMP)	A Draft PMP has been submitted and will be finalized once Metro and the Exposition Metro Line Construction Authority MCA is executed.	January 2006
NEPA/CEQA Process	The 45-day public review period of the FEIS began on 10/14/05. Metro Board approval is anticipated in December 2005, with FTA issuance of ROD anticipated in late January 2006.	January 2006

APPENDIX COST AND BUDGET TERMINOLOGY

ESTIMATED PROJECT COSTS: Estimated project costs are based upon the current project cost estimates that are produced during the engineering design phase.

COMMITMENTS: The total of actual contract awards, executed change orders or amendments, approved work orders of Master Cooperative Agreements, offers accepted for purchase of real estate, and other LACMTA actions that will result in specific expenditures at a future time.

INCURRED COST: The total value of work performed to date of services received, and acquired materials or properties.

EXPENDITURES: The total dollar amount of checks written by LACMTA's Accounting department for contractor or consultant invoices, third party invoices, staff salaries, and closing payments for escrow accounts that is reported in LACMTA's Financial Information System (FIS).

CONSTRUCTION: Includes guideways, yards and shops, systems equipment, stations, and vehicles.

PROFESSIONAL SERVICES: Includes general engineering, construction management services, consultant design support services during construction, legal counsel, and agency (LACMTA staff) costs.

RIGHT-OF-WAY: Includes real estate appraisals, purchase cost of parcels, easements, right-of-entry permits, escrow fees, and tenant relocation.

UTILITY/AGENCY FORCE ACCOUNT: Includes work by outside agencies and utilities in design coordination and review.

CONTINGENCY: A fund established at the beginning of a project to provide for anticipated but unknown additional costs that may arise during the course of the project.

SPECIAL CONDITIONS: Includes utilities relocation, environmental compliance and mitigation, master cooperative agreements, insurance program, artwork, systems integration testing and pre-revenue operations.

**APPENDIX
LIST OF ACRONYMS**

AFE	Authorization For Expenditure
ATC	Automatic Train Control
CADD	Computer Aided Drafting and Design
CALTRANS	California Department of Transportation
CD	Calendar Day
CM	Construction Manager
CMAC	Congestion Mitigation Air Quality
CN	Change Notice
CO	Change Order
CPM	Critical Path Method
CPUC	California Public Utilities Commission
CR	Camera Ready
CTC	California Transportation Commission
CUD	Contract Unit Description
DB	Design/Build
DBB	Design/Bid/Build
DD	Design Development
DOT	Department of Transportation
DWP	Department of Water and Power
EIR	Environmental Impact Report
EIS	Environmental Impact Statement
EPBM	Earth Pressure Balance Machine
FAR	Federal Acquisition Regulation
FD	Final Design
FEIS	Final Environmental Impact Statement
FEIR	Final Environmental Impact Report
FFGA	Full Funding Grant Agreement
FIS	Financial Information System
FSEIR	Final Supplemental Environmental Impact Report
FSEIS	Final Supplemental Environmental Impact Statement
FTA	Federal Transit Administration
FTE	Full Time Equivalent
GDSR	Geotechnical Design Summary Report
IFB	Invitation for Bid
IPO	Integrated Project Office
JV	Joint Venture
LA	Los Angeles
LABOE	Los Angeles Bureau of Engineering
LACFCD	Los Angeles County Flood Control District
LACMTA	Los Angeles County Metropolitan Transportation Authority
LADOT	Los Angeles Department of Transportation

**APPENDIX
LIST OF ACRONYMS (Continued)**

LADPW	Los Angeles Department of Public Works
LADWP	Los Angeles Department of Water and Power
LAUSD	Los Angeles Unified School District
LNTF	Limited Notice To Proceed
LONP	Letter Of No Prejudice
LPA	Locally Preferred Alternative
LRT	Light Rail Transit
L RTP	Long Range Transportation Plan
LRV	Light Rail Vehicle
METRO	Los Angeles County Metropolitan Transportation Authority
MIS	Major Investment Study
MPSR	Monthly Project Status Report
N/A	Not Applicable
NEPA	National Environmental Protection Act
NPDES	National Pollution Discharge Elimination System
NTE	Not to Exceed
NTP	Notice To Proceed
OCIP	Owner-Controlled Insurance Program
P3	Primavera Project Planner® (scheduling software)
PC	Project Control
PE	Preliminary Engineering
PEER	Permit Engineering Evaluation Report
PIP	Project Implementation Plan
PM	Project Manager
PMA	Project Management Assistance
PMIP	Project Management Implementation Plan
PMOC	Project Management Oversight Consultant
PMP	Project Management Plan (manual)
P&P	Policies & Procedures
PR	Project Report
PSR	Project Study Report
QA	Quality Assurance
QAR	Quality Assurance Report
QC	Quality Control
QPSR	Quarterly Project Status Report
RAC	Review Advisory Committee
RAG	Rail Activation Group
RFC	Request For Change
RFP	Request For Proposal
ROD	Record Of Decision
ROD	Revenue Operations Date
ROM	Rough Order of Magnitude

**APPENDIX
LIST OF ACRONYMS (Continued)**

ROW	Right-Of-Way
SCAQMD	Southern California Air Quality Management District
SCE	Southern California Edison
SCRRA	Southern California Regional Rail Authority
SHA	State Highway Account
SHPO	State Historic Preservation Office
SIT	System Integration Testing
SOV	Schedule Of Value
SOW	Statement Of Work
SP	Special Provision
STIP	State Transportation Improvement Program
STP	Surface Transportation Program
TBD	To Be Determined
TBM	Tunnel Boring Machine
TCRP	Traffic Congestion Relief Program
TPSS	Traction Power Substation
TRACS	Transit Automatic Control System
UFS	Universal Fare System
USDOT	U.S. Department Of Transportation
VE	Value Engineering
WBS	Work Breakdown Structure
WP	Work Package