



**Metro**

# MAJOR CONSTRUCTION PROGRAM SUMMARY

## Status as of September 2010

	RED LINE Segment 1	RED LINE Segment 2	RED LINE Segment 3 NHollywood	BLUE LINE Long Beach	GREEN LINE El Segundo	GOLD LINE Pasadena	GOLD LINE Eastside	MID-CITY Exposition	ORANGE LINE San Fernando	MOL EXTENSION San Fernando	TOTAL PROGRAM
<b>Length</b>	4.4 Mi.	6.7 Mi.	6.3 Mi.	22 Mi.	20 Mi.	13.7 Mi.	6 Mi.	8.6 Mi.	14 Mi.	4 Mi.	<b>105.7 Mi.</b>
<b>Number of Stations</b>	5	8	3	22	14	13	8	10	14	4	<b>101</b>
<b>Technology</b>	Heavy Rail	Heavy Rail	Heavy Rail	Light Rail	Light Rail	Light Rail	Light Rail	Light Rail	Bus Rapid Transit	Bus Rapid Transit	
<b>Revenue Operations Date</b>	Jan 1993	Wilshire Jul 1996 Vermont Jun 1999	June 2000	July 1990	August 1995	July 2003	November 2009	TBD	Warner Ctr Oct. 2005 Canoga Sta Dec. 2006	Summer 2012	
<b>Construction Start</b>	1986	1991	1994	1985	1991	2000	2004	2006	2003	2009	
<b>Expended to Date</b>	\$1431	* \$1809	\$1295	\$877	\$710	\$721	\$869	\$631	\$295	\$29	<b>\$8667</b>
<b>Current Budget</b>	\$1439	\$1739	\$1313	\$877	\$712	\$735	\$899	\$862	\$340	\$216	<b>\$9132</b>
<b>Federal Funding</b>	48%	41%	71%	0%	0%	0%	58%	2%	8%	0%	<b>38%</b>
<b>State and Local Funding</b>	52%	59%	29%	100%	100%	100%	42%	98%	92%	100%	<b>62%</b>

All dollar values are in millions. \*Exceeds Budget due to pending litigation. Reduction in expended amount to budget limit expected upon finalization of litigation proceeds.