



**Metro**

# MAJOR CONSTRUCTION PROGRAM SUMMARY

Status as of March 2012

	RED LINE Segment 1	RED LINE Segment 2	RED LINE Segment 3 NHollywood	BLUE LINE Long Beach	GREEN LINE El Segundo	GOLD LINE Pasadena	GOLD LINE Eastside	MID-CITY Exposition Phase 1	ORANGE LINE San Fernando	MOL EXTENSION San Fernando	TOTAL PROGRAM
<b>Length</b>	4.4 Mi.	6.7 Mi.	6.3 Mi.	22 Mi.	20 Mi.	13.7 Mi.	6 Mi.	8.6 Mi.	14 Mi.	4 Mi.	<b>105.7 Mi.</b>
<b>Number of Stations</b>	5	8	3	22	14	13	8	10	14	4	<b>101</b>
<b>Technology</b>	Heavy Rail	Heavy Rail	Heavy Rail	Light Rail	Light Rail	Light Rail	Light Rail	Light Rail	Bus Rapid Transit	Bus Rapid Transit	
<b>Revenue Operations Date</b>	Jan 1993	Wilshire Jul 1996 Vermont Jun 1999	June 2000	July 1990	August 1995	July 2003	November 2009	La Cienega Apr. 2012 Culver City Jun. 2012	Warner Ctr Oct. 2005 Canoga Sta Dec. 2006	Summer 2012	
<b>Construction Start</b>	1986	1991	1994	1985	1991	2000	2004	2006	2003	2009	
<b>Expended to Date</b>	\$1431	* \$1812	\$1295	\$877	\$710	\$721	\$876	\$830	\$306	\$88	<b>\$8946</b>
<b>Current Budget</b>	\$1439	\$1739	\$1313	\$877	\$712	\$735	\$899	\$932	\$306	\$216	<b>\$9168</b>
<b>Federal Funding</b>	48%	41%	71%	0%	0%	0%	58%	12%	8%	0%	<b>40%</b>
<b>State and Local Funding</b>	52%	59%	29%	100%	100%	100%	42%	88%	92%	100%	<b>60%</b>

All dollar values are in millions. \*Exceeds Budget due to pending litigation. Reduction in expended amount to budget limit expected upon finalization of litigation proceeds.