






- Sully-Miller Construction Co. is approximately 67% complete and Metro is on schedule to open the new station and a 611 space parking lot in December 2006
- Station platform concrete pours are planned for this week
- Continued installation of station electrical, wiring, and systems equipment
- Continued installation of irrigation systems and soil preparation for final landscaping







Westbound station platform area ready for slab concrete placement



Bikepath

Busway and bikepath looking southeast





Parking lot area looking north

