



Metro

MAJOR CONSTRUCTION PROGRAM SUMMARY

Status as of December 2012

	Metro Red Line Seg1	Metro Red Line Seg 2	Metro Red Line Seg 3	Metro Blue Line	Metro Green Line	Metro Gold Line Pasadena	Metro Gold Line Eastside	Metro Orange Line	Metro Orange Line Extension	Mid-City Exposition Phase 1	Crenshaw / LAX Transit Corridor	Total Program
Length	4.4 Mi.	6.7 Mi.	6.3 Mi.	22 Mi.	20 Mi.	13.7 Mi.	6 Mi.	14 Mi.	4 Mi.	8.6 Mi.	8.5 Mi.	114.2 Mi.
Number of Stations	5	8	3	22	14	13	8	14	4	10	6	107
Technology	Heavy Rail	Heavy Rail	Heavy Rail	Light Rail	Light Rail	Light Rail	Light Rail	Bus Rapid Transit	Bus Rapid Transit	Light Rail	Light Rail	
Revenue Operations Date	Jan 1993	Wilshire Jul 1996 Vermont Jun 1999	June 2000	July 1990	August 1995	July 2003	November 2009	Warner Oct 2005 Canoga Dec 2006	June 2012	La Cienega Apr 2012 Culver City Jun 2012	December 2018	
Construction Start	1986	1991	1994	1985	1991	2000	2004	2003	2009	2006	2012	
Expended to Date	\$1431	\$1812	\$1296	\$877	\$710	\$721	\$884	\$306	\$132	\$859	\$78	\$9,106
Current Budget	\$1439	\$1739	\$1313	\$877	\$712	\$735	\$899	\$306	\$216	\$932	\$1749	\$10,917
Federal Funding	48%	41%	71%	0%	0%	0%	58%	8%	0%	12%	6%	35%
State and Local Funding	52%	59%	29%	100%	100%	100%	42%	92%	100%	88%	94%	65%