



**Metro**

## MAJOR CONSTRUCTION PROGRAM SUMMARY Quarter Ending December 2013

	Metro Red Line Seg 1	Metro Red Line Seg 2	Metro Red Line Seg 3	Metro Blue Line	Metro Green Line	Metro Gold Line Pasadena	Metro Gold Line Eastside	Metro Gold Line Foothill Phase 2A	Metro Orange Line	Metro Orange Line Ext	Expo Phase 1	Expo Phase 2	Crenshaw/LAX Transit Project	Total Program
Length	4.4 Mi	6.7 Mi	6.3 Mi	22 Mi	20 Mi	13.7 Mi	6 Mi	11.5 Mi	14 Mi	4 Mi	8.6 Mi	6.6 Mi	8.5 Mi	132.3 Mi
Number of Stations	5	8	3	22	14	13	8	6	14	4	10	7	8	122
Technology	Heavy Rail	Heavy Rail	Heavy Rail	Light Rail	Light Rail	Light Rail	Light Rail	Light Rail	Bus Rapid Transit	Bus Rapid Transit	Light Rail	Light Rail	Light Rail	
Revenue Operations Date	Jan 1993	Wilshire Jul 1996 Vermont Jun 1999	Jun 2000	Jul 1990	Aug 1995	Jul 2003	Nov 2009	Nov 2016	Warner Oct 2006  Canoga Dec 2006	Jun 2012	La Cienega Apr 2012  Culver City Jun 2012	Nov 2016	Oct 2019	
Constr. Start	1986	1991	1994	1985	1991	2000	2004	2010	2003	2009	2006	2011	2013	
Expended to Date	\$1431	\$1815	\$1297	\$877	\$710	\$721	\$885	\$343	\$306	\$145	\$870	\$564	\$302	\$10,266
Current Budget	\$1439	\$1739	\$1313	\$877	\$712	\$735	\$899	\$741	\$306	\$154	\$932	\$1511	\$2058	\$13,416
Federal Funding	48%	41%	71%	0%	0%	0%	58%	0%	8%	0%	12%	13%	6%	20%
State and Local Funding	52%	59%	29%	100%	100%	100%	42%	100%	92%	100%	88%	87%	94%	80%