



**Metro**

# MAJOR CONSTRUCTION PROGRAM SUMMARY

Status as of September 2005

	RED LINE Segment 1	RED LINE Segment 2	RED LINE Segment 3 N. Hollywood	BLUE LINE Long Beach	GREEN LINE El Segundo	GOLD LINE Pasadena	GOLD LINE Eastside	MID-CITY Exposition	ORANGE LINE San Fernando	TOTAL PROGRAM
<b>Length</b>	4.4 Mi.	6.7 Mi.	6.3 Mi.	22 Mi.	20 Mi.	13.7 Mi.	6 Mi.	9.6 Mi.	13 Mi.	<b>101.7 Mi.</b>
<b>Number of Stations</b>	5	8	3	22	14	13	8	11	13	<b>97</b>
<b>Technology</b>	Heavy Rail	Heavy Rail	Heavy Rail	Light Rail	Light Rail	Light Rail	Light Rail	Light Rail	Bus Rapid Transit	
<b>Revenue Operations Date</b>	Jan 1993	Wilshire Jul 1996 Vermont Jun 1999	June 2000	July 1990	August 1995	July 2003	December 2009	TBD	October 2005	
<b>Construction Status</b>	Completed	Completed	Completed	Completed	Completed	Completed	Construction Start 2004	TBD	Construction Start 2003	
<b>Expended to Date</b>	\$1440	* \$1822	\$1281	\$877	\$708	\$705	\$302	\$18	\$246	<b>\$7399</b>
<b>Current Budget</b>	\$1440	\$1739	\$1313	\$877	\$712	\$725	\$899	Cost Estimate \$640	\$313	<b>\$8658</b>
<b>Federal Funding</b>	48%	41%	71%	0%	0%	0%	58%	38%	6%	<b>44%</b>
<b>State and Local Funding</b>	52%	59%	29%	100%	100%	100%	42%	62%	94%	<b>56%</b>

All dollar values are in millions. \*Exceeds Budget due to pending litigation. Reduction in expended amount to budget limit expected upon finalization of litigation proceeds.