



MAJOR CONSTRUCTION PROGRAM SUMMARY

Status as of March 2007

	RED LINE Segment 1	RED LINE Segment 2	RED LINE Segment 3 N. Hollywood	BLUE LINE Long Beach	GREEN LINE El Segundo	GOLD LINE Pasadena	GOLD LINE Eastside	MID-CITY Exposition	ORANGE LINE San Fernando	TOTAL PROGRAM
Length	4.4 Mi.	6.7 Mi.	6.3 Mi.	22 Mi.	20 Mi.	13.7 Mi.	6 Mi.	8.6 Mi.	14 Mi.	101.7 Mi.
Number of Stations	5	8	3	22	14	13	8	10	14	97
Technology	Heavy Rail	Heavy Rail	Heavy Rail	Light Rail	Light Rail	Light Rail	Light Rail	Light Rail	Bus Rapid Transit	
Revenue Operations Date	Jan 1993	Wilshire Jul 1996 Vermont Jun 1999	June 2000	July 1990	August 1995	July 2003	December 2009	June 2010	Warner Ctr Oct. 2005 Canoga Sta Dec. 2006	
Construction Start	1986	1991	1994	1987	1987	2000	2004	2006	2003	
Expended to Date	\$1431	* \$1802	\$1294	\$877	\$710	\$713	\$522	\$76	\$300	\$7725
Current Budget	\$1439	\$1739	\$1313	\$877	\$712	\$735	\$899	\$640	\$350	\$8704
Federal Funding	48%	41%	71%	0%	0%	0%	58%	2%	8%	38%
State and Local Funding	52%	59%	29%	100%	100%	100%	42%	98%	92%	62%

All dollar values are in millions. *Exceeds Budget due to pending litigation. Reduction in expended amount to budget limit expected upon finalization of litigation proceeds.