



Metro

MAJOR CONSTRUCTION PROGRAM SUMMARY

Status as of June 2009

	RED LINE Segment 1	RED LINE Segment 2	RED LINE Segment 3 NHollywood	BLUE LINE Long Beach	GREEN LINE El Segundo	GOLD LINE Pasadena	GOLD LINE Eastside	MID-CITY Exposition	ORANGE LINE San Fernando	MOL EXTENSION San Fernando	TOTAL PROGRAM
Length	4.4 Mi.	6.7 Mi.	6.3 Mi.	22 Mi.	20 Mi.	13.7 Mi.	6 Mi.	8.6 Mi.	14 Mi.	4 Mi.	105.7 Mi.
Number of Stations	5	8	3	22	14	13	8	10	14	4	101
Technology	Heavy Rail	Heavy Rail	Heavy Rail	Light Rail	Light Rail	Light Rail	Light Rail	Light Rail	Bus Rapid Transit	Bus Rapid Transit	
Revenue Operations Date	Jan 1993	Wilshire Jul 1996 Vermont Jun 1999	June 2000	July 1990	August 1995	July 2003	December 2009	June 2010	Warner Ctr Oct. 2005 Canoga Sta Dec. 2006	Summer 2012	
Construction Start	1986	1991	1994	1985	1991	2000	2004	2006	2003	2009	
Expended to Date	\$1431	* \$1806	\$1294	\$877	\$710	\$721	\$825	\$348	\$295	\$1	\$8308
Current Budget	\$1439	\$1739	\$1313	\$877	\$712	\$735	\$899	\$862	\$340	\$216	\$9132
Federal Funding	48%	41%	71%	0%	0%	0%	58%	2%	8%	0%	38%
State and Local Funding	52%	59%	29%	100%	100%	100%	42%	98%	92%	100%	62%

All dollar values are in millions. *Exceeds Budget due to pending litigation. Reduction in expended amount to budget limit expected upon finalization of litigation proceeds.