



MAJOR CONSTRUCTION PROGRAM SUMMARY

Quarter Ending June 2014

	Metro Red Line Segment 1	Metro Red Line Segment 2	Metro Red Line Segment 3	Metro Blue Line	Metro Green Line	Metro Gold Line Pasadena	Metro Gold Line Eastside Extension	Metro Gold Line Foothill Extension Phase 2A	Metro Orange Line	Metro Orange Line Extension	Exposition Corridor Phase 1	Exposition Corridor Phase 2	Crenshaw/LAX Transit Project	Regional Connector Transit Corridor	Westside Purple Line Extension Section 1	Total Program
Length	4.4 Mi	6.7 Mi	6.3 Mi	22 Mi	20 Mi	13.7 Mi	6 Mi	11.5 Mi	14 Mi	4 Mi	8.6 Mi	6.6 Mi	8.5 Mi	1.9 Mi	1.9 Mi	1.9 Mi
Number of Stations	5	8	3	22	14	13	8	6	14	4	10	7	8	3	3	3
Technology	Heavy Rail	Heavy Rail	Heavy Rail	Light Rail	Light Rail	Light Rail	Light Rail	Light Rail	Bus Rapid Transit	Bus Rapid Transit	Light Rail	Light Rail	Light Rail	Light Rail	Light Rail	
Revenue Operations Date	Jan 1993	Wilshire Jul 1996 Vermont Jun 1999	Jun 2000	Jul 1990	Aug 1995	Jul 2003	Nov 2009	Nov 2016	Warner Oct 2006 Canoga Dec 2006	Jun 2012	La Cienega Apr 2012 Culver City Jun 2012	Nov 2016	Oct 2019	Sept 2020	Sept 2020	
Constr. Start	1986	1991	1994	1985	1991	2000	2004	2010	2003	2009	2006	2011	2013	2014	2014	
Expended to Date	\$1431	\$1815	\$1297	\$877	\$710	\$721	\$887	\$399	\$306	\$146	\$891	\$641	\$375	\$98	\$98	\$98
Current Budget	\$1439	\$1739	\$1313	\$877	\$712	\$735	\$899	\$741	\$306	\$154	\$932	\$1511	\$2058	\$1427	\$1427	\$1427
Federal Funding	\$1439	\$1739	\$1313	\$877	\$712	\$735	\$899	\$741	\$306	\$154	\$932	\$1511	\$2058	\$1427	\$1427	\$1427
State and Local Funding	52%	59%	29%	100%	100%	100%	42%	100%	92%	100%	88%	87%	94%	49%	49%	49%