




Metro

May 6, 2020

TO: DISTRIBUTION

FROM: BRIAN BOUDREAU 

SUBJECT: MAJOR CONSTRUCTION PROGRAM SUMMARY
MARCH 2020 STATUS REPORT

Attached is the Major Construction Program Summary through the quarter ending March 2020. If you have any questions, please contact me at 213.922.2474.

METRO

Shawn Atlow 99-23-03
 Richard Clarke 99-17-05
 David Davies 99-18-01
 Sameh Ghaly 99-17-05
 Raffi Hamparian 99-25-01
 Yohana Jonathan 99-17-01
 Kathy Knox 99-17-01
 Mayumi Lyon 99-18-01
 Julie Owen 99-17-01
 Hitesh Patel 99-16-03
 Bryan Pennington 99-17-05
 Terri Slimmer 99-17-01
 Cosette Stark 99-23-03
 Sean VonFeldt 99-17-01
 Library 99-15-01

IPMO CRENSHAW/LAX

William Brown
 Stephanie Leslie
 Robert Rincon

IPMO WESTSIDE EXTENSION

Sal Chavez
 James Cohen
 Kimberly Ong
 Rick Wilson

IPMO REGIONAL CONNECTOR

Gary Baker
 Daniel Estrada

FOOTHILL AUTHORITY

Chris Burner

FTA REGION IX

Ray Tellis

FTA/FHWA

Charlene Lorenzo
 Arianna Valle

PMO PARTNERSHIP JV, LLC

Christopher Bucknor
 Steven Kappler
 Robert Owen

URBAN ENGINEERS, INC

Burt Kohlman
 Tom Mitchell
 Andrew Royston
 Al Scala
 William Thomsen



MAJOR CONSTRUCTION PROGRAM SUMMARY

Quarter Ending March 31, 2020

	Metro Red Line Seg 1	Metro Red Line Seg 2	Metro Red Line Seg 3	Metro Blue Line	Metro Green Line	Metro Gold Line Pasadena	Metro Gold Line Eastside Extension	Metro Gold Line Foothill Extension Phase 2A	Metro Gold Line Foothill Extension Phase 2B	Metro Orange Line	Metro Orange Line Extension	Exposition Transit Corridor Phase 1	Exposition Transit Corridor Phase 2	Crenshaw / IAX Transit Project	Regional Connector Transit Corridor	Westside Purple Line Extension Section 1	Westside Purple Line Extension Section 2	Westside Purple Line Extension Section 3	Total Program
Length	4.4 Mi	6.7 Mi	6.3 Mi	22 Mi	20 Mi	13.7 Mi	6 Mi	11.5 Mi	9.1 mi	14 Mi	4 Mi	8.6 Mi	6.6 Mi	8.5 Mi	1.9 Mi	3.9 Mi	2.6 Mi	2.6 Mi	152.4 Mi
Number of Stations	5	8	3	22	14	13	8	6	4	14	4	10	7	8	3	3	2	2	136
Technology	Heavy Rail	Heavy Rail	Heavy Rail	Light Rail	Light Rail	Light Rail	Light Rail	Light Rail	Light Rail	Bus Rapid Transit	Bus Rapid Transit	Light Rail	Light Rail	Light Rail	Light Rail	Heavy Rail	Heavy Rail	Heavy Rail	
Revenue Service Date	January 1993	Wilshire July 1996 Vermont June 1999	June 2000	July 1990	August 1995	July 2003	November 2009	March 2016	November 2026	Warner October 2005 Canoga Dec. 2006	June 2012	La Cienega April 2012 Culver City June 2012	May 2016	TBD	Fall 2022	Fall 2023	Summer 2025	Spring 2027	
Construction Start	1986	1991	1994	1985	1991	2000	2004	2010	2017	2003	2010	2006	2011	2013	2014	2014	2018	2018	
Expended to Date*	\$1,431	\$1,825	\$1,297	\$877	\$710	\$721	\$887	\$705	\$94,532	\$306	\$146	\$960	\$1,288	\$1,902	\$1,222	\$1,802	\$963	\$440	\$129,339
Current Budget	\$1,439	\$1,739	\$1,313	\$877	\$712	\$735	\$899	\$714	\$1,533	\$306	\$154	\$979	\$1,511	\$2,058	\$1,817	\$3,154	\$2,530	\$3,611	\$26,081
Federal Funding	48%	41%	71%	0%	0%	0%	58%	0%	0%	2%	0%	12%	0%	9%	51%	46%	54%	40%	24%
State and Local Funding	52%	59%	29%	100%	100%	100%	42%	100%	100%	98%	100%	88%	100%	91%	49%	54%	46%	60%	76%

* Expenditures cumulative through December 2019 (\$ In Millions)