27241768

SCRTD METRO RAIL PROJECT SAFETY CERTIFICATION PROGRAM CRITERIA CONFORMANCE CERTIFICATION

CONTRACT A620

AUTOMATIC TRAIN CONTROL

1.

MTA LIBRARY

90) 1941 - S

17211

10 0 10 10 10

and the p

TABLE OF CONTENTS

SECT	NO. OF	PAGES				
INTR	INTRODUCTION					
CRIT	ERIA CONFORMANCE VERIFICATION CERTIFICATE	1				
I.	DESIGN REVIEW CHECKLISTS					
	System Safety Train Control Reliability Maintainability Quality Assurance	6 4 5 5				
II.	DESIGN REVIEW COMMENTS					
	<pre>System Assurance & Security - W. Price - 10/08/85 Rolf Jensen & Associates - J. Iazzetta - 10/10/85 System Assurance & Security - M. Ingram - 10/24/85 System Assurance & Security - H. Hunt - 10/29/85 T. Tankee - Legal/Technical - 5/21/87 M. Ingram - Legal/Technical - 5/26/87 E. Pollan - Legal/Technical - 5/29/87 Fire/Life Safety Committee - H. Storey - Legal/ Technical - 5/27/87 Fire/Life Safety Committee - L. Boyden - Legal/ Technical - 5/27/87</pre>	1 3 2 5 2 3 2 5 5				
III.	RELATED CORRESPONDANCE					
	DCC # 84-00235 DCC # 84-13346 DCC # 85-05655 DCC # 85-06390 DCC # 85-06550 DCC # 85-06769 Final Review Comments DCC # 87-02091 SCRTD Memo - H. Storey - Dated 5/29/87 DCC # 88-00983 DCC # 88-01298 DCC # 88-03131 DCC # 88-03333 DCC # 88-03431	2 4 4 2 1 1 1 3 2 8 1 3				
IV.	ADDENDA					
	A620-1 A620-2	2 3				



i

INTRODUCTION

This Criteria Conformance Verification package is submitted for review and compliance assessment in accordance with Rev. 1.1 of the SCRTD Metro Rail Project Safety Certification Plan dated June 1988. The purpose of this package is to document the incorporation of safetyrelated design criteria into the contract drawings and specifications. This activity is part of a multi-phased program to provide a traceable history of the Metro Rail Project Safety Program.

During design progression, MRTC Safety, Assurance & Security personnel, in conjunction with Rolf Jensen & Associates and the Metro Rail Project Fire/Life Safety Committee, have reviewed design documents at the 60%, 85%, 100%, and Legal/Technical levels. The 100% design review for this document was held in October 1985. The Legal/Technical Review was performed in May, 1987. At each review level design review checklists were utilized and appropriate design review comments generated. Subsequent reviews were initiated by determining the resolution status of comments. Unresolved comments were repeated at each review level until resolution was achieved and verified.

Design review checklists for the Fire/Life Safety, System Safety, Security and System Assurance design criteria were updated in December 1986 to reflect the significant revisions made through the Change Request process. A vertical bar in the Req. I.D. column of the checklist was used to indicate only those changes which impacted design. For clarity, editorial revisions and clarifications of intent were not indicated on the checklist; however, all revisions were indicated in the text of the design criteria and pertinent Change Requests.

The scope of this contract encompasses the design, furnishing and installation of the Automatic Train Control (ATC) System for MOS-1. The ATC System is composed of main line and vehicular elements that are procured in quantities proportional to the length of the rail system. The work also includes start-up of the ATC System, including testing, training and making ready for full passenger-carrying operation. The main line elements include equipment along the trackway (including track switch machines), and in equipment rooms at passenger stations. The Yard elements include the Yard Tower controls, signals, track circuits, switch machines, and bungalows to house Yard train control The vehicular elements include all the necessary carborn hardware. equipment to be supplied to the A650 Contractor. Installation includes all train control cables, trackside equipment, and room equipment along It also includes installation of the the mainline and in the yard. communication cables (except the lossy lines) and gas monitoring tubing in the tunnels. Procurement and installation of the conduit and laying of the 34.5 kV tunnel feed cable in the circular tunnel sections are also provided. Contract A620 also includes installation of wayside ATO equipment furnished under Contract A650.

The comments included in this package represent the result of the reviews performed at the 100% and Legal/Technical level. The check-

1

lists included are the updated checklists applied at the 100% level. Only those portions of checklists containing design criteria requirements directly applicable to this contract, including those for System Safety, Reliability, Maintainability, and Quality Assurance are included in this document.

Design group responses to the comments are included in most cases, as well as resolution verification by MRTC Safety, Assurance, and Security personnel. Supporting correspondence has been included where deemed appropriate.

Addenda have been reviewed to determine impact on the Safety Certification Program. Addenda distribution letters, annotated to indicate results of the review, are included.

This verification package, once audited and confirmed by the SCRTD, will become the primary documentation to allow the SCRTD to issue a Criteria Conformance Certification Certificate. Once issued, the Certificate will be appended to this document.

Metro Rail Project
CRITERIA CONFORMANCE VERIFICATION
Image: Metro Rail Transit Consultants Image: Metro Railents Image: Metro Ra
Safety Certification Program
DESIGN REVIEW CONTRACT NUMBER
REVIEWING DISCIPLINE
Legal/Technical Review Comment Ref. No. 7, by T. J. Tanke, dated May 21, 1987 (See Section II) remains partially unresolved. A review of A620 drawings indicate that signals and associated ladders are mounted opposite the tunnel safetywalk in all cases except at the Wilshire/Alvarado double crossover. A Change Request will be initiated by MRTC Systems Design personnel to provide structural niches required at these two locations. This will prevent signal maintenance ladders from encroaching into safetywalk clearances.
This verifies that the specifications and drawings of the above DESIGN REVIEW PACKAGE comply with the applicable SCRTD DESIGN CRITERIA for safety, fire/life safety, security and system assurance.
Signature <u>J.M. Brown</u> Date <u>11/15/88</u> Manager - MRTC Safety, Assurance & Security Manager - MRTC Systems Division



.

METRO RAIL PROJECT DESIGN REVIEW CHECKLIST

CE	RTIFIABLE ELE	MENT: AUTOMATIC TRAIN CONTROL						
	GROUP:	MRTC_Safety, Assurance & Security	DATE: <u>07/29/88</u>					
	REVIEWER: _	R. Harvey	-					
	DISCIPLINE: _	SYSTEM SAFETY						
	REVIEW REFE	RENCE: SCRTD Metro Rail System Design	COI	NTR	ACT No.:			
		<u>Criteria & Standards, Vol. I, Section 3.6,</u>	REV	IE W	LEVEL: <u>100%</u>			
	TRAIN CONTROL, 07/86 Revision 2							
	REQ. I.D.	REQUIREMENT	YES	NO	COMMENT			
	3.6	TRAIN CONTROL						
		The Automatic Train Control (ATC) system shall ensure, to the maximum extent possi- ble, life safety for all conditions of train operation.	x		See TP Articles 1.4.1 & 3.2.1			
	3.6.1	Automatic Train Protection (ATP)						
	:	The ATP subsystem shall provide fail- safe control and implementation of safety-critical functions.	х		See TP Articles 3.2.2, & 3.3.2. and 8.3.1			
		The ATP subsystem shall be continuous.	x		See TP Articles 3.1.7.E and 3.3.2			
		The ATP subsystem shall not be compro- mised by operation or failure of other systems and subsystems.	x		See TP Articles 3.2.2 3.3.2 & 8.3.1.A			
		Failures which affect operation within the ATP subsystem shall be detectable, but shall not compromise safety.	х		See TP Articles 3.2.2 & 3.3.2			
	3.6.1.A	Train Detection						
		Track circuits shall be designed, con- figured and applied to ensure detection of stopped and moving passenger trains and maintenance vehicles.	x		See TP Article 3.2.2.B			
		Continuous detection of broken rail shall be required to the maximum extent possible.	x		See TP Article 3.2.2.B			



CERTIFIABLE	ELEMENT:	AUTOMATIC	TRAIN	CONTROL

GROUP: _______ MRTC_Safety, Assurance & Security ______ DATE: ______ 07/29/88

REVIEWER: <u>R. Harvey</u>

DISCIPLINE: _____SYSTEM_SAFETY

Т

REVIEW REFERENCE: SCRTD Metro Rail System Design ____ CONTRACT No.: A620

Criteria & Standards, Vol. I, Section 3.6, REVIEW LEVEL: 100%

Т

T

TRAIN CONTROL, 07/86 Revision 2

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
3.6.1.B	Train Separation			
	Block design and safe braking distances shall be based on worst case conditions for track, grade, vehicle, loading, and braking performance.	x		See TP Articles 3.2.2.D, 3.4.2.A.2 for worst case
3.6.1.B.2	The design shall ensure that trains on the same track maintain a safe following distance to prevent collisions.	x		See TP Article 3.2.2.C
3.6.1.C	Speed Limit Enforcement			
	The ATP design shall ensure that trains normally remain at or below safe speeds determined by block design.	х		See TP Articles 3.2.2.C & 8.3.1.B.3
	Trains shall be given an automatic brake command if the speed limit is exceeded.	x		See TP Articles 3.2.2. & 3.4.2.D, 8.3.1.B.3 & 4 & 8.3.2.F thru G
	Speed limit information shall be transmitted by wayside equipment to equipment on the trains.	х		See TP Articles 3.4.2. 5.2.2.C, 8.3.1, 10.3.2.A & 10.3.2.0.1
	The vehicle speed limit transmission decoding logic shall respond only to transmitted signals whose charac- teristics match those of a valid speed limit transmission signal.	x		See TP Articles 3.3.2.H 5.2.2.C, 8.3.2.A.3 & 8.3.2.B.4 & 8.3.2.C
	Both transmitted and actual speeds shall be displayed in the cab.	х		See TP Articles 5.2.1, 8.2.1.B.1 & 10.3.2 Also See Contract A650



CERTIFIABLE	FLEMENT.	AUTOMATIC	TRATM	CONTROL
CERTILIADEE	ELEPIENT:	AUTOURITC	TUNTIN	CONTROL

GROUP: ___MRTC Safety, Assurance & Security ____ DATE: _____07/29/88

REVIEWER: <u>R. Harvey</u>

DISCIPLINE: ______SYSTEM_SAFETY_

REVIEW REFERENCE: SCRTD Metro Rail System Design

Criteria & Standards, Vol. I. Section 3.6, REVIEW LEVEL: 100%

TRAIN CONTROL, 07/86 Revision 2

REQ. I.I	D.	REQUIREMENT	YES	NO	COMMENT
		Absence of a valid speed limit trans- mission shall be interpreted by the vehicle ATC equipment as a zero mi/hr speed limit.	x		See TP Articles 8.3.1.B.5 & 8.3.2.F.2
3.6.1.C	.3	Automatic actuation of vehicle propulsion and braking shall be implemented to prevent undesired movement and excess speed.	x	-	See TP Articles 8.2.2.A 8.3.1.B.3 & 8.3.3.A
3.6.1.C	.4	No operation of and failure within the RCC and the SCADA equipment shall compromise the safety assured by the ATP subsystem.	x	-	See TP Articles 3.2.2 10.8.2.A
3.6.1.C	.5	ATP speed enforcement for a fixed restricted speed shall be provided for a submode of manual operation, implemented when no speed limit transmissions are received by the train.	x		See Articles 3.1.7.C & 8.2.2.B.1
3.6.1.D		Route Security			
3.6.1.D	.1	Train movements through interlockings shall be protected by ATP.	x		See TP Articles 3.2.2.F & 6.1.2.A
3.6.1.D	.2	Trains on crossing/merging of branching routes shall not be permitted to make conflicting moves.	х		See TP Articles 6.1.2.A 6.4.4.A.2 & 6.4.4.C thru D
3.6.1.D	.3	The ATP subsystem shall prevent a train that is operating in automatic mode from entering an interlocking whose status is not vitally determined to be safe.	x		See TP Articles 3.3.2, 5.2.2.F.3 & 8.3.1.A

CONTRACT No .: _____A620



CERTIFIABLE	ELEMENT:	AUTOMATIC	TRAIN	CONTROL

GROUP:	MRTC Safety, Assurance & Security	DATE:	07/29/88
REVIEWER:	R. Harvey		

DISCIPLINE: _____SYSTEM SAFETY

т

REVIEW REFERENCE: _______ SCRTD Metro Rail System Design

Criteria & Standards, Vol. I, Section 3.6,

A620 CONTRACT No .: _

REVIEW LEVEL: ______

TRAIN CONTROL, 07/86 Revision 2	!
---------------------------------	---

L	REQ. I.D.	REQ. I.D. REQUIREMENT		NO	COMMENT	
	3.6.1.D.4	The ATP subsystem shall give fail-safe wayside indications of the interlocking status to the train operator.	x		See TP Articles 6.4.1.B 6.4.3.B & 6.4.5.D	
	3.6.1.D.5	The ATP subsystem shall prevent oppos- ing moves between interlockings for trains operating in automatic mode.	х		See TP Article 6.4.4. & 6.4.5	
		The ATP subsystem shall provide a "STOP" wayside indication to trains operating in manual mode prior to entering.	х		See TP Article 6.4.5.B	
	3.6.1.E	ATP Cut Out Detection				
		Cut out of the ATP on any passenger vehicle or train shall require an enabling signal from RCC before ATP bypass can be activated.	X		See TP Article 6.4.4.A thru D	
		ATP may also be cutout by a sealed switch in the cab.	x		See TP Article 8.2.2.B.	
		When ATP is bypassed, an alarm in the RCC shall be annunciated.	x		See TP Article 6.4.5.C.2, 4.4.4.A & 10.8.2.F	
	3.6.1.F	Vehicle Door Operation				
		The design shall inhibit manual operation of vehicle side doors by either passengers or employees when the vehicle is in motion.	x		See TP Article 3.1.7.J 3.2.2.E	
		The design shall prevent the train from starting until all side doors are closed and latched.	x		See TP Article 3.2.3.A.	



CERTIFIABLE	ELEMENT:	AUTOMATIC	TRAIN	CONTROL
			~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~	

GROUP:	<u>MRTC Safety, Assurance & Security</u>	DATE:

REVIEWER: <u>R. Harvey</u>

DISCIPLINE: ______SYSTEM_SAFETY

REVIEW REFERENCE: SCRTD Metro Rail System Design

<u>Criteria & Standards, Vol. I, Section 3.6,</u>

TRAIN CONTROL, 07/86 Revision 2

RE VIE W	LEVEL:	<u> 100% </u>

CONTRACT No.: A620

07/29/88

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
3.6.1.G	Station Platform			
	The ATP subsystem shall prevent a train in the automatic operating mode from proceeding beyond a station platform if propulsion power is not continuously available for the train to berth at the next downstream station platform.	x		See TP Articles 5.2.2.F, 5.2.2.J & 6.4.5.E
3.6.2	Automatic Train Operation (ATO)			
	The ATO subsystem shall perform berth- ing verification at all station plat- forms, regardless of travel direction.	x		See TP Article 8.2.1.C.3
	Berthing verification shall ensure that the train is wholly within a station platform area and that all doors will open to a platform.	x	و م	See TP Article 8.2.2.A.2
3.6.3	Automatic Train Supervision (ATS)			
	The ATS subsystem shall not directly affect train safety.	x		See TP Articles 3.2.1 3.2.2
	The ATS shall meet operational objectives without compromising safety.	х		See TP Article 3.2.1
	The ATS subsystem shall include equip- ment at the RCC for recording alarms and failures/malfunctions, including their time, location and nature, to facilitate proper response to emergency situations.			See Contract A640



CERTIFIABLE	FLEMENT.	AUTOMATTC	TRATM	CONTROL.
CERTILIADE	CLCPICN I :	AUIUMAIIC	TWATH	CONTROL

GROUP:	MRTC Safety, Assurance & Security	DATE:	07/29/88
REVIEWER:	R. Harvey		

DISCIPLINE: <u>SYSTEM SAFETY</u>

REVIEW REFERENCE: SCRTD Metro Rail System Design

Criteria & Standards, Vol. I, Section 3.6,

REQUIREMENT	YES	NO	COMMENT
Other Design Features			
Signal aspects, indications and terminology shall be consistent throughout the ATC system.			See Typical Circuits for terminology. Also see TP Article 7.3
The ATC system at wayside shall have an emergency backup power supply system to support train control in the event of power loss.	x		See Contract A740 & TP Articles 3.3.10.A.2 thru A.4 & A.7 4.3.2.A. & B.1, 4.3.3
Manual mimic boards and controls shall be located in the local train control rooms.	x		See TP Article 4.4
When manual operations of a vehicle without ATP is permitted, adequate operational procedures shall be developed to assure safe operation.	x		See TP Articles 8.2.2.B.3 & 16.3.1.A.1
MITA LERAPY	the second s		
	Other Design Features Signal aspects, indications and terminology shall be consistent throughout the ATC system. The ATC system at wayside shall have an emergency backup power supply system to support train control in the event of power loss. Manual mimic boards and controls shall be located in the local train control rooms. When manual operations of a vehicle without ATP is permitted, adequate operational procedures shall be developed to assure safe operation.	Other Design FeaturesSignal aspects, indications and terminology shall be consistent throughout the ATC system.The ATC system at wayside shall have an emergency backup power supply system to support train control in the event of power loss.Manual mimic boards and controls shall be located in the local train control rooms.When manual operations of a vehicle without ATP is permitted, adequate operational procedures shall be developed to assure safe operation.	Other Design FeaturesSignal aspects, indications and terminology shall be consistent throughout the ATC system.The ATC system at wayside shall have an emergency backup power supply system to support train control in the event of power loss.Manual mimic boards and controls shall be located in the local train control rooms.XWhen manual operations of a vehicle without ATP is permitted, adequate operational procedures shall be developed to assure safe operation.X

CONTRACT No.: A620

REVIEW LEVEL: 100%



CERTIFIABLE	ET EMENIO.	AUTOMATIC	TO A TM	COMPROT
-EVIILIHOUE		AUTOMATIC	TUUTH	CONTROL

MRTC Safety, Assurance & Security_____ DATE: _____07/29/88 GROUP: __

REVIEWER: _____R. Harvey

DISCIPLINE: <u>RELIABILITY</u>

REVIEW REFERENCE: METRO RAIL PROJECT SYSTEM_DESIGN ____ CONTRACT No.: _____A620____

.

.

Criteria & Standards, Vol. I, Section 5.2

REVIEW	I EVEL	100%
REVIEW	LEVEL:	- TOOO

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
5.2.1.в	Manufacturers of the following system equipment shall be required, by contract, to establish and maintain a Reliability Program and Plan:			
	Program and Plan:			
	 Vehicle Train Control Fare Collection. 	x		See Articles 15.1.2 & 15.3.3
	Their plans shall be prepared using the SCRTD System Assurance Program Plan as a guide for style, content, and format.	х		See Articles 15.1.3 thru 15.1.8
5.2.2.C	Contractors for the following systems shall be required to prepare and submit a FMECA to identify all critical single point failure modes. The FMECA shall be conducted to the lowest replaceable module.			
	 Vehicle Train Control Fare Collection. 	х		See Article 15.2.2.B, 15.3.3.C & 15.4.5.D
5.2.2.D	Contractor for the Vehicle, Train Control, and Fare Collection systems shall be required to prepare and submit a Reliabil- ity Analysis which shall include, as a minimum:			
	 System definitions and related assumptions 	х		See Article 15.3.3.A

SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT

METRO RAIL PROJECT DESIGN REVIEW CHECKLIST

CERTIFIABLE	ELEMENT:	AUTOMATIC	TRAIN	CONTROL

GROUP: <u>MRTC Safety, Assurance & Security</u> DATE: <u>07/29/88</u>

REVIEWER: <u>R. Harvey</u>

DISCIPLINE: <u>RELIABILITY</u>

REVIEW REFERENCE: METRO RAIL PROJECT SYSTEM DESIGN

Criteria & Standards, Vol. I, Section 5.2

CONTRACT No.: <u>A620</u>

REVIEW LEVEL: 100%

REQ. I.D.		YES	NO	COMMENT
	2. Functional flow and reliability block diagrams	x		See Article 15.3.3.A.6
	3. Description of data base and any adjustment factors	х		See Article 15.3.3.B
	 System and subsystem failure assump tions and predicted MTBF, MTBSF, MCBF, as appropriate 	х		See Article 15.3.2
	5. Comparison of reliability predictions with allocations in the Reliability Requirements Report (Criteria R4)	x		See Article 15.3.3
	 Impact of operating or design changes on predicted values 	x		See Articles 15.3.3.C & 15.1.6.D
	 Definitions of all interfaces, such that every part is identified as being part of a particular subsystem. 	x		See Section 10
5.2.2.E	The contractors for Vehicle, Train Con trol, Fare Collection, and Vehicle Propul- sion systems shall be required to develop Reliability Demonstration Test Plans. The Reliability Test Plan shall include:	X		See Article 15.3.5
	 Criteria to be used by the SCRTD for evaluating the equipment under test 	x		See Articles 15.3.5.D & 15.3.5.H
	 The failure reporting procedures to be used by the Contractor 	x		See Articles 15.3.5 & 15.3.5.I
	3. The mathematical verification that the test shall demonstrate the required	x		See Article 15.3.5

 $PAGE = \frac{2}{0002} OF = \frac{4}{0}$

SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT

METRO RAIL PROJECT DESIGN REVIEW CHECKLIST

CERTIFIABLE	ET EMENIO.	AUMONAMITO	00 D B T N	COMMINOT
CERTTE TUDDE	ETENT'	AUTOMATIC	TRATH	CONTROL

GROUP: <u>MRTC Safety, Assurance & Security</u> DATE: <u>07/29/88</u>

REVIEWER: _____R. Harvey

DISCIPLINE: <u>RELIABILITY</u>

REVIEW REFERENCE: METRO RAIL PROJECT SYSTEM DESIGN ____ CONTRACT NO .: _____

Criteria & Standards, Vol. I, Section 5.2

REVIEW	LEVEL:	100%

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
	MTBF, MTBSF, MCBF, and failure rates as specified by contract.			
5.2.3.A	Contractors shall be legally bound to ensure that contractual reliability requirements are achieved.	х		See TP Article 15.3
5.2.4	The contractor shall demonstrate the achievement or prove the failure of reliability requirements incorporated into contractor specifications and track system reliability during testing and revenue service.	x		See TP Article 13.12
5.2.4.A	Contractors shall be required to use the fo rm at designed by the SCRTD for reporting failures.	x		See TP Article 15.3.3.A & C
5.2.5.A	The system elements, as described below, shall be suitable for a lifetime of use in the Southern California environment, with normal maintenance and overhaul, if required, for the number of years as outlined below:			
	 Vehicle Body: 30 years Train Control System: 25 years Fare Collection System: 25 years Tunnels: 100 years Trackwork: 30 years. 	x		See SP Article 6.0 and GP Article 19.0, also see General Requiremen Section 3
5.2.5.B	The system elements shall be capable of being operated, stored, and maintained at specific performance levels without impairment resulting from the impact of	x		See TP Article 3.3.3



CERTIFIABLE	FLEMENT.	AUTOMATIC	TRATN	CONTROL.
CERTITIODE		AUTOMATIC	TUNTN	CONTROL

GROUP: ______ MRTC Safety. Assurance & Security_____ DATE: _____ 07/29/88

REVIEWER: _____R. Harvey

REVIEW REFERENCE: METRO RATI. PROJECT SYSTEM DESIGN CONTRACT NO.: A620

Criteria & Standards, Vol. I, Section 5.2 REVIEW LEVEL: 100%

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
	the following environmental parameters throughout the indicated range of values:			-
	l. Air temperature: Minimum: 20°F Maximum: 110°F Average: 66°F	х		See TP Article 3.3.3.A
	2. Relative humidity: 24 hour range: 45% to 85%	x		See TP Article 3.3.3.A
	3. Rainfall in 24 hours: Maximum re- corded: 6.11"	x		See TP Article 3.3.3.D
	4. Rainfall in 1 hour: Maximum re- corded: 1.87"			
	5. Wind speed: Average: 10 mph Maximum recorded: 49 mph	x		See TP Article 3.3.3.B
	6. Seismic activity: (Reference "DESIGN EARTHQUAKE PARAMETERS" and "DESIGN FAULT PARAMETERS" tables of Criteria)	x		See TP Article 3.3.5
	7. Air pollution: o Dust Particulates: Size: 1 to 200 microns Concentration: (max.) 0.248 mg/m ³ (avg.) 0.142 mg/m ³ o Acid Precipitation: pH of 4.41 o Gases and fumes: (Reference "Types" and "Concentrations" table of Criteria)	x		See TP Article 3.3.3.A.



CERTIFIABLE	ELEMENT:	AUTOMATIC	TRAIN	CONTROL

GROUP: ____MRTC_Safety, Assurance & Security_____ DATE: _____07/29/88

REVIEWER: <u>R. Harvey</u>

.

DISCIPLINE: <u>MAINTAINABILITY</u>

REVIEW REFERENCE: METRO RAIL PROJECT SYSTEM DESIGN CONTRACT NO.: _ A620____

Criteria & Standards, Vol. I, Section 5.3 REVIEW LEVEL: 100%

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
5.3.1.B	Manufacturers of the following system equipment shall be required, by contract, to establish and maintain a Maintainabili- ty Program and Plan.	x		See Article 15.1.2 & 15.4
	 Vehicle Train Control Communications Fare Collection Traction Power. 			
	Their plans shall be prepared using the SCRTD System Assurance Plan as a guide for style, content, and fo rm at.	x		See Article 15.1.2.C, 15.1.3 thru 15.1.8
5.3.2.A	A detailed Maintenance Concept shall be developed and submitted to the SCRTD by the contractors indicated in 5.3.1.B. The Maintenance Concept shall include a description of how the contractor intends to achieve the maintenance requirements identified in their contract. The Mainte- nance Concept shall cover the following, as a minimum:	X		See Article 15.4.4
	1. Maintenance Levels			,
	a. System repairs done on SCRTD property			
	b. Module and component repairs done on SCRTD property			
	c. Module and component repairs done at the contractor's facilities.			



	DT DMDNID	NUMONAMIC	00 D 7 T N	CONTRACT
CERTIFIABLE	ELEMENT.	AUTOMATIC	TRAIN	CONTROL

GROUP: ____MRTC Safety, Assurance & Security ____ DATE: _____ 07/29/88

REVIEWER: <u>R. Harvey</u>

DISCIPLINE: <u>MAINTAINABILITY</u>

REVIEW REFERENCE: METRO RAIL PROJECT SYSTEM DESIGN CONTRACT No.: A620

Criteria & Standards, Vol. I, Section 5.3 REVIEW LEVEL: 100%

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
	2. Maintenance Tasks	х		See TP Articles 15.4.4. 15.4.5.E, 15.4.5.D
	a. Scheduled Maintenance i. Preventive Maintenance ii. Service Maintenance			
	b. Corrective Maintenance.			
	3. Shop Facilities			
	a. Union Station maintenance activities			
	b. Hollywood maintenance activities			
	c. Component Repair Facilities.			
	4. Shop Equipment and Tools			
	a. Furnished by Vehicle/Train Control/ Fare Collection Contractor			
	b. Furnished by Shop Equipment Contractor.			
	5. Spare Part Requirements			
	a. Expected Part Life			
	b. Consumables and Repairables.			
	6. Skill Levels and Mechanics Required.			V V
5.3.2.B	A Maintenance Analysis shall be developed and submitted to the SCRTD by the Vehicle,	x		See TP Article 15.4.5



		NUMOWA MTO	mma 71	0010000
CERTIFIABLE	ELEMENT	AUTOMATIC	TRAIN	CONTROL

GROUP: ____MRTC Safety, Assurance & Security ____ DATE: _____ 07/29/88 ____

REVIEWER: <u>R. Harvey</u>

DISCIPLINE: <u>MAINTAINABILITY</u>

REVIEW REFERENCE: METRO BALL PROJECT SYSTEM DESIGN ____ CONTRACT NO.: A620

Criteria & Standards, Vol. I, Section 5.3 REVIEW LEVEL: 100%

	REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
		Train Control, and Fare Collection contractors.			
		The Maintenance Analysis shall be submit- ted iteratively (every 90-180 days) as the design develops.	х		See TP Article 15.4.5
)		The analysis shall describe all the mainte-nance tasks SCRTD personnel may be re-quired to perfo rm on the system. The analysis shall include for each mainte- nance task, as a minimum:	х		See TP Article 15.4.5.A
	:	1. Frequency of task		1	
		2. Time to perform			
		 Test equipment, tools, and facilities required 			
		4. Crew size and skill level			
		5. Manuals and instructions needed.			
	5.3.4.A	All suppliers and contractors shall be required to submit maintenance manuals which contain all the information needed to service, maintain, repair, inspect, adjust, troubleshoot, replace, and over- haul each component or subsystem. Re- quirements for the maintenance manuals shall include, but not be limited to:	x		See TP Article 16.3.1
		 Running Maintenance and Servicing Manuals 			
L					



CERTIFIABLE	ELEMENT:	AUTOMATIC	TRAIN	CONTROL

GROUP: ____MRTC_Safety, Assurance & Security_____ DATE: _____07/29/88____

DISCIPLINE: <u>MAINTAINABILITY</u>

REVIEW REFERENCE: METRO RAIL PROJECT SYSTEM DESIGN CONTRACT NO.: __A620_____

<u>Criteria & Standards, Vol. I, Section 5.3</u> REVIEW LEVEL: <u>100%</u>

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
	2. Heavy Repair Maintenance Manuals			
	3. Parts Catalogs			
	4. Test Equipment Maintenance Manuals.			
5.3.4.B	The manuals shall be designed for continu- ous, long term service in a maintenance shop environment.	x		See TP Article 16.3.1.G
	All manuals shall be in either pocket size $(3-1/2" \times 8" \times 1ess$ than 1" thick) or standard size $(8-1/2"$ wide x 11" high).	x		See TP Article 16.3.1.G
	All manuals shall be prepared in accord- ance with normal commer-cial standards, using MIL-M-38784 and MIL-M-15071 as guides for format and technical content, respectively.			
5.3.5.A	Contractors shall be required to provide a comprehensive training program for SCRTD maintenance personnel.	x		See TP Articles 15.4.4. & 16.5.1
•	Contractors shall provide the SCRTD with course materials, instructors, training aids, equipment, and all literature required.			
	The contractor shall train all SCRTD maintenance person-nel to a level of competence such that work performed by these personnel will not void any of the			
	warranties or guarantees in effect.			



CERTIFIABLE	FLEMENT -	AUTOMATIC	TRAIN	CONTROL.
CERTILIADE	CLCMCNI:	AUTOMATIC	TUUTN	CONTROL

GROUP: ____MRTC_Safety, Assurance & Security _____ DATE: _____ 07/29/88

REVIEWER: <u>R. Harvey</u>

DISCIPLINE: <u>MAINTAINABILITY</u>

REVIEW REFERENCE: METRO RAIL PROJECT SYSTEM DESIGN CONTRACT NO.: A620

Criteria & Standards, Vol. I, Section 5.3

REVIEW	LEVEL:	100%

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
5.3.6.A	The contractors shall incorporate qualita- tive features into all equipment whenever feasible. MIL-STD-1472C shall be used as a guide, along with the design features in the "Maintainability Checklist" provided in paragraph 15.3.6 of UMTA Report No. IT-06-0027-A "Guideline Specification for Urban Rail Cars", March 1973.	x		See TP Articles 3.1.1 7 & 3.3.7.8.7



SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT

METRO RAIL PROJECT DESIGN REVIEW CHECKLIST

CERTIFIABLE ELEMENT: AUTOMATIC TRAIN CONTROL			
GROUP:MRTC_Safety, Assurance & Security	DATE:	08/04/88	
REVIEWER:			
DISCIPLINE: <u>QUALITY ASSURANCE</u>			
REVIEW REFERENCE: SCRTD Metro Rail Project System	CONTRACT No.: -	A620	
Design Criteria & Standards, Vol. I, Section 5.4,	REVIEW LEVEL:	100%	

REQ. I.D.		YES	NO	COMMENT
.4.1.B	QUALITY ASSURANCE PROGRAM PLAN - CONTRACTORS Manufacturers of the following system elements shall be required by contract to establish and maintain a QA Program and Plan:			
1 †	 Facilities Vehicle Train Control Fare Collection Communications Escalators Elevators Auxiliary Vehicles 	x		See TP Articles 15.5 & 15.1.2
	These plans shall be prepared using the SCRTD System Assurance Program Plan and the SCRTD QA Manual as a guide for style, content, and format.	х		See TP Articles 15.1.3 thru 15.1.8
.4.2	WARRANTIES			
A.	Warranty provisions shall be included in all contracts, both civil and system. The following additional time warranties shall be included in the vehicle contract:	х		See SP Article 6.1
	 Carbody - 5 years Truck-Structural Elements - 5 years Traction Motors, except brushes - 5 years 			

12/15/86 - Rev. 1 SDE13403 A620



				CONTRACT
CERTIFIABLE	ELEMENT:	AUTOMATIC	TRAIN	CONTROL

GROUP: ____MRTC_Safety, Assurance & Security _____DATE: _____08/04/88

REVIEWER: <u>R. Harvey</u>

DISCIPLINE: ____OUALITY ASSURANCE

REVIEW REFERENCE: SCRTD Metro Rail Project System _____ CONTRACT No.: ________ A620

Design Criteria & Standards, Vol. I, Section 5.4, REVIEW LEVEL: 100%

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
	 4. Gear reducers for propulsion subsystem - 5 years. 			
4.3	QUALITY PROGRAM CONTENT			
Α.	Receiving Inspection			
	Contractors shall provide for the inspec- tion of all incoming material. Statisti- cal sampling is acceptable.	x		See TP Articles 15.5.2.B, 15.5.11, 15.5.15
	All material certifications and test re- ports used as the basis for acceptance by the contractors shall be maintained as quality records.	х		See TP Articles 15.5.3 & 15.5.5
в.	Statistical Sampling Plans			
	Statistical sampling used in inspection shall be fully documented and based on generally recognized statistical practic- es, such as MIL-STD-105 or MIL-STD-414.	х		See TP Article 15.5.15
с.	Changes to Drawings and Specifications			
	Contractors shall ensure that all inspec- tion and acceptance test are based on the latest revision or changes to drawings and specifications.	x		See TP Article 15.5.16
	An acceptable configuration management and control system shall be established and maintained.	x		
	The responsibility for control of changes shall extend to suppliers.	х		See TP Articles 15.5.9 C&D and 15.5.16

PAGE _2 OF _5 ____



CERTIFIABLE	FLEMENT.	AUTOMATIC	TRATN	CONTROL.
CERTILINDPE	E DEPIENT :	AUTORATIC	TUUTH	CONTROL

GROUP:	MRTC Safety, Assurance & Security	DATE:	08/04/88	
REVIEWER: _	R. Harvey			
DISCIPLINE: _	QUALITY_ASSURANCE			
REVIEW REFE	RENCE:	CONTRACT No .: _	A620	

Design Criteria & Standards, Vol. I, Section 5.4,

CONTRACT No.: _____

REVIEW LEVEL: _	100%
-----------------	------

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
	D. Identification of Inspection Status	x		See TP Article 15.5.17
	Contractors shall maintain a system for identifying the progressive inspection status of components or materials as to their acceptance, rejection or non-inspection.			
	E. Shipping Inspection			
	Contractors shall provide for the proper inspection of products to ensure comple- tion of manufacturing and conformance to contract requirements prior to shipment.	х		See TP Article 15.5.13
	F. Quality Assurance Organization			
	The organization of each contractor's QA Program shall be well defined.	х		See TP Articles 15.5.7 & 15.5.2.A
	QA personnel shall have sufficient, well-defined responsibilities and organ- izational freedom which encourage the identification and evaluation of quality problems.	х		See TP Article 15.5.2.
	Contractors shall have a QA Program that can verify compliance with contract requirements.	х		See TP Articles 15.5.2.B & 15.5.1
	G. Qualification of Personnel			
	Contractor personnel perfo rm ing inspec- tions, test or special processes shall be qualified for such work based on prior experience and training.	х		See TP Article 15.5.7



CERTIFIABLE	ELEMENT:	AUTOMATIC	TRAIN	CONTROL

GROUP: _______ DATE: ______ 08/04/88_____

REVIEWER: <u>R. Harvey</u>

DISCIPLINE: _____QUALITY ASSURANCE

REVIEW REFERENCE: SCRTD Metro Rail Project System ____ CONTRACT No.: A620

Design Criteria & Standards, Vol. I, Section 5.4, REVIEW LEVEL: 100%

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
	Records of personnel qualifications shall be maintained and available for review.	x		See TP Articles 15.5.B
	H. <u>In-Process Inspection</u> The contractor shall ensure that all machining, wiring, batching, shaping, and all basic production operations, together with all processing and fabricating, shall be accomplished under controlled conditions.	x		See TP Articles 15.5.10.B & 15.5.12
	I. <u>Handling, Storage and Delivery</u> Contractors shall provide adequate work and inspection instructions for handling, storing, preserving, packing, marking, and shipping to protect the quality of prod- ucts and to prevent damage, loss, deterio- ration, or substitution thereof.	х		See TP Article 15.5.19
	J. <u>Corrective Action</u> Contractors shall establish, maintain, and document procedures to ensure that condi- tions adverse to quality are promptly identified and corrected.	x		See TP Article 15.5.20
	K. <u>Nonconforming Material</u> Contractors shall establish and maintain an effective system for controlling noncon- forming material including procedures for identification, segregation, and disposi- tion.	х		See TP Article 15.5.21



CERTIFIABLE	ELEMENT:	AUTOMATIC	TRAIN	CONTROL
-------------	----------	-----------	-------	---------

GROUP: ____MRTC Safety, Assurance & Security ____ DATE: ____ 08/04/88

REVIEWER: _______________


DISCIPLINE: <u>QUALITY ASSURANCE</u>


REVIEW REFERENCE: SCRTD Metro Rail Project System ____ CONTRACT No.: _______ A620

Design Criteria & Standards, Vol. I, Section 5.4, REVIEW LEVEL: 100%

REQ. I.D.	REQUIREMENT	YES	NO	COMMENT
	A Material Review Board consisting of appropriate SCRTD, contractor, QA and design personal shall be established.	x		See TP Article 15.5.9.I (for procured material only) No mention of Ma- terial Review Board for manufactured material. However the need for a Material Review Board may be implied in TP Article 15.5.21. The Contractor's Quality Assurance Program Plan (QAP-003 ¶4.3.2) addresses Material Review Program Plan.
15/86 - Rev. 1				S.C.R.T.D. LIBRARY







NU 8-5-88

. .

REVIEWER W.E. PRICE TE FILE NO. W540A620 ORGANIZATION SAFETY, ASSURANCE & SECURI

100 % SUBMITTAL FOR __


NO.	SPEC. SECTION	COMMENTS	RESPONSE	ACTION
TP-9-11	9.6.3	Indications should be specified for	See Final Review	et W -5 80
		an MTBF of 1,000,000 hrs. This value	Comments Response	
		represents the state-of-the-art for	# 25	
		console indicators. Currently does		
		not agree with specified MTBF for	·	
		Control Panel (p. TP-15-6)		
TP-15-6	15.3.2.B	The value specified for the mayside	See final Review	ett 14 6. 5.88
		signal is irresponsibly low. Signal	Comments Response	
		lamps for BRETS were predicted at	[#] 50	
		icted at 70,000 hrs between failure.		
——				
		BURGESS HAS AGREED TO 200,000 HRS		- <u> </u>
		Truft-		<u> </u>
├── ─┼				<u> </u>
┢───┟				<u> </u>
				
			an MTBF of 1,000,000 hrs. This value represents the state-of-the-art for console indicators. Currently does not agree with specified MTBF for Control Panel (p. TP-15-6) TP-15-6 15.3.2.B The value specified for the mayside signal is irresponsibly low. Signal lamps for BRETS were predicted at 0.027 fuidures per million hours. Train stop signalling for MARTA was pred-	an MTBF of 1,000,000 hrs. This value comments Response represents the state-of-the-art for # 25 console indicators. Currently does not agree with specified MTBF for Control Panel (p. TP-15-6) TP-15-6 15.3.2.B The value specified for the mayside see final Rivien signal is irresponsibly low. Signal Comments Response lamps for BRETS were predicted at # 50 0.027 fuilures per million hours. Train stop signalling for MARTA was pred- inted at To,000 hrs hetween failure. BURGESS this here to 200,000 thes

۰. ۲

· · · · · ·



Cr055	Reference
Section Dcc t	11 85-06550 8.5.88 Mt



See SCRTO Automatic Truin control specification Man Review contrents Section III


	section III
REVIEWER J. C. TAZZETTA FILE NO. WOOLAGZO A 9.1	ORGANIZATION ROLF JENSEN & ASSOCIATES, INC
100 & SUBMITTAL FOR A620 - AUTOMATIC TRAIN CONTROL	

P4-19	TABLE TP4-4	Tan		l l
	HOLE 114 T	$1/4R/C \leq (A)/2C + L/A/2A + A = (1/2A)/2C + C(-C)/2C + C = C$	See Final Review	04pt 6.5.88
		TABLE SHOWS FLAMMABLITY REP'TS FOR CROSS-LINKED POLYOLEFIN AS "MIL-W-81044"	comments Response	(see TP Article
				4.6)
			P 13	4.6]
			• •	
		AND CABLE FOR VITAL ATC, POWER CIRCUITS		·
		FOR EMERGENCY EQPT, AND VETALLE POWER		
		CABLES TO PASS IEEE-383 FLAME TEST		
		AND HAVE NO SHOET CIECUIT FOR 5		
		MINUTES, THIS SHOULD BE SO INDICATED		
		IN THE TABLE FOR GOSS-LINKED POLYOLEFIN		
TP4-24	TABLE TP4-7	FLAMMABILITY SHOULD PASS IEEE-383	see Final Review	RH 6-5.08
		\$ HAVE NO SHORT GECUT FOR 5 MINUTES -	Comments itesponse	(see TP Article
		F/LS CRITERIA 2.2-4.1-4. 2.3.3.4 \$2.4-3.7.3(B)	¹⁴	4.6)
TPAZE	4.7	FILS GRITERIA 2.5.3.1, REQUIRES ATC	See Final Review	
	· · ·		Comments Response]
			# 15	
			CABLES TO PASS IEEE-383 FLAME TEST AND HAVE NO SHEET CIECUIT FOR 5 MINUTES, THIS 3HOUD BE SO INDICATED IN THE THBLE FOR CROSS-LINEED POLYOLEFIN PAZA TABLE TPA-7 FLAMMABILITY SHOULD PASS IEEE-383 & HAVE NO SHORT CIECUIT FOR 5 MINUTES- FILS CRITERIA 2.2.4.1.4, 2.3.3.4 \$2.4.3.7.3(B) TPAZE A.7 FILS CRITERIA 2.5.3.1, REQUIRES ATC BUNGALOUS TO BE PROVIDED WITH AUTOMATIC SPENKIEPS, ADD NEW SECTON 4.7.5 TO SO INDICATE.	2.3.3.4 \$ 2.4.3.7.3 (B) REQUIEE ALL WITE AND CABLE FOR VITAL ATC, POWER CIRCUITS FOR EMERGENCY EQPT, AND VEHICLE POWER CABLES TO PASS IEEE-383 FLAME TEST AND HAVE NO SHET CIRCUIT FOR 5 MINUTES, THIS SHOUD BE SO INDICATED IN THE TABLE FOR CROSS-LINEED POLYOLEFIN P424 TABLE TP4-7 FLAMMABILITY SHOULD PASS IEEE-383 SEE FINEL REVIEW \$ HAVE NO SHERT CIRCUIT FOR 5 MINUTES - COMMENTS RESPONSE F/LS CRITERIA 2.2.4.1.4, 2.3.3.4 \$2.4.3.7.3(B) # 14 TPA26 4.7 F/LS CRITERIA 2.5.3.1, REDUIRES ATC SEE FINEL REVIEW BUNGALOUS TO BE PROVIDED WITH COMMENTS RESPONSE AUTOMATIC SPRINKERS, ADD NEW SECTON B 15 AUTOMATIC SPRINKERS, ADD NEW SECTON B 15

V001-001-038471

.....






REVIEWER J. C. TAZZETTA FILE NO. 13001A620 A.G.I ORGANIZATION ROLF JENSEN & ASSOCIATES, INC 100 & SUBMITTAL FOR A620 - AUTOMMIC TEAN CONTROL

REF, NO.	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
4	TP9-2	9.2.2.A	Flis CATERA Z-S-3-1 REQUIRES ATC	see Final Review	-
			BUNGMOWS TO BE PROVIDED WITH	Comments Response	
			AUTOMATIC SPRINKIER.	tt [*] 24	
5	TP11-21	TABLE TP/1-2	"VERDCAL FLAME TEST ICEN 5-66-524"	see Final Review	RM SEE TP
			SHOUD READ "FLAME TEST ILEE-383" AND	Comments Response	
			SABULD INDICATE "PASS AND HAVE NO	±33	· · ·
			SHORT CLECUITS FOR SMINUTES"		
6	TP71-25	TABLE TP11-3	ITEM #9- SMUKE GENERATION - F/LS CRITERIA ST.	etionis	
			2.4.2.3 \$ 2-3.3.1.1 REQUIRE A	See Final Review	
	ļ		MAX OF 200 AT 4MIN, POINT FOR	Comments Response	
	↓		BOTH FLAMING & NON-FLAMING MODE -	12 36	<u> </u>
			AND NOT 325 AS SHOWN IN TABLE.		
	<u> </u>			<u> </u>	
		·	5. y.		
	<u> </u>				
 	╂───	_			╉─────
		<u> </u>		L	<u> </u>

V001-001-0384 / 1

· ..





REVIEWER J. C. IAZZETTA FILE NO. 40001 H620 1.9.1	ORGANIZATION ROL	LF JENSEN 8	ASSOCIATES, I	N(
100 & SUBMITTAL FOR A620 - AUTOMMIC TRAIN CONTROL			· .	

REF. NO.	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESP	PONSE	ACTION
7	22	QOZZB	SHOWN ON THESE DRAWINGS EXCLEDS		Response	
	25	Q 023B Q 024B	THE MAXIMUM ALLOWED BY FILS CRITERIA 2.3.4.4	# 75	· .	
	<u>+</u>	<u> </u>		<u>∔</u>		
				<u> </u>		
			· · · · · · · · · · · · · · · · · · ·			
	+					

·


· · ·

-



Cross Reference Section III DCC# 85.06769

, •



1.1


DESIGN REVIEW COMMENTS

S.C.R.T.D. LIBRARY

REVIEWER M. IngRAM	FILE NOA620	<u>A.9.]</u>	DRGANIZATION S, AAS -QA
100 % SUBMITTAL FOR A620 -	ATC Dwgs.		

REF. NO.	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
	. 115	0 115	MAST MOUNTED AND WALL MOUNTED	See Final Review	Ref: DCC 03333
		- •	LADDERS MUST COMPLY WITH SECTION	comments Response	
			3277, FIXED LADDERS, of TITLE 8, SUB-	¢ 83	
			CHAPTER 7, GENERAL INDUSTRIAL SAFETY	<u>ر</u>	
			CHAPTER 7, GENERAL INDUSTRIAL SAFETS ORDERS. This comment REMAINS UNREGOINED		
			from the 85% design REVIEW.		
					aller and
2	120	Q-120	THERE is A SECTION C cut on the plan, but		oll pt 6-5-38
└──	 		No SECTION C on the dwg. Should it be		
 	 		REFERENCEd to the Section Con Q-119?		
			SPECIFICATIONS		
3	TP-S-3	5.2.1-A.6	LAST SENTENCE - VERITY REFERENCE to Article 2.5.	See Final Review	ole pt 6-5-38
				Comments Response #18	
4	TP-8.4	8.3.1-A	VERIFY REFERENCE to Article 3.4 for FAIL-	See Final Review	Mr. 1. 5-80
			VERIFY REFERENCE to ARTICLE 3.4 FOR FAIL- SAFE REQUIREMENTS; possibly should be Art. 3.3	Comments Responses 23	
	ļ			l	
5	TP-10-7	10.3.2 ·F-1	" description of ATC vehicle EquipMENT sig -	See Final Review	WWW 6.5.80
	 		wals " REQUIREd to be furnished, should	Comments Response #28	
]		be added to CDRL.		





۰.

DESIGN REVIEW COMMENTS

REVIEWER M. Ingram _____ FILE NO. WOOLA620 A.9.1 ____ ORGANIZATION S, Ad S-QA

100 % SUBMITTAL FOR A620 ATC

REF. NO,	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
6	TP-11-21	TABLE TP-11-2	Notation Explanation at bottom of page -	See final Review	<u> </u>
• 	TP-11-24	Table TP-11-3	Notation Explanation at bottom of page - Qualification tests should have two asterisks	Comments Response 33	ely 4 6-5- 98
~	5 0 10 5		The Table The party and the star	2 35 Dec final Review	
	11413-5	13.4.1	The Interin Test Reports Regid. to be sub- mitted should be added to CDRL.	councuts Rosponse #44	pt 6.5.88
0					
8	<u>17-13-27</u>	3. /	NEED to indicate CORL item, to be in concept with CORL Iten No. 63.	· · · · · · · · · · · · · · · · · · ·	
<u>د</u>					alcert 6.5.98
<u> </u>	<u>TP-15-4</u>	15.1.8	To be complete and consistent, Add " Quality Assurance Program" to the sub-article heading and the first sentence of 15.1.8	Comments Response # 47	Rue 6.50
	-		and the first senteme of 15.118		
IJ		Exhibit A	REFERENCE DWgs Contract Nos. PRAWING		· · · · · · · · · · · · · · · · · · ·
			Reference Dwgs Contract Nos., PRAWING Nos. And Dwg. Titles will REquire VER. fication upon finalization of Facilities Contract	v	
			prokages.		
	+		PAG NAGE 2.		
	<u> </u>				
			· · ·		


•

•



C+055	R	e ferci	nce	
section	(1	П		
DCC	Ħ	85.	06	169

• •




DESIGN REVIEW COMMENTS

REVIEWER HARY HUNT FI	NO. WOI AGZOORGANIZATION.	SAF-A-SUL
100_% SUBMITTAL FOR TATC -		•

REF. NO.	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
L	15-5	15.2.2.AI.	CHANGE "System HAZARD AMALYSIS" TO	See Final Review	alt 6.5 Ret
			INTERFACE HAZARD ANDLYSIS" TO	Comment Response	
			MULE CONFORM TO SCRTD 5-001	IF 49	
ļ					ांग दर्भ
2	17-8	TABLE TP-17-1	ADD CORL'S FOR THESE ANALYSES	See Final Review	all g. 5 pot
20			1, INTERFACE HAZARD ANDLYSIS	Comment Response # 62	
	L		17tm No. 86		
<u> </u>	 		PARAGRAPH 15, 2, 2, A		
L			Format As Specific D (3 copies		
			SCHENULELETC AT FDR & FACI APPEARAL		
	ļ		REDUILED		
	-		· · · · · · · · · · · · · · · · · · ·		
25			2 Subsystem HozARD ANALYSIS	See Final Review	aly 8.5.80
	 		17-m NO _ 87	commercit Response #62	NU BISIO
ļ			PARAGRAPH 15.2.2.A		
Ì			Format As Special 2 Copies	· · · · · ·	
			SCHENUE/ETC AT FOR APPROVAL		
	 		REQUIRED		
	 				
 					






REVIEWER _ HARV HUNTFILE NO	ORGANIZATION SAF-SEC-A.
100 % SUBMITTAL FOR Atc - A620	· · · · · · · · · · · · · · · ·

REF. NO.	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
2C			3. OPERATING HAZARD ANALYSIS	Jac Final Review	
			item NO. 88	Comment Response # 62	M 8.5.88
			PARAGRAPH 15.2.2.A		
			Format AS SPECIFIED (3 COPIES		
			SCITEDULE/ETC AT FOR, AS PART		
			OF TEST PLON		
					oll 8.5.98
22			AN ALTERNATIVE to Listing there	see Ral NUS.	ANC 8.3.V
			AS SEPARATE CORL'S is to	2a, 25, 2C	
_ 			SDECIEV SUBMITTAL TIME IN PARAGRAPH		
		· ·	15.2.2. A ie		
			1 INTERFACE HAZARD ANALYSIS - AT		
			FOR & FACI FOR		
·			APPRODL		
			TITEN ANOTHET CHANGE CORL item 85		
			TO READ		
			SCI1		
			ANTHYSIS 15.2.28 ASSP/3 FDR/FACILITEST/		
			APPROVAL REOD		






REVIEWER HARY HUNT-FILEND.	ORGANIZATION SAF - A-SUSC
100 % SUBMITTAL FOR A 620 - ATCS	

REF.	PAGE	DRAWING NO./	COMMENTS	RESPONSE	ACTION
NO.	NO.	SPEC. SECTION			
3	3-8	3.3.2.L	CHANGE "REFERENCE: ARTICLE 15.2 TO	See Final Review	ak
			"REFERENCE: ARTICLE IS 3" INCORRECT REF.	Response tt 5	8.5.98
4	16-2	16-3.1.D	ADD AFTER "SAFETY WARNINGS" "AND SAFETY-RELATED CAUTIONS."	· · · · · · · · · · · · · · · · · · ·	
			this UNILENSURE CANTION NOTES PRE JOPLIALLY	Added "Included	ok
			Located	in each applicable	8.5-00
				COPIC'.	
5	16-9	16.7	ADD AS 1St SENTENCE	·	
-			"THE USE OF SPECIAL TOOLS SHALL.	See Final Review	
			BE MINIMIZED, V	Command Response #57	
			THIS is GOOD DESIGN PRACTICE - TO LIMIT NUMBER OF SPECIAL TOOLS (LE REQUIRINS		· · · · · · · · · · · · · · · · · · ·
<u>.</u>			at these writers a petilizes will bo.)		
6	15-10	15.4.4.6.3	REWRITE AS FOLLOWS	See Final Review	oly N . 80
	13-30	13.12.1	"DETAILED TEST PROCEDURES BACEDING	comment Response	v
			MILSTO 47 #A" AS A GUIDE "	# 51 -	
	ļ				






REVIEWER_ HARY HUNT_FILE NO	ORGANIZATION SPF-SEE- ASSURION LE
100% SUBMITTAL FOR A 620 - Atc	

REF. NO.	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
6(101	H)		Milsto 472 Establishes THE SELEction		
			PROCESS (RANDOM) & HELPS ENSURE AN		
 	·		ADEQUATE YET SUITABLE DEMOTEST		
				· · · · · · · · · · · · · · · · · · ·	
1-7-	15-10	15.4.	ADO PARAGRAPH		
			15.4.6 Interchangeability - Accessibility	See Final Review	oly 11 6 - 5. 83
ļ	l			comments Response	
			A. Parts components assemblies	* 52	
			performing like functions shall be		
			physically and functionally		}
			inferchangeable. Those which are		
			not functionally interchargeable		
			shall not be physically interchanged	Me.*	
			picipitation and picipitation of the second		
			B. Accessibility to system elements	SEE Sof	5 for the
	t		- Shall comply with SERTP Resign	Right words.	
[Enteria and Stundards A		11/5/25
				<u> </u>	<i><i>y=/</i></i>
			THESE ARE CRITICAL to system		
			maintainagility		

.

• •





۰.


• •

.

DESIGN REVIEW COMMENTS

REVIEWER H. Hunt / M. Ingram FILE NO. WOOLA620 A.9.1 ORGANIZATION S, A 45

REF. NO.	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
7	15-10	15.4	Add PARAgRAph 15.4.6		
C01	tinved				
					eh.
┣──			B. Accessibility to system Elements shall be	See. TP 3.3.7.B	ALA ALA
			B. Accessibility to system elements shall be provided by using the following techniques:	· · · ·	
		·			·
			1. PANELS AND OPENINGS Shall be of sufficient		
			Size, quantity and placement to pernit RE	Ady ACCESS from	A NORMAL
			OR SERVICEAD & WORK AREA.	1	
			2. Self-RETAINING FASTENERS Shall be used w	EREVER PRActica	ble-
		_	3. Special Access opEning tools shall not be	REQUIRED UNIESS CO	NSIDERED
			NECESSARY TO DERMIT VANDALISM .		
L			4. Latch hold open devices shall be incorpor	ated, where pract	icable,
			AS AN Additional safety factor.	•	
			5. IN EquipMENT CADINETS, the compoNENTS	that ARE Most fr	Equently
			maintained or adjusted shall be the	ost Accessible.	- /
			5. IN EquipMENT CADINETS, the compoNENTS MAINTONED OR Adjusted shall be the 6. DEVICES to facilitate the handling of	hEAVY OR LESS ACC	ESSIDE
			COMPONENTS Shall be provided.	1	
			7. Human factors shall be considered in th	E dESIGN, USING	MIL-STD
	42J +2	CIFED.	1472 C - HUMAN ENGINEERING DESIGN CRITERIA		
		REFERENCES	EquipMENT AND FAcilities.		



.

.

· ·

.

,

.

.

.

.

.

.

.



Closs Reference Section III Dee # 87-02091

DATE <u>MAY 21, 1987</u> SHEET <u>1</u> OF <u>2</u>

DESIGN REVIEW COMMENTS

REVIEWER TANKEFILE NO	ORGANIZATION SYSTEMS
LECAN SUBMITTAL FOR AG20 - AUTOMATIC TEANS	ONTROL SYSTAM

REF. NO.	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
1	3	Q-003D	THIS DRAWING SHOWS A SINCLE CROSSOURE	Diuming Revised	54 AU 0 18 28
	L	·	BATWEEN UNION STOTION AND THE YARD I		
	ļ		BRUNK THE CURRENT DESKA CAUS FOR A		
	L		DOUBLE CROSSQUER AT THIS LOCATION, SUCCEST		
	ļ		COORDINATION WITH TRACKWORK AND STRUCTURES		
	<u> </u>		FOR VARIEICATION.		
2	7	9-007C	SER NOTE #1	Diandung Revised	chall and the
3	8	9.008 b	STER NOTE #1	Diowing Revised	2 JU & 15 55
4	14-40	9-014D -THRU	SUGGEST MAKING A NOTE ON THESE DRAWINGS	See note #2 Q-007	off 8-18.98
_	Ļ	0-0400	INDICATING TAK ALIGNMANT HAS NOT BEEN SET		
		·	PAST WILSHIRK / ALVARADO,		
5	66	9-066 D	SUGGEST VERIFYING ACCESS TO THE ATC		
	<u> </u>		EQUIPMENT RACKS LOCATED ADJACENT TO THE		
	<u> </u>		FIRST COLUMN NEXT TO THE BATTREY ROOM.		
	 		THREE DORS NOT SEAM TO BE SUFFICIENT CLEARAGE		·
			TO MAINTAN REVIEMENT MENT TO COLUMN.		


V001-001-038a /1



REVIEWER	FILE N O	TION Systems
HECRI % SUBMITTAL FOR A620 -	ATC	


REF. NO.	PAGE NO.	DRAWING NO./ SPEC, SECTION	COMMENTS	RESPONSE	ACTION
6	69	9-069	THIS DRANNE SHOWS REQUEMENT RINCHS FOR		dyll ab
		,	COMMUNICATIONS (NIC). ALTHOUGH NOT IN THR		10-10
			ATE CONTRACT THE LOCATION OF THE COMMUNE ATONS		
			RACKS BLOCKS THE CALOSHA REQUIRED 24"		
			WALKNAY AROUND THE RACKS, PLEASE COORDINATE		
			ATC WITH COMMONICATIONS NO JIPMENT RACKS		
			TO PROVIDE 24" CLEAR WALKING ARTA.		
· .				_	
7	115	Q-115 C	TINIS DEPANIALS SHOWS A DETAIL FOR WALL	· .	
	_		MOUNTED SIGNALS AND ALLESS LADDLE. NOTE		
			*7 INDICATES THE SIGNAL MUST BE ADJISTED		
			FOR WALFNAY AND VEHICLE CLARPANCE. THE		
			DETRIL HOWEVER_ SHOWS THE LADDER MOUNTED_		
			">" FROM THE WALL. IF THE LADDER IS		
			LOCATED ON A WALKWAY IT CANNOT PROTECTOR	_	
			7" INTO THE WALKWAY ARCA. SUCGEST		
			REVISING NOTE ACCORDINGLY. PERHAPS A		
•			NICHE IN THE WALL FOR THE LADDER		
			WILL SOLVE THE PROBLEM. PLEASE COORDINATE		
			WITH TUNNEL & STRUETURES,		
	[

V001-001-038471





Cross	Reference
section	Ū
Dec #	87-02091




REVIEWER M. INGRAM	FILE NOS 4 40 A620 X082	ORGANIZATION MRTC S, A95
L/T % SUBMITTAL FOR A62D	_	, ,

REF. NO.	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
1	<u>sc-4</u>	5.1	Correct typo in last line - "inludes" s.b. "includes".	Section rewritten	AM 6.18-88
2	7P-17-2	Table TP-17-1	Suggert adding to CDRL the procedure for handling & intallation of fiber optic cables called out in Spec. Cond. Art. 10,0.	Revised	500 CDRL 1011 NM8.18.88
3	TOC ;;;	12.13	34.5 KV should be changed to 35 KV to provide consistency with terminology used in TP Sections 1, 12, 13 \$ 18.	Reviser	MAN 5-19-90
4	<u> 7</u> <i>P-1-</i> 3	1.4.2 - B	VERify consistency with Operating Plan with RESPECT to CROSS-OVERS. System Operating Plan dated October 1986 indicates three	Revised	oly RN 8-10-00 See Article 1.2.2.B
	· · · · · · · · · · · · · · · · · · ·		double (ROSS-OVERS - SEE PAGE 2-3/1st PARD. And Exhibit 2-2.		
5	tP-9-2	9.1.2	ANSI C37.46 - INSERT THE WORD "POWER" between "for" And "fuses".	Revised	or print 38

V001-001-038471






REVIEWER M. INGRAM FILE NO. 5440A6207082 ORGANIZATION MRTC S.A&S

REF. NO	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
6	T.P-11-1	_(1,1.)	ANSI (80.4 AppARENTly has been discontin	- Revised	0/11A 8-18.50
		,,,,,	ANSI (80.4 Apparently has been discontine used. VERITY and cite Appropriate NEW REFEREN	vc£	
٦	TP-11-1	11.1./	ASTM A123 - CORREct title is " Spec. for Zinc C Hot-Dip Galvanized) Contings on IRUN		
	 		Zinc (Hot-Dip Galvanized) Contings on IRUN	Revised	04 RN6-18-88
	 	· · · · - · · · · · · · · · · · · · · ·	ANd StEEL PROducts".		
8	JP-11-2	11.1.7	ASTM D149, D570, D638, D695 · D2240-	Revesed	will al 18.98-
			FOR CONSISTENCY & COMPLETENESS INSERT " TEST		
			For consistency & completeness insert "Test Method for " in front of the title of		
			EACH Standard.		
9	TP-11-2	 	ASTM D790 - INSERT " UNREINFORCE] And	Revised	ou 18-98
			Reinforced" between "of" And "plastics".		
10	TP-11-2	(1.1.)	ASTM D149 - Complete title by Adding	Revised	ouplag. 8.00
			"At COMMERCIAL POWER FREQUENCIES" A FLER		
			ASTM D149 - Complete title by Adding "At Commercial Power Frequencies" After "Insulating Materials".		
11	FP-11-4	11.1.1	NEMA ST20 APPAREntly has been discontinued	•	
			NEMA ST20 Apparently has been discontinued Verify and cite appropriate NEW REFERENCE.		





REVIEWER M. INGRAM_____FILE NO. S440 A620XD82___ORGANIZATION MRTC S, A4S_____

REF, NO	PAGE NO.	DRAWING NO./ SPEC. SECTION	COMMENTS	RESPONSE	ACTION
12	TP-13-)	13.1,2	ANSI B31.3 - INSERT THE WORD "REFINERY" between "Petroleum" And "Piping".	Revised	or M& 18.88
13	<u>7P-13-1</u>	13.1.2	MIL-E-6051 - FOR CONSISTENCY CHANGE ORGANIZATION FROM "US" to "MIL-SPEC".	Revised	on Alt 8-18.88
		· · · · · · · · · · · · · · · · · · ·			

S.C.R.T.D. LIBRARY

P

.

٠

HTD 81-SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT EFF 3/84 METRO RAIL PROJECT **REVIEW / COMMENT SHEET** Reviewer E. POLLAN Date 5/25 198 7____ File No. Submittal No. May 1987 Sheet _____ of ____ Design Review / Submittal Title Automatic Train Control System - May 1987 legal/tech PAGE REF DRAWING NO. / **RESPONSE / ACTION** COMMENT: NO. NO. DOCUMENT SECT Contract Dwgs Sheet No 13 Provide two track plans for Not necessary 1 for this Willhire / Awarado - me for Mos-1 Contract and one for extended system. It lecks as if Sheet No. 13 (Dug Q-013) is for MOS-1. Alexed to inducate to contractor how ATC is to change when this is extended. Call-on Circuits : 1st sentence 6.9.6 F TP See Drawing 7. says to por incorporate "inhere 6-15 Q-043 indicated " However, the call-on which indicates signals are not shown on the contract swaps (see Sheet No. P. call on signals ully 8.98 Dug Q-0081). Refer to Operational Criteria estavoihed for A130 Reclighment by OEM Committee (see Marcin 18 27 memo from Rhine to Crawley). From tad rall-on signale to Day 9-008 DE where they are called for in 3/18 memo.

•

.

.

.

. . ,

.

.

, . `

SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT FFF 3/84 METRO RAIL PROJECT **REVIEW / COMMENT SHEET** eviewer H.E. Horang _____ Date <u>572-7</u> 198 ,7___ Submittal No. Sheet ____ of ____ Dept. / Section SASA Design Review / Submittal Title Automatic Train Control Legal Tech Sont PAGE DRAWING NO. / REF COMMENT RESPONSE / ACTION NO. NO. DOCUMENT SECT Recipitation: Show Ich + 2-4 Harre 7F-133.3.D with sentence read : " Medeurologuel up to Records indicate starmis occasionally and period bring up to 6. - in of rain on ly within 24 hrs. period. uly 18.98 Temperature Variation : Show blit TP-3 3.3.3 G Agrice Sestence stand read --- varying between Me , 8- 88 60° F and 100° F ambrail within -F T123 -9 3.3.3 First Paragraph Paragraph is confusing as to Will clasify what following isto applies To Roum Equipment Pur Wind N3.,9.88 stated in The prographe last sentence, Sorting before states following inthe Us for other then room equipment. Thus stated tompertures and for toth introle and . 150 = article server high Delote word "ONET" and Also Fa 6A

RTD £1-1 SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT EFF 2 84 METRO RAIL PROJECT **REVIEW / COMMENT SHEET** Reviewer HE. Storay _____ Date 5 27 198 Z Submittal No. and/or Date Dept. / Section JacJA _____ Sheet 2 of 5 Design Review / Submittal Title Automatic Train Contral Legal Trach Sub-REF PAGE DRAWING NO. / COMMENT **RESPONSE / ACTION** NO. DOCUMENT SECT NO. If This A "Section applies 3.2.3.A 71-3 25 -- 150 to cutour on unent it -9 ambient Should include reference to chick scompatible with section 5 -- Ambert Temperature between 25° Fand 150° F, in the direct sunlight with 85 percent RH. Note: Ambrent Temperatures (Environtal) av taken in vRade. Has L. A recorded a 150°F andient (shade) Tango? If A is for room Temp. Then we need to add a section on Temperatures for autolon assysille equipment standing in direct Sun light frit Shoulda'T the ATP, at 5 723 3.4.1 G Trains are Unon Station also allow not stored 6 can Trains to complete in next block Station stags on e. The Truck with trains weiting to pater in next block to enter to a stred thin situation.

SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT RTD 31-1 F=F 3.84 METRO RAIL PROJECT **REVIEW / COMMENT SHEET** Reviewer 1. E Storay _____ File No. ______ AG2 _____ Date 5/27 1987 Dept. / Section <u>Sector</u> Submittal No. and/or Date _____ Sheet ____ of ____ Design Review / Submittal Title Antomatic Train Control Legel Teck Such REF PAGE DRAWING NO. / COMMENT **RESPONSE / ACTION** NO. NO. DOCUMENT SECT Locate Black Boundary 3.4.2.F 78-3 6 minus so Last sentene is within wood id still itself contradictory. If boundary const be any be weil before closer to station platfor platform. This infers some distance before entry to station pattor ask Jui 10.00 However , to Then say 45 million man 50 fit infers to 50 feet inside platter area. This should read no closer than 45 m. /he plus 50 feet it we wish to she train to 45 mph The If not the before platform a under any closer should no farther twethin nation TP.3 3. 4.2. H. The case of The wood "Satisty " ATP safety. -26 Safaty cuture about a trilly of ply. 18.98 roper to? In I That Will charge cuture per The ATTP. Will charge 15 nice, but what roper 13 "Criteria" 10 intered throughout The estimates section Free Lite Sately Cutore which in for specified hover Spen bork

ation restrictions

SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT RTO 81-1 EFF 3/84 METRO' RAIL PROJECT **REVIEW / COMMENT SHEET** Reviewer HE Storag A620 Date 5/2 1982 File No. Submittal No. and/or Date Sheet _____ of ____ Dept. / Section _ Sasa logel ! Autometre Design Review / Submittal Title 🖃 REF PAGE DRAWING NO. / RESPONSE / ACTION COMMENT NO. NO. DOCUMENT SECT We should state that TF-3 3.42 H Ð the definition of classing-in is perter cover order # 127 Closing up -2-) .46 · 15 IMPOSSIble Appendix TPA-2 to w/ ATP Signal preclude misinterpetation limit with words closing-up. Conect as is However, the paragraphs and occupied station platform makes The genuel idea ound like (per cruc definition) chang-up

RTD 31,1 SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT EFF 3.84 METRO RAIL PROJECT **REVIEW / COMMENT SHEET** Reviewer H. E. Stores _____ Date <u>5/27</u> 1987____ File No. _ A G20 Submittal No. _ and/or Date _____ Sheet 5_____ of 5_____ Dept. / Section 555A Design Review / Submittal Title Antimotic Train C , Lagel Tech Sale REF PAGE DRAWING NO. / COMMENT **RESPONSE / ACTION** DOCUMENT SECT NO. NO. This section states to run 13.5.3 TR 13 Not Necessary tests for temp rang -8 to test for of 25° F to RO'F which design max 15 d. Aerent Them 25° F TO 150° requerement is told an page TP-3-9 (3.3.3 A) Test Manger 10 TP-13 13.1.3 If This Manager is a Contractor Contractor employed 2 employe he will be unable will be able to to perform the condition coordinate and afits repaired. This section arrange as specified through should be rewritten and denote that The Distruct has the District a Test Plan which moder a histrict Test Eigenen whe Courtinates all testing Wayside The Encirprent Not. TP-13 13.6.5 10 For forting the Silar Raideation Herisson/ requirement of section 3.33 F -12 juge TP-3-10



.



•

•

. .

.

ept. / Section <u>5354</u>				Date <u>5-27</u> 198 Sheet of &/ <i>Tech</i>		
REF NO.	PAGE NO.	DRAWING NO. / DOCUMENT SECT		RESPONSE / ACTIO		
1	J. J. S. C	FRA 15. 3. 2 B	2000 MO MTBE FOR INTERLATION TRAIN CONTROL IS AS STATE SETARI, LYCESSIVELY FREquent S/B 8000 MINIMU QUARTERLY SYSTEM LOSS WOULD be INTERVEDOR	2000 his already exer dusting protomance data		
			*			
I			·. *			
			· ·			
)						

•

•

54-00235



METRO RAH TRANSIT CONSULTANTS

MEMORANDUM

January 12, 1984

TO : P. M. Burgess FROM : D. J. Coury DJC SUBJECT: SAFE BRAKING DISTANCE MODELS FILE : W542A620

The attached table was prepared in an attempt to compare safe braking distance models used by other properties. This was done as part of the action item pertaining to safe braking distance that resulted from the Automatic Train Control Design Review meeting. The table compares the various worst case models by showing whether or not they include some of the important features that a typical model might have. The table also gives the brake rate that is used once full braking is established. The distances shown have been calculated as though every property has a 40 mph ATP speed limit for the sake of comparison.

A fail-safe power cut or service brake is assumed if these functions occur when called for without the intervention of the brake assurance function. It is interesting to note that Baltimore and Miami have the same carborne equipment, but different models. The BART Model indicates partial brake assurance which means that a derated value of .9 mphps is used for a given period of time before further action is taken to achieve 1.2 mphps. This represents a partial failure of the service brakes. The brake rate given for BART is for exposed track. BART uses 1.6 mphps for covered track. This table is only a generalized comparison but it is a step towards defining our own worst case model.

DJC/llm attachment

cc: C. R. Fisher M. S. Patel DCC(2)

	Acceleration	Fail Safe power cut	Fail Safe Service Brake	Brake Assurance	Brake Rate (MPH.PS)	Stopping . Distances (40 MFH)
BART	yes	yes	yes	partial	1.2	1230'
WMATA	yes	Yes	yes	~10	1.65 (0-50) 1.24 (70)	1250'
MARTA	Yes	yes	yes	N0	1.5	1240'
Boston (1980)	yes	yes	NO	yes	1.75	1450'
Baltimore	yes	yes	No	yes	1.5	1450'
Miami	yes	NO	110	yes	1.5	1690'
1		1	1		r - , •	

TABLE OF WORST CASE TRAIN MODELS

54-13346



MEMORANDUM

December 18, 1984

TO		P. M. Burgess
FROM	:	D. J. Coury DJC
SUBJECT	:	SAFE BRAKING DISTANCE MODEL
FILE	:	W542A620

This memo concerns the current status of the ATC specification as it applies to safe braking distance (SBD). The worst case or SBD model currently specified will result in distances which are neither too conservative nor too risky. The attached graph compares the model with two others which represent the upper and lower bounds of industry practice. The model is however inconsistent and does not accurately represent the equipment specified. But if these inconsistencies were corrected, the resultant distances would remain approximately the same.

The document submitted to the operations committee by Booz Allen & Hamilton entitled "Operational Impacts of the Safe Braking Distance Model", points out the large difference between the safe braking distance and the nominal braking distance. This difference must exist for safety and does not impose unreasonable constraints on operation. MARTA, for example, has a design headway of 83 seconds. The difference cannot be as low as 50 feet to allow automatic operation into a terminal such as Wilshire/Alvarado unless some type of retarder is used along with a certain amount of risk the District must accept for that particular block.

The SBD model as currently specified has certain inconsistencies that should be corrected so that it more accurately reflects a worst case train:

A. The Booz Allen & Hamilton paper recognizes that something can be done about the acceleration during propulsion runaway, yet the paper does not address the fact that an overspeed condition will result in the opening of the BRK mode change trainline. The equipment is specified to perform this function, but the model reflects no benefit from it.

An overspeed condition occurs whenever there is a reduction in ATP speed limit in MTO or ATO mode. This is a common and frequent occurance. The response to an overspeed condition is the de-energization of MEMORANDUM TO: P. M. Burgess December 18, 1984 Page Two

> the vital underspeed relay. Contacts of this relay are shown on the ATC Contract Drawing Q-100. As this drawing shows and as specified in Section 16 of the ATC Specification, the BRK mode change trainline is opened by these contacts in a vital manner. A back contact of the underspeed relay applies energy to the P signal generator in a non-vital manner to cause the fixed service brake rate to be applied.

The SBD model should not include 100% acceleration in propulsion runaway because once the BRK trainline is opened, multiple failures would be required to achieve it.

B. The brake assurance reaction time is excessive in light of the fact that the jerk limit rate is specified as 2.75 mphpsps. The reaction time is preset to a value that will allow service brakes to build up to the level to which the accelerometer is set (1.6 mphps). With a jerk limit rate of 2.75 mphpsps, minimum reaction time would be the sum of the following times:

Remove tractive effort	:	3 mphps/2.75 mphpsps=1.09sec
Transistion to brake	:	.5 sec
Apply service brakes	:	1.6 mphps/2.75 mphpsps=.58st

Therefore, the brake assurance reaction time must be greater than 2.17 seconds. The current SBD model uses 3.0 seconds. Since this time should be minimized to reduce propulsion runaway, a preset time of 2.5 seconds is recommended.

C. As the Booz Allen & Hamilton paper points out, the brake rate used by the SBD model should be equal to or less than the brake assurance accelerometer setting which is specified as 1.6 mphps. The SBD model specified uses a brake rate of 1.9 mphps. It is conceivable for a train to have a delayed service brake that just barely satisfies brake assurance, but exceeds the safe braking distance as specified.

Since the specified rate of 1.6 mphps is based on a possible minimum rate when considering low adhesion, the recommended rate for the SBD model is 1.6 mphps. This rate is more in line with industry practice.


MEMORANDUM TO: P. M. Burgess December 18, 1984 Page Three

Summary:

A combination of the recommendations in A, B, and C above will result in approximately the same distances; however, it will increase the slope of the attached graph. Low speed distances would most likely decrease. The SBD model would be more consistent and would better reflect the equipment specified.

DJC/es attachment

cc: A. M. Dale W. L. Lucci M. S. Patel R. S. Rodda DCC(2)



.

.

• .

.

.



MEMORANDUM

August 15, 1985

то	: Distribution
FROM	: A. M. Dale
SUBJECT	: MEETING AGENDA PREFINAL DESIGN REVIEW CONTRACT A620 - AUTOMATIC TRAIN CONTROL
FILE	: W001A620 A.9.1
	- August 22 1095

DATE	:	August	23,	1985

TIME : 9:00 A.M.

PLACE : MRTC 7th Floor Conference Room

MEETING AGENDA

Introductory Remarks	Ψ.	J.	Rhine
Summary of Previous Action Items resolutions	М.	s.	Patel
Discussion of Item raised by Attendees	eche	er/M	. Patel
Summary of Assigned Action Items	Α.	м.	Dale

AMD/MSP/es



METRO RAIL TRANSIT

TRANSIT CONSULTANTS

NECINEL E 1977 -A 6.20 - 13

MINUTES OF MEETING

. . .

S.

AUTOMATIC TRAIN CONTROL PREFINAL DESIGN REVIEW

M. C. Becher, SCRTD A. M. Dale ATTENDEES: R. L. Beuermann, SCRTD C. R. Fisher L. Boyden, SCRTD M. Ingram I. Cohen, SCRTD W. L. Lucci F. R. Di Bugnara, SCRTD M. S. Patel L. S. Durrant, SCRTD F. Rutty R. Shirley J. Sandberg, SCRTD B. Blakesley T. Tanke P. M. Burgess G. L. Elliott, BAH D. J. Coury W. Robertson, PDCD W. L. Lucci PREPARED BY: DATE & PLACE: August 23, 1985, 9:00AM, 7th Floor Conference Room W539A620 FILE: A.9.5

AGENDA

The meeting agenda was distributed via memorandum dated August 15, 1985, copy attached.

INTRODUCTORY REMARKS

Mr. Becher opened the design review meeting by briefly describing the status of overall ATC design at approximately 85 percent. He reported that design review comments had been discussed with reviewers individually and an in-progress edition of responses publication was distributed to them.

PREVIOUS ACTION ITEM RESOLUTIONS

Train-to-Wayside Communications (TWC): Mr. Patel reported that all operational functions of the TWC subsystem were transferred from the ATC contract to the communications contract, thereby eliminating any hardware and interface requirements by the ATC contractor. Mr. Becher added that hereafter these functions are implemented as part of the two-way radio subsystem (TWR), wholly contained within the communications contract. ATC Prefinal Design Review Meeting Minutes 08/27/85 Page 2

<u>Slow Speed Orders</u>: Mr. Patel reported that, per Mr. Rhine's memorandum dated July 22, 1985, the implementation of slow speed orders by zone from local control panel and RCC has been deleted.

ISSUES RAISED

Mr. Patel opened the meeting to attendees' concerns.

Station Run-Through Speed: Mr. Rutty questioned at-station passenger safety because of air-rush and flying debris with the specified run-through train speed of 45 miles per hour. He had raised the issue previously by comment to lower the specified speed.

Messrs. Durrant, Dale and Patel supported the current ATC specification with the following:

- o Speed is comparable to other operating properties;
- o Slower speed would increase train run times;
- o Implementing slower speed automatically with minimal operational impact would require extra track circuits and thus, extra cost.
- Station run-through cannot be achieved automatically, therefore, it must be done with the train in manual mode. Train speed in manual mode will be governed by operating rule.

Mr. Tanke suggested an operating rule should be established to govern station run-through speed and the response to Mr. Rutty's comment should state that. All agreed, and the issue was closed. No change to the specification is required.

<u>Vehicle-Mounted Trip Cock</u>: F. Rutty proposed that a means to automatically check the height adjustment of the vehicle-mounted trip cock be incorporated into the ATC specifications. The design would require furnishing and installing of a wayside device by the ATC contractor.

Mr. Becher agreed that such a device may be desirable and further study of information to be provided by Mr. Rutty was in order. This item was assigned as a "business as usual" item.

Systems Assurance: Mr. Rutty observed that no definitive responses had been given to comments pertaining to systems assurance and management and support issues of the specifications.

Mr. Patel responded that a meeting was being planned to include appropriate personnel from SCRTD and MRTC to resolve the issues.

ATC Prefinal Design Review Meeting Minutes 08/27/85 Page 3

Mr. Dale suggested that date and time be set immediately. The meeting was set for Monday, August 26, 1985 at 9:00AM.

<u>Vehicle Clearance</u>: Mr. Tanke suggested that a statement be added to the response of a comment concerning wayside signal installation in the tunnel areas. The statement should confirm that clearance criteria will be met -- all agreed.

<u>Materials in Tunnels</u>: Mr. Tanke pointed out that the specification requires fiberglass materials for conduit and junction boxes, which do not meet fire/life safety criteria. He suggested that a meeting be set up to resolve if necessary.

Mr. Patel responded by stating the issue would be resolved per SCRTD direction.

<u>Schedule</u>: Mr. Sandberg inquired if the present schedule stands for work remaining on the ATC design package.

Mr. Dale responded affirmatively and that the final submittal date for the ATC package is September 30, 1985.


Action Items: No action items were assigned. The meeting adjourned at 9:40AM.

WLL/llm attachment

cc: DCC(2)







·



MEMORANDUM

September 30, 1985

TO : DISTRIBUTION

: A. M. Dale AMA FROM

SUBJECT: FINAL DESIGN REVIEW -- AUTOMATIC TRAIN CONTROL CONTRACT A620

FILE : W001A620 A.9.1

Attached are the final specification and contract drawings for the subject contract. There have been no significant changes in the design since the prefinal submittal.

Prefinal design review comments have been incorporated into the documents. Any comments should be submitted to Mahesh Patel (with a copy to T. Cook, Systems Integration) no later than October 30, 1985.

لمكسطها AMD/MSP/llm attachments

Cr055 Reference Design Ehru 10-24-35 10-9-85 WA 6-5-88

ľ

TRAIN CONTROL (A620)

Design Review Distribution

MRTC

TSD

- H. Chaliff *
- H. Kivett *
- G. Cofer *
- A. Smithsuvan
- J. Valencia
- A. Dale
- N. Brown
- M. Burgess
- D. Coury
- C. Fisher
- B. Lucci
- D. Mohapatra (2 full)
- M. Patel (20)
- A. Sanderson
- T. Cook
- T. Tanke $(1\frac{1}{2}/1 \text{ full})$ (2) B. Vance
- M. Kenney * K. Garms/M. Orr
- K. Murthy (2)
- * w/o attachments
- cc: DCC (2) Chron Subject Design Review Log

- R. Murray
- J. Strosnider
- J. Crawley
- N. Tahir *
- J. Christiansen
- B. Brown
- I. Cohen
- P. Schneider
- W. Rhine (full size)
- M. Becher (6)
- D. Gary J. San**dbe**rg
 - R. Wood $(2\frac{1}{2}/2$ full size)

OTHER

L. Elliott (Booz-Allen and Hamilton)

ļ

.

M. Polacek (PDCD) (5)

10/01/85

. . . -•

85-06550



Rolf Jensen & Associates, Inc.

Fire Protection Engineers Building Code Consultants RECEIVED OCT 18 1985 D.C.C.

October 17, 1985

FEDERAL EXPRESS

Mr. Malcolm Ingram Metro Rail Transit Consultants 548 South Spring Street, Eleventh Floor Los Angeles, California 90013

A620; AUTOMATIC TRAIN CONTROL 100% DESIGN REVIEW

Malcolm:

Enclosed are our design review comments in regards to the subject review package. Please note that our five (5) 85% review comments of August 6, 1985 were not included in the document of Prefinal Design Review Comment responses.

Sincerely,

histophen L. Vollman

Christopher L. Vollman, P. E.

CLV:pkj - H3275 - Automatic Train Control

Enclosures

cc: Dan Bloomfield

Cross Reference comments Design 10-10.85 Dated 9.3

.

.

.

Suni.U. LIBRARY

1



METRO TRANSIT RAIL DMIM / PBQD / KE / HWA

CONSULTANTS

Cross Ref: Section CL

TRANSMITTAL

Design Review comments 10-29-85 dated 10-24-85

REVIEW COMMENTS TRANSMITTAL

DATE: 11-4-85 TO: Mahesh Patel FROM: J. N. BROWN J.A. BLOOM SUBJECT: 100 % DESign REVIEN - A620 - Auto. TRAIN CONTENT FILE NO.: 5400 A620X082

	o of $9-30-85$ regarding the subject m	entioned
(Originator) above, attached are review comments by	(Date) SAFETY ASSURANCE & SECURITY	· .
	(Department)	· ·

If you have any questions, please contact M_{\perp} INGRAM <u>LNGRAP X //</u> (Name & Extension)

JNB:MI

Attachments

cc:

(w/attachment)	w/o attachment)
T. Cook	DCC
I. SANdbERG-RTD R. Wood- RTD	ChRON
R. Wood- KTD	<u></u>
A. DALE	File
M. INGRAM DCC	
pcc	

Q001-014-1163

See Section IL Design Review Comments Dated 10-29-85

·.

.

. .

Cross Reference section II

RA B.5.88

SCRTD AUTOMATIC TRAIN CONTROL SPECIFICATIONS FINAL REVIEW COMMENTS

. .

-

NO.	FIRM/REV IEWER	DRAWING NO./ SPEC. SECTION	PAGE	COMMENT	RF.SPONSE	ACTION
1	PDCD	General Provisions		Comments on Systems Contract General Provisions were submitted by PDCD letter CM-MR-965 of October 17, 1985, and are not repeated here.	Noted.	None.
				Constructibility review was confined to verification of incorporation of responses to the 85% review comments. Those responses which have not been accomplished are listed below by reference to the Sequence Number in the MRTC Paragraph Order Document of August 16, 1985; and are referenced to the new page and paragraph or drawing number. The actual comments and responses are not repeated here.	As per comments listed.	As per comments listed.
2	Bo Kansson	1.3.4.B	TP-1-2	Change "Traction Power Cabling" to "34.5 kV Power Cables."	Agree - for consistency.	Change wording in Specifications Article 1.3.4.8 to "34.5 kV Power Cables."
3	F. Rutty	3.1.5	TP-3-2	Contractor-furnished equipment includes also speed governors mounted on truck.	No, speed sensors are DFE by vehicle contractor.	None.
4	F. Rutty	3.3.2.К	TP-3-7	(Rutty comment #45 on Prefinal.) Safety wiring should be in separate ducts and in distinctive color.	lsolation of safety wiring pre- cautions taken, EMI considerations stated, color coding may be done on vehicle.	None.
5	Harv Hunt	3.3.2.L	TF-3-8	Change "Reference: Article 15.2" to "Reference: Article 15.3" incorrect reference.	Agree. M	Correct reference to: "Article 15.3" in Specification Article 3.3.2.L.
6	F. Rutty	3.3.3.A	TP-3-8	Temperature does not fall to 25°F and its design for this unrealistic value adds cost.	Considering climatic variations in Southern CA, and design tolerances and margins, we feel that 25°F is	None .

1

very reasonable.

NO.	FIRM/REVIEWER	DRAWING NO. / SPEC. SECTION	PAGE	COMMENT	RESPONSE	ACTION
7	F. Rutty	3.3.3.B	TP-3-8	Are gases NO & SO intended as sums of nitrous and sulphur dioxides/monoxides? Clarify.	Yes, no clarification necessary.	None.
8	F. Rutty	3.4.1.C	TP-3-14	Headway of 90 s (3.4.1) is design target. Will 8-mile/hr speed limit at No. Hollywood prevent 90 s being achieved?	No, tail tracks at No. Hollywood øre assumed unoccupied for design headway as stated in Article 3.4.2.C.	None.
9	F. Rutty	3.4.2.A.2.b	TP+3-16	Acceleration may exceed 110% if all* variables are favorable. Train performance should be calculated for these conditions. * Line voltage, wheel diameter, train weights motor characteristic.	These considerations are intrin- sically accounted for in the derivation of 110% acceleration parameter.	None.
10	F. Rutty	3.4.2.D.2	TP-3-21	TYPO "crossovers IS as follows:"	Agree.	Add "is" to Specifications Article 3.4.2.D.?
11	F. Kutty	General		Each interlocking must be capable of being locally manu- ally controlled for loss of control lines and testing.	Agree, each interlocking is; as stated in Articles 4.4 and 7.2.1.H.	None.
12	F. Rutty	3.3.9		Test equipment must have a battery condition indicator.	Test equipment is not being specified here; however, will specify with test equipment.	Incorporate into Article 16.6.3.A.
25	J.C. løzzetta	Table TP-4-4	TP-4-19	Table shows flammability requirements for cross-linked polyolefin as "MIL-W-81044" What is this? FS Criteria 2.2.4.1.4, 2.3.3.4.6.2.4-3.7.3(B) require all wire and cable for vital ATC, power circuits for emergency equipment, and vehicle power cables to pass IEEE-383 Flame Test and have no short circuit for 5 minutes. This should have so indicated in the table for cross- linked polyolefin.	This is referring to the flam- mability requirements per the flam- military specifications.	Change to "Pass", referring to IEEE-383 in Table 4-4.
64	J.C. lazzetta	Table TP-4-7	TP-4-24	Flammability should pass IEEE-303 and have no short circuit for 5 minutes; FLS Criteria 2.2-4.1.4, 2.3.3.4 & 2.4.3.7.3(B)	Agree, 15 required per Article 4.6. MAN	Refer to IEEE 383 require- ments in Table 4-7

•

NO.	FIRM/REVIEWER	SPEC. SECTION	PACE	CONNENT	RESPONSE	ACT 10N
13	J.C. lazzetta	4.7	TP-4-26	FLS Criteria 2.5.3.1. requires ATC bungalows to be pro- vided with automatic sprinklers. Add new section 4.7.5 to so indicate.	ATC bungalows not structures as de- fined in FLS Criteria, therefore, sprinklers are not required.	None.
16	James Loo	Spec I fic at ions	TP-4-27	All fluorescent light in the prewired ATC equipment bunga- low shall have radio frequency interference shielding for its lens and the ballast to be equipped with radio inter- ference filter and 3rd harmonic suppressor. Lenses shall be clear lens with radio frequency suppressing grid.	This level of detail not necessary. ATC supplier also furnishes light- ing and is responsible for com- patibility.	None .
17	W. Robertson	5.2.1.4.1	TP-5-5	Sequence No. 83.	Requirement for AAR conformity is sufficient.	None.
ъ	M. Ingram	5.2.1.4.6	TP-5-3	Last sentence: Verify reference to Article 2.5.	Should be Article 3.5.	Correct to Article 3.5 in Specifications Article 5.2.1.A.6.
19	Bo Hansson	5.4.3	TP-5-7	Two 750 MCM cables for track connection does not agree with drawing Q-118B, which shows two 500 MCM.	Should be two 500 MCM cables, or two 1,000 MCM cables at sub- station returns and insulated joints.	Correct drawing Q-118B to specify proper cables, change specification Articles 5.4.3, 5.6.2, 11.7.2.8, and 12.3.1.6.1.
		5.6.1		Exothermic welding may not be available for 750 MCM.	Erico Products, Inc. has indicated that exothermic weldings is avail- able for these cables.	None .
		12.3.1.6.1		Check that two 500 MCM Have sufficient ampacity.	Checked per ATC Action Items 2.2 and 3.4.	None.
20	W. Kobertson	6.4.5.D.1.h	TP-6-13	Sequence No. 101.	Timer relay contacts added to "N" circuits, Drawing Q-056, REV.B per audit of prefinal comments.	None.
21	W. Robertson	6.5.1	TP-6-14	Sequence No. 103.	Statements are compatible.	Non e .
22	W. Robertson	7.3.1.D.13	TP-7~6	Sequence No. 109.	That level of detail not neces- sary on typical drawing.	None.

DRAWING NO./

<u>NO.</u>	FIRM/REVIEWER	DRAWING NO./ SPEC. SECTION	PAGE	COPPENT	RESPONSE	ACTION
2	M. Ingram	8.3.1.A	TP-8-5	Verify reference to Article 3.4 for failsafe require- ments; possibly should be Article 3.3.	Agree.	Change reference to Article 3.3 in Specifications Article 8.3.1.A.
25	J.C. Iazetta	9.2.2.	TP-9-2	FLS Criteria 2-5-3.1 requires ATC bungalows to be provided with automatic sprinklers.	ATC bungalows not structures, as defined in FLS criteria; there- fore sprinklers are not required.	None.
L28	W.E. Price	9.6.3	TP-9-11	Indications should be specified for an MTBF of 1,000,000 hrs. This value represents the state-of-the-art for console indicators. Currently does not agree with specified MTBF for control panel (P. TP-15-6).	Completed per audit of prefinal comments.	None .
26	W. Robertson	Generál	TP-10	Sequence No. 157.	Agreed to incorporate statements to interface section identifying con- tractor's responsibility for in- stalling District-furniahed cables, per meeting of 07/23/86.	to identify contractor's re- sponsibility to install Dis-
27	W. Robertson	10.3.1.6.4	TP-10-5	Sequence No. 150.	Quantity will be specified in Bid Forms as a result of proposal pro- cess requirement PR 2.0.C.	None.
25	M. Ingram	10.3.2.F.1	TP+10-7	"description of ATC vehicle equipment signals" required to be furnished, should be added to CDRL.	Agree.	Add CDRL requirement to . Article 10.3.2.F.1 and to CDRL list.
29	Bo Hansson	10.5.2.B.1	TP-10-9	Correct sentence.	Agree.	Correct sentence in Article 10.5.2.B.l for clarity.
30	W. Robertson	10.5.2.8.1	TP-10-9	Sequence No. 151.	Locations are shown on double line track plans; details will will be per reference drawings.	None.
31	W. Robertson	10.8.2.B	TP-10-12	Sequence No. 154.	Agreed to show locations of SCADA interface racks on ATC&C Room layouts per meeting of 07/23/86.	"Business as usual" item - awaiting communications input.

	FIRM/REVIEWER	DRAWING NO./ SPEC. SECTION	DACE	COMMENT	RESPONSE	ACTION
NO.	FIND/REVIEWER	SPEC. SECTION	PACE		RESPONSE	
32	W. Robertson	11.4.3	TP-11-13	Sequence No. 159.	Requirements are compatible; all circuit boards shall be keyed; however, only relays affecting safety need to be keyed.	None .
B3	J.C. lazzetta	Table TP-11-2	33 TP-11-24	"Vertical Flame Test ICEA S-66-524" should read "Flame Test IEEE-383" and should indicate "Pass and have no short circuits for 5 minutes."	Agree. oll RUA	Add lEEE-383 requirements to Table 11-2.
124	M. Ingram	Table TP-11-2	3 3 TP-11-X	Notation explanation at bottom of page.	Two asterisks should precede qualification tests.	Correct to show two asterisks with qualification tests of Table 11-2.
B5/	M. Ingram	Table TP-11-3	TP-11-24	Qualification tests should have two asterisks.	Agree.	Correct to show two asterisks. with qualification tests of Table 11-3.
<u>Us</u>	J.C. lazzetta ·	Table TP-11-3	TP-11-25	Item #9 - Smoke Generation - FLS Criteria Stations 2.4.2.3 & 2.3.3.1.1. Require a max. of 200 at 4 min. point for both flaming and nonflaming mode and not 325 as shown in Table.	These requirements refer to cover- boards and vehicle materials. Elec- trical installations are required to meet NEC standards, as specified. Requirements for embedded conduit or enclosed raceways eliminates need for stringent flaming and smoking specifications.	· · ·
37	A. Smithsuvan	Q-007A-013B & 12.3.1	DWG	Some impedance bonds do not have coordinates and it is assumed that they will be designed by ATC Contractor (at special trackwork and direct fixations). After 2 years of design efforts, why do we still want the Contractor to decide at the locations of impedance bonds, and how can we control the cost?	Impedance bond locations are ultimately a result of the Contractor's block design as approved by the District.	None.
38	W. Robertson	17.3.2.4	TP-12-4	Sequence No. 162.	Determine mechanism and require- ments comprising contractor's ac- ceptance of District-installed in- sulated joints, per meeting of 02/22/86	Will be completed per Action ltem No. 12.1.

~

07/23/86.

NO.	FIRM/REVIEWER	SPEC. SECTION	PACE	COMENT	RESPONSE	ACTION
39	W. Robertson	12.3.3.B	TP-12-5	Sequence No. 163.	Not necessary; standard design procedure will be to use reference drawings. Netting of 07/23/86 revealed inconsistent terminology between "junction device" and "con- nector" of Article 10.5.2.B.1.	Change "connectors" to "junc- tion devices" in Article 10.5.2.8.1.
40	F. Rutty	12.7	TP-12-14	(Rutty comment #166 on Prefinal.) Mechanism for testing triprock positioning should be provided, wayside, since triprock is "ultimate" safety device at terminals. Cost is minimal. Mechanism is in form of a "gate"; design info previously supplied to ATC design staff.	Comment withdrawn.	None.
41	A. Smithsuvan	12.10.5 & Section 13	TP-12-12	We will have responsibility problems between Contract A620 and A631, A640 since there are no test requirements for owner-furnished cables. By the time contract A631 & A640 start testing, the complete system A620 has already left the job site and payment has been received. A change order may have to be issued to A640 and to A631 to correct the problems, if any, during the final acceptance test.	ATC Contractor will be responsible for testing DFE cables he installs.	Add testing requirement to Work Scope in Article 1.3.4.8. Add detailed test requirements to Article 13.7.2.F.
42	A. Smithsuvan	12.10.5.B.3	TP-12-13	I think we are inviting problems if cables are not tagged properly for A631 & A640 contracts to identify and terminate.	Most cables will be pre-tagged; those not can easily be identified by color or physical positioning.	None.
43	A. Smíthsuvan	12.10.5.B.5	TP-12-13	Raceways for communications cables (including fiber optic) were designed based on maximum pull of 3-90° bend per agreement 2 years ago. Many portions will have more than 1-90° bend, as C. Cole specified. Revise this requirement.	There are no 3-90° bends involved in a comm. cable pull. ATC speci- ification will only provide pull tension criteria.	Delete bend criteria in Article 12.10.5.8.5.
144	M. Ingram	13.4.1	TP-13-5	The interim test reports required to be submitted should be added to CDRL.	Адтее.	Add CDRL to Article 13.4.1 and to CDRL list.
45	W. Robertson	13.7.2.H.3	TP-13-17	Sequence No. 177.	No conflict exists.	None .

.

•

DRAWING NO./

<u>NO.</u>	FIRM/REVIEWER	DRAWING NO./ SPEC. SECTION	PAGE	COMMENT	RESPONSE	ACTION
46	W. Robertson	13.7.2.M	TP-13-20	Sequence No. 178.	These are design parameters, not appropriate for these tests. Per- timent Test Griteria is defined in Article 13.7.2.M and will be prov- en during qualification testing.	None.
ur .	M. Ingram	13.11	TP-13-27	Need to indicate CDRL item, to be in concert with CDRL Item No. 63.	Agree.	Add GDRL requirement to. Article 13.11.
48	M. Ingram	15.1.8	TP-15-4	To be complete and consistent, add "Quality Assurance Program" to the sub-article heading and the first sentence of 15.1.8.	Agree.	Add "Quality Assurance. Program" to heading and first sentence of Article`15.1.8.
45	H. Hunt	15.2.2.4.1	TP-1 5- 5	Change "System Hazard Analysis" to "Interface Hazard Analysis" to conform to SCRTD 5-001.	will comply.	Change "System Hazard Analysis" to "Interface Hazard Analysis" in Article 15.2.2.A.1.
150	W.E. Price	15.3.2.8	TP-15-6	The value specified for the wayside signal is irresponsi- ibly low. Signal lamps for BRRTS were predicted at 0.027 failures per million hours. Train stop signalling for MARTA was predicted at 70,000 hrs between failures.	Agree.	Revise wayside signal MTBF in Article 15.3.2.B to recommen- ded value.
151	K. Hunt	15.4.4.G 13.12.1	TP-15-10 TP-13-30	Rewrite as follows: "Detailed Test Procedures using MIL-STD 471A as a guide." MIL-STD 471A establishes the selec- tion process (random) and helps ensure an adequate yet suit- able demo test.	Will comply. all All 65-98	Refer to M1L-STD 471A in Article 35.4.4.G.
52	H. Hunt	15.4	TP-15-10	Add paragraph "15.4.6 Interchangeability-Accessibility"		
				A. Parts, components, and assemblies performing like functions shall be physically and functionally inter- changeable. Those which are not functionally inter- changeable shall not be physically interchangeable.	Will comply with "A" in Section 3; "B" withdrawn. MM	Add as Article 3.3.7.A.
				B. Accessibility to system elements shall comply with SCRTD Design Criteria and Standards.	6-5	
-				These are critical to system maintainability.		

~

7

•

•

.

.

<u>NO.</u>	FIRM/REVIEWER	DRAWING NO./ SPEC. SECTION	PACE	COMMENT	RESPONSE	ACTION
53	H. Hunt	15.4	TP-15-10	Add Paragraph 15.4.6.	Will comply in Section 3.	Add as Article 3.3.6.B.
				B. Accessibility to system elements shall be provided by using the following techniques:		
				 Panels and openings shall be of sufficient size, quantity and placement to permit ready access from a normal or serviceable work area. 		
				 Self-retaining fasteners shall be used wherever practicable. 		
				 Special access opening tools shall not be required unless considered necessary to prevent vandalism. 		
				 Latch hold open devices shall be incorporated, where practicable, as an additional safety factor. 		
				 In equipment cabinets, the components that are most frequently maintained or adjusted shall be the most accessible. 		
				 Devices to facilitate the handling of heavy or less accessible components shall be provided. 		
				 Human factors shall be considered in the design, using MIL-STD 1472C-Human Engineering Design Criteria for Military Systems, Equipment and Facilities. 		
54	R. Vance	16.3.1.A	TP-16-2	Suggest the following reductions in manual quantities:	Will research.	Complete per Action Item #4-3.
				1. Op Instr - 150 (be consistent with Vehicle) 2. Repair & Mince - 50 3. Spare Parts catalog - 20		
55	H. Hunt	16.3.1.D	TP-16-2	Add after "Safety warnings" "and safety-related cautions"	Will comply.	Add "and safety-related Cautions" to Article

.

-

16:3.1.D

<u>NO.</u>	FIRM/REVIEWER	DRAWING NO. / SPEC. SECTION	PACE	COMMENT	RESPONSE	ACTION
56	R. Vance	16.3.1.4.2	TP-16-2	Consider no separate ATC Op Instr. Manual, but incor- porate that into Vehicle Operators Manual, since supplier is to install ATC equipment.	No, this manual is system operation not train operation.	Change wording to "System Operation Instruction Manual" in Article 16.3.1.A.2.
57	H. Hunt	16.7	TP-16-9	Add as lst sentence "the use of special tools shall be minimized."	Not necessary, is covered in Section 3.	None.
				This is good design practice - to limit number of special tools (i.e. requiring of Reed when a Philips will do.)		
58	R. Vance	16.6.2	TP-16-8	Delete level from title: "Shop level equipment."	No, will remain for consistency.	None.
59	R. Vance	16.8.2.D	TP-16-10	2nd line, replace "Whether" with "including".	Will comply.	Revise Article 16.8.2.D.
60	R. Vance	16.B.2 Table 17-1	TP-16-10 TP-17-9	In intro, spare parts list format is referenced as a CDRL. It should be included in Table 17-1 CDRL's.	Agree. Att	Add spare parts list format to CDRL list.
61	R. Vance	App.B Sect. 16 Table 17-1	SP-B-1 TP-16+ TP-17-9	Delivery dates are inconsistent for manuals and training. For example, draft manual requirements are: at month 30 in Sp. App. B. before system tests in TPs Sec. 16, and 90 days before training in CDRL list. Let's discuss.	Agree. Dates muat be made con- sistent.	Complete per Action Items #4-3 and #4-4.
62	k. Hunt	Table TP-17-1	TP-17-8	Add CDRL's for these analyses: 1. Interface Hazard Analysis Item No. 86 Paragraph 15.2.2.A Format As specified/3 copies schedule/etc. At FDR/approval required 2. Subsystem Hazard Analysis Item No Item No 87 Paragraph 15.2.2.A Format As specified/3 copies Schedule/etc. At FDR/approval required	ell- Will comply. 201	Insert these CDRL's to CDRL list; add CDRL requirements to Article 15.2.2.A.

<u>NO.</u>	FIRM/REVIEWER	DRAWING NO. / SPEC. SECTION PAGE	COMMENT	RESPONSE	ACTION
			 Operating Hazard Analysis Item No. 88 Paragraph 15.2.2.A Format As specified/3 copies Schedule/etc. At FDR, as part of test plan 		
			An Alternative to listing these as separate CDRL's is to specify submittal time in Paragraph 15.2.2.A, i.e.		
			1. Interface Hazard Analysis - at FDR & FACI for approval		
			Then change CDRL Item 8S to read: CCIL analysis 15.2.2 as SP/3 FDR/FACI/Test/Approval required.		
63	A. Smithsuven	Criteria Vol. 5 Sec. 2 and Vol 5 Sec. 4	Vol. 5 Sec. 2 does not include cross-bonding of running rail. If they are really part of ATC, a change request should be issued to transfer Par. 4.5.3.C of Section 4 to Section 2 (ATC).	Not necessary. Cross-bonding is a traction power require- ment, but connected to ATC equipment.	None .
64	M. Ingram	Exhibit A	Reference Dwgs Contract Nos., Drawing Nos, and dwg. titles will require verification upon finalization of facilities contract packages.	Agree.	"Business-as-usual."
65	T. Eng	Q-00 3B	Delete "east & west" references, since this Dwg. is simply a schematic, not intending to show route orientation.	Will remain to show railroad orientation.	None.
66	T. Eng	Q-004B	Define under impedance bond designation AF ("audio frequency") for uninformed.	Spell out "Audio Frequency."	Change "AF" to Audio Frequency on Drawing Q-004 Rev. B.
67	T. Eng	Q-004B	Consider changing trip stop abbreviation, since it's the same as TS abbreviation for "tangent-to-spiral transition point".	Not necessary, "Train Stop" will have a designation with it; also on track plan. "Tangent-to-Spiral" is alignment.	None.
68	T. Eng	Q-004B	Add under track designation table "IJ - insulated joint," • "XO - cross-over" , "EQ TO - equilateral turnout".	Will comply.	Add IJ, XO, and EQ to designations to drawing Q-004, Rev. B.

09/29/86

.

NO.	FIRM/REVIEWER	DRAWING NO./ SPEC. SECTION	PAGE	COMMENT	RESPONSE	ACTION
69	T. Eng	Q-004B		Under "notes," add to #2, "percent grades represent track gradient for track segment bounded by adjacent PVI locations." Otherwise, the schematic is quite confusing.	Not necessary; contractor should know meaning of symbology.	None.
70	T. Eng	Q-014B to Q-640B		These Dwgs. are missing AR & AL structure information (e.g. twin tunnel subway structure, etc.). Confirm that we do not wish to do so beyond Wilshire/Alvarado.	Confirmed. Trackwork is not designed beyond this point.	None.
71	J.C. lazzetta	Q-021B Q-022B Q-023B Q-024B		Distances between cross-passages shown on these drawings exceeds the maximum allowed by F/LS Criteria 2.3.4.4	Distances by Special Considerations 84-010 & 84-011, approved 1-4-86. Also see Dwg. SD-064B, Notes 3 & 4.	None.
72 •	W. Robertson	Q-04 2B	42	Sequence No. 220.	Agreed to add explanatory sample control line to Drawing per meet- ing of 07/23/86.	Add explanatory sample control line to Drawing Q-042, Rev. B.
73	A. Smithsuvan	Q-052B	DWG	As agreed by Patel. Facilities will provide transformers inside ATC/C RM. Interface point is at secondary of trans- formers. Who will provide secondary main breakers (Dwg. shows "District-furnished").	Drawing Q-052, kev. B corrected per audit of prefinal comments.	None.
74	J. Loo	Q-0528 ATC Power Distribution Schematic		Note 10 requires "one 120 V/208 V 3-Phase, 4-wire service circuit breaker for communications load of 100 A". This additional requirement will exceed the 30 kVA made available to each TCR as noted in note 6. Please verify.	Communications load requirements will be reduced to 35 A.	Correct note 10 of Drawing Q-052, Rev. B to indicate a communications load of 35 A.
75	W. Robertson	Q-067B Q-068B Q-069B Q-070B	67 68 69 70	Sequence No. 229: Item a. and c. Item a. and c. Item c.	Item "a" not necessary; Item "c" accommodated for these drawlings per audit of prefinal comments. Delete MDF from room layout draw- ings per meeting of 07/23/86.	Delete MDF from Drawing Q-Ou6, Rev. B.
76	W. Robertson	Q-091B Q-092A Q-093B Q-094A	91 92 93 94	Sequence No. 247.	Note added to these drawings per audit of prefinal comments.	None.

...

<u>NO.</u>	FIRM/REVIEWER	DRAWING NO./ SPEC. SECTION	PACE	COMMENT	RESPONSE	<u>ACTION</u>
77	T. Eng	Q-101A		Delete car washer from Dwg., since it is no longer located there.	Will comply.	Relocate car washer to Drawing Q-102, Rev. A.
78	J. 100	Q-103B		Please be more specific about the load to be provided than mentioned in note 2.	Not necessary, communications design requires 20 A breaker. This is all the ATC contractor needs to provide.	None .
79	B. Hansson	Q- 103k		Combine the transformers for the bungalow power by placing them after the transfer switches, or eliminate by connecting directly to 120/208 V sources.	The transformers provide the 120/ 208 V sources; design will remain fo system reliability considerations.	None . r
80	A. Smithsuvan	Q-103B	Dwg	Fac. contract will provide conduits, duct banks, and feeder cables to bungalows. Show dotted line at all feeders and breakers to bungalows.	Agree that wiring/cable situation should be clarified.	Add note 3 to drawing Q-103B clarifying wiring/cabling to bungalows.
81	M. Ingram	Q-115	115	Mast-mounted and wall-mounted ladders must comply with Section 3277, fixed ladders, of Title 8, Sub-chapter 7, general industrial safety orders. This comment remains unresolved from the 85% design review.	CAC requirements added to Drawing Q-115, Rev. A per audit of prefinal comments.	None .
82	W. Robertson	Q-118B	118	Sequence No. 277.	Location of track junction boxes will be contractor design; substatio return locations are shown on double line track plans.	
83	M. Ingram	Q-120	120	There is a Section C cut on the plan, but no Section C on the Dwg. Should it be referenced to the Section C on Q-119?	Yes.	Add Section "C" to Drawing Q-120, Rev. B.
84	A. Smithsuvan	Q-123A	Dwg.	NEC classified 34.5 kV cable as medium voltage class and requires different group of electricians to install (ATC is for 120 V class). The most cost-effective is to combine this 34.5 kV works with traction power contract, which requires same group of electricians to install 34.5 kV switchgears. MOS-1 construction schedule shows that with a good work plan, TPSS contractor can arrange to use same group of electricians for the works at stations and at tunnels.	The ATC contractor will install 34.5 kV cable, but not connect it. Therefore, it does not require a different group.	None .

.

DRAWING NO./

<u>NO.</u>	FIRM/REVIEWER	DRAWING NO./ SPEC. SECTION	PACE	COLMENT	RESPONSE	ACTION
85	A. Smithsuven	Q-123A	D⊮g.	What is the scope of work for 34.5 kV and communications cables from manhole No. Al5 to the Yard area and vent structure? Define more explicitly.	ATC contractor installation of 34.5 kV and comm. cables is required in tunnel sections only. Will verify that scope of this work is explicitly defined in the ATC design package.	
86	W. Robertson	Q-124	124	New drawing has been added but installation details are not included. See Sequence No. 285.	Installation details are defined in specifications and reference drawings. Specification Article 12.10.5 was revised per audit of prefinal comments.	None.
87	W. Robertson	Ceneral		Sequence No. 286.	This is adequately addressed on Drawing Q-047A. Will add "min." to distance parameter from 1.J. to signal, per meeting of 07/23/86.	Add "min." to distance from insulated joints to signal on Drawing Q-047, Rev. A.
88	W. Robertson	Ceneral		Sequence No. 207.	Move installation details from Section 5 to Section 12 and add submittal requirements, per meeting of 07/23/86.	Delete Article 5.5.4 and add Speed limit Transwission Loops Installation Requirements as Article 12.4.
89	W. Robertson	General		Sequence No. 290.	References and definitions concern- ing installation of DFE material are made throughout the design package.	

-

,

` • • .

,

METRO RAIL TRANSIT CONSULTANTS

87-02091

MEMORANDUM

Cross Reference Section II Design Review comments Dated 5.21.88 5-26-88

May 26, 1987

TO: P.M. Burgess

FROM: M. Ingram M. Dugra

SUBJECT: Contract A620 Legal/Technical Review Comments

FILE No: S440A620X082

The attached comments from MRTC Safety, Assurance and Security are submitted in response to Alan Dale's memo dated May 13, 1987 on the referenced subject.

We will be pleased to discuss any of these comments with you, as required.

MI:ss

Attachment.

cc: J.N. Brown NS T.W. Cook (w/attachment) A.M. Dale M. Ingram (w/attachment) W.L. Lucci T. Tanke (w/attachment) DCC (2) Chron Subject

13186

Q010-002-0883

. .

·

MEMORANDUM

SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT TRANSIT SYSTEMS DEVELOPMENT DEPARTMENT SYSTEMS DESIGN AND ANALYSIS

÷÷*******	***************************************
DATE:	May 29, 1987
то:	M. Becher JUN 03 1987
FROM:	H. Storey
SUBJECT:	Contract A620, Automatic Train Control, Legal Technical Review
* * * * * * * * * * *	· * * * * * * * * * * * * * * * * * * *
The Safety	and Systems Assurance Section and the Fire/Life Safety

The Safety and Systems Assurance Section and the Fire/Life Safety Committee have reviewed the subject contract document. Our comments are indicated on the attached H. Storey (5) and L. Boyden (1) comment sheets.

Attachments

F/LSC cc: L. Boyden L. Durrant

Cross IF 5.21.81 Section 5.21.81 Jaited RNA 5.90

ī

88-00903 PDCD A JOINT VENTURE OF THE RALPH M. PARSONS COMPANY DILLINGHAM CONSTRUCTION, INC. AND DE LEUW CATHER & COMPANY

INTEROFFICE CORRESPONDENCE									
То	Di	str	ibu	tion				Date	March 7, 1988
From	м.	Ρ.	Cas	ssagnol		Phone 6	948	Locatio	_{on} 1 30 4
SUBJECT	AT	C C	oor	dination Mee	eting No.	. 41			RECEIVED
									1AK D8 1- 4
Date: Place: File:				24, 1988, 9 n Floor Con					D. C. C.
Attendee	s:	Μ.	Ρ.	Townley, Cassagnol, Burgess,	SCRTD PDCD MRTC	в.	Ε.	Patel, Warrensfo Becher,	MRTC ord, SCRTD SCRTD
Absentee	s:			DiBugnara, Durrant,	SCRTD SCRTD			Johnson, ertson,	PDCD PDCD

A. M. Virginkar, BAH

Agenda: The meeting agenda was distributed on February 24, 1988, (copy attached).

Review of Action Items (see Action Items List attached). 1.

SCRTD

T. H. Lewis

D. Coury, BAH

- 2. B.E. Warrensford reported that A-620 Contract, Awarded to GRS, had been signed and returned by the Contractor. There were some late changes requiring the Contractor initials. NTP will be forwarded to the Contractor on 2/24/88 with Contract start date of March 1, 1988.
- 3. Initial Activities Meeting Agenda was discussed. Meeting will be scheduled for 3/21/88 at 9.00 a.m. Meeting will be confirmed and an agenda forwarded at a later date. Agenda will include at a minimum, items specified in Article 14.3.B of the Contract Technical Provisions. Townley during discussion with GRS has reminded the Contractor of initial Submittal Schedule.
- Scheduling of Quarterly Management Meeting was discussed. 4. It was agreed that meeting site would be alternated between L.A. and the Contractors facilities in Rochester.

ATC Meeting Minutes 24 Feb 88

- 5. Townley requested that any comments on GRS Project Manager's Resume and Qualifications be submitted by Feb. 26, 1988. GRS has designated Mr. Kenneth W. Embling to be the Project Manager.
- 6. Townley reported on status of the two Change Orders to the contract being processed by the RTD.

A620-CR-001 Revision to Project Schedule.

A620-CR-002 Changes to General Provisions Articles: 4, 34, 35 & 80

Change Orders will be issued following NTP.

- 7. Patel noted that power requirements for communications contract were being revised to indicate an increase from 35 KVA to 45 KVA. Becher noted that Change Request would be triggered by Contract A-640 when detail interface requirements have been determined.
- 8. Corrosion Control Requirements will need clarification. Patel will transmit Memo of Engineering Documentation Clarification, based on his investigation with Pete Pignatelli, Corrosion Consultant.
- Format of Conformed Documents was discussed. RTD will review procedure during internal meeting to be scheduled by M.C. Becher.
- 10. Contract Cross Reference List was discussed. PDCD to request inclusion of missing items.
- 11. Patel noted there had been reports of back contact of GRS B1 relay welding shut. Becher indicated that this fact should be noted and, if need be, brought up during Product Submittal Review.

ATC Meeting Minutes 24 Feb 88

-3-

.

12. Next scheduled ATC Coordination Meeting is scheduled for March 8 at 9:30 a.m, PDCD Conference Romm 1315.

Attachments:

.

Action Item List, Cross

CM/MPC/MJM/6948

cc: Attendees Absentees CM File/MLP Doc Control Operations



,

.

·

.

.

.

88-01298



METRO RAIL TRANSIT CONSULTANTS DMIM-PBQD, KE/HWA

MEMORANDUM

March 28, 1988

TO: M. Patel

FROM: M. Ingram M. Angra

SUBJECT: Response to Information Requests - A620 Contract

FILE NO: S440A620X052

As a result of your verbal request, the attached data is forwarded for your use in responding to requests for information submitted by the A620 contractor at the March 21, 1988 Initial Activities Meeting. Your request covered three subjects: (1) CAL-OSHA requirements for fixed ladders; (2) State Building Code - Title 24 CAC Earthquake Requirements: and (3) L.A. City Building Code requirements. The three separate attachments are as follows:

- California Administrative Code Title 8 Industrial Relations; Part I. Department of Industrial Relations; Chapter 4. Division of Industrial Safety; Sub-chapter 7. General Industry Safety Orders; Group 1. General Physical Conditions and Structures; Article 2. Standard Specifications - Excerpt for Section 3277. Fixed Ladders, pp. 432.40 - 432.54, inclusive.
- 1985 Edition of the State Building Code, California Administrative Code Title 24. Part 2. Chapter 2-23. General Design Requirements Excerpt for Section 2-2312 Earthquake Regulations, pp. 190-216, inclusive.
- 3) City of Los Angeles Building Code 1985 Revised Edition, excerpt for revised Section 2312 Earthquake Regulations, pp. 114-124.2, inclusive; and Uniform Building Code (UBC) 1985 Edition, excerpt for Section 2312 Earthquake Regulations, (UBC) pp. 114-137, inclusive.

16199

M. Patel March 28, 1988 Page 2

Please note the following with respect to attachments 2 and 3 The State Building Code, Title 24 CAC is based collectively on the 1979 and 1982 editions of the Uniform Building Code. The L.A. City Building Code is based on the 1985 edition of the Uniform Building Code, with amendments. In the case of the L. A. City Building Code, the amendments adopted by the City supersede the 1985 UBC and must be complied with. The City amendments are readily identified in the excerpts included in attachment 3.


Please feel free to contact me at extension #7134 should you have any questions.

MI:djr

Attachments

cc: J. N. Brown * P. M. Burgess * H. J. Chaliff * A. M. Dale * DCC (2) Chron Subject

(* w/o attachments)



88-03131

BOOZ ALLEN & HAMILTON INC.

SUITE 502 • 523 WEST SIXTH STREET • LOS ANGELES, CALIFORNIA 90014 • TELEPHONE: (213) 620-1900

RECEIVED

JUL14 1980

July 13, 1988

Mr. Harold E. Storey Director, Systems and Construction Safety Southern California Rapid Transit District 600 South Spring Street, 3rd Floor Los Angeles, California 90013

Reference: ATP Vehicle Equipment Reliability Data

Dear Mr. Storey:

At a meeting with Leigh Boyden on July 6, 1988, Booz, Allen was asked to search our files to uncover any available documentation on the origin of ATP reliability requirements. Dave Coury was able to retrieve some data from his own files on the ATC Industry Review held during the second half of 1984. The following exhibits are enclosed:

- Exhibit I Responses to RTD letter from Union Switch and Signal (US&S) and Jeumont Schneider. The letter specifically asked for ATP vehicle equipment MTBF.
- Exhibit 2 Handout (2 pages) from Union Switch and Signal at the industry review meeting in Pittsburgh.
- Exhibit 3 Page from meeting minutes of industry review meeting with Alsthom Atlantique.

These exhibits tend to indicate that the specified 15,000 hours MTBF is somewhat higher than industry standards. The first page of Exhibit 2 shows US&S calculations of predicted MTBF for ATP vehicle equipment. If we remove door opening protection from the equation, since it does not apply to Metro Rail; the resultant MTBF becomes 6565 hours.

Mr. Hal Storey Southern California Rapid Transit District July 13, 1988 Page 2

I hope this information is useful and look forward to providing you with further assistance towards the resolution of this issue. Please feel free to call me or Dave Coury should you have any questions.

Very truly yours,

Bay M Schulman BOOZ'ALLEN & HAMILTON Inc.

Gary M. Schulman Project Manager, Systems Engineering

mh/1653L

¢

Enclosures

cc: w/encs. BAH D. Coury L. Elliott

J. Wing

<u>MRTC</u> N.Brown M.Ingram

PDCD W. Robertson SCRTD M. Becher L. Boyden J. Sandberg R. Townley

FROM USIS

RECEIVED BY M.R.T.C.

EXHIBIT 1 PAGE 1 SEP 0 6 1964

SYSTEMS DESIGN DIVISION

7. MTBF for ATC Vehicle Equipment

The predicted MTBF for ATC vehicle equipment is a function of the system configuration and functions. Typical configurations for recent transit properties have resulted in an approximate value of 5,000 hours for MTBF excluding station stop, speed regulation, and TWC functions.

8. Application of TWC for Vehicle Equipment Monitoring

No comment.

9. Roll Back Protection

The specification requires a mechanical integrity check of the speed sensor. This check can be implemented with an electronic circuit called a positive motion detector. This device requires that a preset minimum speed be attained within a relatively short preset time following release of service brakes. If this circuit is not satisfied, the brakes are reapplied.

Since positive forward acceleration is greater than reverse drift or roll back, the positive motion detector functionally meets the intent of roll back protection. Normally, however, roll back protection is assigned to the motorman. We recommend the latter considering the safety critical aspects at passenger stations.

10. Application of Train Stops

Mechanical and inductive type train stops are available. The electrically driven mechanical stop, of course, is the most common. We support your specified use of the train stop. We favor the mechanical stop based on ease of portable stop arms for area blocking to handle temporary construction sites, blue flag protection, etc.

11. Specified Number of ATP Speed Limits

We have asked in our comments if the TBD speeds will be given in the final spec. If not, how and when will they be determined?

The determination of the TBD speeds results in additional engineering effort to be expended by the Contractor and SCRTD operating personnel to finalize these system parameters.

12. Aspects of Wayside Signals

•-- '

The determination of types and numbers of wayside aspects is best developed by the Authorities' operating personnel. We have no objection to the form of route signaling specified. We recommend, however, that a book of operating rules and procedures be established prior to the in-service date.

-3-

Annex 1.

EXHIBIT 1 PAGE 2

Comments to RTD letter from June 21, 1984

- Fixed Frequency Chopper, operating at 240 or 360 Hz effect of using multiple discreet chopper frequencies The above frequencies are usually used by the chopper manufacturers when the power supply includes a multitude of phases, more specifically the 360 Hz frequency. It is also usual to use 3 (or 2) phases which will create in the return circuit a frequency of 1080 Hz. With a single phase used the frequency will reach 600 Hz.

- <u>EMI implications of future use of AC propulsion</u> Being a chopper manufacturer our ATP system is designed to be protected against chopper frequencies with also the possibility to be immune when the propulsion frequency is 50 or 60 Hz.

- Use of double brake circuits for ATC vehicle equipment. It is possible to use double brake circuits for the car borne ATC equipment but we will have to inform you that according to our experience such requirement will increase the price reducing in the same time the reliability of the ATC equipment.

- Specified M.T.B.F. for ATC vehicle equipment.

- The classical system : M.T.B.F. = 5000 hours - Digital system M.T.B.F. = 4500 hours

-Application of T.W.C. for vehicle equipment monitoring The continuous monitoring of the car borne equipment can be transmitted to the wayside equipment through either continuous transmission or point to point transmission depending on the transmission mode. The transmission of such information is highly recommended and such system will permit an early detection by the Control Center of any degradation occuring on the train. This system can be either included in the communication equipment or in the train control equipment.

- <u>Specified role</u> <u>protection scheme</u> The roll back provision is designed on a special movement receiver called p. p wheel.

- Application of truin stops, and available equipment Flease see annex 1 if connents to 0,1,6 page 2,2 EXHIBIT 1 PAGE 3

Annex 1.

1.1 **- 1** - 7

Comments to RTD letter from June 21, 1984

- Fixed Frequency Chopper, operating at 240 or 360 Hz effect of using multiple discreet chopper frequencies

The use of fixed frequency chopper or multiple frequency chopper is an old concern among the signal companies so far a multitude of design ways has been used to build signal equipment immune to the two kinds of chopper. We believe that the single frequency chopper has a certain advantage over the multiple frequency chopper and its use can simplify the signal equipment requirements.

- EMI implications of future use of AC propulsion

The signal equipment based on Jeumont-Schneider technology is proven to be chopper immune and newly AC propulsion immune.

- Use of double brake circuits for ATC vehicle equipment.

The use of double brake circuits in the design of the ATC vehicle equipment is an expensive way of hiding lack of confidence on modern technology. We believe and proved that the use of different design will produce the same failsafe ATC equipment without the use of the expensive double brake circuits.

- Specified M.T.B.F. for ATC vehicle equipment.


- The Jeumont-Scheider technology based system has a M.T.B.F. of 5000 hours

- Application of T.W.C. for vehicle equipment monitoring

We recommend the use of monitoring equipment linked to transmission system to inform the Control Center on the status of the car borne equipment.

- Specified rollback protection scheme

The rollback protection which is an essential element of an ATC system is based on a movement detector called phonic wheel.



Predicted HTAP = 7,210 Juns.	Predicted MTBF = 37,300 lins,	Predicted HTBF - 210,970 brs.	Predicted MTBF = 110,865	d
Required 111 HF = 8800 hrs.	Reputred HTAF = 13,295 brs.	Regulred MTAF = 96,780 hrs.	Regulred MEBF = 41,800 hrs.	Ä

$$\lambda_1 + \lambda_1 + \lambda_2 + \lambda_3 + \lambda_4 = 179,12$$
 Failures/10⁶ line.


Predicted HTRF for Vehicle Equipment = 5503 hrs.


Required HTAF for Vehicle Equipment = 4482 Hrs.

$$R(t) = e^{-\lambda_i T^t}$$
 where t is undefined

Figure 6-1 Reltability Block Blagram and Hodel for Train Protection Subsystem, Vehicle Equipment,

usis Dec. 84





USES Dec 84

EXHIBIT 3 PAGE 1

ALSTHOM ATLANTIQUE TC INDUSTRY REVIEW uly 25, 1985 Page 4

> The ATP antenna is mounted on the truck. Overspeed tolerance is +5%, -0. Rollback and speed sensor integrity is checked by requiring motion within 5 seconds after brake removal.

> Modes of operation in Lyons is quite similar to that specified, except the stop and proceed is pushbutton operated.

> Testing is done by portable test set. AA also manufactures on elaborate test facility that cycles carborne equipment and locates intermittent problems.

No routine maintenance is needed.

Double brake circuits are not used on the vehicle. Strict requirements on wiring and installation are enforced.

VII. Processor Based Yard Control

Two types of yard control available in France are:

PA1	-	Microprocessor
PRC2	-	Processor

AA does not manufacture either, but would purchase.

IX. ATBF for ATC Equipment


Carborne ATP -	4,000 hours
Carborne ATO -	1,500 hours
Track circuit (Lyons) -	30,000 hours
Interlocking -	will send
Loop transmission system-	2,000 hours (loops are always energized)

Figures are computed based on actual experience.

X. Disadvantaged Business Enterprice (DBE) Participation

SCRTD explained the policy of DBE participation and advised that Westinghouse may call the SCRTD on an informal basis concerning this subject.

SCRTD explained that although the percentage of participation is not yet determined, it will be reasonable.



88-03333

Advised M. Patel RE: (ALJOSHA PDCD AND SOUTH SPRING STREET Rung spacing REGATS. on 2/5/88 RECEIVED SUITE 1200 LOS ANGELES, CALIFORNIA 90014 (213) 489-6950 DO NOT DEVIATE. JUL 25 1900 1620-REC-0094 July 25, 1938 General Railway Signal Company P.O. Box 20600 gochester, N. Y. 14602-0600 intention: Mr. Kenneth Embling Program Manager Contract A620- Signal Layout Data & Drawings-CDRL #702 subject: & 908 - A620-MR-13-0 Reference: GRS Letter (A620) CRE-0075 Dated June 15, 1988 FILE Gentlemen: ۰. stached is one reproducible copy of the subject submittal stamped "Approved", with the exception of Drawings 312-125, 45906-393 & (3951-27 which are "Approved as Noted" The following comments 1. Ladder shown for wall mounted signal (GRS Drawing 312-125) -- - --does not meet 12 inch maximum space between rungs requirements shown on Drawing Ab20-Q-115. 2. Split Base Junction Box Drawings (GRS Drawing 45906-393 Shi and 43951-27) does not show how it is to be padlocked per Specification requirements 7.3.1.0. The Engineer has retained a copy for the project files. Cross Reference ros³ L comm Section Review 95 Design 10- 15 1 Duted comment COMMEN EN Very truly yours. Cassagnol Resident | Engineer ittachment: :c: S. Louis R. Townley M. Walters SCRTD - TSD M.S. Patel - MRTC

A JOINT VENTURE OF THE RALPH M. PARSONS COMPANY, DILLINGHAM CONSTRUCTION, INC. AND DE LEUW, CATHER & COMPANY

.

Υ.

. .

,

•

. . .

88-03431



METRO RAIL TRANSIT CONSULTANTS

MEMORANDUM

RECEIVED BY MRTC JUL < 9 1988 SAFETY & ASSURANCE

July 29, 1988

TO: H. E. Storey, SCRTD-600 FROM: J. N. Brown, MRTC J. M. BUOWN

SUBJECT: Contract A620, Automatic Train Control, Reliability Values Placed in the Contract Specifications by the General Consultant

REF.: Memorandum - H. E. Storey to J. N. Brown dated July 12, 1988 same subject.

FILE NO: W409A620X011

As requested in the referenced letter MRTC has reviewed information available on Train Control reliability in two areas: yard track circuits and vehicle-borne ATP equipment. The results of our review are as follows:

- A. Yard Track Circuits The specification, paragraph 15.3.2 shows a 20,000 hour MTBF requirement per track circuit in the Yard Control Subsystem. This is to be interpreted as the non-vital storage track circuit. This is in line with GRS's statements as to what they can meet. There is some lack of clarification in that the ATP Subsystem shows Power Frequency Track Circuits with a requirement of a 40,000 hour MTBF "Per Track Circuit". The yard circuit is shown as being singular and did not require the clarifying statement "Per Track Circuit" added. I recommend that GRS be informed of the correct interpretation of the specification.
- B. <u>Vehicle-Borne ATP Equipment</u> The specification, paragraph 15.3.2 shows a 15,000 hour MTBF requirement per dependent pair. GRS has indicated that a lower number would be more reasonable. The method used to accumulate test hours has a significant impact on test results. In the A620 contract paragraph 13.12.5.A a test day is defined as follows:

"Each test day shall normally consist of 24 hours, which includes nonrevenue service hours".

H. E. Storey July 29, 1988 Page 2

> For testing done in Baltimore, only the "B" car's actual operating time was used to calculate MTBF. Testing there was terminated with an achieved MTBF of 6650 hours which was passing. (See US&S Vehicle ATP MTBF chart dated December 1984.)

> It is recommended that if GRS does not believe that the specified requirement is reasonable then they should submit a change request to the contract including justification and their proposed reliability test method. GRS should have raised any questions they had on reliability prior to the bid date. A summary of ATC reliability test results from a GRS publication is attached.

In summary we need to see a proposed change request to fully evaluate GRS's concerns.

JNB:djr

- L. Boyden, SCRTD-600 cc:
 - R. Boerwinkle
 - A. Dale
 - M. Ingram -M. Patel

 - R. Townley, SCRTD-600
 - DCC (2)

. •

ATC FAILURE DATA

.

"Reliability Test Data for ATC Equipment", NFTA Contract 122011, Prepared by GRS; January 22, 1985:

No. Contractor	Property	Function	No. of Devices	Total Test Hours (No. of devices X hours)	Total Failures
1. <u>Carborne Equipment</u>	WNIATA	АТР	100	94,718	7
HI.Yard Track Circuits T) Vital Thterlocking Track					
Circuits	MBTA MARTA	Switch Control Route Interlock		104,832	1
		ing Switch Cont and Train Stop	46	44,160	0
	WNIATA	lnterlocking Ti Circuit	rain 60	169,009	0
2) Signal (Indication) Control Circuits	MBTA	Signal Control	1 2	157,248	1
	MARTA	Rail Interlocki Signal Control	ing 78	74,880	0
	WNIATA	Signal Control	100	580,800	ì
3) Power Frequency Track Circuitts	MBTA	lnterlocking Ti Circuit-Train I	Detec-		
		tion ATP Receiv		183,456	0
	MARTA	Interlocking Th Circuit-Train I tion ATP Receiv	Detec-	108,480	0
4) Power Supply, 28V	WMATA	Interlocking Tr Circuit-Train I tion ATP Receiv	Detec-	296,208	0
4) Power Scripply, 28V	MBTA	Power Supply	64	838,656	0
	MARTA	Power Supply	. 45	43,200	0
	WMATA	Power Supply	57	331,056	7



Reviewed by MRTC Safety, Assurance & Security No Adverse Impact on Safety Certification

ADDENDUM

covering

CHANGE IN SPECIFICATIONS AND/OR PLANS

Date Issued: July 31, 1987

Addendum No. A620-1

Addendum Date: July 31, 1987

Contract: A620: Automatic Train Control

INTENT

- 1. This addendum is issued prior to receipt of bids to provide for modifications in the Procurement Specifications Book. Acknowledgement of this addendum shall be made and cost of Work included or excluded in Offeror's Bid.
- 2. This addendum consists of the following items:

Revisions to the following parts of the Specifications Book, and the pages including:

- Revisions to Table of Contents. Pages i and ii.
- o Revisions to Bid Requirements. Pages 8, 9, 10, 13, 17, 18, 19, 20, 21, and 22.
- o Revisions to Bid Forms. Pages. 9, 11, 13, 15, 23, 25, 27, 45, and 47.
- Revisions to Special Provisions. Pages i, 1, 2, 6, 7, 8, 9, A-1, A-2, and A-3.
- Revisions to General Provisions. Pages ii, iii, iv, 8, 16, 18, 19, and 31.
- O Revisions to Technical Provisions. Pages 1-2, 2-2, 4-12, 9-14, 10-8, 10-13, 11-18, 12-14, 12-15, 12-17, 14-1, 14-3, 14-14, 15-6, 15-7, 15-8, 15-12, 16-2, and 18-11.

Southern California Rapid Transit District425 South Main Street. Los Angeles. California 90013 (213) 972-6000Addendum A620-1Page 1 of 2

Addendum revisions are identified by the Addendum Number in the margins before and after each line modified. Pages changed due to relocation of lines or paragraphs that are not modified by addendum will not have identifying numbers, but are included to keep the Procurement Specifications Book intact and continuous. Please place the enclosed pages in your Procurement Specifications Book, and remove addended pages.

- 3. Revised Drawings as Follows:
 - o Contract Drawings Changed:

Drawing Number	<u>Title</u>	
Q-031	Double Line Track to 805+00	Plan 775+00
Q-111	YCT ATC Equipment	-
Q-112	Yard Control Room	Layout

o Reference Drawings Changed:

Drawing Number <u>Title</u>

A620/3	Q-302	Reference	Drawings	Index	Sheet	3	of	4
A620/4	Q-303	Reference	Drawings	Index	Sheet	4	of	4

o Reference Drawings Added:

Drawing Number <u>Title</u>

A620/405 N-036

SCADA/Facilities Electrical Interfaces

Issued By: T.L. Johnson

Assistant Director Office of Contracts, Procurement and Materiel



Reviewed by MRTC Safety, Assurance & Security No Adverse Impact on Safety Certification

ADDENDUM

covering

CHANGE IN SPECIFICATIONS AND/OR PLANS

Date Issued: September 2, 1987

Addendum No. A620-2

Addendum Date: September 2, 1987

Contract: A620: Automatic Train Control

INTENT

- 1. This addendum is issued prior to receipt of bids to provide for modifications in the Procurement Specifications Book. Acknowledgement of this addendum shall be made and cost of Work included or excluded in Offeror's Bid.
- 2. This addendum consists of the following items:

Revisions to the following parts of the Specifications Book, and the pages including:

- o Revisions to Table of Contents. Pages i and ii.
- o Revisions to Bid Requirements. Page 22.
- o Revisions to Bid Forms. Pages 9, 11, 13, 15, 27, and 29.
- o Revisions to Special Provisions. Pages i, 2, 3, 6, 7, 8, and 9.
- Revisions to Technical Provisions. Table of Contents Pages ii, iii, v, vi; Pages 2-3, 2-8, 2-15, 3-16, 4-26, 7-5, 7-9, 7-10, 8-i, 8-9 through 8-11, 9-3, 10-19, 10-A-5, 10-A-30, 10-A-58, 10-A-60, 11-i, 11-ii, 11-3, 11-4, 11-8, 11-15 through 11-23, 11-28, 12-ii, 12-8, 12-14, 12-15, 12-16, 13-10, 18-ii, 18-8, 18-10, and 18-11.

Addendum revisions are identified by the Addendum Number in the margins before and after each line modified. Pages changed due to relocation of lines or paragraphs that are not modified by addendum will not have identifying numbers, but are included to keep the Procurement Specifications Book intact and continuous. Please place the enclosed pages in your Procurement Specifications Book, and remove addended pages.

- 3. Revised Drawings as Follows:
 - o Contract Drawings Changed:

Drawing Number	Title
Q-003 Q-004 Q-007	Line Schematic Symbols and Abbreviations, Track Plans Double Line Track Plan, 84+00 to 103+00, Union Station - Yard Lead Tracks
Q-043	Route and Aspect Chart, Union Station Interlockings
Q-091	Yard Schematic, Sheet 1 of 4
Q-093	Yard Schematic, Sheet 3 of 4
Q-094	Yard Schematic, Sheet 4 of 4
Q-125	Yard Locking Chart, Sheet 1 of 8
Q-136	35 KV Trainway Feeder, Installation Details, Sheet 1 of 2

o Reference Drawings Changed:

Drawing Number		Title						
A620/3 A620/4 A620/392	Q-302 Q-303 N-138	Reference	Drawings, Drawings, Train Cont	Index	Sheet	4	of	

o Reference Drawings Added:

Drawing Numb	er <u>Titl</u>	Title				
A620/286 T-		8 Double Crossov llasted	er, 18' TC,			
A620/366 T-		Track Alignment eet 1 of 2	Schematic,			
A620/367 T-		Track Alignment eet 2 of 2	Schematic,			
A620/369 T-	113 Yard of	Track Alignment	Data, Sheet l			
A620/370 T-	ll4 Yard of	Track Alignment 4	Data, Sheet 2			

Drawing Number <u>Title</u> A620/371 T-115 Yard Track Alignment Data, Sheet 3 of 4A620/372 т-116 Yard Track Alignment Data, Sheet 4 of 4 A620/406 N-273 TC&C Room and Radio Base Station Locations 11 Issued By: ... T.L. Johnson Assistant Director Office of Contracts, Procurement and Materiel