

AGENDA

- •Introductions & Objectives
- Project Pipeline Summary
- Logistics & Planning
- •Future Communications
- •Q&A



PRESENTERS TODAY ARE...

- •Steve Jaffe, Executive Officer, Human Services
- •Ken Pratt, Director, Union Station Property Management
- •Jenna Hornstock, Deputy Executive Officer, Countywide Planning
- •Dyana Elam, Project Manager

OBJECTIVES...

- •Discuss project progress, key milestones & mitigate impact to any extent possible
- •Facilitate communication between various stakeholders

PROJECT PIPELINE SUMMARY

Restoration/Deferred Maintenance Project	complete May '14
Wayfinding Signage Project	Jan '14 – May '14
Landscaping Renovation Project	Mar '14 – Jun '14
Parking Lot Renovations	Apr '14 – May '14
HVAC in Historic Station	Aug '14 – Dec '14
Replace Roof of Historic Station	Aug '14 – Jan '15

WAYFINDING SIGNAGE

WAYFINDING SIGNAGE – LOGISTICS & PLANNING

Construction Team:

- Swinerton Builders
- Selbert Perkins Design
- Ampersand Signs

Scope:

- Preservation of the four existing historic mounted signs
- •Opening up the concourse.
- Standard nomenclature.
- •New electronic signage in the waiting room.
- Perimeter improvements
- •East Portal Pylon and Interactive Help Desk.

Schedule:

- Demolition of existing signage depends upon fabrication timing
- Passageway signage all night work

Miscellaneous:

Change in policy for any non-standard signage going forward

WAYFINDING SIGNAGE PRESERVATION OF FOUR EXISTING HISTORIC SIGNS







HISTORIC SIGNAGE TO BE REMOVED AND STORED










HISTORIC SIGNAGE TO REMAIN


WAYFINDING SIGNAGEOPENING UP THE CONCOURSE



WAYFINDING SIGNAGENEW BUS BAY MARKERS




WAYFINDING SIGNAGE NEW ELECTRONIC SIGNAGE IN WAITING ROOM



WAYFINDING SIGNAGE PERMETER IMPROVEMENTS



WAYFINDING SIGNAGEEAST PORTAL PYLON & INTERACTIVE HELP DESK



LANDSCAPE RENOVATION

LANDSCAPE RENOVATION - LOGISTICS & PLANNING

Construction Team:

- Swinerton Builders
- •Korn Randolph Landscape Architects
- Pierre Landscaping

Scope:

- Address water intrusion damage to structure caused by deferred maintenance
- •Replace waterproofing, landscaping, electrical & irrigation systems that have exceeded their useful life

Schedule:

- Phased planning approach
- Plaza shut down
 - #1 Friday, April 11th @ 9pm through Monday, April 14th @ 4am
 - #2 Friday, May 16th @ 9pm through Monday, May 19th @ 4am
 - #3 as necessary

Miscellaneous:

- Site Specific Safety Plan
- •Pedestrian Safety on Bus Plaza

LANDSCAPING RENOVATION SCHEDULE

Arroyo Area:

March 24 through May 3

Patsaouras Plaza:


March 18 through May 20

Paseo Cesar Chavez:


April 1 through May 10

West Patio & Helico Ramp: May 7 through May 30


* Schedule subject to change




LANDSCAPING RENOVATION ARROYO - BEFORE



LANDSCAPING RENOVATION ARROYO - AFTER



LANDSCAPING RENOVATION ARROYO - COLOR PALLETTE



LANDSCAPING RENOVATION


PATSAOURAS BUS PLAZA - BEFORE



LANDSCAPING RENOVATION PATSAOURAS BUS PLAZA - AFTER



LANDSCAPING RENOVATION PATSAOURAS BUS PLAZA - COLOR PALLETTE



proposed plan and palette


LANDSCAPING RENOVATION PASEO CESAR CHAVEZ - BEFORE



LANDSCAPING RENOVATION PASEO CESAR CHAVEZ - AFTER



LANDSCAPING RENOVATION PASEO CESAR CHAVEZ - COLOR PALLETTE



proposed plan and palette


LANDSCAPING RENOVATION WEST PLAZA - BEFORE




LANDSCAPING RENOVATION WEST PLAZA- AFTER



LANDSCAPING RENOVATION WEST PLAZA- COLOR PALLETTE



















LANDSCAPING RENOVATION **HELICAL PLAZA - BEFORE**




LANDSCAPING RENOVATION HELICAL PLAZA- AFTER



LANDSCAPING RENOVATION

HELICAL PLAZA- COLOR PALLETTE



SITE SAFETY & STAFF TRAINING

SWINERTON BUILDERS commitment to Safety!


- Mandatory Employee Safety Orientation
- Daily Safety Huddles prior to shift start
- Daily Safety Inspections throughout shift
- •Badge Program employees check in and out every day with Superintendent
- Daily written Job Hazard Analyses are collected and reviewed

FUTURE COMMUNICATIONS

Continuation of bi-weekly Capital Project Updates.

Q & A





http://thesource.metro.net/2014/03/10/signage-project-to-improve-way-finding-at-union-station-set-to-begin-march-11/