

# Carmenita Road Interchange Reconstruction

Planning and Programming Committee

May 14, 2008



**Metro**

# Supplemental Funding Request

- Approval of \$105m in Supplemental Funding
- Factors Contributing to Request
  - Escalation of property values within the project right-of-way
  - Modification to the design
  - Mitigation of project impacts on the community and businesses
  - Escalation of construction material costs

# Project Discussion

- Key to I-5 Widening and HOV Lane
- Carmenita delay impacts
  - Disrupts I-5 construction staging plans
  - Delays related costs for Carmenita and I-5
  - Potential bottleneck in I-5 when improved
  - Jeopardizes I-5 CMIA funding

# Project Status

- Design – 95%
- Right-of-Way - acquisition in process
  - Funds needed to complete ROW phase
- Construction
  - Construction funds needed to advertise
  - Start construction – early 2010

# Carmenita Road Interchange

