
Los Angeles County Metropolitan Transportation Authority

FTA Quarterly Review Briefing Book





4

.

AGENDA

FTA QUARTERLY REVIEW MEETING

Los Angeles County Metropolitan Transportation Authority Wednesday, November 28, 2012 – 9:00 a.m. William Mulholland Conference Room – 15th Floor

I. OVERVIEW

<u>PRESENTER</u>

Edward Carranza Arthur Leahy Terry Matsumoto Charles Safer Paul Taylor Vijay Khawani

II. CONSTRUCTION REPORTS

A. FTA Opening Remarks

C. Financial Plan Status

E. America Fast Forward

D. Legal Issues

B. Metro Management Overview

A. Transit Project Delivery Overview

F. General Safety and Security Issues

- B. Crenshaw/LAX Transit Corridor
- C. Westside Subway Extension
- D. Regional Connector Transit Corridor
- E. Metro Gold Line Eastside Extension
- F. Metro LA CRD (ExpressLanes) Program
- G. Mid-City/Exposition LRT Project Phase 1

III. METRO PLANNING REPORTS

- A. Small Starts Projects
 - Wilshire BRT Project
 - Gap Closure Project
- **B.** Other Projects
 - East San Fernando Valley North South
 - Metro Green Line to LAX
 - South Bay Metro Green Line Extension
 - Eastside Transit Corridor Phase 2
 - Restoration Historic Streetcar Service
 - ARRA Projects

IV. RAIL VEHICLE PROCUREMENT

- A. P2550 Rail Vehicle Program
- B. P3010 New Rail Vehicles
- V. FTA ACTION ITEMS

VI. PROPOSED SCHEDULE AND LOCATION OF NEXT MEETING

Los Angeles County Metropolitan Transportation Authority Wednesday, February 27, 2013 William Mulholland Conference Room – 15th Floor

Krishniah Murthy Rob Ball Dennis Mori Girish Roy Dennis Mori Stephanie Wiggins Eric Olson

Martha Welborne

Jesus Montes

FTA/PMOC

METRO MANAGEMENT ORGANIZATION CHART

i


and the second

د بالمدينة بالملكن ما معاليون من

.

.

.



i


TRANSIT CORRIDOR PROJECT ORG CHARTS

2


100 M

·


·



11/2/2012



10/23/2012



COUNTYWIDE PLANNING ORGANIZATION CHARTS

.....

ł


.

·


· .


.


FY13 Countywide Planning




November 2, 2012









2012 LEGISLATIVE MATRIX

.

~ .

	Los Angeles County Metropolitan Transportation Authority 2012 Government Relations Legislative Matrix November 2012		
	STATE ASSEMBLY		
BILL/AUTHOR	DESCRIPTION	POSITION	STATUS
<u>AB 1446</u> (Feuer)	Would authorize the Los Angeles County Metropolitan Transportation Authority (MTA) to place before the voters an ordinance to extend Los Angeles Measure R sales tax an additional 30 years	July 2012 - Support Work with Author	Chapter 806
AB 1532 (Perez)	Would establish a Greenhouse Gas Reduction Account to fund measures and programs to reduce greenhouse gas emissions	March 2012 - Support	Chapter 807
<u>AB 1600</u> (Torres)	Would allow the Metro Gold Line Foothill Extension Construction Authority to plan, design and construct the Foothill Extension into San Bernadino County	March 2012 – Work With Author	Chapter 189
<u>AB 1706</u> (Eng)	Would amend current law to clarify vehicle axle weight limits	March 2012 – Support Work With Author	Chapter 771
<u>AB 2245</u> (Smyth)	Would exempt certain bike-lane projects from the California Environmental Quality Act (CEQA) process	March 2012 - Support	Chapter 680
AB 2247 (Lowenthal)	Would authorize Metro's Transit Court to administratively process violations for illegal vending on our system (Metro Sponsored)	April 2012 – Support Work With Author	Chapter 750
AB 2405 (Blumenfield)	Would authorize alternative-fuel vehicles to use the Express Lanes without being subject to a toll	m (Metro Sponsored) Support Work With Author	
AB 2440 (Lowenthal)	Would amend current law affecting Metro's procurement process (Metro Sponsored)	Line Pootnin Extension Construction Additionary to the Foothill Extension into San BernadinoWork With Authorclarify vehicle axle weight limitsMarch 2012 - Support Work With Authorane projects from the California CEQA) processMarch 2012 - Supportnsit Court to administratively process on our system (Metro Sponsored)April 2012 - Support Work With Authorfuel vehicles to use the Express Lanes withoutMarch 2012 - Support Work With Authorfecting Metro's procurement process (MetroMarch 2012 - Supportific to placement of video event recordingMarch 2012 - Support Work With Authorifia Transportation Finance Authority to direct stricted moneys held by the California ority to subsidize the payment of interest byMarch 2011 - Support	
A <u>B 2477</u> (Garrick)	Would clarify state law specific to placement of video event recording equipment in vehicles	March 2012 – Support Work With Author	Chapter 375
AB 1229 (Feuer)	and programs to reduce greenhouse gas Reduction Action to fund measures and programs to reduce greenhouse gas emissionsSuppor1600 borres)Would allow the Metro Gold Line Foothill Extension Construction Authority to plan, design and construct the Foothill Extension into San Bernadino CountyMarch Work V Author1706 reg)Would amend current law to clarify vehicle axle weight limitsMarch Suppo With A Suppo violations for illegal vending on our system (Metro Sponsored)March Suppo With A March Suppo With A March2245 wwenthal)Would authorize Metro's Transit Court to administratively process violations for illegal vending on our system (Metro Sponsored)April 2 Work V Author Suppo With A March Suppo With A March Suppo2405 wwenthal)Would authorize alternative-fuel vehicles to use the Express Lanes without being subject to a tollMarch March Suppo With A March March Suppo 		
AB 1308 (Miller)	Would allow for Continuous Appropriations from the Highway Users Tax Account in the Transportation Tax Fund in any year in which the Budget	April 2011- Support	Assembly Appropriations Committee
AB 1444 (Feuer)	Would establish an expedited judicial process for transit projects subject to environmental lawsuits	Jan 2012 – Support	Assembly Appropriations Committee

	Los Angeles County Metropolitan Transportation Authority 2012 Government Relations Legislative Matrix November 2012				
A DURING THE	STATE ASSEMBLY	S. S. Caller			
BILL/AUTHOR	DESCRIPTION	POSITION	STATUS		
<u>AB 2147</u> (Cedillo)	Would clarify the statutes related to Metro's ced-light photo enforcement program	March 2012 - Support	Assembly Transportation Committee		
	STATE SENATE	- Kall Darris			
SB 1225 (Padilla)	Would provide a local control mechanism of Amtrak's Pacific Sufliner (LOSSAN) Corridor	March 2012 - Support	Chapter 802		
SB 517 (Lowenthal)	Would move the existing California High-Speed Rail Authority into the Business Transportation and Housing Agency, requires reappointment of the Authority board and places ethics restrictions on the Authority	June 2011 – Work with Author	Assembly Appropriations Committee		
<u>SB 693</u> (Dutton)	Would expand existing state authority for Public Private Partnerships	Nism of Amtrak's Pacific SummerSupportHigh-Speed Rail Authority into the g Agency, requires reappointment of <u>s restrictions on the Authority</u> June 2011 - Work with Authorty for Public Private PartnershipsApril 2011- Support Work With Authormia Goods Movement AuthorityApril 2011- Support Work With Authormia Goods Movement AuthorityApril 2011- Support Work With AuthorBonds Program to be administered byMarch 2011 - Support			
SB 862 (Lowenthal)	Would establish the Southern California Goods Movement Authority consisting of representatives from specified entities	Oppose Work	Committee Senate Transportation and Housing Committee		
<u>SB 867</u> (Padilla)	Would establish the Build California Bonds Program to be administered by the California Transportation Finance Authority	AuthoritySupport Work With AuthorAuthorityApril 2011- Oppose Work With Authoradministered byMarch 2011 - Support			
<u>SB 907</u> (Evans)	Would create the Master Plan for Infrastructure Financing and Development Commission		Committee Assembly Jobs, Economic Development and the Economy Committee		
<u>SB 910</u> (Lowenthal)	Would create standards for vehicles attempting to pass bicycles on a highway and penalty amounts for a violation. Would require the driver of a vehicle, when passing a bicyclist, to allow three feet of space between the vehicle and the bicyclist when a road does not have adequate width to accommodate motorist and bicyclist	July 2011 – Support	Enrolled Vetoed by Governor		
<u>SB 1117</u> (DeSaulnier)	Would require CTC to prepare a statewide passenger rail transportation plan for adoption by September 2014	April 2012 - Support	Enrolled Vetoed by Governor		

Deferred=bill will be brought up at another time; Chaptered=bill has become law; LA=Last Amended; Enrolled=bill sent to Governor for approval or veto Note: "Status" will provide most recent action on the legislation and current position in the legislative process. 11/6/2012

	Los Angeles County Metropolitan Transportation Authority 2011-2012 Government Relations Legislative Matrix November 2012	and the second s							
FEDERAL									
BILL/AUTHOR	DESCRIPTION	STATUS							
Moving Ahead For Progress In The 21 st Century	 MAR-21 27 month bill - expires on October 1, 2014 / Extends motor fuels tax through October 1, 2015 Total Funding: \$105 Billion Highway Funding: \$39.7 Billion in FY13 and \$40 Billion in FY14 Transit Funding: \$10.5 Billion in FY13 and \$10.7 Billion in FY14 Includes America Fast Forward Innovative Financial Provision (TIFIA) Does not include Qualified Transportation Improvement Bonds (QTIB) 	July 6. 2012 Signed by President into law							
HR 2766 (Miller) Breaking Down Barriers (OCTA)	 Includes America Fast Forward Innovative Financial Provision (TIFIA) Does not include Qualified Transportation Improvement Bonds (QTIB) HR 2766 (Miller) Breaking Down Barriers OCTA began a dialogue with congressional leaders and representatives of the U.S. Department of Transportation (USDOT) to explore the subject of expediting the current forderal project delivery process. This dialogue was initiated during the guarantee comparison. 								
HR 5976 (Waters) Tiger grants For Jobs Creation Act	Would provide a \$1 billion emergency supplemental appropriation for the Transportation Investment Generating Economic Recovery (TIGER) Program over the next two years	June 2012- SUPPORT							

KEY LEGAL ACTIONS

ì



COUNTY OF LOS ANGELES OFFICE OF THE COUNTY COUNSEL TRANSPORTATION DIVISION ONE GATEWAY PLAZA LOS ANGELES, CALIFORNIA 90012-2952

JOHN F. KRATTLI County Counsel

November 6, 2012

TELEPHONE (213) 922-2503 FACSIMILE (213) 922-2530 TDD (213) 633-0901

Renee Marler, Esq. Regional Counsel, Region IX FEDERAL TRANSIT ADMINISTRATION 201 Mission Street, Suite 1650 San Francisco, California 94105

Re: Quarterly Update on Status of Key Legal Actions

Dear Ms. Marler:

Attached please find the Los Angeles County Metropolitan Transportation Authority's quarterly update as of September 30, 2012, on the Status of Key Legal Actions Related to Federally Funded Projects.

Please call if you have any questions (213) 922-2503.

Very truly yours,

JOHN F. KRATTLI Acting County Counsel By

RICHARD P. CHASTANG Principal Deputy County Counsel Transportation Division

RPC:sg

Attachments

c: Charles M. Safer Brian Boudreau Frank Flores Leslie Rogers Cindy Smouse

Los Angeles County Metropolitan Transportation Authority Status of Key Legal Actions Related to Federally Funded MTA Projects Date as of September 30, 2012

CASE NAME	CASE NUMBER	GRANT NUMBER	NARRATIVE	CASE STATUS
Gerlinger (MTA) v. Parsons Dillingham consolidated with	BC150298, etc.	MOS-1 and CA-03-0341, CA-90-X642	Originated as Qui Tam action. Concerns allegations of overbilling by MTA's construction Manager, Parsons- Dillingham ("PD"). MTA has also filed its own lawsuit (BC 179027) against PD for breach of contract, fraud and accounting.	Post trial accounting reference.
MTA v. Parson Dillingham	BC179027	MOS-1 and CA-03-0341, CA-90-X642	In a related case, MTA filed suit against Parsons Dillingham for fraud and breach of contract in the performance of construction management services.	
Tutor-Saliba- Perini v. MTA	BC123559 BC132998	CA-03-0341, CA-90-X642	These cases have been brought by Tutor-Saliba-Perini, the prime contractor for construction of the Normandie and Western stations, against the MTA for breach of contract. MTA has cross-complained against Tutor-Saliba for several causes of action including false claims. MTA prevailed at trial, but judgment reversed on appeal. On retrial MTA obtained false claim judgment on tunnel handrail item. Case has been appealed by both parties.	Notices of appeal filed. Case being briefed at the present time.
Crenshaw Subway Coalition v. MTA, et al.	CV11-9603	TIFIA3Loan	Environmental challenge under CEQA and Cal. Govt. Code alleging deficiencies in Crenshaw/LAX Light Rail Transit FEIR/EIS and discriminatory impacts on African-Americans in the Crenshaw area.	Administrative record certified. Hearing on cross-motions for summary judgment set for March 18, 2013.
Japanese Village Plaza, LLC v. MTA	BS137343		Petitioner alleges that the Final Environmental Impact Statement/Environmental Impact Report (FEIS/EIR) for the project failed to analyze or adopt feasible mitigation measures or alternatives for many of the project's significant environmental impacts on the residents and businesses of the historic Little Tokyo community.	Case reassignment to Judge Ann Jones. Administrative record being prepared.

"Privileged and Confidential"

	· · · · · ·		
515 and 555 Flower Associates, LLC (Thomas Properties) v. MTA		Petitioner alleges that the project was approved without full disclosure and analysis in the FEIS/EIR of its environmental impacts and, if the project proceeds, there will be severe unmitigated adverse impacts on Thomas Properties, its employees, its tenants and their customers. Petitioner contends a tunnel boring machine should be utilized to construct the tunnels along Flower Street rather than the more disruptive cut and cover construction method that was approved by MTA.	Case assigned to J. McKnew in Norwalk. Petitioner's motion for preliminary injunction was denied. Admin- istrative record being prepared.
Today's IV, Inc. dba Westin Bonaventure Hotel and Suites v. MTA	BS137540	Petitioner alleges that there is no substantial evidence in the record to support MTA's refusal to significantly reduce and eliminate significant unmitigated impacts to traffic, building access/egress, increased risk of structural instability to tall buildings, increased noise, air emissions and other health risks from open trench work, and increased safety risks, all of which negatively impact the Financial District on Flower Street.	Case assigned to J. Goodman in Santa Monica. Petitioner's motion for preliminary injunction was denied. Administrative record being prepared.
City of Beverly Hills v. MTA	BS137607	Petitioner alleges that the project's construction impacts and risk to human health and safety were not adequately disclosed, analyzed, or mitigated in the FEIS/EIR. Petitioner further alleges that the changes and new information added after the Draft EIS/EIR was circulated required MTA to revise and recirculate the FEIS/EIR for public comment before approving the project.	Case related to BHUSD v. MTA in J McKnew's courtroom in Norwalk for trial. Administrative record being prepared.
Beverly Hills Unified School District v. MTA	BS137606	Petitioner alleges that MTA's certification of the FEIS/EIR and approval of the project violated CEQA in the following ways: inadequate project description; inadequate analysis of seismic impacts; refusal to prepare and recirculate a Supplemental Draft EIS/EIR; bias in pre-commitment to the Constellation Station; inadequate analysis of the impacts of the Constellation Station; and inadequate comparative risk assessment of the Santa Monica and Constellation Stations.	Case assigned to J. McKnew in Norwalk. Administrative record being prepared.

Griffin, Judy B. v. LACMTA	BC464737	Griffin and Serrano: Accessibility action under ADA, Sec. 504, and state causes of action for violation of Unruh Act, violation of Disabled Persons Act. Negligeness, Negligeness	Cases were originally filed in Federal Court and
-	BC464737 BC464736		
			petition for writ of mandate seeking to vacate the Court's granting of MTA's
			demurrer and motion to strike on July 20, 2012. At the September 13, 2012 Status Conference
*Privilend and Confident		2	the court stayed all action on MTA's August 10, 2012 demurrer until writ

			of mandate is resolved. Stay to be lifted on December 18, 2012.
Hudson, Patricia v. LACMTA	TC023672	Hudson: Plaintiff a wheelchair patron of MTA alleges the bus was negligently driven and caused her to fall and be injured. Plaintiff further alleges the MTA has a pattern of	Cases were related to Griffin and Serrano on October 26, 2011.
Related to Spicer Jr., Melvin v. LACMTA Also related to	BC448847	violating the American's with Disabilities Act and California State Law as it relates to the boarding and securement of wheelchair patrons. She is seeking damages and injunctive relief. In a Second Amended Complaint she is demanding a class be certified. A motion to consolidate a related case of	Discovery proceeding. At the September 13, 2012 Status Conference parties agreed to take discovery motion off
Griffin/Serrano		another wheelchair patron and a continued case management conference is scheduled for February 11, 2011. Extensive discovery and investigation are ongoing.	calendar to discuss Class Certification motion. Class Certification motion filed
		Spicer: Plaintiff is a wheelchair patron of the MTA and has been so since 1984. He has numerous complaints that MTA drivers have and continue to violate the American's with Disabilities Act and the related California State Laws. Specifically, he alleges he has been passed by and	October 23, 2012. Class Certification motion to be heard December 12, 2012. MTA to file its opposition December 7,
		improperly secured, if at all, and is therefore asking for injunctive relief and money damages. Plaintiff further alleges there are thousands of other MTA wheelchair patrons with the same experience and is asking the Court to certify a class of plaintiffs.	2012.

ADVANCED LAND ACQUISITION PROGRAM

ì

ADVANCED LAND ACQUISITION PROGRAM (ALAP) PARCELS METRO RAIL PROJECT MOS-2 and MOS-3 CA-90-0022

STATUS REPORT AS OF SEPTEMBER 30, 2012

Parcel A1-250 – Wilshire/Vermont Station – NO CHANGE

The remaining undeveloped portion of the Wilshire Vermont station property is a 1.02acre site at the northeast corner of Wilshire and Shatto, situated across the street from the station portal and the completed joint development project surrounding the same. The 1.02-acre site is currently used as a Metro bus layover facility, but is being considered for a joint development project.

Parcels B-102 and B-103 — Temple/Beaudry – NO CHANGE

Previously, the Temple/Beaudry site was the subject of a Metro Board-approved joint development project, but the proposal under consideration was withdrawn by the developer and negotiations have ceased. The site has been paved and is currently being used to support Metro bus operations, but is still being considered for a joint development project.

Parcels A1-300 and A2-301 - Wilshire/Crenshaw

The Metro Board adopted the environmental documents for the Westside Subway Project on April 26, 2012. Both Metro-owned parcels located at the corner of Wilshire Boulevard and Crenshaw Avenue have been included in the Westside Subway Project. The parcels will be used for construction staging, utility relocations and construction of the subway project. The interim parking lease to the Los Angeles Unified School District was terminated on September 30, 2012, and these parcels are now available for purposes of the subway project.

Parcel A2-362 - Wilshire/La Brea - NO CHANGE

The Metro Board adopted the environmental documents for the Westside Subway Project on April 26, 2012. The Westside Subway Project has identified the Metroowned property located at the northwest corner of La Brea and Wilshire as the subway project's Wilshire/La Brea Station site. This site currently houses the Metro Customer Service Center and a retail outlet (under lease to Metro). The remainder of the site is leased to the City of Los Angeles for parking. The Westside Subway Project has indicated a need for this site by June 1, 2013. The Customer Service Center and the retail lease will be required to vacate the property prior to the June 1, 2013 deadline.

Parcels A4-755, A4-765, A4-767, A4-772, A4-774, A4-761 - Universal City Station - NO CHANGE

In January 2007, the Metro Board authorized the CEO to enter into exclusive negotiations with a developer for the development of a mixed-use retail, office and production facility project with subterranean and structured parking on Metro-owned property at this site. In December 2011, the developer withdrew their proposal from consideration and negotiations ceased. Metro is still considering joint development at this site. In addition to its use as the Metro Red Line's Universal City station, the property continues to be used as a bus layover facility and park-and-ride lot.

Parcel C4-815 - North Hollywood Station - NO CHANGE

In September 2007, the Metro Board approved the selection of Lowe Enterprises as the developer of the Metro-owned property situated at and around the Metro Red Line's North Hollywood Station and authorized the CEO to enter into an exclusive negotiating agreement with Lowe to develop a mixed-use project on the this property. In 2011, Lowe withdrew its proposal from consideration and negotiations ceased. Metro is still considering joint development at this site. In addition to its use as the Metro Red Line's North Hollywood station, the property continues to be used as a bus layover facility and park-and-ride lot.

Parcel A1-021 – NO CHANGE

This parcel is currently used by the Rail Materials Group to store materials for Rail Operations. This property is required to accommodate the storage of materials and will not be declared surplus. Construction of a new material storage facility on this property has been completed and is now occupied.

<u>Parcels A1-209, A1-211, Al-220, A1-221/225, A1-222 and A1-224 -</u> Westlake/MacArthur Park Station – NO CHANGE

In late March 2010, Metro entered into long-term ground leases and other development and operational agreements with various development entities created by developer McCormack Baron Salazar for the development, construction and operation of Phase A of a two-phased mixed-use joint development project at the Westlake/MacArthur Park subway station. Phase A, which includes 90 affordable apartments, 20,000 sq. ft. of retail and a 233 space parking structure, with 100 preferred parking spaces for transit users, was substantially complete in June, 2012. This phase of the development is situated one block southeast of the subway portal on 1.6 acres of Metro-owned property.

Metro and another McCormack Baron Salazar development entity continue to be parties to a Joint Development Agreement which contemplates development of Phase B of the mixed-use joint development project. This phase will be situated on 1.5 acres of Metro-owned property at and adjacent to the subway portal. When complete, Phase B will contain 82 affordable apartments, 18,000 sq. ft. of retail and an 83 space parking structure surrounding a refurbished 16,500 sq. ft. public plaza fronting on the subway portal. Design and other pre-development work for Phase B have commenced and the developer continues its work to secure financing for the project.

Updated October 31, 2012

METRO OPERATIONS PERFORMANCE REPORT

ì

Los Angeles County Metropolitan Transportation Authority

SEPT 2012

METRO OPERATIONS MONTHLY PERFORMANCE REPORT



Table of Contents	
	Page
Bus Overview	3
Bus Service Performance Systemwide In-Service On-Time Performance Scheduled Revenue Service Hours Delivered	6
Bus Maintenance Performance Mean Miles Between Chargeable Mechanical Failures Past Due Critical Preventive Maintenance Program	10
Attendance Maintenance Attendance	14
Bus Cleanliness	15
Rail Performance On-time Service	18
In-Service On-Time Performance	
Schedule Revenue Service Hours Delivered	
Mean Miles Between Chargeable Mechanical Failures	
Safety Performance Bus Accidents per 100,000 Hub Miles Bus Passenger Accidents per 100,000 Boardings	24
Rail Accidents per 100,000 Revenue Train Miles Rail Passenger Accidents per 100,000 Boardings OSHA Injuries per 200,000 Exposure Hours Lost Work Days Paid per 200,000 Exposure Hours	
Customer Satisfaction	32
Complaints per 100,000 Boardings	
New Workers' Compensation Claims New Workers' Compensation Claims per 200,000 Exposure Hours OSHA Injuries Filed per 200,000 Exposure Hours Number of Lost Work Days Paid per 200,000 Exposure Hours	34
"How You Doin'?" Incentive Program Monthly Metro Bus & Metro Rail Quarterly Metro Bus & Metro Rail	41

Metro Bus Systemwide and Division Scorecard Overview

Metro Bus has eleven Metro operating divisions: Division 1 and 2, both operating out of the downtown Los Angeles area; Division 3 in Cypress Park; Arthur Winston Division 5 in South Los Angeles; Division 6 in Venice; Division 7 in West Hollywood; Division 8 in Chatsworth; Division 9 in El Monte; Division 10 in Los Angeles, near the Gateway building; Division 15 in Sun Valley; and Division 18 in Carson. Metro Bus systemwide is responsible for the operation of approximately 2,490 Metro buses and 144 Metro Bus lines carrying nearly 373.1 million boarding passengers each year. Metro bus also operates the successful Orange Line. This report gives a brief overview of Systemwide and Division operations:

- * Mean Miles Between Mechanical Failures Requiring Bus Exchange (MMBMF).
- * Mean Miles Between Total Road Calls (MMBTRC).
- * In-Service On-Time Performance.
- * Traffic Accidents per 100,000 Hub Miles.
- * Complaints per 100,000 Boardings.
- * New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours.

	Contraction of	and a second		FY13	FY13	FYTD		Aug	Sep
Measurement	FY10	FY11	FY12	Target	YTD	Status	Jul Month	Month	Month
Bus Systemwide							ļ		
Mean Miles Between Mechanical Failures	3,222	3,523	3,759		3,548	~	3,669	3,457	3,529
Requiring Bus Exchange. (MMBMF) No. of unaddressed road calls	305	125	47	3,900	4	~	1	3	-,
		00114.2532	6///0				52	2.61	23
Mean Miles Between Total Road Calls (MMBTRC) **	1,566	2,052	2,292	2,400	2,336	\diamond	2,461	2,247	2,313
In-Service On-time Performance ***	72.33%	75.17%	76.54%	80.00%	76.78%	\diamond	79.91%	76.73%	73.61%
Bus Traffic Accidents Per 100,000 Miles *	3.08	3.23	3.72	2.10	3.46	~	3.54	3.58	3.26
Number of "482 alleged accidents"	245	232	248	3.10	65	\diamond	20	24	21
Complaints per 100,000 Boardings	2.61	2.53	3.14	2.20	3.45		3.34	3.60	3.40
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours (1 month lag)	10.36	13.43	14.72	13.25	Aug YTD 17.69	\diamond	Jun 14.30	Jul 16.2 6	Aug 19.08
* Data reflects updated data for each month. Division 1									
MMBMF	2,831	2.609	3,143	5- 023894	2,964		2,940	2,896	3,069
No. of unaddressed road calls	36	3	1	3,900	2,004	\diamond	0	2,000	0,000
MMBTRC	1,354	1,540	1,823	2,400	1,713	\diamond	1,878	1,639	1,644
In-Service On-time Performance	76.61%	78.85%	80.10%	80.00%	81.29%	ě	83.00%	81.41%	79.39%
Bus Traffic Accidents Per 100.000 Miles *	3.07	3.42	3.77	00.0070	3.91		4.77	4.32	2.57
Number of "482 alleged accidents"	3.07	3.42		3.24	3.91	\diamond	4.77	4.32	2.57
Complaints per 100,000 Boardings	1.89	1.85	2.09	1.44	2.44	_	2.40	2.36	2.58
New Workers' Compensation Indemnity Claims	1.03	1.00	2.09	1,444	Z.44		2.40	2,30	2.30
per 200.000 Exposure Hours (1 month lag)	12.52	14.10	13.98	13.25	Aug YTD 15.65	\diamond	Jun 21.08	Jul 15.83	Aug 15.47
* Data reflects updated data for each month.									
Division 2									
MMBMF	2,714	3,378	3,280	3,900	2,700		3,128	2,614	2.445
No. of unaddressed road calls	29	8	6	3,900	4		1	3	0
MMBTRC	1,475	1,721	1,834	2,400	1,794	\diamond	2,134	1,716	1,610
In-Service On-time Performance	77.24%	73.89%	74.22%	80.00%	74.59%	\diamond	78.19%	73.61%	72.06%
Bus Traffic Accidents Per 100,000 Miles *	3.16	3.56	4.33	0.70	4.43	\diamond	4.23	5.31	3.72
Number of "482 alleged accidents"	23	21	25	3.76	4	~	1	2	1
Complaints per 100,000 Boardings	1.87	2.02	2.28	1.61	2.17	\diamond	1.86	2.25	2.40
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours (1 month lag)	12.93	16.86	14.34	13.25	Aug YTD 14.11	0	Jun 20.27	Jul 11.43	Aug 16.73
Date reflects updated data for each month	2								
Division 3			0,000 200 200 AVA		State and			100 × 121 × 14	<u>e</u> 201400
MMBMF	2,770	2,909	2,975	3,900	3,149		3,374	2,931	3,184
No. of unaddressed road calls	24	7	2	8245.0389696566	0		0	0	C
MMBTRC	1,555	1,967	2,195	2,400	2,432		2,461	2,246	2,637
In-Service On-time Performance	76.81%	77.71%	77.83%	80.00%	77.39%	\diamond	80.39%	77.48%	74.16%
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	3.39 0	3.28 0	3.27 26	2.81	3.72 5	\diamond	4.46	3.37 2	3.34
Complaints per 100,000 Boardings	2.65	2.51	3.14	2.16	3.48		3.26	3.56	3.62
New Workers' Compensation Indemnity Claims per 200.000 Exposure Hours (1 month lag)	8.84	11.61	14.38	13.25	Aug YTD 17.81		Jun 5.49	Jul 19.55	Aug 16.13
Data reflects updated data for each month.							0.40	r ur ur ur	10.10

Measurement	FY10	FY11	FY12	FY13 Target	FY13 YTD	FYTD Status	Jul Month	Aug Month	Sep Month
Division 5						Condensation			
MMBMF	3,493	3.643	3,141		3,009		3,205	2,887	2,96
No. of unaddressed road calls	4	2	2	3,900	0	\bigcirc	0	0	-,
MMBTRC	1,712	2,053	1,771	2,400	1,990	\diamond	2.021	1,842	2,14
In-Service On-time Performance	67.82%	74.63%	78.30%	80.00%	77.53%	\diamond	80.99%	77.23%	74.199
Bus Traffic Accidents Per 100.000 Miles *	4.44	4.42	5.64		4.20		3.19	4.83	4.5
Number of "482 alleged accidents"	30	24	28	4.20	9		1	5	
Complaints per 100,000 Boardings	1,90	1.84	2.00	1.41	2.24		2.06	2.22	2.4
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours (1 month lag)	14.78	12.43	13.50	13.25	Aug YTD 32.48	-	Jun 14.26	Jul 35.97	Aug 29.14
* Data reflects updated data for each month		-					1		
Division 6									
MMBMF	7,816	11,021	12,999	3,900	18,764		12,494	16,390	68,25
No. of unaddressed road calls	8	1	Û	3,900	0	•	0	0	1
MMBTRC	2,172	3,008	3,849	2,400	6,433	0	5.355	4,821	17,063
In-Service On-time Performance	68.27%	69.28%	78.44%	80.00%	76.54%	\diamond	76.14%	78.78%	74.56%
Bus Traffic Accidents Per 100,000 Miles *	5.01	5.06	7.54		5.33	10000	8.00	3.66	4.4
Number of "482 alleged accidents"	4	7	3	4.20	0	\diamond	0	0.00	
Complaints per 100,000 Boardings	2.86	3.17	2.52	1.57	1.58		1.98	1.71	1.0
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours (1 month lag)	5.95	8.26	9.69	13.25	Aug YTD 35.26	-	Jun 26.26	Jul 24.18	Aug 45.73
* Data reflects updated data for each month									
Division 7							-		
MMBMF	2,997	3,106	3,611		3,193	-	3,251	3,350	2,98
No. of unaddressed road calls	101	18	6	3,900	0	\Diamond	0	0	-,
MMBTRC	1,217	1,644	1,859	2,400	1,966	\diamond	2,096	1,919	1,89
In-Service On-time Performance	68.38%	72.47%	73.15%	80.00%	72.36%	Ó	74.92%	71.50%	70.72%
Bus Traffic Accidents Per 100,000 Miles *	3.55	3.85	4.32		4.09		4.13	3.59	4.5
Number of "482 alleged accidents"	52	47	48	3.44	7	\diamond	1	4	4.0
Complaints per 100,000 Boardings	2.56	2.40	3.28	2.30	3.58	6 3	3.73	3.74	3.2
New Workers' Compensation Indemnity Claims	2.00	a	0.20	2.00	0.00		0.10	0.14	
per 200,000 Exposure Hours (1 month lag)	9.64	13.04	11.53	13.25	Aug YTD 11.98	•	Jun 11.22	Jul 11.03	Aug 12.91
* Data reflects updated data for each month									
Division 8								_	
MMBCMF	4,596	6,600	6,518	3,900	5,637		5,990	5,760	5,195
No. of unaddressed road calls	0	0	2	3,300	0		0	٥	(
MMBTRC	2,445	4,348	4,924	2,400	4,015	0	4,737	3,783	3,675
In-Service On-time Performance	75.99%	79.00%	78.72%	80.00%	79.69%	0	83.42%	80.21%	75.39%
Bus Traffic Accidents Per 100,000 Miles *	2.29	2.87	2.78	0.44	2.34	~	2.35	2.24	2.4
Number of "482 alleged accidents"	17	7	9	2.14	4	\diamond	1	1	
Complaints per 100,000 Boardings	2.97	2.84	3.57	2.50	4.16		3.65	4.10	4.7
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours (1 month lag)	11.20	17.35	21.17	13.25	Aug YTD 12.61	•	Jun 23.36	Jul 8.62	Aug 16.41
Data reflects updated data for each month Division 9						0			
MMBMF	4,673	5,126	5,281	3,900	5,885	•	6,167	5,170	6,550
No. of unaddressed road calls	66	11	11	0,000	0		0	0	
MMBTRC	2,918	3,489	3,879	2,400	4,818	0	4,920	4,220	5,536
In-Service On-time Performance	75.89%	76.33%	76.83%	80.00%	77.51%		80.60%	78.35%	73.47%
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	2.01 3	1.81 20	2.10 10	1.75	2.50 10	\diamond	2.49 4	2.63 1	2.3
Complaints per 100,000 Boardings	3.21	3.50	4.55	3.24	6.18		6.66	6.70	5.16
New Workers' Compensation IndemnityClaims per 200,000 Exposure Hours (1 month lag)	10.03	15.30	15.10	13.25	Aug YTD 31.21		Jun 6.90	Jul 24.97	Aug 37.23

- Data reflects updated data for each month.

3

P

Measurement	FY10	FY11	FY12	FY13 Target	FY13 YTD	FYTD Status	Jul Month	Aug Month	Sep Month
Division 10	199		- 1972				1		
MMBMF No. of unaddressed road calls	2,594 11	2,392 58	2,653 11	3,900	2,641 0		2,841 0	2,409 0	2,721
MMBTRC	1,129	1,446	1,727	2,400	1,781	\diamond	1,797	1,757	1,789
In-Service On-time Performance	68 98%	71.93%	73.42%	80.00%	72,14%	\diamond	74.72%	71.61%	69.92%
Bus Traffic Accidents Per 100,000 Miles** Number of "482 accidents"	4.02 33	3.93 41	4 27 30	3.89	4.07	\diamond	3.65 2	4.42 3	4.13 1
Complaints per 100,000 Boardings	2.08	2.12	2.74	1.93	2.79		2.73	3.34	2.26
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours (1 month lag)	10.76	10,58	12.38	13,25	Aug YTD 13.22	•	Jun 13.94	Jul 9.7 0	Aug 16/69
Data reflects updated data for each month Division 15									
MMBCMF	3,357	4,097	4,459	3,900	3,679	\diamond	3,478	3,778	3,800
No. of unaddressed road calls	6	O	0	3,900	0	-	0	0	0
MMBTRC	1,747	2,507	2,898	2,400	2,591	0	2,483	2,618	2,683
In-Service On-time Performance	74.62%	76.84%	76 95%	80.00%	78,10%	\diamond	81.60%	77.77%	74.81%
Bus Traffic Accidents Per 100,000 Miles* Number of "482 alleged accidents"	2.67 15	2.84 19	3.11 19	2.52	3.22 0	\diamond	'3.03 0	3.80 0	2.80 0
Complaints per 100,000 Boardings	2.98	3.01	3.77	2.68	3.71	0	3.28	3.78	4.05
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours (1 month lag)	14.1d	11.73	15.53	13.25	Aug YTD 11.22	•	Jun 15.95	Jul 9.11	Aug [,] 13.26
* Data reliects updated data for each month						_	<u> </u>		
Division 18									
MMBCMF No. of unaddressed road calls	2,917 20	3,506 17	4,183 6	3,900	3,796 0	\diamond	3,755 0	3,901 0	3,731 0
MMBTRC	1,292	1,839	2,203	2,400	2,090	\diamond	2,265	2,099	1,925
In-Service On-time Performance	66.12%	70.63%	75.32%	80.00%	75.47%	\diamond	79.15%	75.85%	71.28%
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	2.6 7 19	3.32 16	4.25 31	3.84	2 93 11	•	3.41 3	2.53 3	2.86
Complaints per 100,000 Boardings	4.19	3.42	4,19	2.89	4.16		4.06	4 40	4.02
New Workers' Compensation Indemnity Claims, per 200,000 Exposure Hours (1 month lag)	11/06	13.65	16,51	13.25	Aug YTD 15.47	\diamond	Jun 12.35	.Jul 16.80	Aug 14.20

* Data reflects updated data for each month

Green - High probability of achieving the target (on track). Meets Target at 100% or better.


Hellow - Uncertain if the target will be achieved -- slight problems, delays or management issues. Falls below Target 70 - 99%.


Red - High probability that the target will not be achieved -- significant problems and/or delays. Falls below Target >70%.

BUS SERVICE PERFORMANCE IN-SERVICE ON-TIME PERFORMANCE


Definition: This performance indicator measures the percentage of scheduled buses that depart selected time points no more than 1 minute early and no more than five minutes later than scheduled. (Includes Rapid buses) Please note that Rapid Line performance is included in the ISOTP calculation beginning January 2010.


Calculation: ISOTP% =1-((Number of buses departing early + Number of buses departing more than five minutes late)/(Total buses sampled))






Remaining Above the Goal line is the target.








Bus Service Performance - Continued





ISOTP By Divisions

Year-to-Date Compared To Last Year

	FY12	FY13-YTD	Variance
Division 1			
Early	3.22%	3.50%	0.28%
On-Time	80.10%	81.29%	1.19%
Late	16.68%	15.20%	-1.47%

Division 2			_
Early	4.55%	4.85%	0.30%
On-Time	74.22%	74.59%	0.36%
Late	21.22%	20.56%	-0.66%

Division 3			
Early	3.66%	4.18%	0.52%
On-Time	77.83%	77.39%	-0.44%
Late	18.51%	18.43%	-0.08%

Division 5			
Early	3.67%	4.51%	0.83%
On-Time	78.30%	77,53%	-0.77%
Late	18.03%	17.97%	-0.06%

Division 6			
Early	3.45%	2.45%	-1.00%
On-Time	78.44%	76.54%	-1.90%
Late	18.11%	21.01%	2.90%

Division 7			
Early	4.41%	4.32%	-0.09%
On-Time	73.15%	72.36%	-0.79%
Late	22.44%	23.32%	0.88%

	FY12	FY13-YTD	Variance
Division 8			
Early	2.84%	3.45%	0.61%
On-Time	78,72%	79.69%	0.97%
Late	18.44%	16.86%	-1.58%

Division 9	10		
Early	3.07%	3.32%	0.25%
On-Time	76.83%	77.51%	0.68%
Late	20.10%	19.17%	-0.93%

Division 10			
Early	3.75%	4.00%	0.25%
On-Time	73.42%	72.14%	-1.28%
Late	22.83%	23.86%	1.03%

Division 15			
Early	3.65%	3.39%	-0.27%
On-Time	76.95%	78.10%	1.14%
Late	19.39%	18.51%	-0.88%

Division 18	1		
Early	3.29%	3.95%	0.66%
On-Time	75.32%	75.47%	0.15%
Late	21.39%	20.58%	-0.82%

STEMWIDE			
Early	3.58%	3.92%	0.34%
On-Time	76.54%	76.78%	0.24%
Late	19.87%	19.30%	-0.58%


ACTUAL TO SCHEDULED REVENUE HOURS DELIVERED*

Definition: This performance indicator measures the percentage of scheduled Revenue Hours delivered after being offset by cancellations, outlates and in-service equipment failures. FY06: This performance indicator measures the percentage of scheduled Revenue Hours delivered after adding in temporary RH service added, Hollywood Bowl and Race Track RH, in addition RH due to overtime offset by cancellations and in-service delays.

Calculation: SRHD% = 1- ((In-Service Delay Revenue Hours plus Cancelled Revenue Hours) divided by (Total Scheduled Service Hours + Temporary Revenue Hours + Hollywood Bowl and Race Track Revenue Hours + In Addition Revenue Hours)) FY06: Actual Revenue Hours Delivered divided by Scheduled Revenue Hours.



Remaining At the Goal line is the target.




BUS MAINTENANCE PERFORMANCE

MEAN MILES BETWEEN MECHANICAL FAILURES (MMBMF)

Definition: Average Hub Miles traveled between mechanical problems that result in a bus exchange. **Calculation:** MMBMF = (Total Hub Miles / by Mechanical Related Roadcalls Requiring a Bus Exchange)





Remaining Above the Goal line is the target.





July 2012 - September 2012

Definition: Road calls cannot be counted, per FTA definition, if no one has jobbed on to assign a job code. (Source: M3)











MEAN MILES BETWEEN TOTAL ROAD CALLS (MMBTRC)

Definition: Average Hub Miles traveled between road call problems. **Calculation:** MMBTRC = (Total Hub Miles / by Total Road Calls)



Remaining Above the Goal line is the target.




Fleet Mix by Fuel Type Systemwide (Including Contract Services)

	Number of Buses	Percent of Buses
CNG	2,148	89.50%
Diesel	71	2.96%
Gasoline	59	2.46%
Propane	122	5.08%
Hybrid	0	0.00%
Total	2,400	100.00%

Average Age of Fleet by Divisions


Div 1	Div 2	Div 3	Div 5	Div 6	Div 7
9.9	11.0	11.8	10.4	3.5	10.0
Div 8	Div 9	Div 10	Div 15	Div 18	1



PAST DUE CRITICAL PREVENTIVE MAINTENANCE PROGRAM JOBS (PMP's)

Remaining Below the Goal line is the target.

Note Since July 2004, six divisions (Divisions 1, 2, 3, 8, 9 and 15) have been involved in e pilot project to test extending maintenance critical PMP mileage penodicities. These "extended" mileages have not been officially implemented at this time; therefore, these divisions will appear not to have completed their critical PMP's in current monthly and weekly reports until the program is officially modified systemwide accordingly




ATTENDANCE


MAINTENANCE ATTENDANCE

Definition: Maintenance Mechanics and Service Attendants - % attendance Monday through Friday for the month.

Calculation: 1-(FTEs absent / by the total FTEs assigned)









BUS CLEANLINESS


Definition: A team of two Quality Assurance Supervisors inspects and rates ten percent of the fleet at each division per time period. Beginning January 2004, they rate the divisions each month. Each of sixteen categories is examined and assigned a point value as follows: 1-3 = Unsatisfactory; 4-7 = Conditional; 8-10 = Satisfactory. The individual item scores are averaged, unweighted, to produce an overall cleanliness rating.






Remaining Above the Goal line is the target.

Cleanliness by Bus Operating Divisions July 2012 - September 2012



Quarterly Systemwide Bus Cleanliness FY01 Q1 - FY12 Q4




Please note that beginning March 2010, quarterly cleanliness is calculated using monthly data. Prior quarterly data was supplied by QA dept, in a quarterly format.

Remaining Above the Goal line is the target.





BUS CLEANLINESS - Continued





BUS CLEANLINESS - Continued





Metro Rail Scorecard Overview

Metro Rail operates heavy rail lines, 'Metro Red and Purple Lines, from Union Station to North Hollywood and Union Station to Wilshire/Western. Data for Red and Purple lines are reported under Metro Red line in this report. Metro Rail operates three light rail lines: 1. Metro Blue Line from downtown to Long Beach; 2. Metro Green Line along the 105 freeway; and 3. Metro Gold Line from Pasadena and East Los Angeles. Metro Rail is responsible for the operation of approximately 104 heavy rail cars and 121 light rail cars carrying nearly 5.8 million passengers boarding each year.

This report gives a brief overview of Metro Rail operations:

- * On-Time Pullout Percentage.
- * Mean Miles Between Chargeable Mechanical Failures (MMBMF)
- * In-Service On-Time Performance.
- * Traffic Accidents per 100,000 Train Miles.
- * Complaints per 100,000 Boardings.

Measurement	FY10	FY11	FY12	FY13 Target	FY13 YTD	FYTD Status	Jul Month	Jul Month	Sep Month
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours	8.54	9.73	8.18	7.36	Aug YTD 12 67	\diamond	Jun 7.95	Jul 11.31	Aug 13.96
(1 month lag)	-	_		_		-			
Metro Red Line (MRL)									_
On-Time Pullouts	99.55%	99.86%	99,60%	99.00%	99.30%		99 34%	98.90%	99.61
Mean Miles Between Chargeable Mechanical Failures	38,771	34,194	35,939	36,000	60,312	•	45,141	69,761	75,52
In-Service On-time Performance	99.54%	99.69%	99 45%	98.00%	99.61%	0	99.30%	99.70%	99.84
Traffic Accidents Per 100,000 Train Miles	0.00	0.29	0.00	0.06	0.25		0.00	0.00	0.7
Complaints per 100,000 Boardings **	0.41	0.51	0.56	0.56	0.68	\diamond	0.93	0.85	0.2
** Beginning in Sept., only Operations-Related Rail Cor	nplaints will be	counted per 10	0k Boardings.						
Metro Blue Line (MBL)						-		_	_
On-Time Pullouts	99.71%	99.10%	99.48%	98 00%	98.75%		99.19%	98.76%	98.299
Mean Miles Between Chargeable Mechanical Failures	20,830	14,194	13,940	15,000	13,678	\diamond	13,208	18,905	10,88
In-Service On-time Performance	98.81%	99.11%	98 31%	98.00%	96 62%	\diamond	97.53%	96.37%	95.619
Traffic Accidents Per 100,000 Train Miles	1.45	1.76	1.35	1.35	1.30		0.45	2.20	2.2
Complaints per 100,000 Boardings **	0.80	0.81	1.22	1.08	1,55	\diamond	1.72	2.04	0.8
* At this time Expo Mechanical Failures and Pull Outs of	annot be separ	aled from Blue	Line so they ar	re reported co	nbined for repo	nting purpo	ses in Blue Line.		
Mean Miles Between Chargeable Mechanical F.	ailures (Exp	IN MMBCMF	are Included					-	98 14
In-Service On-time Performance				98.00%	98.14%	0			98.149
Traffic Accidents Per 100,000 Train Miles				1.35	0.00	0			0.0
Complaints per 100,000 Boardings **				1.08	1.21	\diamond			1.2
* At this time Expo Mechanical Failures and Pull Outs c		Sector and the sector sectors in	Contraction of the second	re reported cor	mbined for repo	orting purpos	ses in Blue Line.		
*** Beginning in Sept., only Operations-Related Rail Cor	npieinis will be	counted per 10	uk Boaroings.						
Metro Green Line (MGrL) On-Time Pullouts	99.89%	99.85%	99.87%	98.00%	99,75%	-	100.00%	100.00%	99.229
Mean Miles Between Chargeable Mechanical	33.0370	33.00 /0	33.01 /0	90.00%	99.10%		100.00%	100.0070	33.24
Failures	13,599	11,831	14,708	16,000	14,084	\diamond	20,737	16,604	9,36
In-Service On-time Performance	99.26%	99.50%	98.86%	98.00%	97.86%	\diamond	97.92%	97.86%	97.819
Traffic Accidents Per 100,000 Train Miles	0 00	0.07	0 07	0.06	0.28		0.83	0.00	0.0
	0.76	1.13	1.06	1.01	1.18		1.25	1,64	0.6
Complaints per 100,000 Boardings **	0.70						1		
Complaints per 100,000 Boardings ** ** Beginning in Sept., only Operations-Related Rail Cor			0k Boardings.						
** Beginning In Sept., only Operations-Related Rail Cor			0k Boardings.					-	
** Beginning in Sept., only Operations-Related Rail Cor Metro Gold Line (MGoL)	nplaints will be	counted per 10		98.00%	99.89%	0	99.86%	100 00%	99 859
Beginning In Sept., only Operations-Related Rail Cor Metro Gold Line (MGoL) On-Time Pullouts Mean Miles Between Chargeable Mechanical			0k Boardings. 100.00% 18,017	98.00%	99.89% 22,117	•	99.86% 25,202	100.00%	
Beginning In Sept., only Operations-Related Rail Cor Metro Gold Line (MGoL) On-Time Puliouts Mean Miles Between Chargeable Mechanical Failures	99.86% 16,151	counted per 10 99 99% 21,097	100.00% 18,017	23,000	22,117	•	25,202	17,066	27,66
** Beginning In Sept., only Operations-Related Rail Cor Metro Gold Line (MGoL) On-Time Pullouts Mean Miles Between Chargeable Mechanical Failures In-Service On-time Performance	99.86% 16,151 99.12%	00000000000000000000000000000000000000	100.00% 18,017 98.68%	23,000 98.00%	22,117 98.92%	•	25,202 99.07%	17,066 98.22%	99.85% 27,66 99.35% 0.0
** Beginning in Sept., only Operations-Related Rail Cor Metro Gold Line (MGoL) On-Time Pullouts Mean Miles Between Chargeable Mechanical Failures	99.86% 16,151	counted per 10 99 99% 21,097	100.00% 18,017	23,000	22,117	•	25,202	17,066	27,66 99.35

Green - High probability of achieving the target (on track). Meets Target at 100% or better.

Yellow - Uncertain if the target will be achieved -- slight problems, delays or management issues. Falls below Target 70,-99%.


Red - High probability that the target will not be achieved -- significant problems and/or delays. Falls below Target >70%.

RAIL SERVICE PERFORMANCE

IN-SERVICE ON-TIME PERFORMANCE (ISOTP)

Definition: In-Service On-Time Performance measures the percentage of trains leaving all timecheck points on any run no earlier than thirty seconds, nor later than 5 minutes of the scheduled time. The higher the number, the more reliable the service.


Calculation: ISOTP% = [(100% minus [(Total runs in which a train left any timecheck point either late or early) / by Total scheduled runs) X by 100)]




Scheduled Revenue Hours Delivered (SRHD) by Rail Line

Definition: This performance indicator measures the percentage of scheduled Revenue Service Hours delivered after subtracting cancellations, outlates and in-service delays.

Calculation: SRSHD% = (1-(Total Service Hours Lost / by Total Scheduled Service Hours))




Remaining At the Goal line is the target.




Mean Miles Between Chargeable Mechanical Failures

Definition: Mean vehicle miles between Revenue Vehicle Failures. NTD defined Revenue Vehicle Failures are vehicle systems failures that occur in revenue service and during deadhead miles in which the vehicle did not complete its scheduled revenue trip or in which the vehicle did not start its next scheduled revenue trip.

Calculation: MVMBRVF = Total Vehicle Miles / Revenue Vehicle Systems Failures





RAIL SERVICE PERFORMANCE - Continued


NEW WORKERS' COMPENSATION INDEMNITY CLAIMS FILED PER 200,000 EXPOSURE HOURS

Definition: Average number of new workers compensation indemnity claims filed per 200,000 exposure hours. Indemnity – requires an overnight hospital stay or involves more than 3 calendar days of lost time. This indicator measures safety.

Calculation: New workers' compensation indemnity claims filed per 200,000 Exposure Hours = New Claims/(Exposure Hours/200,000)

One month lag in reporting


Remaining Below the Goal line is the target.



ON-TIME PULLOUTS (OTP)

Definition: On-time Pullouts measures the percentage of trains leaving the yard within ninety seconds of the scheduled pullout time. The higher the number, the more reliable the service.

Calculation: OTP% = [(100% - [(Total cancelled pullouts plus late pullouts) / by Total scheduled pullouts) X by 100)]




SAFETY PERFORMANCE

BUS TRAFFIC ACCIDENTS PER 100,000 HUB MILES


Definition: Average number of Traffic Accidents for every 100,000 Hub Miles traveled. This indicator measures system safety.

Calculation: Traffic Accidents Per 100,000 Hub Miles = (The number of Traffic Accidents / by (Hub Miles / by 100,000))



As of Aug. '07, Accident code 482 (alleged accidents) has been excluded from "Accidents per 100,000 Hub Miles" calculation per management decision.

Remaining Below the Goal line is the target.




Safety Performance Continued

Number of 482 Accidents in Vehicle Accident Management System (VAMS) Download by Avoidable (A), Pending (P) or Unavoidable (U) **Bus Operating Divisions**


Definition: Number of accidents that are coded 482 "alledged" accidents in prior 13 months and the accident determination as avoidable (A), pending investigation (P) or unavoidable (U).

Calculation: Number of accidents in prior 13 months coded 482 "alledged" in the categories of A, P or U.

NOTE. Accident code 482 (alleged accidents) has been excluded from "Accidents per 100,000 Hub Miles" calculation per management decision




BUS TRAFFIC ACCIDENTS PER 100,000 HUB MILES Bus Operating Divisions





Remaining Below the Goal line is the target.


Safety Performance Continued

BUS TRAFFIC ACCIDENTS PER 100,000 HUB MILES Bus Operating Divisions










BUS PASSENGER ACCIDENTS PER 100,000 BOARDINGS


Definition: Average number of Passenger Accidents for every 100,000 Boardings. This indicator measures system safety.

Calculation: Passenger Accidents Per 100,000 Boardings = (The number of Passengers Accidents / by (Boardings / by 100,000))



Remaining Below the Goal line is the target.

Note: The thirteen months prior to the reporting month are re-examined each month to allow for reclassification of accidents and late filing of reports.



Safety Performance Continued

OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION (OSHA) RECORDABLE INJURIES PER 200,000 EXPOSURE HOURS

Definition: Work-related injuries and illnesses that result in: death, loss of consciousness, days away from work, restricted work activity or job transfer, or medical treatment beyond first aid. **Calculation:** Number of OSHA Injuries / Illnesses Filed / (Exposure Hours / 200,000)




Note: The thirteen months prior to the reporting month are re-examined each month to allow for reclassification of injuries and late filing of reports.

Remaining Below the Goal line is the target.

One month lag from current month



OSHA: Bus Operating Maintenance Divisions - by Division




Safety Performance Continued

LOST WORK DAYS (LWD) PAID PER 200,000 EXPOSURE HOURS


Definition: Number of paid working days lost due to employees workers' compensation injuries each month per 200,000 exposure hours.

Calculation: (Total Temporary Disability Benefit Payments / Estimated TD Benefit Rate) x (5/7) / (Number of Exposure Hours / 200,000)

One month lag from current month




One month lag from current month



RAIL ACCIDENTS PER 100,000 REVENUE TRAIN MILES (PUC Reportable)

Definition: Average number of Rail Accidents for every 100,000 Revenue Train Miles traveled. This indicator measures system safety.

Calculation: Rail Accidents Per 100,000 Revenue Train Miles = (The number of Rail Accidents / by (Revenue Train Miles / by 100,000))





Remaining Below the Goal line is the target.

RAIL PASSENGER ACCIDENTS PER 100,000 BOARDINGS*

Definition: Average number of Rail Passenger Accidents for every 100,000 Boardings. This indicator measures system safety.

Calculation: Rail Passenger Accidents Per 100,000 Boardings = (The number of Rail Passenger Accidents / by (Train Boardings / by 100,000))






CUSTOMER SATISFACTION


COMPLAINTS PER 100,000 BOARDINGS

Definition: Average number of customer complaints per 100,000 boardings. This indicator measures service quality and customer satisfaction.

Calculation: Customer complaints per 100,000 Boardings = Complaints/(Boardings/100,000)




Remaining Below the Goal line is the target.




COMPLAINTS PER 100,000 BOARDINGS

Goal



Current Year - - - Prior Year - - Remaining Below the Goal line is the target.

Metro Operations Monthly Report for September 2012



Metro Operations Monthly Report for September 2012

Page 33

WORKERS COMPENSATION CLAIMS

New Workers Compensation Claims per 200,000 Exposure Hours

Definition: Average number of new workers compensation indemnity claims filed per 200,000 exposure hours. Indemnity – requires an overnight hospital stay or involves more than 3 calendar days of lost time. This indicator measures safety.

Calculation: New workers' compensation indemnity claims filed per 200,000 Exposure Hours = New Claims/(Exposure Hours/200,000)



Remaining Below the Goal line is the target.

NEW CLAIMS PER 200,000 EXPOSURE HOURS - MONTH BY BUS DIVISION & RAIL


Definition: Average number of new workers compensation indemnity claims filed per 200,000 exposure hours. Indemnity – requires an overnight hospital stay or involves more than 3 calendar days of lost time. This indicator measures safety.

Calculation: New workers' compensation indemnity claims filed per 200,000 Exposure Hours = New Claims/(Exposure Hours/200,000)

Bus & Rail by Division June 2012 - August 2012

Remaining Below the Goal line is the target.

Transportation & Maintenance Performance combined.




One month lag from current month.


NEW WORKERS' COMPENSATION INDEMNITY CLAIMS FILED PER 200,000 EXPOSURE HOURS Systemwide and Bus Operating Divisions

Definition: Average number of new workers compensation indemnity claims filed per 200,000 exposure hours. Indemnity – requires an overnight hospital stay or involves more than 3 calendar days of lost time. This indicator measures safety.


Calculation: New workers' compensation indemnity claims filed per 200,000 Exposure Hours = New Claims/(Exposure Hours/200,000)

One month lag in reporting.






Remaining Below the Goal line is the target. One month lag in reporting.




One month lag in reporting.




NEW WORKERS' COMPENSATION INDEMNITY CLAIMS FILED PER 200,000 EXPOSURE HOURS - Continued


Remaining Below the Goal line is the target. One month lag in reporting.



One month lag in reporting




One month lag in reporting.




OSHA INJURIES FILED PER 200,000 EXPOSURE HOURS Systemwide and Bus Operating Divisions


Definition: Work-related injuries and illnesses that result in: death, loss of consciousness, days away from work, restricted work activity or job transfer, or medical treatment beyond first aid which are filed per 200,000 exposure hours.


Calculation: New OSHA Injuries filed per 200,000 Exposure Hours = New Injuries /(Exposure Hours/200,000)






One month lag in reporting.






One month lag in reporting.




One month lag in reporting.



NUMBER OF LOST WORK DAYS PAID PER 200,000 EXPOSURE HOURS Systemwide and Bus Operating Divisions


Definition: Number of paid working days lost due to employees workers' compensation injuries each month per 200,000 exposure hours. This indicator measures use of Transitional Duty Program.


Calculation: : (Total Temporary Disability Benefit Payments / Estimated TD Benefit Rate) x (5/7) / (Number of Exposure Hours / 200,000)



Lower is better.

One month lag in reporting.






MJJ

M 2

A


A

NUMBER OF LOST WORK DAYS PAID PER 200,000 EXPOSURE HOURS - Continued




Lower is better.

One month lag in reporting



One month lag in reporting.




"HOW YOU DOIN'?" PERFORMANCE INCENTIVE PROGRAM

Monthly Calculations - September 2012 Metro Bus - Maintenance

Definition: A performance awareness program designed to increase productivity and efficiency.

Calculation: Performances by Division are ranked from best to worst. A score of 1 to 11 is assigned, with 11 being the best and 1 being the worst. Each score for each performance indicator is then multiplied by the weight assigned to the particular performance indicator and then summed. Summed values are sorted from high to low and the Division with the highest score wins the program award for the month.

	Maintenance									Appendix and the second		
	Weight	Div 1	Div 2	Div 3	Div 5	Div 6	Div Z	Div 8	Div 9	Div 10	Div 15	Div 18
On-Time												
Performance	10%	79.4%	72.1%	74.2%	74.2%	74.6%	70,7%	75.4%	73.5%	69.9%	74.8%	71.3%
Points		11	4	6	7	8	2	10	5	1	9	1
Miles Between	1	and a second	The second	-		1.1		-	Sec. 2	and the lot	and the second	
Total Road Calls	30%	1644.0	1610.3	2637.3	2142.7	17062.5	1894.1	3674.8	5536.3	1789.2	2682.6	1925.5
Points		2	1	7	6	11	4	9	10	3	8	8
Past Due PMPs	25%	0.050	0.053	0.030	0.033	0.271	0.031	0.010	0.149	0.023	0.010	0.011
Points		4	3	7	5	1	6	10	2	8	10	9
Bus Cleanliness	25%	8.33	8106	8.36	8,15	*8.89	8.38	.9.33	8,79	8.11	9,14	8.05
Points		5	2	6	4.	9.	7	11	8	3	10	
New WC Claims										A. Sant		1
/200,000 Exp Hrs*	10%	21.21	0.00	22.50	42.79	93.42	9.17	0.00	19,38	0.00	19.17	8.62
Points *One month lag		4	10	3	2	1	7	10	5	10	6	
Totals		4.35	2.95	6.25	4.95	6.70	5.35	9.95	6.50	4.75	9.15	5.10
FINAL	-2				Maintenan	ce Division ^a	Ranking (S	orted)				
RANKING	DIV.	DIV. 8	DIV. 15	DIV. 6	DIV. 9	DIV. 3	DIV. 7	DIV. 18	DIV. 5	DIV. 10	DIV. 1	DIV. 2
	Score	9.95	9.15	6.70	6.50	6.25	5.35	5.10	4.95	4.75	4.35	2.95
	Rank	1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th




Monthly Calculations - September 2012 Metro Bus - Transportation

Definition: A performance awareness program designed to increase productivity and efficiency.

Calculation: Performance by Division are ranked from best to worst. A score of 1 to 11 is assigned, with 11 being the best and 1 being the worst. Each score for each performance indicator is then multiplied by the weight assigned to the particular performance indicator and then summed. Summed values are sorted from high to low and the Division with the highest score wins the program award for the month.

					Transpo	rtation						
	Weight	Div 1	Div 2	Div 3	Div.5	Div 6	Div 7	Div 8	DIV 9	Div 10	Div 15	Div 18
In-Service On-Time			_		-					_	1000	
Performance	.25%	0,794	.0.721	0.742	0.742	0.746	0.707	0,754	0,735	0.699	0.748	0.713
Points		11	4	6	7	8	2	10	5	1	9	3
Miles Between												
Notal Road Calls	10%	1644:05	1610.34	2637.30	2142.72	17062.50	3894.14	3674.85	5536.25	1789.25	2682.56	1925.49
Points		2	1	7	6	11	4	.9	10	3	B	5
Accident Rate	25%	2.57	.3.72	3.34	4.54	4.40	4.57	2,46	2.37	4.13	2.80	2.86
Points		9	5	16	2	3	1	10.	11	4	8	7
Complaints/100K Boardings	15%	2.58	2 40	3.62	2.43	1.02	3.25	4.71	5.16	2:26	4.05	4.02
Points		71	9	:5	8	11	16	2	11	10	3	4
New WC Claims /200,000 Exp Hrs*	25%	13.63	21.76	14.13	24,65	30.28	14.06	21.62	42.44	22.02	11,49	15.91
Points *One month lag	Contraction of the second s	10	5	8	3	2	9	6	1	4'	11	7
Totals		8.75	4.95	\$:45	4.80	6.00	4.30	7.70	5.40	4205	8.25	.5.35
FINAL				-	Transportat	ion Division	Ranking (S	Sorted)			1000	
RANKING	bıv.	DIV. 1	DIV. 15	DIV. 8	DIV. 3	DIV. 6	DIV. 9	DIV. 18	DIV. 2	DIV. 5	DIV. 7	DIV. 10
	Score Rank	8.75 1st	8.25 2nd	7570 3rd	6.45 4th	6.00 Sth	5.40 6th	'5.35 7th	4/.95 8th	4.80 9th	4.30 10th	4.05 11th



Metro Operations Monthly Report for September 2012

"HOW YOU DOIN'?" PERFORMANCE INCENTIVE PROGRAM


Quarterly Calculations: FY13 - Q1

Metro Bus - Maintenance and Transportation

Definition: A performance awareness program designed to increase productivity and efficiency.

Calculation: Data reflects a cumulative total of performance data for each performance indicator for the three months in the most current closed quarter. Performance by Division are ranked from best to worst. A score of 1 to 11 is assigned, with 11 being the best and 1 being the worst. Each score for each performance indicator is then multiplied by the weight assigned to the particular performance measure, summed with the other scores for that Division and sorted from high to low score.

			_	Maintena	ance and	Transpor	tation		- late -			
Maintenance	Weight	Div 1	Div 2	Div 3	Div 5	Div 6	Div 7	Div 8	Div 9	Div 10	Div 15	Div 18
In-Service On-Time Performance	5.0%	0.813	0.746	0.774	0.775	0.765	0.724	0,797	0.775	0.721	0.781	0.758
Points		11	3	6	8	5	2	10	7	1	9	4
Miles Between	_									-		-
Total Road Calls	15:0%	1713.34	1793.84	2431.92	1989.76	6433.34	1966.26	4014.71	4818.05	1780.57	2590.88	2089.89
Points	100.000	1	3	7	5	11	4	9	10	2	8	6
Past Due PMPs	12:5%	0.040	0.026	0.034	0 093	0.297	0.038	0.010	0,119	0.068	0.007	0.095
Points		6	9	8	4	1	7	10	2	5	11	3
Bus Cleanliness	12:5%	8.257	7.991	8,325	7.986	8,881	8.340	9 069	\$ 789	8.087	8.806	8.017
Points		5	2	6	1	10	7	11	8	4	9	3
Comp Claims /200000 Exp.Hrs	5.0%	21.268	4.167	11.579	22.024	31,269	9,426	11.516	16.551	9.750	9,930	8,882
Points * * One month Lag Jun 12 Transportation		3	11	5	2	1	9	6	4	8	7	10
In-Service On-Time		11.00	_				_					
Performance	12.5%	0.813	0.746	0.774	0.775	0.765	0.724	0.797	0.775	0.721	0.781	0.755
Points		11	3	6	8	5	2	10	7	1	9	4
Miles Between Total Road Calls	5.0%	1713.34	1793.84	2431.92	1989.76	6433.34	1966:26	4014. 71	4818.05	1780.57	2590.88	2089.89
Points		1	3	7	5	11	4	9	10	2	8	e
Accidents/100k Hub Miles	12.5%	3,908	4.433	3.724	4,198	5.329	4.088	2.344	2,498	4.071	3.223	2.931
Points		6	2	7	3	1	4	11	10	5	8	5
Complaints/100K Boardings	7.5%	2.442	2.170	3.482	2.237	1.579	3.577	4.161	6.175	2,790	3.708	4.164
Points		8	10	6	9	11	5	3	1	7	4	2
Comp Claims /200000 Exp.Hrs	12.5%	16,197	19.655	14.368	28,149	32.900	12.438	17.595	25.244	14.665	13.614	16,111
Points * One month Lag Jun 12	? - Aug 12	6	4	9	2	î	11	5	3	8	10	7
Totals		5.75	4.55	6.90	4.43	5.58	5.60	8.70	6.38	4.25	8.58	5.30
FINAL			M	aintenanc	e and Tra	ansportati	ion Divisio	n Rankin	g (Sorted)			
RANKING	DIV.	DIV. 8	DIV. 15	DIV. 3	DIV. 9	DIV. 1	DIV. 7	DIV. 6	DIV. 18	DIV. 2	DIV. 5	DIV. 10
	Score Rank	8.70 1st	8.58 2nd	6.90 3rd	6.38 4th	5.75 5th	5.60 6th	5.58 7th	5.30 8th	4.55 9th	4.43 10th	4.25 11th



METRO FINANCIAL STATUS

Los Angeles County Metropolitan Transportation Authority

Financial Status September 30, 2012

FTA Quarterly Review November 2012



1Q13 - Highlights

- Y-o-y, actual cash flow PA, PC, MR, TDA sales tax revenues increased 8.4% and ahead of budget
- September Unemployment Data: LA 10.6%, CA 10.2%, US 7.8%
- Transit indicators Quarter ended September 30, 2012
 Ridership +1.4% above prior year
 - Bus ridership: -0.2% vs prior year
 - Orange Line Ext opened last weekend of the quarter
 - Rail ridership: +6.5% vs prior year
 - Expo Line opened in Spring 2012, average 500k+/mo

Fare revenues +1.7% vs prior year



1Q13 - Highlights

- Measure J approved for November ballot
- Refinanced \$400m PA bonds, over \$50m savings
- Westside Subway ROD
- CA Pension Reform passed
- Crenshaw TIFIA loan closed
 - -2.43%, lowest in TIFIA history
- Carmageddon 2 non-event



FY13 Look Ahead

- Express Lanes on the 110
- 30/10 without Measure J
- TIFIA MCA



CRENSHAW/LAX PROJECT


·

ł

1

Crenshaw/LAX Transit Corridor

FTA QUARTERLY REVIEW – November 28, 2012



Crenshaw/LAX Transit Corridor

- 8.5 miles Light Rail
- 6 Stations with two additional stations carried as bid options
- Southwestern Yard Maintenance Facility
- \$1.749 Billion (Board approved LOP)
- 24,400 Project Trips (2035)





Crenshaw/LAX Transit Corridor Design and Construction Schedule

Activity Name	2011	2012	2013	2014	4	2015	20)16	20	17	2018	201
Record of Decsion from FTA		< 2/30	/2011 <09/04/12 F	ONSI								
Design-Build Contract Procurements.				988 D-I	B Aligi SW Y							
Final Design						C0988 1 SW		-	men			
Third Party Utility Relocations												
Right-of-Way												
Construction				<009	190 Adva	nced Uti	lity Rei			1991 SVV		: Alignment
Testing and Pre-Revenue Service											-	
Revenue									12/	2018>		

* Revenue service date to be re-evaluated upon award of D*8 contract and decision on bid options.

W

Metro



Crenshaw/LAX Transit Corridor Additional Environmental Process

- Supplemental Environmental Assessment
 - Completed FONSI process for Supplemental Environmental Assessment to the FEIS.
 - Approved by FTA on September 4, 2012.
 - Challenges Public Notice issued by FTA on October 22, 2012 announcing final environmental actions by FTA.
 - CEQA addendum in process for board signoff and filing of NOD.
- Other Environmental Issues
 - Mid-Block crossing changed to pedestrian undercrossing
 - La Brea LRT Underpass changed to a LRT Overpass
 - 130 C (CE) Process to be implemented



Crenshaw/LAX Transit Corridor Budget Expenditure Update

- Budget
 - Long Range Transportation Plan
 - Reprogramming of available funds
 Total LOP *
 - December 2012 board action planned to increase LOP Budget to:
- Expenditures through August, 2012
 - Environmental / Planning Phase
 - Preliminary Engineering Phase Total Expended:
- Metro

* Metro Board approved LOP October 2011

- \$1,715.0 Million
- \$ 34.0 Million
- \$1,749.0 Million
- \$1,762.9 Million



Crenshaw/LAX Transit Corridor Budget By FTA SCC

Description	YOE Dollars (x\$000)
10 GUIDEWAY & TRACK ELEMENTS	\$471,300
20 STATIONS, STOPS, TERMINALS, INTERMODAL	\$153,900
30 SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	\$66,700
40 SITEWORK & SPECIAL CONDITIONS	\$235,600
50 SYSTEMS	\$125,100
SUBTOTAL CONSTRUCTION:	\$1,052,600
60 ROW, LAND, EXISTING IMPROVEMENTS	\$132,300
70 VEHICLES	\$87,800
80 PROFESSIONAL SERVICES	\$273,100
90 UNALLOCATED CONTINGENCY	\$177,200
PLANNING AND ENVIRONMENTAL COSTS	\$ 26,000
TOTAL COSTS	\$1,749,000

* YOE Dollars to be adjusted with board action in December and after contract award in 2013.

Metro




Crenshaw/LAX Transit Corridor Major Project Status

- BNSF Abandonment
 - Formal abandonment order
 August 24, 2012
 - Final conveyance completed on September 28, 2012.
 - Received quit claim of remnant properties and recorded
- Notice of Abandonment filed with CPUC – October 1, 2012
- Metro assumes maintenance until D-B contractor on board



Supporting Space Shuttle Move



Crenshaw/LAX Transit Corridor Major Project Status (Cont.)

- Advanced Utility Contract C0990
 - Changes to Construction Safety & Phasing Plan (CSPP) proposed by Contractor; under review by FAA/LAWA
 - LAX work re-scheduled to mid January 2013 due to upcoming Holiday Moratorium period
 - Focus shifted to utility relocation work in Crenshaw Blvd
- Real Estate Management Update
 - Updated RAMP submitted to FTA on October 24, 2012
 - 76 Certifications completed; 17 offers made; 2 agreements signed
- Caltrans PSR/PR Final signoff in progress



Crenshaw/LAX Transit Corridor Major Project Status (Cont.)

- CPUC Grade Crossing Applications
 - General Order 164-D process suspended by CPUC
 - Metro to file formal applications initial application filed for three controversial crossings in Inglewood

Faithful Central Bible Church

- Held pre-hearing conference with CPUC Administrative Law Judge on October 1, 2012
- FCBC agreed to a pedestrian underpass at the mid-block crossing
- Metro co-authored a joint post-hearing statement with FCBC
- Litigation and formal grievance suspended by FCBC; MOU in process
- Southwestern Yard C0991
 - Pre-final submittal issued for review October 17, 2012
 - Release of IFB February/March 2013



Crenshaw/LAX Transit Corridor Buy America Compliance/Utility Relocation


- Non Compliant Utilities on Crenshaw/LAX include:
 - DWP Water (valves & fittings) & DWP Power (34.5 KV cable)
 - All other utilities complaint or costs borne by private utility
- Current Status
 - 34.5 KV cable order assigned to project ductbank work in progress, cable installation scheduled to start January 2013

Tool A

 Water line pipe & fittings at DWP – installation scheduled to start January 2013 at Exposition & MLK Stations

Impacts

- 12 months delay to schedule for power
- Would require stoppage of work and demobilization of DWP contractor
- 12 to 18 months delay anticipated for waterline relocation
- Significant cost impacts



Crenshaw/LAX Transit Corridor RFP Update

- RFP Alignment Contract C0988
 - Issued RFP June 22, 2012
 - Amendments 1 through 6 issued to proposers
 - ATC Process
 - > 119 initial ATCs received
 - > 47 detailed ATCs received signed off on 37 ATCs
 - > Lessons learned to be developed from ATC process
 - Proposal due date December 6, 2012
 - Proposal Evaluation Team in place December 10th through mid January 2013
 - Contract Award w/o BAFO February 2013
 - Contract Award with BAFO May 2013
 Metro

Crenshaw/LAX Transit Corridor Third Party Coordination

- Third Party Coordination Continuing coordination and agreements with FAA, LAWA, LADOT, LABOE, Inglewood, Caltrans, and CPUC. Finalized agreement with Capri (Baldwin Hills Mall) to use mall property for the MLK station portal plus staging; execution of right of entry agreement anticipated in January.
- Private Utilities Completed design at the LAWA trench area; conditional NTP authorization received from LAWA; private utility work in progress along corridor.

Agency	Agreement Type	Status	Forecast Execution Date		
Ci ty of Los Angeles	Amendment to 2003 MCA	Language for MCA is almost finalized; Metro / City working under 2003 MCA in interim	12/2012		
City of Inglewood	LOA MCA	Executed MCA negotiations in progress	4/2012(A) 12/2012		
LADWP	Amendment to 2002 MOU	DWP reviewing MTA comments; working under 2002 MOU in interim	12/2012		
LA County Public Works	ĹOA	Executed	4/2011 (A)		
Caltrans	Amendment	Executed	8/2011 (A)		
LAWA	LOA	LOA not required	N/A		
Private Utilities	LOA, MOU or UCA	Utility impacts identified; work in progress	2/2013		





Crenshaw/LAX Transit Corridor Risk Management Status

- Risk Assessment Update
 - Risk Register Updated monthly
 - Risk Management Quarterly Progress Report issued for September 2012
 - Next formal risk assessment after Contract Award



Crenshaw/LAX Transit Corridor Next Steps


- Filed three initial grade crossing applications November 2012
- Continue with submittal of formal applications to CPUC December 2012
- Alignment RFP proposal due date December 6, 2012; proposal evaluation team anticipated to be in place week of December 10th with evaluation/recommendations completed by mid January 2013.
- Complete design of Southwestern Yard Nov./Dec. 2012; release IFB February/March 2013

Metro

WESTSIDE SUBWAY EXTENSION

+


Westside Subway Extension FTA Quarterly Review Meeting November 28, 2012




Westside Subway Extension Project Approved Alignment & Station Locations



Westside Subway Extension Construction Sections



Planned Activities on Wilshire Boulevard Section 1 – Wilshire/Western to Wilshire/La Cienega



Westside Subway Extension Section 1 – Wilshire/Western to Wilshire/La Cienega

Advanced Utility Relocation

- Wilshire/La Brea Telecommunications Cable November 13, 2012
- Advanced Utility Contract IFB December 2012; Award Contract March 2013
- Buy America Requirements Potential Schedule and Cost Impacts


Wilshire/Fairfax Exploratory Shaft

Award Contract – November 2012; Construction NTP by January 2012


Design-Build Contract

- Industry Constructability Review October 2012 thru November 2012
- o RFQ December 2012; RFP March 2013
- Real Estate Acquisition
- Professional Services Contracts
 - Engineering Management Services Bid Period and Design Services
 - Construction Management Support Services RFP December 2012


Westside Subway Extension Wilshire/La Brea – Start of Utility Relocation Work November 13, 2012



Westside Subway Extension Project Utilities Over Typical Station Box



Westside Subway Extension Advanced Utility Relocation Coordination and Future Station Excavation




Westside Subway Extension Wilshire/Fairfax Station Site Exploratory Shaft




Westside Subway Extension Exploratory Shaft Status

- Notice to Award the Contract in the amount of \$6,577,020 to Innovative Construction Solutions, Inc. is scheduled for November 2012.
- Authorization to execute the Right-of-Entry permit with LACMA was approved by the Metro Board on October 25, 2012
- MTA received a letter on November 6, 2012 from the FTA confirming that the work associated with the Exploratory Shaft is consistent with the criteria under the requirements for a Class II Categorical Exclusion.
- Construction Notice To Proceed (NTP) is scheduled to be issued by January 2013.

Westside Subway Extension Section 1 – Wilshire/Western to Wilshire/La Cienega





Westside Subway Extension Project Budget and Expenditures

	DESCRIPTION	CURRENT BUDGET	EXPENDITURES THROUGH SEP-12	
10	GUIDEWAY & TRACK ELEMENTS	\$ -	\$ -	
20	STATIONS, STOPS, TERMINALS, INTERMODAL		-	
30	SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS		-	
40	SITEWORK & SPECIAL CONDITIONS	15,369,568	151,063	
50	SYSTEMS			
	SUBTOTAL CONSTRUCTION	15,369,568	151,063	
60	ROW, LAND, EXISTING IMPROVEMENTS	52,907,887	1,101,934	
70	VEHICLES	5,000,000	-	
80	PROFESSIONAL SERVICES	121,332,495	60,687,253	
90	UNALLOCATED CONTINGENCY	4,155,672	-	
100	FINANCE CHARGES	-	-	
	TOTAL	\$ 198,765,622	\$ 61,940,250	


REGIONAL CONNECTOR

4


· · · · ·

.

Regional Connector Transit Corridor Project FTA Quarterly Review – November 28, 2012



Regional Connector Transit Corridor



Regional Connector Transit Corridor Final EIR/EIS

- On September 14th, the Court denied the motion from the Thomas Properties Group for a Preliminary Injunction
- On October 25th, the Court denied the motion from the Westin Bonaventure for a Preliminary Injunction

Regional Connector Transit Corridor Current Major Project Issues

Buy America

- Seven utility companies (XO Communication, CES, MCI/Verizon, Time Warner, AT&T-TCG, Wilshire Connection and Above Net) have signed certificates committing to comply with Buy America.
- Four utility companies (DWP/Power & Water, AT&T California and Sprint) have signed certificates unable to comply with Buy America language. Materials include cable fittings and valves.

Regional Connector Transit Corridor Current Major Project Issues

Buy America (Cont)

- Four utility companies (Qwest, Level 3, Southern California Gas Co. and Edison) have not responded yet.
- Potential Schedule Impact: 5-7 months
- FTA guidance is required as to what extent and which materials have to be in compliance and if there are % dollar thresholds

Regional Connector Transit Corridor PE Design Progress Update

- Advance architectural design to incorporate Metro standards for pavilion elements of commonality and kitof-parts
- Update station structures based on advanced architectural designs.
- Advance design of Overhead Contact Rail in tunnel vs. Overhead Catenary System

Regional Connector Transit Corridor PE Design Progress Update

- Continue monthly risk assessment
- Advance systems (TP, OCS, TC, Comm) design including tie-in to Blue Line and Gold Line; Load Flow Analysis; evaluate 34.5kv feeder.
- Finalize logic, sequence, duration of critical activities, and milestones for tie-in to Blue Line and Gold Line coordinated with Metro Operations
- Finalizing Updated Baseline Schedule for Construction.


Regional Connector Transit Corridor PE Design Progress Update

- Additional Geotech studies in progress for Coyote Pass Escarpment Impacts.
- Continue support of Metro Community Outreach Program Participated in four Outreach Meetings.
- Submitted Draft RFP package for Metro County Counsel review on November 7, 2012.
- On-going development of Technical Requirements and Contract Documents to work with Metro Standards.
- Advance Utility Relocation Contract (CO981) Advertisement for Procurement – End of December 2012.

Regional Connector Transit Corridor RFQ/RFP Update

- Project Construction Contract RFQ
- Issued RFQ August 24, 2012
- Received SOQ October 29, 2012
- RFP Construction Management Support Services Contract (CMSSC)
- ➢ Issued RFP − October 1, 2012
- Proposal Due Date November 29, 2012

Regional Connector Transit Corridor Project Schedule



Regional Connector Transit Corridor Project Budget and Expenditures

Current Project Budget & Expenditures

	DESCRIPTION	CURRENT BUDGET	THR	DITURES DUGH G-12
10	GUIDEWAY & TRACK ELEMENTS	\$ -	\$	-
20	STATIONS, STOPS, TERMINALS, INTERMODAL	-		-
30	SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS			-
40	SITEWORK & SPECIAL CONDITIONS	15,334,939		161,426
50	SYSTEMS	-1		-
	SUBTOTAL CONSTRUCTION	15,334,939		161,426
60	ROW, LAND, EXISTING IMPROVEMENTS	57,035,863		535,136
70	VEHICLES	-		-
80	PROFESSIONAL SERVICES	59,226,417	3	2,349,004
90	UNALLOCATED CONTINGENCY	2,664,300		-
100	FINANCE CHARGES	-		
	TOTAL	\$ 134,261,519	\$ 3	3,045,566

11

Regional Connector Transit Corridor Project Budget and Expenditures

Current Project Capital Cost Estimate

	YOE DOLLARS (\$ IN MILLIONS)		
10	GUIDEWAY & TRACK ELEMENTS	\$ 264	
20	STATIONS, STOPS, TERMINALS, INTERMODAL	337	
30	SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	10	
40	SITEWORK & SPECIAL CONDITIONS	162	
50	SYSTEMS		
	SUBTOTAL CONSTRUCTION	850	
60	ROW, LAND, EXISTING IMPROVEMENTS	97	
70	VEHICLES	19	
80	PROFESSIONAL SERVICES	253	
90	UNALLOCATED CONTINGENCY	123	
100	FINANCE CHARGES	-	
	TOTAL COSTS	\$ 1,342	

12


Regional Connector Transit Corridor Next Steps

•Roadmap Process to Obtain FFGA in September 2013

METRO GOLD LINE EASTSIDE EXTENSION

ł

Metro Gold Line Eastside Extension FTA Quarterly Review Meeting November 28, 2012



- 6 Mile Alignment
- 1.7 Miles of Tunnel
- 8 Stations (6 At-grade & 2 Underground)
- Park & Ride Facility
- Direct Connection to the Pasadena Metro Gold Line
- \$898.8 million
- On-Time/Within Budget
- Over 4.3 million Safe Work Hours
- Opened to the Public November 15, 2009



Metro Gold Line Eastside Extension Project Closeout

- The remaining outstanding invoices from the Southern California Gas Company are being processed and have been accounted for in the forecast budget at-completion.
- Contract closeout of P2550 Rail Vehicle Procurement is anticipated within the first quarter of 2013. The anticipated final value of the contract has been accounted for in the forecast budget at-completion.



Metro Gold Line Eastside Extension Cost Forecast Status (Based on Quarterly Updates)

Description	Sep-12 ent Budget		Sep-12 Forecast	Variance		
CONSTRUCTION	\$ 648,310	\$	644,208	\$	(4,102)	
SPECIAL CONDITIONS	58,867		58,875		8	
RIGHT-OF-WAY	37,889		37,889		-	
PROFESSIONAL SERVICES	140,911	- 	141,747		836	
PROJECT CONTINGENCY	2,700		-		(2,700)	
PROJECT REVENUE	(4,662)		(4,662)		-	
SUBTOTAL	884,014		878,057		(5,957)	
PROJECT FINANCE COST	14,800		11,080		(3,720)	
TOTAL	\$ 898,814	\$	889,137	\$	(9,677)	

The final cost will be provided as part of the project closeout report.




METRO LA CRD (EXPRESSLANES) PROGRAM

..

ExpressLanes

FTA Quarterly Review Meeting

November 28, 2012



Milestones Achieved for Sep - Nov 2012

SEP

 Silver Line ridership 77.31% since CRD improvements in June 2011
 LADOT TPS construction and tie-in completed

OCT

37th Street sound enclosure completed
 HTW CCTV installation at stations completed
 Adams Blvd widening and POC construction completed

NOV


I-110 ExpressLanes opened Nov 10th @ 10:02:26

Gardena and Torrance started CRD service

Transponders available at Costco and Albertsons

>TPIS on HTW installed >ExpressPark Phases II and III completed

Metro



Milestones Scheduled for Dec '12 - Feb '13

DEC

Construction completed on the I-10 ExpressLanes
 Commissioning Testing to start on the I-10 ExpressLanes
 JAN
 Commissioning testing continues on I-10 ExpressLanes
 FEB

I-10 ExpressLanes open

➢Foothill Transit to deploy CRD funded buses



El Monte Station opened Oct. 14, 2012











- El Monte Station is complete and opened for passenger service October 14, 2012
- Grand Opening ceremony held October 10, 2012
- Metro's 5th LEED building (Gold)
- Restoration of temporary terminal back into parking lot in process
- Project completed under LOP budget of \$60 million
- No claims or unresolved issues with Contractor

Patsaouras Plaza Bus Station



Metro

- All Bids received August 2012 were over estimate and highly variable in price
- Bids have been rejected
- Value engineering and debriefs with contractors have been completed.
- Preliminary engineering package will be revised and enhanced to capture cost savings and re-solicited as a design/build
- Design and construction schedules for contractor will be extended based on feedback.
- A budget revision by Metro Board will be required in January 2013
- Goal is to re-solicit the contract in February 2013



Project Schedule

Description	2010	2011	2012	2013	2014	2015
Pomona (North) Metrolink Station	completed					
Acquire 57 Clean Fuel Buses	completed					
Harbor Transitway Improvements – Phase 1	completed					
Acquire 2 Clean Fuel Buses		completed				
Harbor Transitway Improvements – Phase 2			completed			
Transit Signal Priority – Downtown LA			completed			
LA ExpressPark – Phase 1			completed			
LA ExpressPark – Phases 2 & 3			completed			
El Monte Transit Center			completed			
Promote Van Pools			•			
Increase Bus Service			completed			
I-110 ExpressLanes & Adams Blvd Widening			completed			
I-10 ExpressLanes				•		
Patsaouras Plaza Connector						•

MID-CITY / EXPOSITION LRT PROJECT

1

and a second and a second s

and the second second

Expo Light Rail Line

Mid-City Exposition Light Rail Transit Project FTA Quarterly Review – November 28, 2012



Phase 1 Expo Light Rail Line

Project Status

Status

Closeout contract awarded to Griffith Company

- Work at Rodeo and Cimmaron is complete
- Intersection of 37th and Flower last remaining piece of work

Evaluating traffic mitigations

- Traffic signal at Crenshaw and 36th
- Left turn lane at Rodeo and La Cienega
- Venice/National Improvements currently being done as part of Venice Blvd, Underpass contract



Phase 1 Expo Light Rail Line

Major Issues

Schedule

- FFP contract closeout:
 - Liquidated Damages
 - Change Order closeout
 - Unresolved claims

Revenue Operations

- Junction diamond
- Culver City Parking Lot
- Noise and Vibration

Project Budget

- The current budget is \$932 million with \$873.7 committed.
- Latest forecast shows \$6.6 million shortfall exclusive of LDs, claims or other unknowns.
- Some of the shortfall could be offset by Third Party reimbursements (\$2.8 million).



Project Status

METRO PLANNING REPORTS

ł

FTA Quarterly Planning Update November 28, 2012

Metro Planning Reports


- Small Starts Projects
 - Wilshire BRT
 - Gap Closure Project
- Other Projects
 - East San Fernando Valley Transit Corridor
 - Airport Metro Connector
 - South Bay Metro Green Line Extension
 - Eastside Transit Corridor Phase 2
 - Restoration Historic Streetcar Service
 - American Recovery and Reinvestment Act of 2009 (ARRA)





Los Angeles County Metropolitan Transportation Authority

Wilshire Boulevard Bus Rapid Transit




Wilshire Boulevard Bus Rapid Transit

<u>Status</u>

- City of Los Angeles
 - Roadwork:
 - Final design Federal to Barrington and Western to San Vicente 90% complete, up from 60%
 - Began design for Park View to Western, target completion February 2013
 - Signals:
 - Completed Signal Communications upgrade design
 - Began developing software for Transit Priority System enhancements
 - Work orders issued to begin design for new signals
- County of Los Angeles
 - Design work for roadway reconfiguration between Bonsall to Federal 90% complete, target completion February 2013



Wilshire Boulevard Bus Rapid Transit Proposed Bus Lane Opening Schedule



Wilshire Boulevard Bus Rapid Transit Design/Construction Schedule

	FY 2012			FY 2013				FY 2014				FY 2015			
	Q1	Q2	Q3	Q4	Q1	02	Q3	Q4	Q1	Q2	Q3	Q4	Q1	02	Q
TPS Enhancements															
Convert Curb Lanes to Bus Lanes - Western to S. Park View Segment						8						-		-	
Open Western to S. Park View Segment						0			•						
Widening: Federal to Bonsall (includes final design & construction)															
Open Federal to Bonsall Segment						•									
Extend Eastbound Left-turn Pocket at Sepulveda															-
City of LA Preliminary & Final Design/Engineering (includes bid & award)						• • •									
Reconstruct/Repave: San Vicente to Western						•									
Widening: Barrington to Federal															
Convert Curb Lanes to Bus Lanes - Remaining City of Los Angeles Segments						•							C		
Open Centinela to Federal, Westwood, and San Vicente to Western Segments						•									
Other Project Improvements:															
TPS/Communication Upgrade			-						-		1				
Construction Outreach						• •	T								

Milestone Date

Metro Rapid System Gap Closure Lines



Metro Rapid System Gap Closure Lines

<u>Status</u>

- October 25, 2012 City of Torrance held media event announcing November 18, 2012 opening of Torrance/Long Beach Rapid
- City of Los Angeles Branded Signs/Poles being fabricated for installation by target date December 2012
- Developing RFP for bus shelter designs with LA County and other cities by target date April 2013



Metro Rapid System Gap Closure Lines

Corridor	Signal Priority Status						
Garvey/Chavez	Construction complete Acceptance testing 95% (up from 90%)						
Atlantic	Design 100% complete (up from 97%) Construction began September 2012						
Sepulveda	City of LA (75% of corridor complete) Agreement with Culver City (25% of corridor), anticipated December 2012						
Torrance/Long Beach	City reviewing proposals for signal priority system design/construction project management						
West Olympic	Complete						
Venice	TPS loops 50% complete at 53 intersections (Began July 2012)						

Note: All Gap Closure Rapid lines are currently operating

East San Fernando Valley Transit Corridor

Status

- Finalizing the Draft Alternatives Analysis Report
 - Van Nuys, Sepulveda or Hybrid Corridor from Ventura Blvd to Sylmar/San Fernando Metrolink Station or Foothill Blvd
 - Focusing on LRT and BRT
- October 2012 Community meetings
 - Approximately:
 - o 175 attendees
 - 650 comments received by 118 individuals
 - Major themes:
 - Prefer Light Rail
 - Utilize Van Nuys Blvd Corridor
 - Enhance Bus Service



Van Nuys - 10 to 11 miles Sepulveda - 12 to 13 miles LRTP-2018 ROD




East San Fernando Valley Transit Corridor

Next Steps

- FTA Review Draft AA Report
- January 2013 Present findings to:
 - Cities of Los Angeles and San Fernando
 - Metro Board
- February 2013 Start Draft Environmental Document



East San Fernando Valley Transit Corridor AA/DEIS/DEIR Schedule



Airport Metro Connector

Status

- Conducting technical analyses
- Continued coordination with LAWA
- October 2012 Public comment period closed for LAWA Specific Plan Amendment Study (SPAS) Draft EIR

Major Milestones

 Continue coordination with FAA, FTA and LAWA







Airport Metro Connector

Next Steps

• With loss of Measure J funding, seeking Board direction



Airport Metro Connector AA/DEIS/DEIR Schedule


(Subject to Board Direction)

						20)11											20	12								20	13		
	J	F	M	A	М	J	J	A	S	Ö	N	D	J	F	M	A	M	J	J	A	8	0	Ň	D	J	7	M	Á	M	J
Metro Board Approves ÅA/DEIS/DEIR Contract			٠	- 3	201	1																								
Community Workshops (Pre-Scoping)																														
Metro Board Consideration of AA							1									•	- 4	20	2					- L						
Publish NOI (Scoping Notice)			Sc	h	ed	lu	le	T	B)														6						
Scoping Meetings																														
Prepare Administrative DEIS/DEIR																								5						
Administrative DEIS/DEIR to FTA																														
FTA Review/Approval to Circulate DEIS/DEIR																														
Notice of Availability of DEIS/DEIR																														1
DEIS/DEIR Public Hearings 45-Day Review																											-			
Board Action on DEIS/DEIR-Select LPA																														
							•	= 1	Vile	ston	e D	ate		<				>	= FT	A A	ctio	n				La	st Re	vised	11/2	201 14

South Bay Metro Green Line Extension

<u>Status</u>

- Evaluated:
 - Full extension to Torrance (4.6 miles)
 - Minimum Operable Segment (MOS) to Redondo Beach (2.1 miles)
- Responding to FTA comments on Administrative Draft EIS/EIR



4 stations 13,000 Average Daily Boardings (2035) LRTP-2035 ROD

Build Alternative

4.6 miles

South Bay Metro Green Line Extension

Next Steps

• With loss of Measure J funding, seeking Board direction




South Bay Metro Green Line Extension Draft EIS/EIR Schedule

(Subject to Board Direction)

						2	201	0											20	11											20	12	6						20	013	
	J	F	M		1	л .	J	J	Α	S	0	N).	J	F	M	A	M	J	J	A	S	0	N	D	J	F	M	Α	Μ	J	J	A	S			10	J	F	М	A
Draft EIS/EIR Phase Starts	٥	-1/	20	10				2																													6 0 0 0				
NOI/NOP (Scoping Notice)				•	-	4/2	010	5		6																											0 0 0 0				
Scoping Meetings																																					0 0 0 0				
Prepare Administrative DEIS/DEIR																																t T					8 8 8 8 8 8				
Administrative DEIS/DEIR to FTA																																	0	- 8	3/21	012	8				
FTA Review/Approval to Circulate DEIS/DEIR																																	(
Notice of Availability of DEIS/DEIR																																					0	0	1	/20	3
DEIS/DEIR Public Hearings 45-Day Review		24							×.																												0 0 0 0		† T		
Board Action on DEIS/DEIR-Select LPA- Approve DEIR																																					8	4/	/201	13-	0

Eastside Transit Corridor Phase 2

<u>SR-60 LRT:</u> 6.9 Miles 4 Stations (all aerial) 18,300 Average Daily Boardings (2035) LRTP-2035 ROD Washington LRT: 9.5 Miles 6 Stations (3 aerial, 3 at-grade) 20,800 Average Daily Boardings (2035) LRTP-2035 ROD



Eastside Transit Corridor Phase 2

<u>Status</u>

- Responding to comments from FTA and Cooperating Agencies on Administrative DEIS/DEIR
- October 2012:
 - Submitted Final Section 106 Package to FTA
 - Submitted to SHPO



Eastside Transit Corridor Phase 2

Next Steps

• With loss of Measure J funding, seeking Board direction



Eastside Transit Corridor Phase 2 Draft EIS/EIR Schedule

(Subject to Board Direction)

						20	10										20)11						Τ					20	12							20	13	
	J	F	м	A	м	J	J	A	s	0	N	D	J	F	м	N	1 J	J	A	s	0	N	D	J	F	м	A	м	J	J	A	s	0	N	D	J	F	м	A
NOI/NOP (Scoping Notice)															3																								
Scoping Meetings			-															2												1									
Prepare Administrative DEIS/DEIR																T.				t																			
Administrative DEIS/DEIR to FTA																															-	71:	201	2					
FTA Review/Approval to Circulate DEIS/DEIR																														¢									
Notice of Availability of DEIS/DEIR																																			20	13		0	
DEIS/DEIR Public Hearings Review																																		8			[
Board Action on DEIS/DEIR - Approve DEIR																							-											8		/2)13	-	0

Last Revised: 11/2012






Restoration of Historic Streetcar Service

Status

- City of LA Project Sponsor, Metro consultant
- Negotiating fund transfer agreement with City and LA Streetcar, Inc.
- Continuing technical and engineering work
- Began preparation of Small Starts application






Restoration of Historic Streetcar Service

Next Steps

- December 3, 2012 Community Facilities District ballot (local match) counted by City Clerk
- August 2013 Administrative Draft EA to FTA for review
- August 2014:
 - Certification of EIR by City Council
 - Finding of No Significant Impact (FONSI) by FTA



Restoration of Historic Streetcar Service Environmental Schedule



Milestones

	NOI	Admin Draft EIS/EIR to FTA	Notice of Availability of DEIS/DEIR*	Locally Preferred Alternative*
East San Fernando Valley Transit Corridor	Feb-13	Mar-14	Jun-14	Oct-14
Airport Metro Connector	TBD	TBD	TBD	TBD
South Bay Green Line	Apr-10	Aug-12	Jan-13	Apr-13
Eastside Transit Corridor Phase 2	Jan-10	July-12	Feb-13	Apr-13
Restoration of Historic Streetcar Service**	N/A	Admin Draft EA/EIR to FTA Aug-13	Admin Final EA/EIR to FTA Feb-14	FONSI Aug-14

*Subject to Board Direction

**Predicated on funding from City of LA and CFD Election

American Recovery and Reinvestment Act of 2009

<u>Status</u>

- FTA Waiver decision expected in November 2012
 - OMB issued directive to disburse all ARRA funds by September 2013
 - Metro submitted waiver applications for:
 - o 20 MBL Traction Power Substation Replacements
 - Wayside Energy Storage Substation
- 43.7 total FTEs paid in reporting quarter
- Expenditures of \$270.9 Million (86.7%) of \$312.3 Million awarded
- Committed funds of \$305.3 Million (97.8%) of \$312.3 Million awarded

American Recovery and Reinvestment Act of 2009


Project	Status	Completion Date
1. Replace 20 MBL Traction Power Substations	 12 substations completed 3 more complete by next quarter October 2012 – Board approval of change order valued at \$2.5M to accelerate construction/installation by 6 months 	July 2014
2. Wayside Energy Storage Substation	October 2012 - Contract executed	February 2015
3. CNG Electrification 9 Bus Divisions	 9 Bus Divisions Completed December 2012 - Final contractual deliverable of a portable compressor Close contracts and release retentions next quarter 	March 2013

American Recovery and Reinvestment Act of 2009

Project	Status	Completion Date
4. Metro Red Line Station Canopies (5)	 Westlake/MacArthur Park Station Canopy complete Civic Center NE & SW Canopies to be completed next quarter Construction began at Pershing NE & SE last quarter 	June 2013
5. Acquisition of 141 buses	 Project in close-out phase 	December 2012
6. Transit Enhancement	 Artwork fabrication for the El Monte Station is complete Artwork fabrication for Harbor Gateway Transit Center complete next quarter Bid documents completed for signage/wayfinding at 3 stations 	August 2013

American Recovery and Reinvestment Act of 2009 September 2012 Funding Status

(\$ in Millions) Comparison to Prior Quarter



P2550 RAIL VEHICLE PROGRAM

and the second and a second

ł

Los Angeles County Metropolitan Transportation Authority

P2550 Light Rail Vehicle Procurement Program



FTA Quarterly Review Meeting November 28, 2012



P2550 Light Rail Vehicle Program - Overview

Vehicle Delivery & Performance Status as of November 13, 2012:

Los Angeles, CA | Commissioning Site

- 50 vehicles have been delivered to Metro.
- 50 vehicles have been Final Accepted and are in revenue service.

Performance

- Fleet has accumulated approximately 8.56 million revenue service miles as of September 30, 2012.
- MMBF September 2012 = 30.6 k miles



P2550 Light Rail Vehicle Program - Overview

Project Closeout

Phase 1 | Delivery & Final Acceptance of Vehicles

- 50 cars are on site and all have been Final Accepted
- Event recorder qualification has been completed. The approved software and hardware is being applied on the fleet.

Phase 2 | Completion & Acceptance of Non-vehicle Deliverables

- Deliverables include: completion of training program on special tools, submittal of manuals, computer based training aids, capital spares and special tools
- Metro is in bi-weekly communication with AB to expedite submittal of these deliverables
- Target is to receive all deliverables by March 2013.

Phase 3 | Warranty

 Warranty Program. Bi-weekly meetings are being held to review open work orders, evaluate failure trends, review failure investigations and track warranty parts.

- END -



P3010 NEW LIGHT RAIL VEHICLE PROJECT

ł

Los Angeles County Metropolitan Transportation Authority

P3010 Light Rail Vehicle Acquisition Program



FTA Quarterly Review Meeting November 28, 2012



P3010 Light Rail Vehicle Acquisition Program

PROJECT OVERVIEW

- Vehicle base order contract for 78 LRVs awarded to Kinkisharyo on 4/30/2012 Contract value: \$299,061,827.00
- Contract signed on 8/7/2012
- Notice to Proceed issued on 8/20/2012
- Contract includes four (4) options totaling 157 LRVs; 235 LRVs with base order
- Shipment of two pilot cars due 26 months following NTP, by October 2014
- Delivery of 78 production LRVs at rate of four per month shall be completed 53 months following NTP, by January 2017



P3010 Light Rail Vehicle Acquisition Program

MAJOR ACTIVITIES DURING REPORTING PERIOD

- Established Project Collaboration Sharepoint Site
- Conducted kick-off meetings with Contractor and Consultants
- Initiated Specification Review Conference
- KI set up local office and is in process of selecting assembly site
- KI is finalizing contracts with Tier 1 subcontractors.
- KI is submitting contract deliverables for Metro review and comment



P3010 Light Rail Vehicle Acquisition Program

ANTICIPATED ACTIVITIES

- Completion of Technical Specification Review Conference
- KI Selection of Assembly Site
- KI Signs contracts with Tier 1 Subcontractors.
- Metro and KI initiate Design Review Phase
- KI continues to submit contract deliverables for Metro review and comment



FTA ACTION ITEM REPORT

· · · ·

.

_ _ _

Maria have 3

ltem No.	Status	Description	Responsible Agency	Responsible Staff	Due Date
2-8/29	New	Metro to provide the FTA/PMOC the Westside Subway Extension and Regional Connector bidability review dates and invite the FTA/PMOC to participate.	LACMTA	Dennis Mori/ Girish Roy	11/28/12
3-8/29	New	Metro to provide the FTA/PMOC details on the P3010 schedule for Pilot Car Delivery and First Production Car Delivery. The details will include all pilot car testing and incorporation of changes due to such testing on the production cars in an effort to further validate the schedule timeframe.	LACMTA	Victor Ramirez/ Jesus Montes	11/28/12
1-8/29	Closed	The Exposition Construction Authority to provide the FTA/PMOC the estimated cost at completion for the Mid-City/Exposition LRT Project. Eric Olson will schedule a meeting with the PMOC to provide this information during the first week of September.	Expo Construction Authority	Eric Olson	11/28/12
4-8/29	Closed	Metro to provide the FTA/PMOC a Safety and Security Certification Plan for the Crenshaw/LAX Transit Corridor Project, the Westside Subway Extension and the Regional Connector.	LACMTA	Vijay Khawani	11/28/12

,

FTA Quarterly Review Action Item Report - August 29, 2012