

File

RECEIVED
SCTR D - TSD
ADMINISTRATION

SEP 26 1984

ITEM # _____

FILE # _____




**SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT
METRO RAIL PROJECT**

GENERAL CONSULTANT SERVICES CONTRACT

ANNUAL WORK PROGRAM

Fiscal Period Ending April 30, 1985



**Metro Rail Transit Consultants
DMJM/PBQD/KE/HWA**

28954106.

SOUTHERN CALIFORNIA RAPID TRANSIT DISTRICT
METRO RAIL PROJECT
GENERAL CONSULTANT SERVICES CONTRACT
ANNUAL WORK PROGRAM
FOR
FISCAL PERIOD ENDING APRIL 30, 1985

April 6, 1984

Revised

August 31, 1984

Prepared By Metro Rail Transit Consultants

DMJM/PBQD/KE/HWA

CONTENTS

| <u>Section</u> | <u>Page</u> |
|---|-------------|
| TABLE OF CONTENTS | i |
| LIST OF TABLES | ii |
| LIST OF FIGURES | iii |
| PREFACE | iv |
| I. INTRODUCTION | I-1 |
| II. GENERAL SCOPE OF SERVICES | II-1 |
| III. ANNUAL WORK PROGRAM ELEMENTS | III-1 |
| Project Management | III-2 |
| Project Administration | III-7 |
| Project Control | III-15 |
| Facilities Design Management | III-22 |
| Facilities Design | III-34 |
| System Integration | III-47 |
| Systems Design | III-59 |
| IV. ORGANIZATION, MANPOWER ALLOCATIONS, AND COSTS | IV-1 |
| V. SCHEDULES | V-1 |

LIST OF TABLES

| <u>Table</u> | | <u>Page</u> |
|--------------|--|-------------|
| II-1 | GC Estimated Costs and 5-Year Forecast | II-2 |
| III-1 | Facilities Design Management: | |
| | Design Submittal Schedule | III-31 |
| III-2 | Facilities Design: | |
| | Design Review Submittal Schedule | III-45 |
| III-3 | System Integration: Schedule of | |
| | Major Events and Deliverables | III-57 |
| III-4 | Systems Design: Schedule Summary | III-71 |
| IV-1 | Summary Manpower Allocation | IV-2 |
| IV-1A | Detailed Manloading Tables | IV-3 |
| IV-2 | General Consultant Cost Summary | IV-14 |
| IV-3 | Design Subcontract Budget Summary | IV-15 |
| IV-4 | Specialty Subcontract Budget Summary - Part I | IV-16 |
| IV-4A | Specialty Subcontract Budget Summary - Part II | IV-17 |

LIST OF FIGURES


| <u>Figure</u> | | <u>Page</u> |
|---------------|---|-------------|
| 1 | Construction Phasing | v |
| 2 | Functional Organization Chart | Envelope |
| 3 | Construction/Procurement Staging Schedule | Envelope |

PREFACE

The Metro Rail Project involves the development of a rail rapid transit system for the Los Angeles urbanized area under direction of the Southern California Rapid Transit District. As part of the 1976 Regional Transit Development Program, the Metro Rail Project was planned to help solve the increasing transportation problems of Los Angeles' high-density urban center. The Metro Rail Project, which is the initial segment or Starter Line of the ultimate rapid transit network for the urbanized area, is a conventional heavy-rail rapid transit system 18.6 miles in length with 18 stations serving the Central Business District, Wilshire Boulevard, Fairfax, Hollywood, and North Hollywood areas. The main line alignment is to be entirely in subway configuration. Figure 1 is a route map indicating the station locations.

The Starter Line is currently in the Continuing Preliminary Engineering phase. Design was first approved for implementation and funding by the U.S. Urban Mass Transportation Administration (UMTA) in June, 1980, as a \$38.8 million program designed to achieve approximately 30 percent of the total design effort. Recognition of the overriding importance of the Project to the Los Angeles area resulted in congressional appropriations to the U.S. Department of Transportation in fiscal years 1982 and 1983, which added \$51.6 million to the initial authorization for Continuing

CONSTRUCTION PHASING



LEGEND



1. UNION STATION
2. CIVIC CENTER
3. 5TH/HILL
4. 7TH/FLOWER
5. WILSHIRE/ALVARADO
6. WILSHIRE/VERMONT
7. WILSHIRE/NORMANDIE
8. WILSHIRE/WESTERN
9. WILSHIRE/CRENSHAW
10. WILSHIRE/LA BREA
11. WILSHIRE/FAIRFAX
12. FAIRFAX/BEVERLY
13. FAIRFAX/SANTA MONICA
14. LA BREA/SUNSET
15. HOLLYWOOD/CAHUENGA
16. HOLLYWOOD BOWL
17. UNIVERSAL CITY
18. NORTH HOLLYWOOD

Preliminary Engineering to carry the Starter Line to between 50 and 85 percent design completion in order to obtain improved cost estimates and much better definition of the system. A Fiscal Year 84 authorization of \$104.5 million allows the segment of the line from the Yard to the Wilshire/Alvarado station to be designed to completion; and the remaining line from Wilshire/Alvarado to North Hollywood to be designed to approximately 85% or "pre-final" design level.

Continuing Preliminary Engineering was commenced in May, 1983, under the first Annual Work Program (AWP) of the General Consultant Services Contract and will be further advanced during this AWP ending April 30, 1985. This recent authorization will permit the uninterrupted completion of design and the preparation of construction and procurement contract bid documents for the first segment of the line called MOS-1. At the close of this second AWP, overall facilities design is expected to be approximately 85% complete, and overall systems design is expected to be approximately 65% complete.

I. Introduction

I. INTRODUCTION

This document has been prepared, in accordance with provisions of Article III of the General Consultant Services Contract dated May 2, 1983, between the Southern California Rapid Transit District and DMJM/PBQD/KE/HWA -- A Joint Venture, to provide detailed data on work descriptions, deliverables, milestone schedules, and manpower allocations that form the basis of the AWP Cost Estimates for the fiscal period ending April 30, 1985, as contained in the amended Exhibit A of the Contract. The document further serves as a financial planning aid for the District in its consideration of future funding requirements for the Metro Rail Project.

The meaning of abbreviations, acronyms, and other terms contained in this document is as defined or described in the Contract.

II. General Scope of Services

II. GENERAL SCOPE OF SERVICES

This section contains a 5-year forecast of the General Consultant's (GC's) estimated costs for project management, project administration, project control and scheduling, coordination of existing preliminary engineering, continuing preliminary engineering, final design and contract documents, system integration, construction procurement and installation engineering coordination, design services during construction/procurement/installation, systems procurement services, integrated test support and start-up assistance, support services and special analyses, special consultants, and other technical services. Estimated costs for these services are shown in Table II-1.

| LINE ITEM | ACTUAL FISCAL PERIOD ENDING 4/30/84 | ESTIMATED FISCAL PERIOD ENDING 4/30/85 | CUMULATIVE ESTIMATE TO 4/30/85 | ESTIMATED FISCAL PERIOD ENDING 4/30/86 | CUMULATIVE ESTIMATE TO 4/30/86 | ESTIMATED FISCAL PERIOD ENDING 4/30/87 | CUMULATIVE ESTIMATE TO 4/30/87 | ESTIMATED FISCAL PERIOD ENDING 4/30/88 | CUMULATIVE ESTIMATE TO 4/30/88 | ESTIMATED FISCAL PERIOD ENDING 4/30/89 | CUMULATIVE ESTIMATE TO 4/30/89 |
|---|-------------------------------------|--|--------------------------------|--|--------------------------------|--|--------------------------------|--|--------------------------------|--|--------------------------------|
| A Project Management | 449,414 | 661,000 | 1,110,414 | | | | | | | | |
| B Project Administration | 1,570,702 | 2,044,000 | 3,614,702 | | | | | | | | |
| C Project Control | 1,156,713 | 1,901,000 | 3,057,713 | | | | | | | | |
| D Facilities Design Management (Subcontract Fee) | 1,194,160 | 1,480,000 | 2,674,160 | | | | | | | | |
| E Facilities Design (S.C.) | 3,286,617 | 5,094,000 | 8,380,617 | | | | | | | | |
| F System Integration | 1,194,068 | 1,866,000 | 3,060,068 | | | | | | | | |
| G Systems Design (S.C.) | 1,851,621 | 2,835,000 | 4,686,621 | | | | | | | | |
| H Design Services During Const | | | | | | | | | | | |
| Subtotal G. C. Services | 10,703,295 | 15,881,000 | 26,584,295 | | | | | | | | |
| I Subcontracts - Design ² | 15,855,000 | 37,450,000 | 53,305,000 | | | | | | | | |
| J Special Consultants | 2,232,011 | 3,530,000 | 5,762,011 | | | | | | | | |
| K Special Consultants Staff Augmentation ³ | 1,768,994 | 3,821,000 | 5,589,994 | | | | | | | | |
| Subtotal Subcontracts | 19,856,005 | 44,801,000 | 64,657,005 | | | | | | | | |
| Subtotal All Services | 30,559,300 | 60,682,000 | 91,241,300 | | | | | | | | |
| L Direct Reimbursable Expense | 1,398,404 | 2,570,000 | 5,968,404 | | | | | | | | |
| M Fixed Fee | 904,740 | 1,178,500 | 2,383,240 | | | | | | | | |
| N Subcontract Fee | 526,860 | 1,026,000 | 1,552,860 | | | | | | | | |
| Total G. C. Cost & Fee | 35,386,304 | 65,754,500 | 101,145,804 | 24,000,000 | | 17,000,000 | | 10,500,000 | | 8,000,000 | 160,646,000 ⁴ |
| Start of Year Budget | 39,302,960 | 67,123,000 | 106,425,960 | | | | | | | | |
| Original Forecast - 1983 Budget | 39,302,960 | 69,997,000 | 109,299,960 | 27,000,000 | | 7,400,000 | | 2,700,000 | | | 146,400,000 ⁵ |

¹ Assumes staff augmentation to be subcontracted to DBE/WBE

² Assumes design subcontract costs for Yards and Shops and Union Station will bear in Subcontract Fee

³ Adjusted from 1983 Forecast for inclusion of Crenshaw and Hollywood Bowl Stations

⁴ Based on 1984 RTD Fund Source Schedule dated 8/20/84

TABLE II 1
GENERAL CONSULTANTS ESTIMATED COSTS
FOR DESIGN AND PROJECT COORDINATION
YEAR OF EXPENDITURE DOLLARS

III. Annual Work Program Elements

III. ANNUAL WORK PROGRAM ELEMENTS

This section contains a description of each element of the AWP for the second fiscal period, including the description of work to be performed and accomplished, the responsible manager(s), input data required from the District and others, deliverables, schedules, and labor and budget requirements. The estimated costs of each element include labor, payroll additives, and overhead. Estimated direct reimbursable expense is included in the Project Administration Work Element. Subconsultant estimated costs are shown in Section IV.

The District has the ultimate responsibility for project management and direction and for relations with the funding agencies. As part of its function, the District's General Manager and Metro Rail Project Management personnel will control the GC efforts and will give general policy direction regarding project management, design development, and related engineering functions of the Project that are assigned to the GC.

Project Management

ITEM: PROJECT MANAGEMENT

RESPONSIBILITY: PROJECT DIRECTOR

DESCRIPTION:

A. SCOPE

1. Definition of Work to Be Accomplished

The GC will provide the overall project management needed to plan, organize, direct, and coordinate the work to be performed in support of the Metro Rail Project. Project Management will direct and control the efforts of the GC including its staff and subcontractors.

2. Detailed Description of Work

a. Management Board. Responsible for overall management of GC functions. Establishes policy, gives direction to GC Project Management in the conduct of GC activities, and acts on appropriate matters brought before it by the Project Director. Reviews and evaluates progress in achieving the objectives of the Project as set forth by the District. Responds to the resource requirements of the Project through the individual GC members.

- b. Project Director and Deputy Project Director. Provide the day-to-day overall direction to and management of the GC activities in carrying out services to the District in support of the Project. Project Director reports to and communicates direction from the District Assistant General Manager, Transit Systems Development, for conduct of GC activities.

- c. Work Program Implementation. Implement the detailed Work Program of programmatic management functions including project control and administration; implement all technical management functions, such as design management, design, and procurement management services; and system integration.

- d. Engineering and Architectural Design. Manage, direct, and coordinate the performance of design of all facilities and systems so as to deliver construction and procurement bid documents in accordance with District schedules.

3. End Product

See following Work Elements for work product delivery details, and Section V for overall schedule.

B. INPUT DATA REQUIREMENT FROM OTHERS

1. Copies of all relevant agreements, data, and correspondence prepared or received by the District.
2. Copies of all technical reports prepared by the District or other consultants to the District.
3. Copies of minutes of meetings of the District Board of Directors that contain statements of policy or guidance for the Project.
4. Timely written comments on all design submittals and other deliverables submitted to the District by the GC.
5. Copies of all Milestone reports.
6. Timely resolution of changes to locations and layouts of all fixed facilities, stations, lines, ventilation structures, pocket tracks, crossovers, yard and shops, substations, etc., in order to meet design and construction schedules.

7. Requirements of outside agencies and utility companies affected by the Project.

8. Timely notice of District-directed changes.

C. SCHEDULE OF MAJOR EVENTS AND DELIVERABLES

The Project Management function will continue throughout the duration of the GC Contract.

D. DISTRICT ACTION

District approvals where required are anticipated within 30 calendar days of submittal, unless indicated otherwise for specific actions, in order to expedite continuing work.

E. MANPOWER AND COSTS

1. Manpower

The estimated manpower for the fiscal period is 60 man-months. (See Table IV-1A for detail.)

2. Costs

The estimated costs are \$661,000.

3. Subcontract Costs

Subcontract costs are shown in Section IV of this AWP.

Project Administration

ITEM: PROJECT ADMINISTRATION

RESPONSIBILITY: PROJECT ADMINISTRATION MANAGER

DESCRIPTION:

A. SCOPE

1. Definition of Work To Be Accomplished

Provide the management and staff needed to plan, organize, direct, supervise, control, and coordinate the administrative aspects of the GC efforts, including contract and GC subcontract administration, affirmative action, Project personnel administration, office services, Project auditing/accounting, and publications/graphics support.

2. Detailed Description of Work

a. Contract and GC Subcontract Administration. Provide procurement and administration services for obtaining and administering contracts for professional and general services and supplies. Includes the preparation of procurement packages, proposal requests, solicitation, and review and evaluation of propos-

als. Schedule, coordinate, and obtain manpower estimates for the negotiation of design fees. Coordinate preaward meetings, prepare pre- and post-award documentation, and administer contracts and/or subcontracts after award through completion and closeout. Coordinate and assemble selected construction and procurement bid documents. Distribute to prospective bidders and maintain distribution records including lists of prospective bidders.

- b. Affirmative Action. Coordinate, monitor, evaluate, enforce, and report on all matters of Equal Employment Opportunity (EEO), Disadvantaged Business Enterprise (DBE), and Women Business Enterprise (WBE) of the GC and its subcontractors in accordance with UMTA regulations and the objectives and goals set forth by the District. Assist the District in evaluating and implementing the EEO/DBE/WBE program and its compliance for the GC responsibilities of the Metro Rail Project.

- c. Personnel Administration. Provide Project personnel services, including mobilization, recruitment, employee orientation, personnel records management, personnel policy development and administration, relocation processing, and travel services. Maintain MRTC staffing plan.

- d. Office Services. Provide a wide range of centralized services to the GC organization in support of the Project including, but not limited to:
- 1) Coordination of furniture and equipment
 - 2) Purchasing and supplies
 - 3) Coordination of space utilization and maintenance
 - 4) Receptionist
 - 5) Messenger service
 - 6) Mail and telecommunications
 - 7) Administrative policy development and administration.
- e. Project Auditing/Accounting. Provide Project financial management services including maintenance of Project accounts and books, audit of subcontractor and vendor invoices and payment of accounts payable. Implementation and maintenance of MRTC data processing equipment and procedures. Perform pre-award and closeout audits of MRTC subcontractors excluding design subcontractors.
- f. Publications/Graphics Support. Provide and coordinate editorial, graphics, word processing, and printing services needed to support publication of Project reports.

g. Other Direct Costs.

- 1) Office Expenses:
 - a) Materials and supplies
 - b) Communications and shipping
 - c) Equipment and tools
 - d) Insurance
- 2) Travel and Related Expenses
- 3) Personnel Costs:
 - a) Mobilization and relocation
 - b) Payroll and special taxes
 - c) Recruiting
 - d) Temporary personnel
- 4) Computer Services
- 5) Models and Renderings
- 6) Legal Services
- 7) Equipment Rental
- 8) Temporary Help
- 9) Reproduction and Printing
- 10) Miscellaneous

- h. Work Performed By Specialty Subcontractors. Specialty subcontractors will augment the GC Project Administration staff, in the areas of DBE/WBE Compliance, Clerical/Word Processing, Personnel/ Recruiting Administration, and Publications. Specialty Subcontractors will perform the audit tasks.

3. End Products

- a. Continued implementation of the Affirmative Action Plan and monthly reports.
- b. Exception reports on the the application of Project Administration Procedures.
- c. Amendments to Project Administration Procedures.
- d. Monthly Subcontract Status Report.
- e. Change Orders and Contract Amendments as required.
- f. Financial and Audit Reports, and MRTC invoice preparation and processing.

- g. Selected construction and procurement contract bid package compilation, assembly, and distribution to the District.

B. INPUT DATA REQUIREMENT FROM OTHERS

Not applicable.

C. SCHEDULE OF MAJOR EVENTS AND DELIVERABLES

The work involved in administration of the services will continue throughout the duration of the Contract. Individual products will be delivered as follows:

1. Affirmative Action Reports - monthly
2. Financial reports, estimates, and invoices - monthly
3. Change Orders, subcontract amendments, additional specialty contracts - as needed
4. Procedure revisions and amendments - as needed
5. Construction and procurement contract bid packages - see Section V for schedule

D. DISTRICT ACTION

District approvals, where required, are anticipated within 30 calendar days of submittal, unless indicated otherwise for specific actions, in order to expedite continuing work.

E. MANPOWER AND COSTS

1. Manpower

The estimated manpower is 408.6 man-months. (See Table IV-1A for detail.)

2. Costs

The estimated costs are \$2,044,000 for labor and are as shown below for other direct costs.

| | | |
|--|--------------|----------------|
| Office Expenses | | \$ 474,000 |
| Travel and Related Expenses | | 215,000 |
| Personnel Costs | | 445,000 |
| Mobilization Relocation | \$ 440,112 | |
| Recruiting | <u>4,888</u> | |
| Computer Services | | 175,000 |
| Models and Renderings | | 10,000 |
| Legal Services | | 6,000 |
| Equipment Rental | | 200,000 |
| Temporary Help | | 144,000 |
| Reproduction and Printing - General | | 450,000 |
| Reproduction and Printing - Construction Bid Packages | | 250,000 |
| Miscellaneous | | <u>201,000</u> |
| Total | | \$2,570,000 |

3. Subcontract Costs

Subcontract costs are shown in Section IV of this AWP.

Project Control

ITEM: PROJECT CONTROL

RESPONSIBILITY: PROJECT CONTROL MANAGER

DESCRIPTION:

A. SCOPE

1. Definition of Work To Be Accomplished

Provide the management and staff needed to plan, organize, direct, supervise, control, and coordinate efforts to produce appropriate information and analyses of budget, schedule, and technical status to enable Project Management and the District to direct the Project activities towards a timely and cost-effective conclusion in accordance with the District program control requirements and the Project Master Schedule.

2. Detailed Description of Work

a. Provide assistance to the District in maintaining and updating the Level II Current Working Project Master Schedule. Provide and monitor Level III schedules in Precedence Diagram Method (PDM) format for each design package.

Current Working Project Schedules will include:

- 1) Engineering and architectural design
- 2) Utility relocation
- 3) Construction and procurement
- 4) Right-of-way requirements
- 5) Prerevenue testing

b. Monitor performance and prepare management information reports that evaluate:

- 1) Progress vs. schedule for each design package
- 2) Schedule and cost impact of changes
- 3) Impact of schedule variances and recommended corrective measures
- 4) Annual Work Plan performance vs. schedule

c. Prepare, and recommend to the District, Project budgets showing estimated costs for the GC and its subcontractors, construction, procurement, and installation contracts, utility relocation, right-of-way, construction management, and District expense.

d. Prepare Current Working Estimates (CWE). The Project CWE will consist of estimated costs for:

- 1) All engineering and support services related to design
- 2) Engineering services during construction
- 3) Systems procurement and installation
- 4) Construction
- 5) Right-of-way and relocation
- 6) Utility relocation
- 7) Construction management
- 8) District expenses including costs of other consultants

A contract package estimate will be assembled, reviewed, and refined for each design submittal. The Project CWE will be adjusted, as required.

- e. Refine, implement, and maintain the Project Cost Trend Forecasting System. Evaluate effects of changes in design on the costs of design and construction and on schedules. Assess the impact of delays.
- f. Collect, analyze, and report Project costs in accordance with the Work Breakdown Structure. Prepare management information reports for:

- 1) GC activities
 - 2) Subcontractor activities
 - 3) Special consultant activities
 - 4) Required action items
 - 5) Comparative cost data: budgeted/actual/forecast
 - 6) Measurable physical progress vs. planned or forecast progress
 - 7) Escalation and contingency evaluation
 - 8) Exceptions (significant changes)
- g. Coordinate, compile, and monitor the Annual Work Program.
- h. Prepare additional management information reports for:
- 1) Exceptions that highlight changes in cash flow, invoiced and projected cost variances, and assessment of costs to complete
 - 2) Change order status, trends, change requests, and engineering changes
 - 3) Actual vs. planned manloading

3. Work Performed by Specialty Subcontractors

Provide services to assist in reviewing designer estimate submittals, as needed, during peak submittal periods.

4. End Product

- a. Draft Annual Work Program
- b. Updated Current Working Estimates
- c. Level III schedules for each design package
- d. Monthly Progress Report containing:
 - 1) Required actions
 - 2) Activities of GC
 - 3) Activities of Subcontractors
 - 4) Activities of Special Consultants
 - 5) Cost, schedule, and budget data
 - 6) Physical progress vs. planned or forecast progress
 - 7) Design Services during construction
 - 8) Summary

B. INPUT DATA REQUIREMENT FROM OTHERS

- 1. Procurement and construction schedule changes
- 2. Fund availability to establish budgets

3. Federal, state, and local requirement changes affecting costs, schedules, and budgets
4. Design progress and estimated cost/time to complete

C. SCHEDULE OF MAJOR EVENTS AND DELIVERABLES

1. Draft Annual Work Program 90 days prior to close of fiscal period
2. Monthly Progress Reports
3. Construction contract package CWE updates as required, at each design submittal point
4. Exception reports, as required

D. DISTRICT ACTION

District approvals, where required, are anticipated within 30 calendar days of submittal, unless indicated otherwise for specific actions, in order to expedite continuing work.

E. MANPOWER AND COSTS

1. Manpower

The estimated manpower for the fiscal period is 288.5 man-months. (See Table IV-1A for detail.)

2. Costs

The estimated costs are \$1,901,000.

3. Subcontract Costs Subcontract costs are shown in Section IV of this AWP.

Facilities Design Management

ITEM: FACILITIES DESIGN MANAGEMENT

RESPONSIBILITY: FACILITIES DESIGN MANAGEMENT MANAGER

DESCRIPTION:

A. SCOPE

1. Definition of Work to Be Accomplished

Provide the management and staff needed to plan, organize, direct, supervise, control, and coordinate the effort necessary to manage the design of facilities. Acting through Project Managers assigned to one or more design packages, provide technical management of design packages to achieve uniform designs and maintain design quality. Provide administrative management to maintain cost and schedule control.

2. Detailed Description of Work -- Continuing Design Development

a. Technical Management. Facilities Design Management personnel will provide the following day-to-day project management support tasks:

- 1) Provide subcontractor firms with all necessary criteria, guide specifications, drawings, maps, building data, etc., required as input documents.
- 2) Establish precise lines of authority, responsibility, and communications; monitor adherence.
- 3) Direct and monitor subcontractor's work efforts with regard to conformance with established criteria and latest directives.
- 4) Provide awareness of, and assist in, the resolution of interface problems with abutting facilities design contracts and with systemwide contracts.
- 5) Promptly address and respond to all questions and requests for information by the Subcontractors by channeling inquiries to the proper parties for expeditious action.
- 6) Provide Subcontractors with timely and accurate direction in regard to latest policy and criteria matters.

- 7) Monitor the technical execution and progress of the work by periodic on-site visits to the Subcontractor's office.
- 8) Define submittals and end product schedules for Subcontractor's efforts. Measure Milestone submittals against expected levels of progress.
- 9) Direct Subcontractors to conform to review comments deemed necessary by the Design Reviewers.
- 10) Evaluate completeness of Subcontractor's efforts on a monthly basis for progress payments.
- 11) Monitor the design cost and progress of each Subcontractor versus his/her budget and schedule.
- 12) Monitor and report on status and expected progress of design work.
- 13) Identify problems in design work progress and assist each team in solving the problems.
- 14) Coordinate among Subcontractors the functional and physical interfaces between adjacent design sections for proper system integration.

- 15) Compare construction cost estimates at the various Milestone submittals with targets established for each design contract.
- 16) Coordinate the logging and distribution of Milestone submittals, when received, for multidisciplinary review.
- 17) Coordinate review comments, resolve conflicts in comments in conjunction with Design Reviewers, forward comments to Subcontractor, and receive action responses from Subcontractor.
- 18) Schedule meetings, as necessary, to clarify issues and to resolve points of apparent disagreement between Subcontractors and Reviewers.
- 19) Assist the District in arranging and coordinating meetings between Subcontractors, the District, City departments, railroad operators, utility agencies, and building owners, as required, to resolve design items affecting their facilities and services.
- 20) Support the assembly and distribution of construction bid documents.

- 21) Assist the District in evaluation of contractor proposals with respect to design and specifications adherence.
 - 22) Provide ongoing design management and coordination services to the District's Construction Manager for review and processing of design changes, clarification of design intent, and resolution of other design issues during pre-construction and construction phase.
- b. Project Units. The project units shown in Table III-1 will be developed in accordance with the indicated schedule.

3. Work Performed by Design Subcontractors

Design Subcontractors assigned to each project unit shall provide:

- a. Project Management. Provide management of design development and production; prepare final design and construction sequencing; attend meetings with other Consultants, the District, and community agencies; report on task status.

- b. Design Development. The Subcontractor for each design project unit shall provide designs to the following levels of completion, as indicated.
 - 1) A110, A112, A114, A116, A130, A135, A136, A137, A139, A142, A144, A147, A149, A157, A159, A165, A167, A170, and A187 - design development to 100% as defined by contract and in accordance with 3 c of this section.

 - 2) A195, A197, A220, A227, A237, A240, and A243 - design development to Pre-Final (85%) design as defined by contract, and in accordance with 3 d of this Section.

3) A245, A247, A250, A253, A275, A277, A310, A327, A347, A350, A357, A410, A425, A427, A430, A445, A447 - Design Development to an approximate Pre-Final (85%) level design as defined in 3 c of this section.

4) A415 - suspend design at a level which does not exceed 50% of the initial contract budget. Level of design to be approximately in-progress level.

c. Design Development to Completion. Complete review and application of soils report data; review, request, and utilize survey information, complete right-of-way, utility rearrangements and relocations both during and after construction, and street relocation drawings; prepare construction documents, including drawings and specifications, to completion for civil, structural including seismic criteria application, architectural, mechanical, electrical, and landscape elements; prepare detailed quantity take-offs and cost estimates of construction including preparation of underpinning and design reports.

d. Design Development to Pre-Final (85%) Level. Complete review and application of soils report data; review, request, and utilize survey information, complete right-of-way, utility rearrangements and

relocations both during and after construction, and street relocation drawings; prepare construction documents, including drawings and specifications, to completion for civil, structural including Seismic Criteria application, architectural, mechanical, electrical, and landscape elements; prepare detailed quantity take-off and cost estimates of construction including preparation of under-pinning and design reports.

At the pre-final level, the above submittal would be unchecked, unsigned, and unsealed documents. After review by G-C and the District, the Subcontractor is required to incorporate the review comments on the Stage I (civil, structural, and utilities) Submittal, check, sign, seal, and submit construction ready documents for Stage I only. The Stage II documents will be reviewed and shelved for future reactivation.

- e. Design Development To Approximate Pre-Final Level of Design. As defined in the paragraph above for pre-final level of design, the documents for the Stage I

level of design will be developed to pre-final level design. The unchecked, unsigned, and the unsealed documents will be reviewed and shelved for future reactivation. The Subcontractor will be required to develop the Stage II design to the level that is required to clearly identify all the embedded items that are required for the complete installation of architectural finishes, electrical, and mechanical fixtures, equipments, conduits and cables.

4. Work Performed by Specialty Consultants.

Specialty consultants will provide reports and consultation, as required, for noise and vibration, corrosion, control, and seismic design. Deliverable schedules will be monitored, coordination effected, and progress reviewed, as required.

B. INPUT DATA REQUIREMENT FROM OTHERS

1. New and revised criteria for standard and directive drawings and construction contract specifications.
2. Track alignment data
3. Survey information
4. Right-of-Way Certifications
5. Design submittals from subconsultants
6. Review comments from MRTC disciplines and SCRTD
7. Contract drawings of primary control network
8. Data on proposed future site developments
9. Soils and geotechnical reports
10. Utility maps

C. SCHEDULE OF MAJOR EVENTS AND DELIVERABLES

The schedule of major events and deliverables is presented in Table III-1.

TABLE III-1

DESIGN SUBMITTAL SCHEDULE

| | | <u>Submittals</u> | | |
|------|--|-------------------|------------------|--------------|
| | | <u>InProgress</u> | <u>Pre-Final</u> | <u>Final</u> |
| | | (60%) | (85%) | (100%) |
| A110 | Yard | * | * | * |
| A112 | Shops | * | 09/84 | |
| A114 | Maintenance of Way Building | * | * | |
| A116 | Yard Storage Area | * | 11/84 | 01/85 |
| A130 | Line and Yard Leads | * | 10/84 | 01/85 |
| A135 | Union Station - Stage I | * | 08/84 | 10/84 |
| A136 | Union Station - Stage II | * | 09/84 | 11/84 |
| A137 | Central Control Facility | TBD | TBD | TBD |
| A139 | Railroad Relocation | * | * | 10/84 |
| A142 | Excavation for Civic Center Sta. | * | 08/84 | 09/84 |
| A144 | Line Section | 08/84 | 03/85 | 06/85** |
| A147 | Civic Center Station - Stage I | 08/84 | 03/85 | 06/85** |
| A149 | Civic Center Station - Stage II | 08/84 | 03/85 | 06/85** |
| A157 | 5th/Hill Station - Stage I | 08/84 | 03/85 | 06/85** |
| A159 | 5th/Hill Station - Stage II | 08/84 | 03/85 | 06/85** |
| A165 | 7th/Flower - Stage I | * | 08/84 | 10/84 |
| A167 | 7th/Flower - Stage II | * | 08/84 | 10/84 |
| A170 | Wilshire/Alvarado - Stage I | * | 08/84 | 10/84 |
| A187 | Wilshire/Alvarado - Stage II | * | 09/84 | 11/84 |
| A195 | Wilshire/Vermont - Stage I | * | 08/84 | # |
| A197 | Wilshire/Vermont - Stage II | * | 09/84 | # |
| A220 | Line Section, Wilshire/Normandie & Wilshire/Western - Stage I | * | 08/84 | # |
| A227 | Normandie Station - Stage II | 12/84 | 05/85 | 06/85** |

| | | <u>In Progress</u> | <u>Pre-Final</u> | <u>Final</u> |
|------|--|--------------------|------------------|--------------|
| | | (60%) | *(85%) | *(100%) |
| A237 | Western Station - Stage II | 08/84 | 11/84 | # |
| A240 | Wilshire/Crenshaw - Stage I | 09/84 | 11/84 | # |
| A243 | Wilshire/Crenshaw - Stage II | 09/84 | 11/84 | # |
| A245 | Wilshire/La Brea and Line Section - Stage I | * | 09/84 | # |
| A247 | Wilshire/La Brea - Stage II | * | 09/84 | # |
| A250 | Wilshire/Fairfax & Line Section | 11/84 | 05/85** | # |
| A253 | Wilshire/Fairfax - Stage II | 11/84 | 05/85** | # |
| A275 | Fairfax/Beverly - Stage I | * | 09/84 | # |
| A277 | Fairfax/Beverly - Stage II | | 09/84 | # |
| A310 | Line Section, Fairfax/Santa Monica and La Brea/Sunset - Stage I | 02/85 | 06/85** | # |
| A327 | Fairfax/Santa Monica - Stage II | 02/85 | 06/85** | # |
| A347 | La Brea/Sunset - Stage II | 02/85 | 06/85** | # |
| A350 | Hollywood/Cahuenga - Stage I | 09/84 | 01/85 | # |
| A357 | Hollywood/Cahuenga - Stage II | 09/84 | 01/85 | # |
| A410 | Line Section | 07/84 | 09/84 | # |
| A415 | Hollywood (50%) | 09/84 | *** | *** |
| A425 | Universal City - Stage I | 08/84 | 11/84 | # |
| A427 | Universal City - Stage II | 08/84 | 11/84 | # |
| A430 | Line Section | 08/84 | 10/84 | # |
| A445 | North Hollywood - Stage I | 09/84 | 01/85 | # |
| A447 | North Hollywood - Stage II | 09/84 | 01/85 | # |

* Submittals Delivered.

** Submittals deliverable in annual work year 1985-1986.

*** Hollywood Bowl Station design to be suspended at 50% level.

Design to be suspended at pre-final for Stage I.

D. DISTRICT ACTION

1. District approvals and/or comments are anticipated within 10 working days of submittal, unless otherwise indicated, for design review submittals and change requests in order to expedite continuing work.
2. District action required to approve right-of-way certifications in a timely manner in accordance with Current Working Project Schedule.
3. District action required to obtain required designs from and organize meetings with city, utilities, and other affected agencies for MRTC and/or design consultants as per MRTC requests.

E. MANPOWER

1. Manpower

The estimated manpower for the Fiscal Period is 182 man-months. (See Table IV-1A for detail.)

2. Costs

The estimated costs are \$1,480,000.

3. Subcontract Costs

Subcontract costs are shown in Section IV of this AWP.

Facilities Design

ITEM: FACILITIES DESIGN

RESPONSIBILITY: FACILITIES DESIGN MANAGER

DESCRIPTION:

A. SCOPE

1. Definition of Work To Be Accomplished

Provide the management and staff needed to plan, organize, direct, supervise, control, and coordinate the development, refinement, and maintenance of facilities design criteria, standard specifications, and standard and directive drawings for the Metro Rail Project. During the design development, perform design reviews of milestone submittals and conduct cost-effectiveness analyses of submitted designs. Provide support to the District for identification of right-of-way requirements. Prepare drawings and specifications for various facility systemwide items. Provide construction engineering support and coordination. Prepare demolition plans for specified structures. Develop procedures for coordination with the District's Construction Manager to clarify and interpret contract documents with regard to design intent.

2. Detailed Description of Work

a. Design Development.

- 1) Update the design criteria, standard specifications, standard and directive drawings, and the drafting criteria as a result of continued GC in-house reviews and feedback from GC Design Subcontractors and equipment suppliers.
- 2) Perform design reviews of drawings, specifications, and calculations included in prescribed Milestone submittals from Design Subcontractors and supplier firms (see Tables III-1 and III-2). Items of concern during reviews will be: conformance to established criteria; resolution of conflicts; verification of levels of completion; clarity of presentation; coordination between drawings and specifications and also among disciplines; acceptable architectural and engineering details; constructability; cost implications; and sound architectural and engineering judgment.
- 3) Assist the District in right-of-way acquisition by certifying right-of-way requirements, in-

cluding definition of the type and duration of space occupancy. Prepare property impact statements for all certified parcels.

- 4) Support the District in its property acquisition activities, including preparation of parcel descriptions, court exhibits, and other materials and services that may be required for condemnation proceedings.
- 5) Support the District, as required, in its evaluation of Joint Development opportunities, and in the preparation of related exhibits.
- 6) Identify the needs for agreements between the District and other public and quasi-public agencies by which changes to the existing structures and facilities of others may be accomplished, as required for the construction of Starter Line facilities.
- 7) Provide technical support to the District for their preparation of master agreements between the District and major city, railroad, and utility entities. Develop costs for design and relocation or reconstruction, treatment of

betterments, credit for salvage, provisions for service interruptions, and other related matters. Provide technical guidance to Section Designers and utility owners in preparation of utility rearrangement concepts. Provide necessary technical coordination and review services during development of utility rearrangement design to ensure economy and constructability. Integrate needs of utility work with Project construction schedules and maintenance of traffic plans.

- 8) Draft site-specific criteria and specification provisions of agreements for specific revision, relocation, reconstruction, restoration, and abandonment of existing city, railroad, and utility structures and facilities. Define the apparent relocation requirements.

- 9) Provide traffic engineering support to the District in their negotiations with LA DOT regarding phasing and staging of construction to minimize impacts on traffic circulation and street closures.

10) Provide planning and engineering support for the following construction engineering coordination items:

- a) Review plans and specifications as they are being developed, and advise on the selection and availability of labor, time requirements for installation, and construction costs.
- b) Assist in development of construction contract packages taking into consideration such factors as the type and scope of work to be performed, time of performance, availability of labor and material, community relations, and other pertinent criteria. Identify cost-effective opportunities for design/construct, design/fabricate/install, and joint or follow-up procurement of materials, equipment, and subsystems.
- c) Review specifications to determine that they contain provisions for the temporary facilities necessary to enable a contractor to perform his work, and provisions for all of the jobsite facilities necessary to enable the construction management personnel to perform their duties.

- d) Review plans and specifications for proper interfacing among contracts to avoid overlapping jurisdictions that could produce conflicts between contractors. Review for proper assignment of all phases of the work to construction contracts.
 - e) Provide support to the District in the conduct of prebid conferences to inform prospective contractors of requirements. Assist the District and the District's Construction Manager, as requested, in the evaluation of the capability and technical competence of prospective construction contractors, conduct bid meetings, and review abstracts and tabulation.
- 11) Review, confirm, consolidate, and publish facilities design criteria that cover all engineering disciplines involved in the continuing development of design.
 - 12) Review, refine, and update standard specifications for the materials and performance activities pertaining to the construction of the line segments, stations, and yard and shops of the Metro Rail Project.

- 13) Review, confirm, coordinate, and print the architectural and engineering-related standard and directive drawings that are relevant for use by the GC Subcontractor firms and equipment suppliers in the preparation of their Project drawings. Produce additional standard and directive drawings as required.
- 14) Manage, coordinate, review, and integrate the ongoing work of selected engineering-related special consultants.
- 15) Conduct cost-effectiveness analyses of the proposed designs and specification provisions on a continuing basis, using comparisons among Design Subcontractor and supplier submittals, expert and industry advice, and GC in-house experience.
- 16) Implement and monitor application of technical procedures for guidance of the Design Subcontractor and supplier firms toward their 60%, 85%, and final design submittals and for in-house use in review of Subcontractor and supplier submittals.

- 17) Prepare Construction and/or Procurement Drawings and Specifications for the following systemwide facility items: all trackwork-related procurements; trackwork installation; primary and secondary tunnel liners; emergency, mid-tunnel, and underplatform fans; signing; escalators and elevators; and ash and trash receptacles.
- 18) Undertake support services and special analyses as required in response to specific requests from the District.
- 19) Prepare separate contract demolition plan packages to clear existing structures as required.
- 20) Support Services and Special Analyses. The continuing development of the Metro Rail Project by the District may require additional support services beyond those specified in this AWP, and may, in addition, require analyses of special problems or design concepts. Such services shall be provided by the GC through the GC members or GC Design Subcontractors.

Such support services and special analyses will be provided as and when requirements are identified and approved by the District. It is anticipated that there will be continuing requests for such services throughout the duration of the Contract.

21) Specialty Subcontractors and Other Technical Services. The GC, during the course of the fiscal period, will secure the services of special consultants as GC Subcontractors, subject to need and approval by the District. The following list of services is anticipated at this time, but may be expanded as needs are determined:

- a) Soils and Subsurface Investigation
- b) Noise and Vibration
- c) Surveying, including Photogrammatic Manuscripts
- d) Corrosion Control
- e) Existing Building Foundation Survey
- f) Underground Support System
- g) Underground Gas Survey
- h) Lighting
- i) Signing/Graphics
- j) Model Building

These services are in addition to those that will be provided by the GC Subcontractors for design of station and line sections and the yard and shops, and also in addition to Specialty

Subcontractors that will augment the GC Facilities Design staff in various tasks.

22) Design Services During Construction.

a) Provide ongoing design support to the Construction Manager and the District including review of proposed changes, and preparation of independent estimates, preparation of drawings, clarification of design intent, and other design support services, as required, during the construction phase. In coordination with the Construction Manager, develop detailed procedures for undertaking changes to contract documents that result from actual field conditions.

b) Review contractor-prepared shop and working drawings that have potential impact on the integrity of design.

B. INPUT DATA REQUIREMENTS FROM OTHERS

1. Requirements for right-of-way certification
2. Definitions of relocation and reconstruction of existing facilities

3. Budget revisions (facilities)
4. Master Agreements with outside agencies
5. Specific Agreements for revision, relocation, reconstruction, restoration, and abandonment of existing structures and facilities owned by outside agencies.

C. SCHEDULE OF MAJOR EVENTS AND DELIVERABLES

- | | |
|---|--------------------------|
| 1. Maintain and publish updated criteria, specifications, and drawings. | Continuous |
| 2. Perform design reviews of Milestone submittals. | See Tables III-1 & III-2 |
| 3. Conduct cost-effectiveness analyses. | Continuous |
| 4. Right-of-way certification activities. | Continuous |
| 5. Support the preparation of master and site-specific agreements. | Continuous |
| 6. Preparation of demolition plans. | Continuous |
| 7. Preparation of systemwide facility designs. | See Table III-2 |

Table III-2

DESIGN REVIEW SUBMITTAL SCHEDULE

| | <u>30%</u> | <u>60%</u> | <u>85%</u> | <u>100%</u> |
|-------------------------------------|------------|------------|------------|-------------|
| Mid-Line & Station Fans | 02-27-84* | - | - | 04-02-84* |
| Tunnel Liners | 02-24-84*# | 08-12-84 | 10-20-84 | 12-13-84 |
| Escalators | - | 01-30-84* | 04-01-84* | 06-01-84 |
| Elevators | - | 03-11-84* | 05-01-84 | 07-01-84 |
| Signing/Graphics | 04-01-84* | 06-30-84 | 08-01-84 | 10-01-84 |
| Main Line Trackwork Installation | 09-01-84 | 01-01-85 | 07-01-85** | 11-01-85** |
| Special Trackwork | 06-15-84 | 09-01-84 | 11-01-84 | 02-01-85 |
| Direct Fixation Fasteners | - | 10-01-84 | 12-01-84 | 03-01-85 |
| Running Rail | - | 10-01-84 | 12-01-84 | 03-01-85 |
| Timber Ties | - | 10-01-84 | 12-01-84 | 03-01-85 |
| Yard Trackwork | 12-01-84 | 03-01-85 | 09-01-85** | 12-01-85*** |

#40% Design Review Submittal

*Submittals deliverable in Annual Work Year 1983-1984

**Submittals deliverable in Annual Work Year 1985-1986

D. DISTRICT ACTION

District approvals, where required, are anticipated within 30 calendar days of submittal, unless indicated otherwise for specific actions, in order to expedite continuing work.

E. MANPOWER AND COSTS

1. Manpower - GC Activities

a. Manpower. The estimated manpower is 821 man-months.

(See Table IV-1A for detail.)

b. Costs. The estimated costs are \$5,094,000.

2. Manpower - Support Services and Special Analyses

An allowance is included in Item 1 above.

3. Costs - Support Services and Special Analysis

The estimated costs are included in Item 1b above.

4. Special Consultants

The estimated costs of special consultants are shown in Section IV of this AWP.

System Integration

ITEM: SYSTEM INTEGRATION

RESPONSIBILITY: SYSTEM INTEGRATION MANAGER

DESCRIPTION:

A. SCOPE

1. Definition of Work to Be Accomplished

Provide the management and staff needed to plan, organize, direct, supervise, control, and coordinate the System Integration function.

The System Integration function to be performed is accomplished through four separate, but related, areas of activity. These areas are:

- o System Safety, Assurance, and Security
- o Interface Control
- o Configuration Management
- o Operations and Maintenance Planning

These four areas of activity, in conjunction with each other, serve to:

- a. Establish design criteria and plans that serve as the basis for designs.
- b. Control and document the design process.
- c. Determine compliance of designs with the design criteria.
- d. Maintain the quality and reliability of the system.

This work will continue through final design, construction/procurement test, and acceptance.

2. Detailed Description of Work

The work to be performed by System Integration is listed below, grouped according to the four major areas discussed above.

- a. System Safety, Assurance, and Security.
 - 1) Refine project safety, security, and assurance plans
 - 2) Refine systemwide design criteria
 - 3) Participate in the Fire/Life Safety, Security, Elderly and Handicapped, and Maintenance

Committees for development of design criteria, monitoring designs for conformance to criteria, and criteria interpretation.

- 4) Develop checklists for verification of designs to system safety, assurance, and security criteria
- 5) Perform analyses and evaluations of designs through checklist implementation
- 6) Conduct quality audits of the design process to determine compliance with project management procedures
- 7) Perform special studies as required
- 8) Prepare and update System, Subsystem, and Interface Hazard Analyses
- 9) Prepare Fault Tree Analysis to identify safety hazards
- 10) Participate in formulation of safety procedures and training guidelines
- 11) Participate in formulation of Critical/Catastrophic Items lists
- 12) Review and refine safety assurance, quality, and testing requirements for procurement and construction contracts
- 13) Review procurement contractor's required analyses and reports

- 14) Update Reliability and Maintainability Allocation and Prediction Indexes for appropriate system elements
- 15) Prepare test verification strategy and plan for verifying all systems performance and design requirements from component development through systems demonstration
- 16) Prepare a Test Management Plan that assigns and defines roles and responsibilities for all testing activities
- 17) Develop a Vendor/Contractor Preaward Quality Survey to determine contractor qualifications
- 18) Develop Quality Assurance Manual
- 19) Develop inspection/surveillance procedures for construction activities pursuant to the Quality Assurance Manual
- 20) Develop an assurance audit schedule and agenda for quality and procurement activities
- 21) Review and refine Safety Certification Plan
- 22) Develop Safety Certification Procedures pursuant to Plan
- 23) Develop a systemwide keying plan

b. Interface Control.

- 1) Implement and maintain Interface Control Program Plan including:
 - a) Interface numbering system
 - b) Interface identification matrices at levels I, II, and III
 - c) Interface data sheets
 - d) Standard program element breakdown that defines all system elements and contract limits
 - e) Monitoring application of Interface Control Design Criteria
 - f) Interface drawing control documentation
- 2) Initiate and coordinate an update of the system specification
- 3) Monitor implementation of interface control sections of the standard specifications
- 4) Participate in design reviews to verify application of design criteria and appropriate contract limits
- 5) Participate in change request review process to determine interface impacts
- 6) Review procurement contractor analyses and reports to verify proper application of interface design criteria and standard specifications

- 7) Perform systems analyses and special studies as required

c. Configuration Management.

- 1) Implement and maintain a Configuration Management Plan
- 2) Update procedures for configuration control
- 3) Administer the control and document distribution process for design reviews and other requirements for drawings and documents
- 4) Manage design change control process
- 5) Operate and maintain library for criteria, reports, policy directives, and other technical information

d. Operations and Maintenance Planning.

- 1) Continue support of the development of the Operations Plans through preparation of details
- 2) Continue support of the development of the Maintenance Plan through preparation of details
- 3) Supplement District's train performance analysis
- 4) Continue analysis and refinement of operations and maintenance staffing level planning
- 5) Provide input to the update of O&M cost projections

- 6) Initiate planning for the development of training requirements
- 7) Prepare procurement contract specifications for training and maintenance manuals, as required
- 8) Refine Yard and Shop Functional Criteria and Plan
- 9) Develop operational requirements for Central Control
- 10) Supplement and support development of a system Failure Management Plan
- 11) Participate in design reviews to verify inclusion of operations and maintenance planning requirements
- 12) Participate in Operations and Maintenance Planning Committees to resolve issues
- 13) Continue refinement of the maintenance equipment list
- 14) Develop functional requirements for operational graphics
- 15) Perform special analyses as required

3. Work by Specialty Subcontractors

Specialty Subcontractors will support the System Integration tasks. A brief description of their responsibilities is listed below:

- a. Fire Protection. The primary task will be the review of the design for compliance to the design criteria. This will be accomplished through design review comments submitted as the design progresses. Attendance at and support of the Fire/Life Safety Committee meetings will also be required. Support will be provided to the design process through technical coordination meetings and/or special studies.
- b. System Assurance. Perform, as required, specific system safety or assurance analyses, such as safety hazard analysis, review of contractor analysis, numerical assurance goal allocations, etc.
- c. Operations and Maintenance Support. Perform a variety of tasks relating to operations and maintenance considerations in the design. Primary tasks will be to participate in the design review process and assist in the resolution of action items arising from such reviews. Special studies will be required to document operations and maintenance planning decisions as circumstances dictate. Participation in Operations and Maintenance Committees will also be required to assist in the resolution of issues.

- d. Specialty Subcontractors will also augment the GC System Integration staff in various tasks.

B. INPUT DATA REQUIREMENTS FROM OTHERS

The major input required is the design data generated during the course of the Project and the dissemination of such data, including drawings and specifications, for purposes of review.

The responsibility for the completion of certain tasks relating directly to the functions of System Integration has been assumed by the District or assigned by the District to other consultants. The output of these tasks serves as input for performance of MRTC tasks. Key items in this category include:

- o Operating Plan
- o Failure Management Plan
- o Maintenance Plan
- o Maintenance Policies Manual Outline
- o Failure Reporting, Analysis, and Corrective Action Procedures
- o Updated Assurance Program Plans
- o Warranty Protection Program

- o Quality Assurance Review Guidelines
- o Preliminary Hazard Analysis
- o Top level Reliability, Maintainability, and Assurance
Indexes and Allocations
- o Safety Certification Plan

All other required input data are routinely generated by the ongoing design process.

C. SCHEDULE OF MAJOR EVENTS AND DELIVERABLES

The major deliverables from System Integration are listed below in Table III-3 and grouped by the four functions.

Table III-3

SCHEDULE OF MAJOR EVENTS AND DELIVERABLES

| | <u>Due Date</u> |
|---|-----------------|
| <u>Safety, Assurance, and Security</u> | |
| Update Design Criteria for Safety, Assurance, Security, Fire/Life Safety, and Testing | As Needed |
| Review and comment on Revised Program Plans for Safety, Fire/Life Safety, Security, Quality, and Testing | 6/84 |
| Update Hazard Analysis | 6/84 |
| Update Design Checklists | As Needed |
| Systemwide Keying System Plan | 6/84 |
| Test Management Plan | 5/84 |
| Quality Assurance Manual | 10/84 |
| Audit schedule and agenda for quality and procurement activities | 10/84 |
| Inspection/surveillance procedure for construction activities in accordance with requirements of the Quality Assurance Manual | 9/84 |
| <u>Interface Management</u> | |
| Interface Identification Report | 8/84 |
| <u>Configuration Management</u> | |
| Update and amend Configuration Management Procedures | Continuing |
| <u>Operations and Maintenance Planning</u> | |
| Input to Operations Plan | Continuing |
| Input to Maintenance Plan | Continuing |
| Yard and Shops Functional Requirements | 6/84 |

D. DISTRICT ACTION

District approvals, where required, are anticipated within 30 calendar days of submittal, unless indicated otherwise for special actions, in order to expedite continuing work.

E. MANPOWER AND COSTS

1. GC Activities

a. Manpower. The estimated manpower for the fiscal period is 361.2 man-months. (See Table IV-1A for detail.)

b. The estimated cost is \$1,866,000.

2. Subcontract Costs

The estimated costs of Specialty Subconsultants are shown in Section IV of this AWP.

11

Systems Design

ITEM: SYSTEMS DESIGN

RESPONSIBILITY: SYSTEMS DESIGN MANAGER

DESCRIPTION:

A. SCOPE

1. Definition of Work to Be Accomplished

Provide the management and staff needed to plan, organize, direct, supervise, control, and coordinate the continuing development, refinement, and maintenance of Systems Design Criteria and the continuing design development of Systems including preparation of drawings and specifications for the 100% design submittal for the following systems:

- o Automatic Train Control
- o Communications
- o Traction Power Procurement
- o Passenger Vehicles
- o Miscellaneous mechanical and electrical systems
- o Auxiliary Vehicle-Locomotive
- o Emergency Pump Equipment

Drawings and specifications will be developed and submitted for the 50/60% design review for the following systems:

- o Fare Collection
- o Traction Power Installation
- o Hi-Rail Car Mover
- o Re-Rail Equipment

The scheduled dates for the remaining submittals for these systems are shown in Table III-4.

For the following systems, the milestone submittal dates fall beyond the present work plan period and the specific dates of submittal are shown in Design Schedule Summary (Table III-4):

- o Flat Cars
- o Hi-Rail Crane
- o Tunnel Wash and Vacuum

In addition, 60% and 100% cost estimates will be performed for all the systems as per the deliverable schedule (Table III-4). Procurement and installation engineering support and coordination will be provided

continuously, as required, for construction and procurement document production.

2. Detailed Description of Work -- Design Development

a. Design Criteria. Continue to review, revise, refine, update, and initiate change requests to Systems Design Criteria developed to date.

b. Drawings and Specifications. Review, refine, and update specification and issue standard, directive, and contract drawings for the following systems and the associated major subsystem:

1) Passenger Vehicles

- o Carbody
- o Operators cab
- o Doors and door operation
- o Heating, ventilation, and air conditioning
- o Lighting
- o Couplers
- o Propulsion
- o Friction brakes
- o Auxiliary electric
- o Trucks

2) Communications

- o Radio
- o Cable Transmission Subsystem (CTS) including fiber optics and standard wire pairs, as required
- o Public Address (PA) including Station PA and Yard and Shops paging
- o Private Automatic Branch Exchange (PABX), including Emergency Telephone Service, Administrative Telephone Service, Maintenance Telephone Service, and Customer Assistance Telephone (Intercom) Service
- o Supervisory Control and Data Acquisition (SCADA or DTS), including Data Processing (DPE)
- o Closed Circuit Television (CCTV)
- o Fire and Intrusion Subsystem, including Emergency Management Panels (EMP), Fire Phone Line, Annunciator Panels, and Controlled Access
- o Consoles, Recorders, and Displays

3) Fare Collection

- o Ticket Vendors
- o Fare Gates (entry/exit)
- o Bill Changers
- o Add-Fare Machines
- o Station Control Panels
- o Revenue Carts
- o Test Equipment
- o Interface Equipment to Central Control
- o Ticket Encoders
- o Elderly/Handicapped Gates
- o Ticket Readers

4) Auxiliary Vehicles

- o Locomotive
- o Flat Car
- o Hi-Rail Car Mover
- o Hi-Rail Crane
- o Rerailing Equipment
- o Tunnel Washing and Vacuuming Equipment
- o Emergency Pumping Apparatus

5) Miscellaneous Mechanical/Electrical

- o Seismic Detection System
- o Fire Detection System
- o Gas Detection System

6) Automatic Train Control

- o Automatic Train Control Room Equipment
- o Track Circuits
- o Interlocking System
- o Wayside Equipment
- o Vehicle Equipment
- o Yard Equipment
- o Central Control Mimic Display and Interfaces

7) Traction Power

- o Traction Power auxiliary power electrical substation equipment
- o Contact Rail
- o Protective Coverboard

c. Design Task Outline. The following tasks will be performed for each of the system elements listed in 2b above, in order to achieve the specified completion points during the fiscal year:

- 1) Development of technical specifications
- 2) Further development and refinement of standard, directive, and contract drawings
- 3) Refinement of design criteria
- 4) 30%, 60%, 85%, and 100% design reviews as scheduled
- 5) Evaluation and incorporation of the design review comments
- 6) Conduct industry review
- 7) Conduct peer review
- 8) Evaluate and respond to industry and peer review comments
- 9) Development of contract packaging recommendation
- 10) Development of general and special conditions for procurement contracts
- 11) Organization of specifications and drawings in accordance with the contract packaging recommendations
- 12) Preparation of Information to Bidders
- 13) Develop cost estimates at 60% and 100% design review submittal milestones
- 14) Undertake support services and special analyses as required in response to specific requests from the District

d. Procurement/Installation Engineering Coordination.

- 1) Review drawings and specifications as they are being developed and advise on the selection and availability of materials and availability of labor and time requirements for manufacture and installation.
- 2) Recommend for purchase by the District and expedite delivery of long-lead-time procurement of machinery, equipment, materials, and supplies needed for the Project for delivery compatible with requirements. Make recommendations to the District for transfer of such items to contractors and installers where applicable.
- 3) Prepare a Procurement Plan for procurement and installation contract packages to include, for each package, the type and scope of work to be performed, time of performance, availability of competitive sources, method of contracting, and other pertinent criteria. Identify cost-effective opportunities for design/construct, design/fabricate/install, and joint or follow-up procurement of materials, equipment, and subsystems.

- 4) Review plans and specifications 1) for proper interfacing among contracts, 2) to avoid overlapping jurisdictions that would produce conflicts between manufacturers and installers, and 3) to assign all phases of the work to the proper contract.

- 5) Review specifications to determine that they contain: 1) provisions for the temporary facilities necessary to enable an installation contractor to perform his work and 2) provisions for all of the jobsite facilities necessary to enable the procurement management personnel to perform their duties.

- 6) Analyze cost reduction and value engineering proposals.

- 7) Develop and incorporate in the specifications provisions for implementing quality assurance requirements in accordance with the Quality Assurance Program.

- 8) Develop and incorporate in the specifications provisions for implementing testing requirements pursuant to applicable test plans.

9) Provide ongoing support and coordination services to the District's Construction Manager, as required.

e. Systems Procurement Activities.

Prepare plans for management of equipment and systems procurement, including continued development of a Procurement Management Manual, which encompasses the related activities of the District, Construction Manager, and GC. The Manual and other plans will provide for:

1. Assignment and definition of roles and responsibilities for all equipment and systems procurement activities.
2. Engineering review of contractor's design documents.
3. Monitoring procurement activities.

4. Monitoring and performing tests.
5. Coordinating activities of contractors.
6. Monitoring contractor's schedules.
7. Furnishing contract interpretations, reviewing contract change proposals, reviewing and preparation of related documents.

f. Special Consultants and Other Technical Services

The GC will require the services of Special Consultants to perform engineering services including, but not limited to, drawings and specifications for development of designs for:

- o Passenger Vehicles
- o Fare Collection
- o Supervisory Control Data Acquisition System (SCADA)

- o Miscellaneous Mechanical/Electrical
- o Automatic Train Control Block Layout
- o Traction Power
- o Power Utility Coordination

B. INPUT DATA REQUIREMENTS FROM OTHERS

1. All existing and updated Metro Rail Project systems design criteria, description and functional requirements
2. Definition of design procurement and installation packages
3. Current Working Project Schedule
4. Contract control budgets
5. Management information reports
6. Reports, drawings, and other data produced by the District that impact the design of systems.

C. SCHEDULE OF MAJOR EVENTS AND DELIVERABLES

| | <u>DUE DATE</u> |
|--|-----------------|
| 1. See Design Schedule Summary, Table III-4. | |
| 2. Procurement Plan | 6/01/84 |
| 3. Procurement Management Manual | 11/01/84 |

Table III-4
SYSTEMS DESIGN
SCHEDULE SUMMARY

| | <u>30%</u> <u>DESIGN REVIEW</u> <u>SUBMITTAL</u> | <u>50/60%</u> <u>DESIGN REVIEW</u> <u>SUBMITTAL</u> | <u>85/90%</u> <u>DESIGN REVIEW</u> <u>SUBMITTAL</u> | <u>100%</u> <u>DESIGN REVIEW</u> <u>SUBMITTAL</u> | <u>50/60%</u> <u>ESTIMATE</u> | <u>100%</u> <u>ESTIMATES</u> |
|-----------------------------|--|---|---|---|----------------------------------|---------------------------------|
| AUTOMATIC TRAIN CONTROL | 09/16/83* | 09/29/84 | 12/09/84 | 04/19/85 | 04/06/84* | 04/19/85 |
| POWER-PROCUREMENT | 10/03/83* | 04/30/84* | 11/30/84 | 02/25/85 | 04/30/84* | 02/25/85 |
| POWER INSTALLATION | 10/03/83* | 07/01/85** | 01/01/86** | 04/30/86** | 04/30/84* | 04/30/86** |
| COMMUNICATIONS | 03/15/84* | 03/30/85 | 05/30/85** | 07/30/85** | 12/15/84 | 07/30/85** |
| PASS VEHICLES | 09/01/83* | 07/23/84 | 11/01/84 | 02/15/85 | 7/23/84 | 2/15/85 |
| FARE COLLECTION | 02/08/84* | 11/01/84 | 06/01/85** | 01/02/86** | 11/01/84 | 01/02/86** |
| MISC. MECHANICAL | 11/02/83* | 08/10/84 | 02/01/85 | 04/26/85 | 08/10/84 | 04/26/85 |
| AUX VEHICLES LOCOMOTIVE | ----- | 05/01/84 | 10/01/84 | 02/15/85 | 05/01/84 | 02/15/85 |
| HI-RAIL CAR MOVER | ----- | 12/31/84 | ----- | 06/30/85** | 12/31/84 | 06/30/85** |
| RERAIL EQUIPMENT | ----- | 11/30/84 | ----- | 05/31/85** | 11/30/84 | 05/31/85** |
| EMERGENCY PUMP EQUIPMENT | ----- | 12/31/84 | ----- | 04/30/85 | 12/31/84 | 04/30/85 |
| FLAT CARS | ----- | 09/01/85** | ----- | 02/01/86** | 09/01/85** | 02/01/86** |
| HI-RAIL CRANE | ----- | 01/02/87** | ----- | 06/30/87** | 01/02/87** | 06/30/87** |
| TUNNEL WASH & VACUUM | ----- | 03/01/88** | ----- | 07/31/88** | 03/01/88** | 07/31/88** |

* SUBMITTALS DELIVERABLE IN ANNUAL WORK YEAR 1983/84

** SUBMITTALS DELIVERABLE IN ANNUAL WORK YEAR 1985/86 AND BEYOND

D. DISTRICT ACTION

District approvals where required are anticipated within 30 calendar days of submittal, unless indicated otherwise for specific actions, in order to expedite continuing work.

E. MANPOWER AND COSTS

1. GC Activities

a. Manpower. The estimated manpower for the fiscal period is 472.6 man-months. (See Table IV-1A for detail.)

b. Cost. The estimated cost for the fiscal period is \$2,835,000.

2. Subcontract Costs

a. Design Subcontracts. Estimated costs are shown in Section IV of this AWP.

b. Specialty Subcontracts. Estimated costs are shown in Section IV of this AWP.

**IV. Organization, Manpower
Allocations, and Costs**

IV. ORGANIZATION, MANPOWER ALLOCATIONS, AND COSTS

This section presents the overall GC organization chart* showing functional responsibilities and the peak fiscal period manpower level. Also shown in tabular form are projected manpower allocations by month for each element of the AWP. The manpower allocation as presented includes both the GC members' efforts as well as those proposed for DBE/WBE specialty subcontractors' efforts in conjunction with GC staff. The cost estimates associated with each element of the AWP, however, do not include the cost of specialty subcontractors. These costs are listed separately on the cost summaries. Cost estimates associated with the GC-projected manloading utilize actual labor rates for on-board personnel and estimated average labor rates by discipline for personnel proposed to be hired or drawn from home offices, plus projected escalation by Member Firm for each individual employee. An overtime allowance based upon 5% of straight time hours for each non-exempt and exempt employee eligible within statutory requirements or MRTC policy, factored to remove the burden from premium time, has been allocated to each organizational unit.

*See envelope on back cover.

**TABLE IV-1
METRO RAIL GENERAL CONSULTANT
SUMMARY MANPOWER ALLOCATION**

| MONTH GROUP | 1984 | | | | | | | | 1985 | | | | Total Man- Months |
|------------------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|-------------------------|
| | M | J | J | A | S | O | N | D | J | F | M | A | |
| Project Management | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 60 |
| Project Administration | 33 | 33 | 33 | 34 | 34 | 34 | 34 | 34 | 35 | 35 | 35 | 35 | 409 |
| Project Control | 21 | 24 | 25 | 25 | 25 | 25 | 25 | 24 | 24 | 24 | 24 | 23 | 289 |
| Facilities Design Management | 17 | 17 | 17 | 17 | 17 | 17 | 16 | 16 | 14 | 13 | 11 | 10 | 182 |
| Facilities Design (GC) | 68 | 68 | 68 | 73 | 73 | 73 | 73 | 73 | 63 | 63 | 63 | 63 | 821 |
| System Integration | 26 | 26 | 29 | 31 | 31 | 31 | 31 | 32 | 31 | 31 | 31 | 31 | 361 |
| Systems Design (GC) | 37 | 37 | 41 | 42 | 44 | 44 | 43 | 42 | 38 | 37 | 34 | 34 | 473 |
| Total Man-Months | 207 | 210 | 218 | 227 | 229 | 229 | 227 | 226 | 210 | 208 | 203 | 201 | 2,595 |

Notes: 1) Includes specialty consultants' staff working in conjunction with GC.
2) Includes JV members' home office support.

TABLE IV-1A

DETAILED MANPOWER ALLOCATION

August 31, 1984

Revision 4

Page 1 of 11

| ELE | SEG | RESP | TASK DESCRIPTION | SUMMARY | | | | | | | | | | | | COMMENTS | |
|--------|-----|------|------------------------------|---------|-------|-------|-------|-------|-------|----------|-------|-------|-------|-------|-------|----------|--|
| | | | | MM | 1984 | | | | | SCHEDULE | | | | | 1985 | | |
| | | | | 1984 | May | June | July | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | |
| | | A | Project Management | 60.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | |
| | | B | Project Administration | 408.6 | 32.8 | 32.8 | 32.8 | 33.8 | 33.8 | 33.8 | 34.8 | 34.8 | 34.8 | 34.8 | 34.8 | 34.8 | |
| | | C | Project Control | 288.5 | 21.0 | 24.0 | 25.0 | 25.0 | 25.0 | 24.5 | 24.5 | 24.5 | 23.8 | 23.8 | 23.7 | 23.7 | |
| | | D | Facilities Design Management | 182.0 | 17.0 | 17.0 | 17.0 | 17.0 | 17.0 | 17.0 | 16.0 | 16.0 | 14.0 | 13.0 | 11.0 | 10.0 | |
| | | E | Facilities Design | 821.0 | 68.0 | 68.0 | 68.0 | 73.0 | 73.0 | 73.0 | 73.0 | 73.0 | 63.0 | 63.0 | 63.0 | 63.0 | |
| | | F | System Integration | 361.2 | 26.1 | 26.1 | 29.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | |
| | | G | Systems Design | 472.6 | 36.8 | 37.3 | 40.6 | 42.4 | 43.8 | 44.1 | 42.9 | 41.5 | 38.5 | 36.5 | 34.4 | 33.8 | |
| TOTAL: | | | | 2,593.9 | 206.7 | 210.2 | 217.5 | 227.3 | 228.7 | 228.5 | 227.3 | 225.9 | 210.7 | 207.2 | 203.0 | 201.4 | |

NOTE: (1) Includes specialty consultants' staff working in conjunction with GC efforts.

(2) Estimated equivalent staff level for April, 1984 is 205.

DIVISION MANPOWER ALLOCATION

PROJECT MANAGEMENT

August 31, 1984 Revision 4

Page 2 of 11

| ELE | SEG | RESP | TASK DESCRIPTION | SCHEDULE | | | | | | | | | | | | COMMENTS | | |
|--------|-----|------|--------------------|-------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|--|
| | | | | MM | 1984 | | | | 1985 | | | | | | | | | |
| | | | | 1984 | May | June | July | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | | |
| P | 99 | A | Project Management | 36.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | |
| P | 99 | A | Clerical | <u>24.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | |
| TOTAL: | | | | 60.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | |

- NOTE: (1) Includes specialty consultants' staff working in conjunction with CC efforts.
 (2) Estimated equivalent staff level for April, 1984 is 5.0.

DETAILED MANPOWER ALLOCATION
PROJECT ADMINISTRATION

August 31, 1984

Revision 4

Page 3 of 11

| ELE | SEC | RESP | TASK DESCRIPTION | MM | 1984 | | | | SCHEDULE | | | | 1985 | | | | COMMENTS |
|--------|-----|------|----------------------|-------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| | | | | 1984 | May | June | July | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | |
| P | 99 | B | Management | 24.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 |
| P | 99 | B | Human Resources | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| P | 99 | B | Personnel | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| P | 99 | B | EF0 Office | 9.6 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 |
| P | 99 | B | Clerical | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| P | 99 | B | Accounting | 60.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 |
| P | 99 | B | Clerical | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| P | 99 | B | Office Services | 48.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 |
| P | 99 | B | Clerical | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| P | 99 | B | Cont. Administration | 48.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 |
| P | 99 | B | Clerical | 24.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 |
| P | 99 | B | Publications | 36.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 |
| P | 99 | B | Graphics | 16.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 |
| P | 99 | B | Word Processing | <u>81.0</u> | <u>6.0</u> | <u>6.0</u> | <u>6.0</u> | <u>7.0</u> | <u>7.0</u> | <u>7.0</u> | <u>7.0</u> | <u>7.0</u> | <u>7.0</u> | <u>7.0</u> | <u>7.0</u> | <u>7.0</u> | <u>7.0</u> |
| TOTAL: | | | | 408.6 | 32.8 | 32.8 | 32.8 | 33.8 | 33.8 | 33.8 | 34.8 | 34.8 | 34.8 | 34.8 | 34.8 | 34.8 | 34.8 |

NOTE: (1) Includes specialty consultants' staff working in conjunction with GC efforts.
(2) Estimated equivalent staff level for April, 1984 is 36.

IV-5

DETAILED MANPOWER ALLOCATION

PROJECT CONTROL

August 31, 1984

Revision 4

Page 4 of 11

| ELE | SEG | RESP | TASK DESCRIPTION | MM | SCHEDULE | | | | | | | | | | | | COMMENTS |
|---------------|-----|------|------------------|-------------|------------|-------------|-------------|------------|-------------|------------|------------|------------|------------|------------|------------|------------|----------|
| | | | | 1984 | 1984 | | | | | | | | 1985 | | | | |
| | | | | <u>1984</u> | <u>May</u> | <u>June</u> | <u>July</u> | <u>Aug</u> | <u>Sept</u> | <u>Oct</u> | <u>Nov</u> | <u>Dec</u> | <u>Jan</u> | <u>Feb</u> | <u>Mar</u> | <u>Apr</u> | |
| P | 99 | C | Management | 17.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | |
| P | 99 | C | Clerical | 36.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | |
| P | 99 | C | Scheduling | 78.5 | 6.0 | 7.0 | 7.0 | 7.0 | 7.0 | 6.5 | 6.5 | 6.5 | 6.3 | 6.3 | 6.2 | 6.2 | |
| P | 99 | C | Cost Engineering | 59.0 | 4.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | |
| P | 99 | C | Estimating | 91.0 | 6.0 | 7.0 | 8.0 | 8.0 | 8.0 | 8.0 | 8.0 | 8.0 | 7.5 | 7.5 | 7.5 | 7.5 | |
| P | 99 | C | Project Analysis | <u>12.0</u> | <u>1.0</u> | <u>1.0</u> | <u>1.0</u> | <u>1.0</u> | <u>1.0</u> | <u>1.0</u> | <u>1.0</u> | <u>1.0</u> | <u>1.0</u> | <u>1.0</u> | <u>1.0</u> | <u>1.0</u> | |
| TOTAL: | | | | 288.5 | 31.0 | 24.0 | 25.0 | 25.0 | 25.0 | 24.5 | 24.5 | 24.5 | 23.8 | 23.8 | 23.7 | 23.7 | |

NOTE: (1) Includes specialty consultants' staff working in conjunction with GC efforts.

(2) Estimated equivalent staff level for April, 1984 is 20.

9-AT

DETAILED MANPOWER ALLOCATION

FACILITIES DESIGN MANAGEMENT

August 31, 1984 Revision 4

Page 5 of 11

| ELE | SEG | RESP | TASK DESCRIPTION | SCHEDULE | | | | | | | | | | | | COMMENTS | |
|--------|-----|------|--------------------|-------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|--|
| | | | | 1984 | | | | 1985 | | | | | | | | | |
| | | | | MM | May | June | July | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | |
| P | 99 | D | Management | 24.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | |
| P | V | D | Project Management | 126.0 | 12.0 | 12.0 | 12.0 | 12.0 | 12.0 | 12.0 | 11.0 | 11.0 | 10.0 | 9.0 | 7.0 | 6.0 | |
| P | 99 | D | Clerical | <u>32.0</u> | <u>3.0</u> | <u>3.0</u> | <u>3.0</u> | <u>3.0</u> | <u>3.0</u> | <u>3.0</u> | <u>3.0</u> | <u>3.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | <u>2.0</u> | |
| TOTAL: | | | | 182.0 | 17.0 | 17.0 | 17.0 | 17.0 | 17.0 | 17.0 | 16.0 | 16.0 | 14.0 | 13.0 | 11.0 | 10.0 | |

NOTE: (1) Includes specialty consultants' staff working in conjunction with GC efforts.

(2) Estimated equivalent staff level for April, 1984 is 16.

IV-7

DETAILED MANPOWER ALLOCATION

FACILITIES DESIGN

August 31, 1984

Revision 4

(1 of 2)

Page 6 of 11

| ELE | SEG | RESP | TASK DESCRIPTION | MM | | SCHEDULE | | | | | | | | | | | | COMMENTS |
|-----|-----|------|------------------------------|-------|------|----------|------|------|------|------|------|------|-----|------|-----|-----|--|----------|
| | | | | 1984 | 1984 | 1984 | | | | 1985 | | | | 1985 | | | | |
| | | | | 1984 | May | June | July | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | | |
| E | E | | Management | 24.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | | |
| F | E | | Clerical | 67.6 | 6.3 | 6.3 | 6.3 | 6.3 | 6.3 | 6.3 | 6.3 | 6.3 | 4.3 | 4.3 | 4.3 | 4.3 | | |
| F | 3 | | Structural | 48.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | | |
| E | 1 | | Civil & Trackwork | 95.0 | 6.0 | 6.0 | 6.0 | 9.0 | 9.0 | 9.0 | 9.0 | 9.0 | 8.0 | 8.0 | 8.0 | 8.0 | | |
| E | E | | Tunnel Design | 20.4 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | | |
| E | 2 | | Utility | 48.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | | |
| E | 5 | | Mechanical | 48.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | | |
| E | 7 | | Electrical | 32.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 2.0 | 2.0 | 2.0 | 2.0 | | |
| E | E | | Constructability | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | | |
| E | 0 | | Specifications | 44.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 3.0 | 3.0 | 3.0 | 3.0 | | |
| E | 9 | | Drafting/Engineering | 110.0 | 8.0 | 8.0 | 8.0 | 10.0 | 10.0 | 10.0 | 10.0 | 10.0 | 9.0 | 9.0 | 9.0 | 9.0 | | |
| E | 4 | | Architecture Design | 56.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 4.0 | 4.0 | 4.0 | 4.0 | | |
| E | 4 | | Architecture Production | 56.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 4.0 | 4.0 | 4.0 | 4.0 | | |
| E | 6 | | ROW Survey and Certification | 84.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | | |

8-VI

DETAILED MANPOWER ALLOCATION

FACILITIES DESIGN

August 31, 1984

Revision 4

(2 of 2)

Page 7 of 11

| ELE | SEG | RESP | TASK DESCRIPTION | MM | | 1984 | | | | SCHEDULE | | | | 1985 | | | | COMMENTS | |
|--|-----|------|---------------------|-------|------|------|------|------|------|----------|------|------|------|------|------|------|------|----------|--|
| | | | | 1984 | May | June | July | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | | | |
| E | 6 | | Special Studies | 52.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 3.0 | 3.0 | 3.0 | 3.0 | | |
| E | E | | Traffic Engineering | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | | |
| E | 8 | | Geotechnical | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | | |
| TOTAL: | | | | 821.0 | 68.0 | 68.0 | 68.0 | 73.0 | 73.0 | 73.0 | 73.0 | 73.0 | 73.0 | 63.0 | 63.0 | 63.0 | 63.0 | | |
| No of contracts under review. | | | | | 22.0 | 20.0 | 19.0 | 17.0 | 17.0 | 15.0 | 12.0 | 9.0 | 8.0 | 7.0 | 7.0 | 7.0 | | | |
| Number of Facilities contract submittals for review. | | | | | 7.0 | 6.0 | 4.0 | 7.0 | 8.0 | 7.0 | 12.0 | 6.0 | 4.0 | 9.0 | 5.0 | -0- | | | |

- NOTE: (1) Includes specialty consultants' staff working in conjunction with GC efforts.
- (2) Estimated equivalent staff level for April, 1984 is 67.

6-AI

DETAILED MANPOWER ALLOCATION

SYSTEM INTEGRATION

August 31, 1984

Revision 4

Page 8 of 11

| ELE | SEG | RESP | TASK DESCRIPTION | MM | | 1984 | | | | SCHEDULE | | | | 1985 | | | | COMMENTS |
|--------|-----|------|---------------------------------|-------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|----------|
| | | | | 1984 | May | June | July | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | | |
| P | 99 | F | Management | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | |
| P | 99 | F | Clerical | 24.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | |
| P | 99 | F | System Analysis | 36.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | |
| P | 99 | F | Operations Planning | 36.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | |
| P | 99 | F | Maintenance Planning | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | |
| P | 99 | F | Interface Management | 24.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | |
| P | 99 | F | Configuration Control | 6.0 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | |
| P | 99 | F | Change Control | 36.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | |
| P | 99 | F | Document Control | 51.6 | 4.3 | 4.3 | 4.3 | 4.3 | 4.3 | 4.3 | 4.3 | 4.3 | 4.3 | 4.3 | 4.3 | 4.3 | 4.3 | |
| P | 99 | F | Design Review Support | 12.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | |
| P | 99 | F | Library | 8.4 | 0.7 | 0.7 | 0.7 | 0.7 | 0.7 | 0.7 | 0.7 | 0.7 | 0.7 | 0.7 | 0.7 | 0.7 | 0.7 | |
| P | 99 | F | Safety Engineering | 16.0 | 0.5 | 0.5 | 1.5 | 1.5 | 1.5 | 1.5 | 1.5 | 1.5 | 1.5 | 1.5 | 1.5 | 1.5 | 1.5 | |
| P | 99 | F | Safety Certification | 9.0 | 0.0 | 0.0 | 0.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | |
| P | 99 | F | Security Planning | 13.2 | 1.1 | 1.1 | 1.1 | 1.1 | 1.1 | 1.1 | 1.1 | 1.1 | 1.1 | 1.1 | 1.1 | 1.1 | 1.1 | |
| P | 99 | F | System Assurance Engineering | 27.6 | 2.3 | 2.3 | 2.3 | 2.3 | 2.3 | 2.3 | 2.3 | 2.3 | 2.3 | 2.3 | 2.3 | 2.3 | 2.3 | |
| P | 99 | F | Quality Assurance Engineer | 21.4 | 0.2 | 0.2 | 1.2 | 2.2 | 2.2 | 2.2 | 2.2 | 2.2 | 2.2 | 2.2 | 2.2 | 2.2 | 2.2 | |
| P | 99 | F | Integrated Testing | <u>16.0</u> | <u>0.5</u> | <u>0.5</u> | <u>1.5</u> | <u>1.5</u> | <u>1.5</u> | <u>1.5</u> | <u>1.5</u> | <u>1.5</u> | <u>1.5</u> | <u>1.5</u> | <u>1.5</u> | <u>1.5</u> | <u>1.5</u> | |
| TOTAL: | | | | 361.2 | 26.1 | 26.1 | 29.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | 31.1 | |

NOTE: (1) Includes specialty consultants' staff working in conjunction with GC efforts.

(2) Estimated equivalent staff level for April, 1984 is 28.

IV-10

DETAILED MANPOWER ALLOCATION

SYSTEMS DESIGN
(1 of 3)

August 31, 1984

Revision 4

Page 9 of 11

| ELE | SEG | RESP | TASK DESCRIPTION | MM | SCHEDULE | | | | | | | | | | | | COMMENTS |
|-----------------------|-----|------|---------------------------------------|------|----------|------|------|-----|------|------|-----|-----|-----|-----|-----|-----|----------|
| | | | | | 1984 | 1984 | | | | 1985 | | | | | | | |
| | | | | 1984 | May | June | July | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | |
| Z | 99 | G | Management | 24.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | |
| Z | 99 | G | Clerical | 60.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | 5.0 | |
| SUBTOTAL: | | | | 84.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | 7.0 | |
| <u>Communications</u> | | | | | | | | | | | | | | | | | |
| Z | 77 | G | Contract Drawings | 26.4 | 1.0 | 1.0 | 1.0 | 4.0 | 4.0 | 4.0 | 3.0 | 2.0 | 2.0 | 2.0 | 1.5 | 0.9 | |
| Z | 77 | G | Criteria/Specs | 23.5 | 1.5 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | 2.0 | |
| Z | 77 | G | Communications Procurement Activities | 6.0 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | |
| Z | 77 | G | Review & Coord. | 14.7 | 1.4 | 1.4 | 1.4 | 1.4 | 0.9 | 1.4 | 1.4 | 1.4 | 1.0 | 1.0 | 1.0 | 1.0 | |
| SUBTOTAL: | | | | 70.6 | 4.4 | 4.9 | 4.9 | 7.9 | 7.4 | 7.9 | 6.9 | 5.9 | 5.5 | 5.5 | 5.0 | 4.4 | |
| <u>Train Control</u> | | | | | | | | | | | | | | | | | |
| Z | 73 | G | Train Control Procurement Activities | 6.0 | 0.2 | 0.3 | 0.5 | 0.6 | 0.9 | 1.0 | 0.9 | 0.7 | 0.4 | 0.2 | 0.2 | 0.1 | |
| Z | 73 | G | Contract Drawings | 31.5 | 2.2 | 2.2 | 2.0 | 3.0 | 4.0 | 3.5 | 3.6 | 3.8 | 3.0 | 2.0 | 1.2 | 1.0 | |
| Z | 73 | G | Review & Coord. | 6.5 | 0.6 | 0.6 | 0.6 | 0.6 | 0.6 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | |
| Z | 73 | G | Criteria/Specs | 36.1 | 2.5 | 2.5 | 3.2 | 3.0 | 3.0 | 3.0 | 3.0 | 3.0 | 3.4 | 3.5 | 3.0 | 3.0 | |
| SUBTOTAL: | | | | 80.1 | 5.5 | 5.6 | 6.3 | 7.2 | 8.5 | 8.0 | 8.0 | 8.0 | 7.3 | 6.2 | 4.9 | 4.6 | |

TT-11

DETAILED MANPOWER ALLOCATION
 SYSTEMS DESIGN
 (2 of 3)

August 31, 1984
 Page 10 of 11

Revision 4

| ELE | SEC | RESF | TASK DESCRIPTION | MM | 1984 | | | | | SCHEDULE | | | | 1985 | | | | COMMENTS |
|------------------------|-----|------|--|-------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|--|----------|
| | | | | 1984 | May | June | July | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | | |
| <u>Power</u> | | | | | | | | | | | | | | | | | | |
| Z | 72 | G | Power Procurement Activities | 8.2 | 0.6 | 0.6 | 0.6 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 0.6 | 0.6 | 0.6 | 0.6 | | |
| Z | 72 | G | Contract Drawings | 43.5 | 1.8 | 1.9 | 2.3 | 0.6 | 1.5 | 5.2 | 6.0 | 6.0 | 6.4 | 3.8 | 4.0 | 4.0 | | |
| Z | 72 | G | Review & Coord. | 18.4 | 1.5 | 1.5 | 2.0 | 2.5 | 1.2 | 1.5 | 1.2 | 1.0 | 1.5 | 1.5 | 1.5 | 1.5 | | |
| Z | 72 | G | Criteria/Specs | <u>32.2</u> | <u>4.0</u> | <u>3.6</u> | <u>3.0</u> | <u>4.0</u> | <u>4.5</u> | <u>0.5</u> | <u>1.0</u> | <u>1.2</u> | <u>0.5</u> | <u>3.3</u> | <u>3.3</u> | <u>3.3</u> | | |
| SUBTOTAL: | | | | 102.3 | 7.9 | 7.6 | 7.9 | 7.9 | 8.0 | 8.0 | 9.0 | 9.0 | 9.0 | 9.2 | 9.4 | 9.4 | | |
| <u>Vehicles</u> | | | | | | | | | | | | | | | | | | |
| Z | 79 | G | Vehicle Procurement Activities | 5.3 | 0.5 | 0.5 | 0.5 | 0.4 | 0.5 | 1.0 | 1.0 | 0.4 | 0.5 | 0.0 | 0.0 | 0.0 | | |
| Z | 79 | G | Contract Drawings | 7.8 | 1.0 | 1.0 | 4.0 | 0.1 | 0.4 | 0.2 | 0.2 | 0.7 | 0.2 | 0.0 | 0.0 | 0.0 | | |
| Z | 79 | G | Review & Coord. | 3.1 | 0.3 | 0.4 | 0.4 | 0.4 | 0.2 | 0.1 | 0.3 | 0.3 | 0.4 | 0.1 | 0.1 | 0.1 | | |
| Z | 79 | G | Criteria/Specs | <u>65.7</u> | <u>6.0</u> | <u>6.1</u> | <u>5.9</u> | <u>6.1</u> | <u>6.8</u> | <u>6.8</u> | <u>6.5</u> | <u>6.6</u> | <u>4.6</u> | <u>4.1</u> | <u>3.1</u> | <u>3.1</u> | | |
| SUBTOTAL: | | | | 81.9 | 7.8 | 8.0 | 10.8 | 7.0 | 7.9 | 8.1 | 8.0 | 8.0 | 5.7 | 4.2 | 3.2 | 3.2 | | |
| <u>Fare Collection</u> | | | | | | | | | | | | | | | | | | |
| Z | 78 | G | Fare Collection Procurement Activities | 1.2 | 0.0 | 0.0 | 0.1 | 0.3 | 0.0 | 0.3 | 0.3 | 0.1 | 0.1 | 0.0 | 0.0 | 0.0 | | |
| Z | 78 | G | Contract Drawings | 13.5 | 1.0 | 1.0 | 1.0 | 2.0 | 2.0 | 2.0 | 1.0 | 0.7 | 0.7 | 0.7 | 0.7 | 0.7 | | |
| Z | 78 | G | Review & Coord. | 2.6 | 0.3 | 0.2 | 0.3 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | | |
| Z | 78 | G | Criteria/Specs | <u>14.2</u> | <u>0.7</u> | <u>0.8</u> | <u>0.6</u> | <u>1.0</u> | <u>1.3</u> | <u>1.0</u> | <u>0.5</u> | <u>1.0</u> | <u>1.0</u> | <u>2.1</u> | <u>2.1</u> | <u>2.1</u> | | |
| SUBTOTAL: | | | | 31.5 | 2.0 | 2.0 | 2.0 | 3.5 | 3.5 | 3.5 | 2.0 | 2.0 | 2.0 | 3.0 | 3.0 | 3.0 | | |

IV-12

DETAILED MANPOWER ALLOCATION

SYSTEMS DESIGN
(3 of 3)

August 31, 1984

Revision 4

Page 11 of 11

| FILE | SEG | RESP | TASK DESCRIPTION | MM | | 1984 | | SCHEDULE | | | | | 1985 | | | | COMMENTS | |
|------------------------------|-----|------|----------------------------------|-------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|----------|--|
| | | | | 1984 | May | June | July | Aug | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | | |
| <u>Mechanical/Electrical</u> | | | | | | | | | | | | | | | | | | |
| Z | 84 | G | Mech/Elec Procurement Activities | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | 0.0 | |
| Z | 84 | G | Contract Drawings | 2.3 | 0.5 | 0.5 | 0.0 | 0.0 | 0.0 | 0.0 | 0.3 | 0.2 | 0.3 | 0.0 | 0.2 | 0.3 | 0.3 | |
| Z | 84 | G | Review & Coord. | 1.9 | 0.2 | 0.1 | 0.2 | 0.2 | 0.2 | 0.1 | 0.1 | 0.2 | 0.1 | 0.2 | 0.2 | 0.2 | 0.1 | |
| Z | 84 | G | Criteria/Specs | <u>18.0</u> | <u>1.5</u> | <u>1.6</u> | <u>1.5</u> | <u>1.7</u> | <u>1.3</u> | <u>1.5</u> | <u>1.6</u> | <u>1.2</u> | <u>1.6</u> | <u>1.2</u> | <u>1.5</u> | <u>1.8</u> | | |
| SUBTOTAL: | | | | 22.2 | 2.2 | 2.2 | 1.7 | 1.9 | 1.5 | 1.6 | 2.0 | 1.6 | 2.0 | 1.4 | 1.9 | 2.2 | | |
| TOTAL: | | | | 472.6 | 36.8 | 37.3 | 40.6 | 42.4 | 43.8 | 44.1 | 42.9 | 41.5 | 38.5 | 36.5 | 34.4 | 33.8 | | |

NOTE: (1) Includes specialty consultants' staff working in conjunction with GC efforts.

(2) Estimated equivalent staff level for April, 1984 is 33.

IV-13

**TABLE IV-2
GENERAL CONSULTANT COST SUMMARY**

| | LINE ITEM | Actual Fiscal Period Ending 4-30-84 | ESTIMATED FISCAL PERIOD ENDING 4-30/85 |
|---|---|---|--|
| A | Project Management | \$ 449,414 | \$ 661,000 |
| B | Project Administration | 1,570,702 | 2,044,000 |
| C | Project Control | 1,156,713 | 1,901,000 |
| D | Facilities Design Management (Subcontracts) | 1,194,160 | 1,480,000 |
| E | Facilities Design (G.C.) | 3,286,617 | 5,094,000 |
| F | System Integration | 1,194,068 | 1,866,000 |
| G | Systems Design (G.C.) | 1,851,621 | 2,835,000 |
| H | Design Services During Construction | ----- | ----- |
| | Subtotal G.C. Services | 10,703,295 | 15,881,000 |
| I | Subcontracts: Design | 15,855,000 | 37,450,000 |
| J | Special Consultants | 2,232,011 | 3,530,000 |
| K | Special Consultants – Staff Augmentation | 1,768,944 | 3,821,000 |
| | Subtotal Subcontracts | 19,856,005 | 44,801,000 |
| | Subtotal All Services | 30,559,300 | 60,682,000 |
| L | Direct Reimbursable Expense | 3,398,404 | 2,570,000 |
| M | Fixed Fee | 904,740 | 1,478,500 |
| N | Subcontract Fee | 526,860 | 1,026,000 |
| | | | |
| | Total G.C. Cost & Fee | 35,389,304 | \$65,756,500 |
| | | | |

TABLE IV-3
DESIGN SUBCONTRACTORS
REVISED 84/85 AWP

| Design Package | Subcontractor | CWE for 100% (6/30/84) | Design Level Authorized | CWE for Design Level Authorized | Actual 83/84 Exp. (Rounded) | Revised 84/85 Exp. Budget | Total Est. Cost thru 4/30/85 | Balance Estimated for 85/86 |
|----------------|-----------------------------|------------------------|-------------------------|---------------------------------|-----------------------------|---------------------------|------------------------------|-----------------------------|
| A-100 | DMJM/PBQD | \$ 6,098,548 | 100% | \$ 6,098,548 | \$ 3,167,000 | \$ 2,931,548 | \$ 6,098,548 | |
| A-135 | HWA | 3,665,530 | 100% | 3,665,530 | 1,702,000 | 1,963,530 | 3,665,530 | |
| A-140 | DHA | 6,595,439 | 100% | 6,595,439 | 1,830,000 | 3,465,439 | 5,295,439 | \$1,300,000 |
| A-165 | Gannett Fleming/Dworsky | 2,911,783 | 100% | 2,911,783 | 1,495,000 | 1,416,783 | 2,911,783 | |
| A-170 | S & P | 3,487,487 | 100% | 3,487,487 | 1,754,000 | 1,733,487 | 3,487,487 | |
| A-195 | Kober/McGuire | 2,471,790 | 85% | 2,394,734 | 1,060,000 | 1,334,734 | 2,394,734 | |
| A-220 | Tudor/Pereira | 5,139,695 | 85% | 4,905,860 | 762,000 | 3,136,000 | 3,898,000 | 1,007,860 |
| A-240 | Turner/Chang | 2,718,980 | 85% | 2,599,240 | 377,000 | 2,222,240 | 2,599,240 | |
| A-245 | STV Engineers | 1,940,179 | 85% | 1,779,321 | 551,000 | 1,228,321 | 1,779,321 | |
| A-250 | Bechtel | 4,127,837 | 85% | 3,732,195 | 190,000 | 2,712,000 | 2,902,000 | 830,195 |
| A-275 | WDA | 2,676,585 | 85% | 2,451,585 | 473,000 | 1,978,585 | 2,451,585 | |
| A-310 | Carter Engineers | 4,545,415 | 85% | 4,104,473 | 458,000 | 2,983,000 | 3,441,000 | 663,473 |
| A-350 | Stull Engineers | 2,410,210 | 85% | 2,193,092 | 303,000 | 1,890,092 | 2,193,092 | |
| A-410 | T & TC | 2,664,660 | 85% | 2,131,944 | 539,000 | 1,592,944 | 2,131,944 | |
| A-415 | Gehry, Warnieke, E & K | 1,017,000 | 50% | 1,017,000 | 205,000 | 812,000 | 1,017,000 | |
| A-425 | Luckman | 2,500,180 | 85% | 2,259,862 | 448,000 | 1,811,862 | 2,259,862 | |
| A-430 | PAE/WH/S & W | 2,068,766 | 85% | 1,691,889 | 307,000 | 1,384,889 | 1,691,889 | |
| A-445 | H. Gibbs and D. Gibbs | <u>2,205,006</u> | <u>85%</u> | <u>1,790,819</u> | <u>234,000</u> | <u>1,556,819</u> | <u>1,790,819</u> | |
| | TOTAL: | \$59,245,450 | | \$55,810,801 | \$15,855,000 | \$36,154,273 | \$52,009,273 | \$3,801,528 |
| | DESIGN DEVELOPMENT RESERVE: | <u>3,746,981</u> | | 4,457,341 | <u>---</u> | <u>1,295,727</u> | <u>1,295,727</u> | |
| | | \$62,992,431 | | \$60,268,142* | \$15,855,000 | \$37,450,000 | \$53,305,000 | |

* 100% CWE less scope reductions

SPECIALTY SUBCONTRACT BUDGET SUMMARY

PART I

(INDEPENDENT CONSULTING)

| Division No. | Title | Assignment | FCST 83/84 Expenditures | Actual 83/84 Exp. | Revised Budget 84/85 AWP | Total Estimated thru 4/30/85 | Balance Estimated for 85/86 | 84/85 DBE/WBE Participation |
|-----------------|---------------------------------|-----------------------------------|----------------------------|----------------------|--------------------------------|------------------------------------|-----------------------------------|-----------------------------------|
| A | Management | Tunneling | \$ 13,300 | \$ 16,495 | \$ 36,000 | \$ 52,495 | \$ 6,000 | |
| | | Seismic Criteria and Review | 78,000 | 62,905 | 28,500 | 91,405 | | |
| | | Seismic Special Studies | ----- | -0- | 200,000 | 200,000 | 700,000 | |
| B | Project Administration | Contract Management | 50,000 | 39,920 | 20,000 | 59,920 | | |
| | | Auditing | 100,000 | 28,959 | 100,000 | 128,959 | 40,000 | D |
| C | Project Control | Estimating | ----- | -0- | 75,000 | 75,000 | | |
| D | Facilities Design Management | Noise and Vibration | 30,000 | 38,114 | 77,000 | 115,114 | 40,000 | |
| | | Corrosion Control | 5,000 | -0- | 170,000 | 170,000 | 20,000 | |
| E | Facilities Design | Geotechnical | 1,469,057 | 1,431,450 | 864,000 | 2,295,450 | 179,000 | .25D |
| | | Methane Gas Control | ----- | -0- | 100,000 | 100,000 | | |
| | | Surveying | 300,000 | 347,116 | 451,000 | 798,116 | 50,000 | D |
| | | Lighting | 163,436 | 137,224 | 184,000 | 321,224 | 23,000 | W |
| | | CCF Design | ----- | -0- | 180,000 | 180,000 | 370,000 | |
| | | Graphics/Signing - General Design | 10,000 | 9,951 | 50,000 | 59,951 | | |
| | | Graphics/Signing - System Maps | ----- | -0- | 15,000 | 15,000 | | D |
| | | Models | ----- | -0- | 50,000 | 50,000 | | |
| F | System Integration | Fire/Life Safety | 110,000 | 105,859 | 260,000 | 365,859 | 50,000 | |
| | | Safety and Assurance | 10,000 | -0- | 80,000 | 80,000 | 30,000 | .75D |
| | | Operations and Maint. Planning | 40,000 | -0- | 325,000 | 325,000 | 265,000 | |
| | | Configuration Management | 23,000 | -0- | -0- | -0- | | |
| G | System Design | Fare Collection System Design | 120,000 | 14,018 | 60,000 | 74,018 | 43,000 | |
| | | SCADA | ----- | -0- | 81,000 | 81,000 | | |
| | | Vehicle Air Conditioning | 10,000 | -0- | 15,000 | 15,000 | | |
| | | TOTAL: | \$2,531,793 | \$2,232,011 | \$3,421,500 | \$5,653,511 | \$1,820,000 | |
| | | RESERVE: | | | 108,500 | 108,500 | | |
| | | BUDGET: | | | \$3,530,000 | \$5,762,011 | | |

TABLE IV-4A
SPECIALTY SUBCONTRACT BUDGET SUMMARY

PART II
(STAFF AUGMENTATION DBE/WBE)

| Division No. | Title | Assignment | Goal 83-84 | Budget 84-85 | Notes |
|-----------------|----------------------------|--|---------------|-----------------|---------|
| A | Management | None | | | |
| B | Project Administration | MBE/WBE Compliance Publications Clerical, Admin. | | \$ 496,000 | DBE/WBE |
| C | Project Control | Estimating Clerical | | \$ 324,000 | DBE/WBE |
| D | Facilities Design Mgmt. | Project Management | | \$ 180,500 | DBE |
| E | Facilities Design | Drafting Civil/Arch. Engineering Specifications | | \$1,471,000 | DBE |
| F | System Integration | Configuration Mgmt. Systems Assurance & Security Interface Mgmt. Operations Planning Technical Librarian | | \$ 827,500 | DBE/WBE |
| G | Systems Design | Electrical Engineering Drafting | | \$ 522,000 | DBE |
| | | Total | \$2,514,272 | \$3,821,000 | |

IV-17

V. Schedules

V. SCHEDULES

The 1984/85 Annual Work Program is in consonance with the District's Level II Project Schedule, dated February 20, 1984. The Level II Project Schedule portrays the summary level activities for design, right-of-way acquisition, utility relocation, bid process, construction, procurement, and systems and systemwide element installation and testing leading to the integrated and pre-revenue testing. This schedule lists major design and contract packages; major milestones are highlighted and interfaces are indicated.