

Los Angeles County Metropolitan Transportation Authority One Gateway Plaza Los Angeles, CA 90012-2952 213.922.2000 Tel metro.net

AD HOC CONGESTION PRICING COMMITTEE June 17, 2009

SUBJECT: LA CONGESTION REDUCTION DEMONSTRATION PROJECT: PROJECT STATUS REPORT

ACTION: RECEIVE AND FILE

Metro

RECOMMENDATION

Receive and file the L.A. County Congestion Reduction Demonstration Project (LA CRD) Project Status Report.

RATIONALE

Attached is our report for the L.A. County Congestion Reduction Demonstration Project (LA CRD) covering the month of April 2009. Please note the following highlights:

- The short list of Toll Systems Integrator firms was completed.
- The I-10/I-110 License Plate Survey was released to determine the registered zip codes of commuters using the I-10 and I-110 transit way and general purpose lanes.
- Funds were reallocated so that Preliminary Engineering work can begin but still awaiting the transfer of the Congestion Mitigation Air Quality (CMAQ) funding. As mentioned in April's committee report, the delay in receiving the CMAQ funds may impact the schedule for certain elements of the project.
- A total of six project briefings were held during the month of April.

ATTACHMENT(S)

A. ExpressLanes Project Status Report

Prepared by: Stephanie Wiggins, Executive Officer Congestion Reduction Initiative


Roger S. Moliere Chief, Real Property Management and Development Authn I. Jeak

Arthur T. Leahy Chief Executive Officer

ATTACHMENT A

ExpressLanes: Congestion Reduction Demonstration Initiative

Project Status Brief April 2009



May 17, 2009

This report is intended to be used to communicate project information between Metro staff and Caltrans staff. The information contained in the report may change considerably from publication to publication and should not be used in any manner other than the report's intended use.

EXPRESSLANES: PROJECT STATUS BRIEF

Executive Summary as of April 2009

Metro, Caltrans, and other mobility partners are working together to develop a package of solutions that will increase traffic flow and provide better travel options on I-10 and I-110 in Los Angeles County. ExpressLanes is a demonstration project that will test innovations to improve existing transportation systems in three sub-regions: the San Gabriel Valley, Central Los Angeles, and the South Bay Cities. These three sub-regions represent nearly 50 percent of both population and employment in LA County.

PROJECT DESCRIPTION

The Project Goal is to improve mobility and provide congestion relief on I-10 and I-110 corridors through the introduction of congestion pricing by converting High Occupancy Vehicle (HOV) lanes to High Occupancy Toll (HOT) lanes, improvement of transit service and other alternatives to driving, improvements to transit facilities, and the implementation of an intelligent parking management system in downtown Los Angeles. The federal grant name for this Project is the Los Angeles County Congestion Reduction Demonstration (LA CRD).

With a budget of \$290 Million, it is estimated that more than 7,800 construction-related jobs are generated by this Project.

KEY MILESTONES ACHIEVED OVER THE LAST THREE MONTHS

- Feb 2009 RFIQ for Toll Systems Integrator Released
- Mar 2009 Metro Board Approval to Exercise Option to Purchase 41 CNG Buses
- Apr 2009 Preliminary Engineering Begins for Electronic Toll Collection Short List of Toll Systems Integrator Firms Completed I-10/I-110 License Plate Survey Released

POTENTIAL SCOPE, MILESTONE, OR BUDGET CHANGES THIS MONTH

DELAY IN TRANSFER OF CMAQ FUNDING MAY IMPACT SCHEDULE FOR EXPRESSPARK. DELAY IN ALLOCATION OF PROP 1B MAY IMPACT SCHEDULE FOR UNION DIVISION.

MILESTONES SCHEDULED FOR NEXT THREE MONTHS

- May 2009 Execute Cooperative Agreement with Caltrans Adams Blvd Improvements Community Meeting in Council District 9 Execute Funding Agreements with Caltrans
- Jun 2009 I-10/I-110 Corridor Advisory Group Meetings Public Hearings for Toll Rates
- Jul 2009 Metro Board Approval of Toll Rates

EXPRESSLANES: PROJECT STATUS BRIEFING


Phase/Schedule Status as of April 2009

Page No.	<u>Project Name</u> Toll Technology	Phase	Schedule	Corridor
3 4	I-10 HOV Conversion to HOT I-110 HOV Conversion to HOT	Env Env	•	I-10 I-110
5 6 7	Operational Improvements Add 2 nd HOT Lane Widen Adams Blvd Project Study Report	Env Env Concept	• •	I-10 I-110 I-110
8 9 10	Transit Operations Enhanced Silver Line BRT Transit Signal Priority Vanpools	Concept Concept Concept	• • •	I-10 & I-110 Dtwn LA I-10 & I-110
11 12 13 14 15	Transit Facilities El Monte Transit Center Patsaouras Plaza Connector Union Division Harbor Transitway Park & Ride Improvements Pomona Metrolink Station	Concept Concept Final Desig Concept Concept	in •	I-10 I-10 Dtwn LA I-110 I-10
16	Variable Parking ExpressPark	Concept		Dtwn LA
17	Community Outreach Outreach & Comm. Plan	Implement	ation $ullet$	I-10 & I-110
APPENDICESAMilestones Achieved Year to DateBElectronic Toll Collection Summary ScheduleCPartner Agency ListDState Representative List				

I-10 HOV CONVERSION TO HOT LANE (I-605 TO ALAMEDA STREET/UNION STATION)



Phase: Environmental



Schedule Summary		
Milestone	Actual	
	[Forecast]	
Toll Authority Rec'd	Sep 2008	
FTIP Approval	Jan 2009	
Issue RFQ	Feb 2009	
Short List Decision	Apr 2009	
Draft EIR	[Jul 2009]	
Issue RFP	[Aug 2009]	
PA/ED Approved	[Feb 2010]	
ROW	N/A	
Des/Supply Install	[Feb 2010]	
Revenue Operations	[Dec 2010]	

Budget Estimate Summary (000s)		
Cost Item	Amount	
Study Report	- Caltrans -	
Environmental Docs	\$500	
Des/Supply/Install	TBD	
Construction	TBD	
TOTAL	\$TBD	
	L	

Funding Summary (000s)		
Funding Source	Amount	
CMAQ (100%) \$TBD		

Project Scope Summary:

Convert I-10 EI Monte Busway to HOT lane by constructing an electronic toll collection system between I-605 and Alameda Street/Union Station. This includes toll infrastructure (i.e. signage), transponders, back-office, TAP data transfer, enforcement, and incident management response.

Project Status & Continuing Activities:

Caltrans has initiated the Environmental Document (EIR for CEQA/EA for NEPA). Discussions are underway with CHP for enforcement. Metro is requesting a Letter of No Prejudice from FHWA to enable Metro to begin implementation activities.

Risks to Schedule:

Assumes Completion of I-10 El Monte Rehab Project - Sep 09

Assumes Caltrans Approval of Flex to CMAQ - Dec 09


Project Benefits:

Congestion Reduced, Increased productivity of all lanes, Increased Person Throughput on HOT lane, Improve reliability of buses and carpools

Project Lead Contact:

Stephanie Wiggins, Metro, 213.922.1023

I-110 HOV CONVERSION TO HOT LANE (ARTESIA TRANSIT CENTER TO ADAMS BLVD)



Schedule Summary

Milestone	Actual [Forecast]
Toll Authority Rec'd	Sep 2008
FTIP Approval	Jan 2009
Issue RFQ	Feb 2009
Short List Decision	Apr 2009
Issue RFP	[Aug 2009]
PA/ED Approved	[Feb 2010]
ROW	N/A
Des/Supply/Install	[Feb 2010]
Revenue Operations	[Dec 2010]

Budget Estimate Summary (000s)	
Cost Item	Amount
Study Report	- Caltrans -
Environmental Docs	\$500
Des/Supply/Install/OM	TBD
TOTAL	\$TBD

Phase: Environmental

Project Scope Summary:

Convert I-110 Harbor Transitway to HOT lanes by constructing an electronic toll collection system between Artesia Transit Center and Adams Boulevard. This includes toll infrastructure (i.e. signage), transponders, back-office, TAP data transfer, enforcement, and incident management response.

Project Status & Continuing Activities:

Caltrans has initiated the Environmental Document (EIR for CEQA/EA for NEPA). Discussions are underway with CHP for enforcement. Metro is requesting a Letter of No Prejudice from FHWA to enable Metro to begin implementation activities.

Risks to Schedule:

Assumes Caltrans Approval of Flex to CMAQ - Dec 09

Project Benefits:

Congestion Reduced, Increased productivity of all lanes, Increased Person Throughput on HOT lane, Improved traffic flow for arterials; Improve reliability of buses

Project Lead Contact:

Stephanie Wiggins, Metro, 213.922.1023

Funding Summary (000s)	
Funding Source Amount	
CMAQ (100%) \$TBD	

ADD 2ND HOT LANE ON I-10 (BETWEEN I-605 AND I-710)

I-10 Corridor – Operational Improvements

Phase: Environmental



Schedule Summary		
Milestone	Actual [Forecast]	
FTIP Approval	Jan 2009	
PA/ED Approved	[Feb 2010]	
Design Exception Approved	[Feb 2010]	
ROW	[Apr 2010]	
Construction	TBD	

Budget Estimate Summary (000s)		
Cost Item	Amount	
Study Report	- Caltrans -	
Design	TBD	
Environmental Docs	-incl in Toll	
	Tech	
ROW	TBD	
Construction	TBD	
TOTAL	\$TBD*	
*11/3/08 PSR Estimate = \$3,200		

Funding Summary (000s)		
Funding Source	Amount	
CMAQ (100%) \$TBD		

Project Scope Summary:

Add 2nd HOT lane between I-605 and I-710 in both the westbound and eastbound directions through restripe of existing enforcement zone buffer and minor related roadway widening. NOTE: RTP assumes termination points: WB-Santa Anita to I-710 and EB-I-710 to Baldwin Ave

Project Status & Continuing Activities:

Performing micro-simulation to assess operational impacts of 2nd lane termination points in both directions. Metro is requesting a Letter of No Prejudice from FHWA to enable Metro to begin implementation activities.

Risks to Schedule:

Assumes Caltrans Approval of Flex to CMAQ – Feb 09 Assumes City of Alhambra approval of ROW Assumes FHWA approval of design exceptions Assumes I-10 Rehab Project Completed Late 2010

Project Benefits:

Additional capacity for HOT lanes


Project Lead Contact:

Frank Quon, Caltrans, 213.897.0362

WIDEN ADAMS BLVD & LANE MODIFICATIONS TO ADAMS BLVD OFF RAMP

I-110 Corridor – Operational Improvements

Phase: Environmental



Schedule Summary

Milestone	Actual
whiestone	[Forecast]
Start of Project	2008
Community Mtg	[May 2009]
PA/ED Approved	[Feb 2010]
Design Approved	TBD
ROW	N/A
Construction NTP	TBD

Budget Estimate Summary (000s)Cost ItemAmountStudy Report- Caltrans -Environmental Docs-incl in TollTechTechDesignTBDConstructionTBD

TOTAL	\$4,000	
Funding Summary (000s)		
Funding Source	Amount	

i unung oouroo	ranoune
CMAQ (100%)	\$4,000

Project Scope Summary:

Lane modifications at the Adams Blvd Off-Ramp include re-configuration to include two dedicated left turn lanes and one dedicated right turn lane. Widening of Adams Blvd is also proposed to reduce delays at the Adams Blvd Off-Ramp.

Project Status & Continuing Activities:

Performing micro-simulation to assess operational impacts of improvements at the northern termini. Discussions continue with Expo to minimize impact to construction & operations. Team will schedule a Community Meeting in May 09 to discuss operational improvements.

Risks to Schedule:

Assumes Caltrans Approval of Flex to CMAQ – Dec 09 Assumes FHWA approval of design exceptions

Project Benefits:

Improve reliability for transit & carpools; upgrade transit stops


Project Lead Contact:

Frank Quon, Caltrans, 213.897.0362

PROJECT STUDY REPORT – ADAMS BLVD-FIGUEROA STREET HOT LANE FLYOVER

I-110 Corridor – Operational Improvements

Phase: Concept



Schedule SummaryMilestoneActual
[Forecast]FTIP ApprovalJan 2009Award Contract[Dec 2009]Study Completed[Dec 2010]

Budget Estimate Summary (000s)	
Cost Item	Amount
Study Report	\$2,000

Funding Summary (000s)	
Funding Source	Amount
Prop C 25%	\$2,000

Project Scope Summary:

Project Study Report(PSR) – identify alternatives to connect from the Northbound I-110 HOT Lanes to Figueroa Street. PSR will be coordinated with the Figueroa Cap Park Feasibility Study lead by the City of Los Angeles.

Project Status & Continuing Activities:

FTIP approval received. Drafting funding agreement with Caltrans

Risks to Schedule:

Assumes Caltrans furlough does not impact PSR staffing

Project Benefits:


Identifies future capacity improvement for I-110 HOT lanes

Project Lead Contact:

Frank Quon, Caltrans, 213.897.0362

ENHANCED SILVER LINE BRT & FEEDER SERVICES

I-10 & I-110 Corridor – Transit Operations



Schedule Summary

Milestone	Actual
	[Forecast]
FTIP Approval	Jan 2009
Buses Ordered (41)	Mar 2009
LOA Approved with	[May 2009]
Municipal Operators	
910 Operating Plan	[Dec 2009]
Revenue Operations	[Jul 2010]
Muni Operations	[Dec 2010]

Budget Estimate Summary (000s)		
Cost Item	Amount	
Bus Procurement		
Gardena Transit (2)	\$1,200	
Torrance Transit (4)	\$2,800	
Foothill Buses (10)	\$8,500	
Metro Buses (41)	\$28,400	
Sub-Total	\$40,900	
Operating Subsidy		
Muni Operators	\$4,900	
Metro	\$6,300	
Sub-Total	\$11,200	
TOTAL	\$52,100	

Funding Summary (000s)	
Funding Source	Amount
FTA 5307 (78.5%)	\$40,900
CMAQ (21.5%)	\$11,200

Phase: Concept

Project Scope Summary:

Deploy 41 new Metro CNG buses (18 - San Gabriel Valley Sector and 23 - South Bay Sector) to enhance the dual hub BRT service on I-10 and I-110 through additional direct and feeder service. Deploy 10 new Foothill Silver Streak buses on I-10. Deploy two new Gardena gas-hybrid buses and four new Torrance buses on I-110.

Project Status & Continuing Activities:

Metro Operations Is developing an operating plan in consultation with the municipal operators. Transit modeling is underway to determine the need for additional feeder service.

Risks to Schedule:

Assumes LOA approved by Transit Operator Boards Assumes Silver Line BRT (910) deploys Dec 2009 through restructuring of existing routes

Project Benefits:


Increases bus frequency, Increases ridership, Additional capacity for HOT lanes.

Project Lead Contact:

Conan Cheung, Metro, 213.922.6949

TRANSIT SIGNAL PRIORITY

Downtown LA – Transit Operations



Schedule Summary Actual Milestone [Forecast] **FTIP** Approval Jan 2009 Apr 2009 MOU Approved by City **Design Begins** [Jun 2009] **Design Approved** [Oct 2009] [Jun 2010] **Construction Compl** [Aug 2010] System Integration

Budget Estimate Summary (000s)	
Cost Item	Amount
Signal Priority	\$900
Extend Bus Lane	\$100
TOTAL	\$1,000

Funding Summary (000s)	
Funding Source	Amount
CMAQ (100%)	\$1,000

Phase: Concept

Project Scope Summary:

Install bus-signal priority technology on Figueroa Street between Wilshire Boulevard and Adams Boulevard (15 signals) and Flower Street between Wilshire Boulevard and Olympic Boulevard (5 signals) to enhance transit operations. This project will also extend the existing AM peak-period northbound busonly lane on Figueroa Street between 23rd Street and 4th Street to cover PM peak-period.

Project Status & Continuing Activities:

Finalizing scope of work and drafting MOU

Risks to Schedule:

Assumes Caltrans Approval of Flex to CMAQ - Jun 09

Project Benefits:

Improves performance of enhanced Silver Line downtown through reducing delays for transit buses

Project Lead Contact:

Kang Hu, LADOT, 213.972.8627

VANPOOLS

I-10 & I-110 Corridor – Transit Operations

Phase: Concept



Schedule Summary	
Milestone	Actual [Forecast]
FTIP Approved	Jan 2009
Scope of Work	[Dec 2009]
Initiate Activities	[Jun 2010]

Budget Estimate Summary (000s)	
Cost Item	Amount
Initiate Activities	\$400
TOTAL	\$400

Funding Summary (000s)	
Funding Source	Amount
CMAQ (100%)	\$400

Project Scope Summary:

Activities to support formation of vanpools may include marketing and vanpool start-up costs such as training community groups to form commuter vanpools and ensure that vanpools are created and retained; ridematching software; driver (or other empty-seat subsidies); back-up driver training exams; and parking lot leases.

Project Status & Continuing Activities:

Developing scope of work

Risks to Schedule:


Assumes Caltrans Approval of Flex to CMAQ – Jul 09

Project Benefits:

Form 100 new vanpools in the I-10 and I-110 corridors, Additional capacity for HOT lanes

Project Lead Contact:

Cosette Stark, Metro, 213.922.2811



Schedule Summary	
Milestone	Actual [Forecast]
Community Meeting	Dec 2008
Design Charrette	Dec 2008
FTIP Approved	Jan 2009
PA/ED - RNL	Mar 2009
ROW	TBD
Design-Build	TBD
Construction Compl	[Dec 2010]

Budget Estimate Summary (000s)	
Cost Item	Amount
Design Charette	\$100
PA/ED	TBD
Design-Build	TBD
TOTA	L \$45,300

Funding Summary (000s)	
Funding Source	Amount
FTA 5307	\$28,900
Prop C 40%	\$16,300
TOTAL	\$45,200

Project Scope Summary:

Construct up to 10 new bus bays; construct additional commuter parking; add ticket vending machines to support off-board fare payment; add bike lockers; LEED Silver Certified

Project Status & Continuing Activities:

Developing preferred design alternative from results of Community Meeting and Design Charette. Ongoing stakeholder meetings with the City of El Monte

Risks to Schedule:

Assumes Metro Board approval of DB Construction Staging Assumes City of El Monte Property Acquisition and Lease of Parking Spaces


Project Benefits:

Add capacity for new buses for enhanced dual hub BRT and Foothill Transit Silver Streak service

Project Lead Contact:

Tim Lindholm, Metro, 213.922.7297

PATSAOURAS PLAZA CONNECTOR TO THE EL MONTE BUSWAY



Schedule Summary	
Milestone	Actual [Forecast]
FTIP Approved	Jan 2009
Design Charette	[Jun 2009]
PA/ED - RNL	TBD
Catellus Approval of Funding	TBD
ROW	N/A
Design-Build	TBD

Budget Estimate Summary (000s)		
Cost Item		Amount
PA/ED		TBD
Final Design		TBD
Construction		TBD
-	TOTAL	\$14,900

Funding Summary (000s)	
Funding Source	Amount
FTA 5307 - CRD (67%)	\$10,000
Call for Projects (19%)	\$2,900
LAUS Gateway (14%)	\$2,000
TOTAL	\$14,900

Project Scope Summary:

Relocate the existing passenger boarding/alighting areas from the corner of Alameda Street and the Busway entrance to the south side of Patsaouras Plaza to allow direct access to the Plaza and Union Station.

Project Status & Continuing Activities:

Initiating procurement activities for design consultant Assumes Metro Board approval of DB

Risks to Schedule:

Assumes Catellus Approval of \$2 M

Project Benefits:

Eliminates ¼ mile walk for transit passengers connecting to local busses, the Red Line, the Gold Line, and Amtrak; Improve over-capacity at Plaza and reduce bus delays


Project Lead Contact:

Tim Lindholm, Metro, 213.922.7297

UNION DIVISION



Phase: Final Design



Schedule Summary 🗨	
Milestone	Actual
Milestone	[Forecast]
IS/MND	Sep 2008
Award Final Design	Dec 2008
 MDG Consultants 	
Complete Design	[Dec 2009]
Complete	[Dec 2011]

Budget Estimate Summary (000s)

Construction

Cost Item	Amount
Project Admin	\$5,000
Design	\$8,500
Construction	\$76,500
Contingency	\$5,000
TOTAL	\$95,000

Funding Summary (000s)	
Funding Source	Amount
Prop 1B - Transit	\$85,000
(89%)	
TDA4 (11%)	\$10,000
TOTAL	\$95,000

Project Scope Summary:

Construction of a new bus operations & maintenance facility adjacent to Metro headquarters. House & operate a mixed fleet of approximately 200 CNG buses. Facility will be constructed to accommodate 40-foot, 45-foot, & 60-foot articulated buses. Includes three levels of bus & automobile parking, an administrative building, maintenance shop & all associated maintenance equipment; LEED Silver Certified

Project Status & Continuing Activities:

Ongoing discussion with the City of LA regarding: a feasible & practical "green" rooftop alternative; vacation of Lyon Street; & relocation of overhead utilities on Cesar Chavez between Vignes & Lyon Street and any underground utilities on Lyon Street.

Risks to Schedule:

State budget crisis may result in suspension of Prop1B funds – a primary source of funding for the Union Division

Project Benefits:

Provides storage for 41 new buses to support the enhanced Silver Line as well as relieve capacity constraints systemwide

Project Lead Contact:

Tim Lindholm, Metro, 213.922.7297

HARBOR TRANSITWAY PARK & RIDE IMPROVEMENTS

I-110 Corridor – Transit Facilities

Phase: Concept



Schedule Summary

Milestone	Actual [Forecast]
FTIP Approved	Jan 2009
PA/ED	TBD
Final Design	TBD
ROW	N/A
Construction	TBD

Budget Estimate Summary (000s)	
Cost Item	Amount
Bike Lockers	\$50
Sheriff Substation	\$400
Other Improvements	\$2,450
TOTAL	\$2,900

Funding Summary (000s)	
Funding Source	Amount
FTA 5307 (100%)	\$2,900

Project Scope Summary:

Improvements will include enhanced signage, lighting, & security; new bus stops under Slauson & Manchester Stations for Lines 108/115; ticket vending machines; bike lockers; sheriff substation at the Artesia Transit Center. Park and Ride Lot locations for improvements include: Slauson, Manchester, Harbor Green Line, Rosecrans, Artesia, Carson, PCH, and Harbor/Beacon.

Project Status & Continuing Activities:

Initiating procurement activities for design consultant

Risks to Schedule:

Assumes receipt of as-builts from Caltrans for the Transit Stations.

Project Benefits:

Increased ridership; faster boardings & reduced delays

Project Lead Contact:

Tim Lindholm, Metro, 213.922.7297

POMONA METROLINK STATION EXPANSION

I-10 Corridor – Transit Facilities

Phase: Concept



Schedul	e Summary
---------	-----------

Milestone	Actual				
willestone	[Forecast]				
PA/ED	Nov 2007				
FTIP Amended	Jan 2009				
FD Completion	[Aug 2009]				
ROW	N/A				
Board Award	[Oct 2009]				
Construct	[Sep 2010]				

Budget Estimate Summary (000s)							
Cost Item	Amount						
PA/ED	TBD						
Final Design	TBD						
ROW	TBD						
Construction	TBD						
TOTAL	\$10,800						

Funding Summary (000s)								
Funding Source	Amount							
FTA 5307 - CRD	\$5,600							
(52%)								
Other Federal (32%)	\$3,500							
Prop 1 C (16%)	\$1,700							
TOTAL	\$10,800							

Project Scope Summary:

Construct 148 new parking spaces to increase total parking spaces to 369 spaces and extend the platform to accommodate additional rail cars at the Pomona Metrolink Station (205 Santa Fe Street, Pomona)

Project Status & Continuing Activities: In Final Design

Risks to Schedule:

Assumes SCRRA approval of LOA with Metro


Project Benefits:

Increase ridership; Additional capacity for I-10 HOT lanes

Project Lead Contact:

Joanna Capelle, Metrolink, 213.452.0209

EXPRESSPARK



Budget Estimate Summary (000s)							
Cost Item	Amount						
System Design	\$400						
Equipment	\$17,600						
System Operations	\$500						
TOTAL	\$18,500						

Funding Summa	ry (000s)
Funding Source	Amount
CMAQ (81%)	\$15,000
City -(19%)	\$3,500

Phase: Concept

Project Scope Summary:

Deploy new parking meter technology to 6,000 onstreet metered parking spaces in five Parking Meter Zones (PMZ): Central Business, Chinatown, Civic Center, East Downtown, & Little Tokyo.

These new meters will charge demand-based parking rates depending on the time of day and length of stay. They will also provide alternative payment options (i.e. credit card, cell phone).

In addition to the on-street meters, occupancy reporting systems will also be implemented for all of the City-owned off-street parking facilities (approx 9,000).

Real-time parking information for 15,000 public onand off-street parking spaces will be provided through various media including: websites, mobile phones, and on-street dynamic message signs.

Project Status & Continuing Activities:

Drafting LOA between City and Metro

Risks to Schedule:

Assumes Caltrans Approval of Flex to CMAQ - Jun 09

Project Benefits:

Reduce traffic congestion and air pollution; improve travel times for transit and through traffic; optimize parking revenues to fund system expansion to other high-demand areas.

Project Lead Contact:

Dan Mitchell, LADOT, 213.972.4937

PUBLIC OUTREACH & COMMUNICATIONS PLAN

I-10 & I-110 Corridor – Community Outreach

Phase: Implementation

Schedule Summary						
Milestone	Actual [Forecast]					
Community	Aug 2008					
Workshops						
CAG Meetings	Nov 2008					
Communications	Jan 2009					
Plan Approved						
CAG Meetings	Feb 2009					
License Plate	[May 2009]					
Survey Complete						
Community Mtg	[May 2009]					
(CD9)						
CAG Meetings	[June 2009]					
Public Hearings for	[June 2009]					
Toll Rates						
CAG Meetings	[Aug 2009]					
CAG Meetings	[Nov 2009]					

Project Scope Summary:

Broad stakeholder outreach effort comprised of Corridor Advisory Group (CAG) meetings, Community Workshops, and ongoing briefings to Cities, elected officials, community organizations, and other stakeholders. Outreach methods include presentations, website, media, video, and publications.

Project Status & Continuing Activities:

Briefings are held on an ongoing basis. RedHill Group is conducting a License Plate Survey for I-10 and I-110.

Project Benefits:

Civic engagement in project development; increased awareness of project

Project Lead Contact:

Lynda Bybee, Metro, 213.922.6340

Briefings Held During the Last 3 Months:

- 2/2 Supervisor Ridley-Thomas Briefing
- 2/2 I-10 Corridor Advisory Group Monterey Park
- 2/3 I-110 North Corridor Advisory Group Los Angeles
- 2/5 SCAG Transportation Committee
- 2/5 I-110 South Corridor Advisory Group Gardena
- 2/18 Ad Hoc Congestion Pricing Committee
- 2/25 Central City Association Metro Real Estate Staff Meeting
- 2/26 Councilman Parks Briefing
- 3/11 ITS So Cal Workshop Los Angeles
- 3/13 5th Annual PPP Conference Washington, DC
- 3/18 Ad Hoc Congestion Pricing Committee
- 3/21 LEAD for Assemblyman Eng Rosemead
- 4/1 Councilmember Perry's Staff Briefing
- 4/3 Southern California ACT Conference
- 4/9 Caltrans Transportation Planning Academy
- 4/15 Ad Hoc Congestion Pricing Committee
- 4/16 San Gabriel Valley COG Transportation Committee
- 4/17 Councilmember Perry's Staff Briefing

Milestones Achieved Year to Date

- April 2008 MOU w/USDOT for Demo Project
- July 2008 CTC Eligibility Finding Received 1st Amendment to MOU w/USDOT Approved (Changes Demo Project from I-210/I-10 to I-110/I-10)
- Sept 2008 Tolling Authority Legislation Approved by Governor (Expires Jan 15, 2013) Metro Board/Caltrans Certifies Funding Available to USDOT
- Nov 2008 2nd Amendment to MOU w/USDOT (Administrative Changes)
- Dec 2008 Project Inclusion in RTP Approved by SCAG Letter to USDOT documenting Key Physical Capacity Improvements
- Jan 2009 FTIP Approved: SCAG's Amendment #1 to the RTP and Amendment 08-01 to the 2008 RTIP (Jan 14, 2009) Public Outreach and Communications Plan Approved by Metro Board
- Feb 2009 RFIQ for Toll Systems Integrator Released
- Mar 2009 Metro Board Approval to Exercise Option to Purchase 41 CNG Buses
- Apr 2009 Preliminary Engineering Begins for Electronic Toll Collection Short List of Toll Systems Integrator Firms Completed I-10/I-110 License Plate Survey Released

Toll System Summary Schedule as of 4/30/09

Task	2009	2010
Issue RFQ ^{Feb. 20, 2009} Short List Prepare RFP	2 months 3 months Jul. 23, 2009	
Tolling Policy/Rates Bidder Review	2 months	
Issue RFP	Aug. 1, 2009	
Evaluate Bids/Award	3 months	
Approve EIR/EA & NTP	Feb 1, 2010 人	7
Design, Deliver, Install	[11 months
Setup CSC, Train Staff		1 month
Start Operations		Dec. 31, 2010

Partner Agency List								
Project	Caltrans	LADOT	Foothill Transit	Torrance Transit	Gardena Transit	Metrolink	Others	
oll Technology								
I-10 HOV Conv to HOT								
I-110 HOV Conv to HOT							1	
nfrastructure Improvements		1	1					
Add 2 nd HOT Lane	Lead						ALHAMBRA	
Widen Adams Blvd	Lead	•					Expo	
Project Study Report	Lead	•					CRA/LA	
ransit Operations								
Enhanced Silver Line BRT				•	•			
Transit Signal Priority		Lead						
Vanpools								
ransit Facilities								
El Monte Transit Center	•						GREYHOUN	
Patsaouras Plaza Connector			•					
Union Division		•						
Harbor Transitway Park &								
Ride Improvements					•			
Pomona Metrolink Station						Lead		
/ariable Parking								
ExpressPark		Lead						
Community Outreach								
Outreach & Comm Plan					•			

State Representative List

	Senate							Assembly					
Project	22 Cedillo	24 Romero	25 Wright	26 _{vacant}	28 Oropeza	32 Negrete- McLeod	45 DeLeon	46 Perez	48 Davis	49 Eng	51 Price	52 Hal	
Toll Technology	1												
I-10 HOV Conv to HOT	*	*					*	*		*			
I-110 HOV Conv to HOT	*		*	*				*	*		*	*	
Infrastructure Improv	vements	5											
Add 2 nd HOT Lane		*					*			*			
Widen Adams Blvd	*							*					
Project Study Report	*							*					
Transit Operations													
Enhanced Silver Line BRT	*	*	*	*			*	*	*	*	*	*	
Transit Signal Priority	*							*					
Vanpools	*	*	*	*			*	*	*	*	*	*	
Transit Facilities											,, ,		
El Monte Transit Center		*								*			
Patsaouras Plaza Connector	*						*						
Union Division	*						*						
Harbor Transitway Park & Ride Improvements ¹	*		*	*	*			*	*		*	*	
Pomona Metrolink Station ²						*							
Variable Parking		· · · · · · · · · · · · · · · · · · ·					·						
ExpressPark	*							*					
Community Outreach	<u>ו</u>	· · · · · · · · · · · · · · · · · · ·	·			·	·						
Outreach & Comm Plan	*	*	*	*	*	*	*	*	*	*	*	*	

¹ Also includes 55 - Furutani

² Also includes 61 - Torres