

CIP Benchmarking Study

California Multi-Agency CIP Benchmarking Study

Annual Report - Update 2016



Department of
PUBLICWORKS
CITY OF SACRAMENTO



OAKLAND
PUBLIC WORKS AGENCY

CITY OF
SAN JOSE
CAPITAL OF SILICON VALLEY



December 2016

TOC | Table of Contents

CHAPTER 1 EXECUTIVE SUMMARY

A. Introduction	1
B. Performance Benchmarking.....	1
C. Best Management Practices.....	3
D. Online Discussion Forum	4
E. Acknowledgements	4

CHAPTER 2 INTRODUCTION

A. Background	5
B. Benefits of Participation	6
C. Study Focus.....	7
D. Study Goals	7

CHAPTER 3 PERFORMANCE BENCHMARKING

A. Study Criteria.....	9
B. Data Collection and Confirmation.....	11
C. Performance Database	14
D. Characteristics of Data Analyzed.....	17
E. Regression Analysis Results	21
F. Other Considerations.....	21
G. Smaller Project Analysis.....	22

CHAPTER 4 BEST MANAGEMENT PRACTICES

A. Progress on Best Management Practice Implementation	26
---	-----------

CHAPTER 5 ONLINE DISCUSSION FORUM

A. Infrastructure Asset Management Survey.....	45
B. Slurry Seal Materials.....	45
C. Municipal Streets	46
D. Detectable Warning Tiles	49

CHAPTER 6 ACKNOWLEDGEMENTS

Acknowledgements51


APPENDICES

APPENDIX A	PERFORMANCE QUESTIONNAIRE	A-1
APPENDIX B	PERFORMANCE CURVES	B-1
APPENDIX C	INDIRECT RATES	C-1

TABLES

Table 1-1 Average Project Delivery Costs by Project Type (% of TCC) (Full Range of TCC)	2
Table 1-2 Average Project Delivery Costs by Project Type (% of TCC) (80th Percentile Range of TCC)	2
Table 2-1 Participating Agency General Information	7
Table 3-1 Project Types and Classifications	11
Table 3-2 Project Cost Categories	12
Table 3-3 Growth of Database	15
Table 3-4 Projects Distribution Matrix	16
Table 3-5 Project Count and Project Delivery by Completion Year	17
Table 3-6 Average Project Delivery Costs by Project Type (% of TCC) (Full Range of TCC)	18
Table 3-7 Average Project Delivery Costs by Project Type (% of TCC) (80th Percentile Subset of TCC)	19
Table 3-8 Project Delivery Performance and Consultant Usage by Agency (2011-2015)	20
Table 3-9 Municipal Facilities Project Delivery Percentage based on Cost Ranges of TCC	23
Table 3-10 Streets Project Delivery Percentage based on Cost Ranges of TCC	23
Table 3-11 Pipes Project Delivery Percentage based on Cost Ranges of TCC	23
Table 3-12 Parks Project Delivery Percentage based on Cost Ranges of TCC	23
Table 4-1 Implementation of BMPs	27
Table 5-1 Responses to Slurry Seal Materials Questions	46
Table 5-2 Responses to Detectable Warning Tiles Questions	50

Page Intentionally Left Blank



Chapter 1 Executive Summary

CHAPTER 1 Executive Summary

A. INTRODUCTION

The *California Multi-Agency CIP Benchmarking Study (Study)* is a collaborative effort that involves the sharing of ideas and data between several of the largest cities in California. This report presents the findings of several key components of the study: performance benchmarking, best management practices (BMPs), and the online discussion forum.

Performance benchmarking is conducted to establish relationships between project delivery costs and total construction cost (TCC). The *Study* examines how these relationships change over a five-year trailing period. This is a core concept of the *Study* that provides a meaningful benchmark by which participating agencies can assess their project delivery performance and identify potential reasons for differences between them and peers.

Best management practices are discussed and tracked to provide participating agencies a living archive of practices being implemented by peers, lessons learned through their implementation, and potential benefit to be derived if implemented.

The **online discussion forum** is a concept developed out of the *Study* that provides a convenient setting for participating agencies to present topics and/or questions for which they would like input from peers. It is an extension of regularly conducted face-to-face meetings to further discussion.

A brief overview of these *Study* components is presented in this executive summary.

B. PERFORMANCE BENCHMARKING

The project data submitted by the agencies are compiled in a customized Microsoft Access® database. This database serves as a repository for the data collected since the inception of the *Study*. Each year, the project database is updated with the inclusion of project data submitted for that *Study* year and updated project data submitted for previous years. The Update 2016 database includes a total of 602 projects, 481 of which belong in the 80th percentile subset by TCC.

Project Delivery Costs by Project Type

Table 1-1 summarizes project delivery cost as a percentage of TCC by each of the four project types in the *Study* for the full range of TCC. **Table 1-2** similarly summarizes project delivery cost as a percentage of TCC for the smaller 80th percentile projects based on TCC. The project delivery percentage for a category is the arithmetic average of the project delivery percentages of the individual projects grouped under that category.

Table 1-1
Average Project Delivery Costs by Project Type (% of TCC)
(Full Range of TCC)

Type	Design ^{1,2}	Construction Management ^{1,2}	Total Project Delivery ^{1,2}	Median Total Construction Cost (\$MM)	Number of Projects ³
Municipal Facilities	23%	20%	43%	1.50	75
Parks	29%	21%	50%	0.68	47
Pipe Systems	25%	22%	47%	1.07	276
Streets	31%	19%	50%	0.89	204
All Types	27%	21%	48%	1.00	602

Notes:

1. Project Delivery percentages represent arithmetic averages of the individual projects and do not represent the results from the regression analyses.
2. Project Delivery percentages vary from year to year based on the selection and the composition of the projects in the database.
3. Total excludes projects delivered by alternative delivery mechanisms such a design-build, JOC, and CM@ Risk. Projects delivered by alternative techniques are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the *Study*.

Table 1-2
Average Project Delivery Costs by Project Type (% of TCC)
(80th Percentile Range of TCC)

Type	Design ^{1,2}	Construction Management ^{1,2}	Total Project Delivery ^{1,2}	Median Total Construction Cost (\$MM)	Number of Projects ³
Municipal Facilities	25%	21%	46%	1.02	60
Parks	31%	23%	54%	0.56	37
Pipe Systems	27%	24%	51%	0.82	220
Streets	33%	20%	53%	0.52	163
All Types	29%	22%	51%	0.77	481

Notes:

1. Project Delivery percentages represent arithmetic averages of the individual projects and do not represent the results from the regression analyses.
2. Project Delivery percentages vary from year to year based on the selection and the composition of the projects in the database.
3. Total excludes projects delivered by alternative delivery mechanisms such a design-build, JOC, and CM@ Risk. Projects delivered by alternative techniques are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the *Study*.

Regression Analysis

A regression analysis was performed to understand the relationship between project delivery as a percent of TCC. This analysis is important to establish statistical significance related to the performance benchmarking. The results reflect the agencies' experience with the delivery of capital projects; on a percentage basis projects with lower TCCs are more expensive to deliver than projects with higher TCCs. Results from the regression analysis methodology are discussed in **Appendix B**.

Project Delivery Percentages as Ranges of TCC

In addition to evaluating a subset of projects defined by the lower 80th percentile subset, the project team evaluated the project delivery percentages on further subsets. An analysis was performed on how the project delivery percentage would change if the projects were categorized by TCC cost ranges.

The results show how the project delivery percentage changes for different ranges of TCC of projects. Projects with higher TCC typically have lower project delivery percentages of TCC and projects with lower TCC typically have a higher project delivery percentage of TCC. The results are further discussed in **Chapter 3**.

C. BEST MANAGEMENT PRACTICES

At the start of this *Study* in 2002, the agencies examined over 100 practices used in project delivery. Many practices included those the participants did not commonly use at the time, but believed could add value if ultimately implemented as Best Management Practices (BMPs). Each year the agencies look at industry changes in order to identify new BMPs. Each Agency's implementation of these selected practices will continue to be tracked. No new BMPs have been developed in Update 2016, although the agencies are continuing to track the performance on the already developed BMPs.

While a BMP may be developed to address a specific issue, its implementation may affect other elements of project delivery. The participating agencies judged that each of the BMPs favorably impact one of the following categories:

- Cost
- Schedule
- Quality
- Communication
- Environment
- Customer Service

These BMPs continue to be an important element of the *Study* by providing a reference for participating agencies to identify additional BMPs that may be beneficial to implement or to understand challenges associated with their implementation. The discussion on BMPs is found in **Chapter 4** of this report.

D. ONLINE DISCUSSION FORUM

The following discussion topics are summarized in the **Chapter 5** Online Discussion Forum.

- Infrastructure Asset Management Survey
- Slurry Seal Materials
- Municipal Streets
- Detectable Warning Tiles

An archive of the full discussion forum is posted confidentially on the *Study* website for access by the participants.

E. ACKNOWLEDGEMENTS

This *Study* is made possible through the generous contributions of each participating agency, city staff, and consultants.

Contributors include:

- City of Long Beach/Port of Long Beach
- City of Los Angeles
- City of Oakland
- City of Sacramento
- City of San Diego
- City of San Francisco
- City of San José
- MWH Americas, Inc.
- Skanska USA Building, Inc.
- William Lacher

A full list of acknowledgements is presented in **Chapter 6**.



Chapter 2

Introduction

2 Introduction

The California Multi-Agency CIP Benchmarking Study (Study) is a collaborative effort that involves the sharing of ideas and data between several of the largest cities in California. Each participating member contributes to the discussion of lessons learned out of their capital improvement program (CIP) implementation. Through this framework, members of the *Study* wish to: increase efficiency in delivering services, employ best management practices (BMPs), implement continuous training programs, and develop best-in-class capabilities.

The *Study* provides a forum for the agencies to share information among themselves via meetings that focus on current issues; an online portal where topics for discussion can be posed and challenges addressed; and a database that serves as both a repository of the agencies' projects and a tool for data analysis. The purpose of this collaboration is to share the best ideas of the group for the benefit of all and to gather insight on how to address challenges that might appear to be new, but which others have already faced and addressed successfully.

A. BACKGROUND

In October 2001, the City of Los Angeles, Department of Public Works, Bureau of Engineering initiated the *Study* with several of the largest cities in California. These cities joined together to form the Project Team for the *Study*. The Project

Team acknowledges that there have been significant benefits derived from collaborating and pooling their project delivery knowledge and experience since the inception of the *Study*.

The participating agencies currently include:

- City of Long Beach, Department of Public Works and Harbor Department Port of Long Beach
- City of Los Angeles, Department of Public Works, Bureau of Engineering
- City of Oakland, Public Works Department, Bureau of Engineering and Construction
- City of Sacramento, Department of Public Works and Department of Utilities
- City of San Diego, Public Works Department, Engineering and Capital Projects Department
- City and County of San Francisco, Department of Public Works, Building Design and Construction, Infrastructure Design and Construction
- City of San José, Department of Public Works and City Manager's Office

While the participating agencies have many similarities in terms of function and capital program delivery, it is important to note that a number of factors create differences. Some of these include organization and cost structure. This is reflected in the “Indirect Rates Applied to Capital Projects” table shown in **Appendix C**. Variances amongst the agency indirect rates can create measureable delivery cost differences between the agencies for similar projects. However, the large magnitude of projects in the *Study* database has normalized these differences when data is compiled for major project categories and/or across all project types.

Upon initiation of the *Study*, it was agreed that published data provided by *Study* participants should remain anonymous in order to create a positive, non-competitive team environment, conducive to meeting the *Study*'s goals.

General information on each participating agency is summarized on **Table 2-1**.

B. BENEFITS OF PARTICIPATION

The participating agencies have been very supportive of the *Study* efforts over the years. The *Study* is possible only because the agencies believe they are benefiting from their continued participation.

The agencies have expressed many benefits of the *Study*. Ready access to performance data and BMPs of the largest cities in California helps member agencies in their decision-making process regarding policy and procedural improvements while providing training initiatives for new project managers. Sharing project delivery costs provides agencies a higher level of design and construction estimate certainty and a benchmark to assess their individual CIP implementation performance. The tracking and reporting of the *Study* provides a structured framework for agencies to more seamlessly correlate performance with that of the collective.

The *Study*, through regular meetings and the online forum, facilitates the discussion of how executives from each agency are managing and meeting similar challenges. Meetings involve the discussion of timely subjects that prepare agencies in addressing coming issues. The *Study* helps agency staff better communicate typical CIP challenges, e.g., needed resources, with elected officials and community stakeholders.

Table 2-1
Participating Agency General Information

Information	Population ¹	Area (sq. mi.)	Website	Government Form
Long Beach	484,958	50	http://www.longbeach.gov http://www.polb.com	Council-Manager-Charter ² Commission-Mayor-Council
Los Angeles	4,030,904	469	http://eng.lacity.org	Mayor-Council
Oakland	422,865	66	http://www2.oaklandnet.com/	Mayor-Council-Administrator
Sacramento	485,683	98	http://www.cityofsacramento.org	Council-Manager
San Diego	1,391,676	342	http://www.sandiego.gov	Mayor-Council
San Francisco	866,583	49	http://www.sfdpw.org	Mayor-Board of Supervisors (11 members)
San José	1,042,094	178	http://www.sanjoseca.gov	Mayor-Council-Manager

Notes:

Source: California Department of Finance, E-1 Population Estimates for Cities, Counties, and the State — January 1, 2015 and 2016.

1. Provisional population estimate for the city as of January 1, 2016.

2. Mayor has veto power.

C. STUDY FOCUS

This year, the participating agencies devoted in-person meeting time to collaborating with each other on pressing issues facing all the agencies. Agency implementation of selected BMPs has been and will continue to be tracked during the *Study*. A description of the newly added BMP along with their “Perceived Value” is presented in **Chapter 4, Best Management Practices**.

D. STUDY GOALS

The *Study* method is described in detail in the first *Study* report (published in 2002) and modifications to it have been documented in subsequent *Study* reports.

In Update 2016, the agencies made progress on several goals:

1. Collect projects delivered by alternative delivery techniques in the performance database.

Over the years, the participating agencies have executed several projects using alternative delivery methods such as design-build and job-order-contracting yielding benefits in areas such as cost, schedule, and overall project delivery. In order to capture such projects as part of the *Study*, the agencies have decided to collect cost data for projects delivered via alternative methods. This practice was initiated in Update 2011 and continued in Update 2016. However, the agencies decided that these projects would not be analyzed until a sufficient number of projects are collected to facilitate meaningful analyses. In addition, criteria for analysis for projects delivered by alternative delivery techniques needs to be defined. The performance questionnaire to collect project information will be updated in Update 2017 to better categorize alternative delivery projects.

2. Track the adoption of BMPs.

The Project Team continued to track the implementation of BMPs in order to link these practices to project delivery performance improvement over time in order to encourage their implementation. The Project Team continued to discuss common challenges and share ideas for addressing those

challenges during the quarterly meetings. Although no new BMPs were adopted for Update 2016, agencies focused on specific challenges implementing BMPs already identified.

3. Continue efficient information sharing with one another through in-person meetings and the online discussion forum.

In Update 2016, the Project Team continued to use an online portal for discussing issues and challenges. The use of the online portal for exchanging ideas and discussing topics of common interest was first started in 2009. The portal allows for efficient archiving of discussion topics and ease of access. The Project Team uses the discussion forum to share information; survey current processes and policies; and collaborate on implementing new processes and policies.

4. Special study: Project duration.

A special *study* was conducted using historical data to determine the typical duration for a project based on cost ranges. Although results were obtained, it became apparent that the required information was not being collected on the performance questionnaires, leading to the performance questionnaire being updated for *Study* 2017.



Chapter 3

Performance Benchmarking

Performance Benchmarking

Performance benchmarking involves collecting documented project costs and plotting the component costs of project delivery against the total construction cost (TCC). The objective of this exercise is to develop relationships between these variables by performing regression analyses. Since Update 2009, the results of the regression analyses have yielded significantly better correlation compared to prior years of the *Study*. This is primarily due to the adoption of statistical techniques for model selection and significant improvements in the modeling methodology.

The project costs data are collected from the agencies using a Performance Questionnaire created in Microsoft Excel®. Data are then compiled from the questionnaires in Excel® using a Visual Basic for Applications (VBA) code where the data is reviewed and vetted, and then transferred into the database. A copy of the current Performance Questionnaire can be found in **Appendix A**.

Note that the values presented in tables for previous years in this Update 2016 Benchmarking Report may have changed from prior reports due to the addition or update of past projects.

A. STUDY CRITERIA

The following criteria applied to Update 2016 performance benchmarking analyses:

- **Total Construction Cost – TCC** is the sum of costs associated

with the awarded construction contract, net change orders, utility relocation, and construction by agency forces. TCC does not include the cost of land acquisition, environmental monitoring and mitigation, design, or construction management. All projects included in the analyses have a TCC exceeding \$100,000. The participating agencies use fully-loaded (direct and indirect) costs for project delivery tasks. (See **Appendix C**).

- **Completion Date** – Projects included in the *Study* analyses were completed on or after January 1, 2011 and before December 31, 2015. Projects with earlier or later completion dates were kept in the database, but excluded from the analyses.
- **Outlier Elimination** – Statistical elimination was used to identify outliers in the performance model. The total project delivery percentage of each project in the database was evaluated against all other projects in the same classification. An outlier was identified as a project whose total project delivery percentage was outside the range expressed by the following inequality:

$$m - 3\sigma \leq x \leq m + 3\sigma$$

where m is the mean of the project delivery percentages, σ is the standard deviation of the project delivery percentages for all projects in the same classification, and x is the project delivery percentage of a particular project.

It should be noted that this approach, which was first adopted in Update 2008, allows for the inclusion of more data than in previous years. Previously, other methods including visual inspection were used for the elimination of outlier data points. This change was in part allowed by the improved modeling techniques that have been documented in prior *Study* reports.

Projects confirmed as outliers by this statistical technique were kept in the database, but excluded from the analyses.

- **Project Delivery Method** – All projects analyzed in this *Study* were delivered through the traditional design-bid-build method. In prior *Study* years, project costs data were only collected and analyzed for projects delivered using the traditional design-bid-build method. Over the years, the participating agencies have executed several projects using alternative delivery methods such as design-build and job-order-contracting yielding benefits in areas such as cost, schedule, and overall project delivery. In order to capture such projects as part of the *Study*, the agencies

have decided to collect cost data for projects delivered via alternative methods. However, the agencies decided that these projects will not be analyzed until a sufficient number of projects are collected to facilitate meaningful analyses.

- **Change Order Classification** – To support meaningful change order analyses, the Project Team reported change orders in accordance with the following classifications:
 1. Changed/Unforeseen Conditions
 2. Changes to Bid Documents
 3. Client-Initiated Changes
- **Project Classifications** – Sixteen project classifications grouped into four project types are used in this *Study*. In Update 2008, two new project classifications, “Other Municipal Facilities” and “Other Pipes” were added to the Municipal and the Pipes projects categories, respectively. These two classifications will include projects that do not fall under the existing Municipal and Pipes classifications but are representative of the Municipal and the Pipes categories. The agencies will continue to collect data for these classifications for future analyses. The project types and classifications are shown in **Table 3-1**.

Table 3-1
Project Types and Classifications

Project Types	Classifications
Municipal Facilities	<ul style="list-style-type: none"> • Libraries • Police and Fire Stations • Community Centers, Recreation Centers, Child Care Facilities, Gymnasiums • Other Municipal Facilities¹
Streets	<ul style="list-style-type: none"> • Widening, New, and Grade Separation • Bridges • Reconstruction • Bike Ways, Pedestrian Ways, and Streetscapes • Signals
Pipe Systems	<ul style="list-style-type: none"> • Gravity Systems • Pressure Systems • Pump Stations • Other Pipes
Parks	<ul style="list-style-type: none"> • Playgrounds • Sport fields • Restrooms

Notes:

1. Projects include design and/or construction activities for parking structures, yards, soil anchors, docks, animal shelters, reservoirs, water treatment plants, piers, and animal services centers.

B. DATA COLLECTION AND CONFIRMATION

To obtain meaningful results from the performance model, it is essential that the data collected from the agencies are accurate and conform to the *Study* criteria. The agencies recognize the importance of quality input data and are committed to providing accurate, complete project delivery cost data to support the development of performance models. Project delivery costs are defined as the sum of all agency and consultant costs associated with project planning, design, bid, award, construction management, and closeout activities. Examples of specific activities included in each phase of project delivery are presented in **Table 3-2**.

For the Update 2016 *Study*, the agencies completed the questionnaires with

comparable, complete, and accurate values. The agencies also review and compare their data collection and confirmation techniques on a regular basis. For example, in the second quarterly meeting during Update 2016, each agency completed questionnaires on three previously submitted projects to compare with original submittals. The values obtained were nearly identical, with differences resulting typically from close-out costs that happen years after the project is completed. In addition, discussion among the Project Team helps clarify and resolve inconsistencies in the data collection methodologies. It also ensures that input data is vetted before projects are submitted for analysis.

**Table 3-2
Project Cost Categories**

Category and Phase	Description
1) Design Costs:	The design phase (and associated costs) begins with the initial concept development, includes planning as well as design, and ends with the issuance of a construction Notice to Proceed. Design costs consist of direct labor costs, other direct agency costs such as art fees and permits, and consultant services cost associated with planning and design. Design may include the following:
<i>Planning</i>	<ul style="list-style-type: none"> • Complete schematic design documents • Review and develop scope • Evaluate schedule and budget • Review alternative approaches to design and construction • Obtain owner approval to proceed • Attend hearings and proceedings in connection with the project • Prepare feasibility studies • Prepare comparative studies of sites, buildings, or locations • Provide submissions for governmental approvals • Provide services related to future facilities, systems, or equipment • Provide services as related to the investigation of existing conditions of site or buildings or to prepare as-built drawings • Develop life cycle costs • Complete environmental documentation and clearances • Monitor and control project costs
<i>Design</i>	<ul style="list-style-type: none"> • Complete design development documents including outline specifications • Evaluate budget and schedule against updated construction cost estimate • Complete design and specifications • Develop bid documents and forms including contracts • Complete permit applications • Manage right-of-way procurement process • Coordinate agency reviews of documents • Review substitutions of materials and equipment • Prepare additive or deductive alternate documentation • Coordinate geotechnical, hazardous material, acoustic or other specialty design requirements • Provide interior design services • Monitor and control project costs
<i>Bid and Award</i>	<ul style="list-style-type: none"> • Prepare advertisement for bids • Qualify bidders • Manage the pre-bid conference • Evaluate bids • Prepare the recommendation for award • Obtain approval of contract award from Board/Council • Prepare the Notice to Proceed • Monitor and control project costs

**Table 3-2
Project Cost Categories (cont'd)**

Category and Phase	Description
2) Construction Management Costs:	All costs associated with construction management, including closeout costs, are included in this category. Construction management costs consist of direct labor, other agency costs, and consultant usage. Construction management may include the following:
Construction	<ul style="list-style-type: none"> • Hold pre-construction conference • Review and approve schedule and schedule updates • Perform on-site management • Review shop drawings, samples, and submittals • Perform lab work, testing, and inspection • Process payment requests • Review and negotiate Change Orders • Prepare monthly reports to owner and agencies • Respond to Requests for Information • Develop and implement a project communications plan • Perform document control • Manage claims • Perform final inspections and develop and track punch list
Closeout Phase	<ul style="list-style-type: none"> • Commission facilities and equipment • Train maintenance and operation personnel • Document and track warranty and guarantee information • Plan move-in • File notices (occupancy, completion, etc.) • Check and file as-built documents • Monitor and control project costs
3) Total Project Delivery Costs:	This is the total cost of delivering a capital improvement project, equal to the sum of the design cost and construction management costs indicated above.
4) Change Order Cost:	<p>Please see the Update 2005 Report for descriptions of the following types of change orders:</p> <ul style="list-style-type: none"> • Changed/unforeseen conditions - This type of change is necessitated by discovery of actual job site conditions that differ from those shown on the contract plans or described in the specifications. These are conditions a designer could not have reasonably been expected to know about during the design of the project. • Changes to Bid Documents - This type of change is necessitated by a mistake or oversight in the original contract documents and is required to correct the plans and specifications. • Client-Initiated Changes - This type of change results from additions, deletions or revisions to the physical work.

**Table 3-2
 Project Cost Categories (cont'd)**

Category and Phase	Description
<p>5) Total Construction Cost (TCC):</p>	<p>This is the direct construction cost, including all change orders during the construction phase (from the issuance of Notice to Proceed to Notice of Completion). The following costs are associated with construction and are included in the TCC:</p> <ul style="list-style-type: none"> • Direct actual construction • Total amount of positive change orders throughout construction • Fixtures, furnishing, and equipment (FFE) • Utilities relocation • Construction work performed by the agency's staff and other agencies' staff

C. PERFORMANCE DATABASE

The projects data submitted by the agencies are compiled in a customized Microsoft Access® database. This database not only serves as a repository for the data collected since the inception of the *Study*, but also allows for data analysis using built-in functions. Each year, the projects database is updated with the inclusion of projects data submitted for that *Study* year. The analysis and the reporting features of the database are also updated.

Table 3-3 summarizes the number of projects included in the database and in the analyses. The 5-year database used for the current analysis contains 602 projects. This total excludes project data older than five years or projects identified as outliers. Projects identified as outliers are not included in the performance data analysis but are retained in the performance database. In addition, projects delivered by alternative delivery are excluded from the analysis but included in the database. The 602 projects selected for analysis do not include projects delivered by alternative delivery. As explained under subsection A *Study* Criteria of this chapter, outlier analysis was performed using statistical techniques to ensure consistency in

the selection of outlier data points. This methodology was first implemented during Update 2008 and the agencies recognize the merits of a scientific approach for outlier elimination.

This is an improved practice when compared to prior *Study* years where project data points were classified as outliers based on a combination of statistical parameters and subjective judgments by the Project Team. Previously, projects identified as outliers during one *Study* phase were kept as outliers in subsequent *Study* phases.

Table 3-3 shows that as the rules for project selection were refined, the number of non-representative and projects with TCC less than \$100K have decreased. In addition, only 16 projects have been excluded as outliers in the Update 2016 *Study* as compared to the elimination of several hundred projects prior to the refinement of the statistical model in 2009.

In the *Study 2002* report, it was recommended that at least 10 projects per classification and a minimum data set of 2,000 projects distributed evenly among classifications, ranges of TCC, and agencies are necessary to achieve statistically-significant results. While over 2,000 projects have been collected in the

database, the number of projects analyzed in any *Study* phase is significantly lower due to the criteria selected for the inclusion of projects in the database. Although the requirement for the minimum number of projects per classification has been met for all project categories, more data needs to be collected to ensure an even distribution of projects amongst all classifications.

The agencies acknowledged that it is vital to the success of the *Study* to continue increasing the size of the data set, thereby increasing the confidence, consistency, and reliability of results. As previously indicated, there are 4 project types (Municipal Facilities, Streets, Pipe Systems, and Parks) and 16 project classifications included in this *Study*. **Table 3-4** summarizes the distribution of projects included in the analyses.

Table 3-3
Growth of Database

Study Phase ¹	Submitted			Deleted ²		Count After Deletions ³	Excluded		Net
	Traditional Projects Submitted	(a) Alternative Delivery Projects Submitted ⁴	(b) Total	(c) TCC <\$100K	(d) Non-Representative	(e)=(b)-(a)-(c)-(d)	(f) Project Completion Date before 2011 or in 2016	(g) Outliers ⁵	Projects in Analyses (h)=(e)-(f)-(g)
I	239	0	239	27	44	168	168	0	0
II	285	0	285	0	35	250	250	0	0
III	262	0	262	0	29	233	233	0	0
IV	173	0	173	18	24	131	131	0	0
V	182	0	182	0	4	178	178	0	0
VI	191	0	191	0	4	187	187	0	0
VII	158	0	158	2	0	156	156	0	0
VIII	151	0	151	2	0	149	149	0	0
IX	173	10	183	2	0	171	171	0	0
X	121	15	136	1	0	120	120	0	0
XI	160	15	175	0	4	160	58	4	98
XII	142	8	150	2	0	141	25	1	115
XIII	145	27	172	0	0	145	16	3	126
XIV	162	19	181	4	0	158	2	4	152
XV	123	21	144	4	0	119	4	4	111
Total	2,665	117	2,782	62	144	2,467	1,849	16	602

Notes:

1. *Study* Phase indicates action taken on the count of projects corresponding to *Study* Years I = 2002, II = 2003, III = 2004, IV = 2005, V = 2006, VI = 2007, VII = 2008, VIII = 2009, IX = 2010, X = 2011, XI = 2012, XII = 2013, XIII = 2014, XIV = 2015, and XV = 2016.
2. Projects that do not fit *Study* criteria for project classifications and minimum TCC of \$100K were removed from the database.
3. Projects delivered by alternative techniques are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the *Study*.
4. These represent projects delivered by alternative project delivery techniques. These projects are kept in the database, but not analyzed. These projects will be analyzed when a sufficient number of such projects are available to facilitate meaningful analyses.
5. Outliers are identified based on statistical analysis.

Table 3-4
Projects Distribution Matrix (2011-2015)

Agency	San Diego	Sacramento	San Francisco	Los Angeles	Long Beach	San José	Oakland	Total ¹
Municipal Facilities	18	10	4	17	8	8	10	75
Comm./Rec. Center/ Child Care/Gyms	3	0	2	9	2	1	8	25
Libraries	0	0	0	0	0	3	0	3
Police/Fire Stations	2	0	0	0	2	3	1	8
Other Municipal Facilities ²	13	10	2	8	4	1	1	39
Parks	7	0	0	12	1	17	10	47
Playgrounds	3	0	0	7	1	15	6	32
Restrooms	1	0	0	0	0	0	1	2
Sport fields	3	0	0	5	0	2	3	13
Pipe Systems	98	30	2	59	2	59	26	276
Gravity Systems (Storm Drains/Sewers)	55	23	2	55	1	55	25	216
Pressure Systems	34	6	0	0	0	1	0	41
Pump Stations	0	0	0	0	0	2	1	3
Other Pipes	9	1	0	4	1	1	0	16
Streets	30	44	42	16	34	14	24	204
Bike/Pedestrian/ Streetscapes	14	18	6	1	1	7	15	62
Bridges (New/Retrofit)	1	3	0	8	5	0	5	22
Reconstructions	6	5	36	3	23	3	1	77
Signals	4	14	0	0	4	4	3	29
Widening/New/ Grade Separations	5	4	0	4	1	0	0	14
Total¹	153	84	48	104	45	98	70	602

Notes:

- Total refers to the projects included in the Update 2016 analyses only. Total excludes projects delivered by alternative delivery methods such as design-build, JOC, and CM@Risk. Projects delivered by alternative methods are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the *Study*.
- Projects include design and/or construction activities for parking structures, yards, soil anchors, docks, animal shelters, reservoirs, water treatment plants, piers, and animal services centers.

D. CHARACTERISTICS OF DATA ANALYZED

Project performance data were analyzed using the custom database application at both the Project Type level and the Project Classification level (see **Table 3-1**).

Project Count and Project Delivery by Completion Year

Table 3-5 summarizes characteristics of the projects included in the analyses by project completion year and shows trends in the average TCC values, median TCC values, design costs, construction management costs, and overall project delivery costs. The median value is the

value at which 50 percent of the values are above and 50 percent of the values are below.

As indicated in **Table 3-5**, median project size increased between 2011 and 2012. In 2013 the median project size increased by about 34 percent but then decreased by 35 percent between 2013 and 2014, and remained relatively constant from 2014 to 2015. A similar trend is observed in the average project size. The fluctuations may be due to a combination of several factors such as the selection of projects using the five-year window, elimination of projects with high TCC values during the outlier analysis, and the addition of several new projects with low TCC values.

Table 3-5
Project Count and Project Delivery by Completion Year

Project Completion Year	Count by Project Type					Project Delivery Data ^{1,2}				
	Municipal Facilities	Streets	Pipes	Parks	Total ³	Average TCC (\$MM)	Median TCC (\$MM)	Design Cost (% of TCC)	Construction Management Cost (% of TCC)	Project Delivery Cost (% of TCC)
2011	26	53	62	13	154	\$2.76	\$1.04	26%	22%	48%
2012	19	44	51	11	125	\$2.17	\$0.94	27%	24%	51%
2013	21	33	56	7	117	\$2.73	\$1.26	29%	20%	49%
2014	5	50	72	10	137	\$1.79	\$0.82	26%	20%	46%
2015	4	24	35	6	69	\$1.69	\$0.83	27%	18%	45%
Total	75	204	276	47	602	\$2.29	\$1.00	27%	21%	48%

Notes:

1. Project Delivery percentages represent arithmetic averages of the individual projects and do not represent the results from the regression analyses.
2. Project Delivery percentages vary from year to year based on the selection and the composition of the projects in the database.
3. Total excludes projects delivered by alternative delivery mechanisms such as a design-build, JOC, and CM@Risk. Projects delivered by alternative techniques are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the *Study*.

The relatively higher project delivery percentages from projects completed in 2011 to 2013 can be attributed to the “below market rate” bids that were being widely observed in California’s construction sector from 2007 to 2009 due to the recession. Projects that were started during the recession would have been completed in the 2009 to 2013 time period. In addition, factors such as personnel turnover in the agencies have also affected productivity, leading to inefficiencies due to the loss of project specific knowledge. For each project completion year since 2012, project delivery costs as a percentage of the TCC have steadily decreased by 1 to 3 percent annually.

Project Delivery Costs by Project Type

Table 3-6 shows project delivery costs by each of the four project types in the *Study* for the full range of TCC. The project delivery percentage for a category is the arithmetic average of the project delivery percentages of the individual projects grouped under that category.

Projects belonging to the Municipal category have the lowest average project delivery percentage. The Pipes category has the highest number of projects (276) in the Update 2016 database. The Pipe and Streets category projects combined total 80 percent of the projects in the database. The Parks and Streets categories exhibit

**Table 3-6
Average Project Delivery Costs by Project Type (% of TCC)
(Full Range of TCC)**

Type	Design ^{1,2}	Construction Management ^{1,2}	Total Project Delivery ^{1,2}	Median Total Construction Cost (\$MM)	Number of Projects ³
Municipal Facilities	23%	20%	43%	1.50	75
Parks	29%	21%	50%	0.68	47
Pipe Systems	25%	22%	47%	1.07	276
Streets	31%	19%	50%	0.89	204
All Types	27%	21%	48%	1.00	602

Notes:

1. Project Delivery percentages represent arithmetic averages of the individual projects and do not represent the results from the regression analyses.
2. Project Delivery percentages vary from year to year based on the selection and the composition of the projects in the database.
3. Total excludes projects delivered by alternative delivery mechanisms such a design-build, JOC, and CM@ Risk. Projects delivered by alternative techniques are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the *Study*.

the highest average project delivery cost, and also have the two lowest median TCC. The average project delivery percentage for the overall dataset is 48 percent. These percentages have remained relatively stable for the four project types over previous years.

Over the course of the *Study*, the agencies have observed that the relatively high average project delivery cost of Streets projects is likely due to increasing cost influences of right-of-way acquisition, community outreach requirements, environmental mitigation requirements, and the smaller median total construction cost of these projects.

Table 3-7 shows project delivery costs by each of the four project types in the *Study* for the 80th percentile subset of TCC (Note: In Update 2009, the concept of looking at a subset of projects was introduced. This subset generally characterizes the projects in the type or classification being examined. This step was taken as it was generally believed that project delivery for the very large projects did not characterize the overall projects in the type of classification being examined.). The trends in the project delivery costs for the projects in the 80th percentile subset of TCC follow that of the projects in the full range of TCC. As expected based upon the agencies' practical experience, project delivery costs are higher for projects that fall in the 80th percentile subset of TCC.

Table 3-7
Average Project Delivery Costs by Project Type (% of TCC)
(80th Percentile Subset of TCC)

Type	Design ^{1,2}	Construction Management ^{1,2}	Total Project Delivery ^{1,2}	Median Total Construction Cost (\$MM)	Number of Projects ³
Municipal Facilities	25%	21%	46%	1.02	60
Parks	31%	23%	54%	0.56	37
Pipe Systems	27%	23%	50%	0.82	220
Streets	33%	20%	53%	0.52	163
All Types	29%	22%	51%	0.77	481

Notes:

1. Project Delivery percentages represent arithmetic averages of the individual projects and do not represent the results from the regression analyses.
2. Project Delivery percentages vary from year to year based on the selection and the composition of the projects in the database.
3. Total excludes projects delivered by alternative delivery mechanisms such as design-build, JOC, and CM@ Risk. Projects delivered by alternative techniques are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the *Study*.

Consultant Usage Analysis

Project delivery performance and consultant usage by agency are presented in **Table 3-8**. The table indicates that on average, 62 percent of the design work and 79 percent of the construction management efforts are completed in-house by the participating agencies. Consultants account

for approximately 30 percent of the total project delivery costs while in-house efforts by the participating agencies accounts for the remaining 70 percent of the project delivery costs. From the available data, a clear relationship between the level of in-house effort and project delivery costs cannot be established.

**Table 3-8
Project Delivery Performance and Consultant Usage by Agency (2011-2015)**

AGENCY	DESIGN					CONSTRUCTION MANAGEMENT					PROJECT DELIVERY				TCC		
	In-House		Consultants		Total % of TCC ^{2,3}	In-House		Consultants		Total % of TCC	In-House		Consultants		Total % of TCC	Average (\$MM)	Median (\$MM)
	(\$M)	% of Design ¹	(\$M)	% of Design		(\$M)	% of CM	(\$M)	% of CM		(\$M)	% of PD	(\$M)	% of PD			
Agency A	47.0	78%	13.1	22%	33%	38.9	87%	5.8	13%	20%	85.9	82%	18.9	18%	53%	1.7	1.0
Agency B	12.8	40%	19.1	60%	25%	13.3	59%	9.2	41%	17%	26.0	48%	28.3	52%	42%	1.9	0.5
Agency C	15.0	93%	1.1	7%	18%	13.8	94%	0.8	6%	16%	28.9	94%	1.9	6%	34%	1.9	1.3
Agency D	50.1	60%	33.5	40%	27%	80.8	85%	13.8	15%	32%	130.9	73%	47.4	27%	59%	3.7	1.9
Agency E	5.6	37%	9.5	63%	26%	6.8	27%	18.5	73%	20%	12.4	31%	28.0	69%	46%	2.2	0.9
Agency F	24.6	62%	15.0	38%	26%	32.2	89%	3.8	11%	24%	56.7	75%	18.8	25%	50%	2.3	0.8
Agency G	22.3	55%	17.9	45%	27%	10.4	99%	0.1	1%	11%	32.7	65%	18.0	35%	37%	2.1	0.8
OVERALL	177.4	62%	109.2	38%	27%	196.1	79%	52.0	21%	21%	373.5	70%	161.3	30%	48%	2.3	1.0

Notes:

1. In-House and Consultant costs are expressed as percentages of total agency Design, CM (Construction Management), and PD (Project Delivery) costs.
2. TCC = Total Construction Cost
3. Design, CM, and PD costs are expressed as percentages of TCC and are unweighted, arithmetic averages of projects by agency.

E. REGRESSION ANALYSES RESULTS

During Update 2008, several changes were made to improve the modeling methodology. These included developing a statistically-sound method for outlier analysis, using a linear trendline regression for modeling project costs relationships, and using the upper and lower bounds of a 95 percent confidence interval to estimate the range of the project delivery percentages. As a result of these improvements, the model relationships could be predicted with a high degree of certainty as compared to previous *Study* years. As previously indicated, for Update 2009, the modeling methodology was further refined by analyzing the data in two ranges of TCC. Results from the regression analysis methodology are discussed in **Appendix B**.

In most cases, the results reflect the agencies' experience with the delivery of capital projects that on a percentage basis projects with lower TCCs are more expensive to deliver than projects with higher TCCs. As seen from **Table 3-6** and **Table 3-7**, all project categories have lower project delivery percentages for the 80th percentile subset of projects than the full range of projects. Model results are presented with statistical significance tests that confirm they are statistically significant.

F. OTHER CONSIDERATIONS

Size of the Database

The size of the project database remains relatively the same for each *Study* update due to the 5-year rolling window criterion for project completion dates; as new projects are added, old projects are excluded from analyses based on age. The participating agencies are challenged to identify as many completed projects as possible that meet the *Study* criteria. The benefits of projects delivered via alternative delivery techniques can be quantified by including them for analysis in the project database. However, due to the significant difference in delivery mechanisms, those projects will have to be analyzed separately from the rest of the projects in the database.

BMP Implementation and Project Delivery Costs

Although it is desirable for project delivery costs to decrease as agency efficiencies increase and BMPs are implemented, this can be confounded by other factors that change annually such as project size and construction cost fluctuations.

G. SMALLER PROJECT ANALYSIS

In 2009, the project team decided to differentiate the projects based on the full set of projects and a subset of “smaller cost projects”. It was hypothesized that projects with smaller total construction cost (TCC) will have a higher project delivery percentage due to costs associated with project delivery which are independent of the size of project. These project delivery costs include:

- regulatory requirements (such as CEQA)
- public involvement and outreach
- right of way acquisition
- project alternatives and scope development
- utility agreements and relocations
- bidding costs and procurement of public contracts

In Update 2009, it was decided that the “smaller projects” cutoff limit would be the smallest 80 percent of projects ranked by the TCC for each category of projects. For example, if there were 100 street projects, the 80 least expensive TCC street projects would be included in the smaller projects cutoff. The hypothesis was confirmed, and it was found that the smaller projects typically have about a 3 to 5 percent higher project delivery percentage of TCC than the full set of projects.

In Update 2014, the project team reconsidered the smaller project cutoff limit, especially since the actual project delivery cost for “small projects” was felt to be much greater than that of the 80th percentile subset of projects. Therefore, an analysis was performed to evaluate the project delivery percentage for the projects in the database based on various TCC cost ranges.

Table 3-9 through **Table 3-12** show the project delivery percentages for a range of construction costs by project type. In each project type category, the projects were arranged within four to five cost ranges. More than five cost ranges were not developed because more cost ranges lead to a fewer number of projects in each category, allowing the project delivery percentage to be more easily influenced by projects with extreme (either high or low) project delivery percentages. The cost ranges for each project type were developed in Update 2014 to distribute the projects evenly amongst the cost ranges. The cost ranges in subsequent updates have been the same as the cost ranges in Update 2014 to allow for comparison between *Study* update years.

In discussing the results presented in the tables below, the project team felt that the project delivery percentages shown are more reflective of the actual project delivery costs for small projects and are a useful tool for determining the expected project delivery costs of smaller projects.

**Table 3-9
Municipal Facilities (2011-2015) Project Delivery
Percentage based on Cost Ranges of TCC**

Dollar Ranges of Projects based on TCC		Number of Projects	AVERAGE of projects between Cost X and Cost Y, % TCC		
\$X	\$Y		Design %	Const Mang %	Project Delivery %
100,000	800,000	20	21%	21%	42%
800,000	3,000,000	27	25%	21%	45%
3,000,000	10,000,000	16	30%	22%	52%
10,000,000	70,000,000	12	13%	17%	30%

**Table 3-10
Streets (2011-2015) Project Delivery Percentage based on Cost Ranges of TCC**

Dollar Ranges of Projects based on TCC		Number of Projects	AVERAGE of projects between Cost X and Cost Y, % TCC		
\$X	\$Y		Design %	Const Mang %	Project Delivery %
100,000	300,000	45	45%	24%	68%
300,000	600,000	39	33%	21%	54%
600,000	1,300,000	46	27%	17%	44%
1,300,000	2,400,000	39	26%	17%	43%
2,400,000	66,000,000	35	22%	18%	40%


**Table 3-11
Pipes (2011-2015) Project Delivery Percentage based on Cost Ranges of TCC**

Dollar Ranges of Projects based on TCC		Number of Projects	AVERAGE of projects between Cost X and Cost Y, % TCC		
\$X	\$Y		Design %	Const Mang %	Project Delivery %
100,000	300,000	36	33%	26%	59%
300,000	600,000	43	26%	24%	50%
600,000	1,300,000	78	26%	23%	49%
1,300,000	2,400,000	67	25%	22%	48%
2,400,000	17,000,000	52	18%	17%	35%

**Table 3-12
Parks (2011-2015) Project Delivery Percentage based on Cost Ranges of TCC**

Dollar Ranges of Projects based on TCC		Number of Projects	AVERAGE of projects between Cost X and Cost Y, % TCC		
\$X	\$Y		Design %	Const Mang %	Project Delivery %
100,000	350,000	8	34%	26%	61%
350,000	500,000	9	35%	31%	65%
500,000	1,000,000	12	30%	20%	50%
1,000,000	27,000,000	18	22%	16%	38%

Page Intentionally Left Blank



Chapter 4 Best Management Practices

Best Management Practices

At the onset of this *Study* in 2002, the agencies examined over 100 practices used in project delivery. Included in this *Study* were a number of practices that the participants did not commonly use at the time, but believed could add value if ultimately implemented as Best Management Practices (BMPs). Each year the agencies look at changes in the industry and reflect on relevant experiences in order to identify new BMPs. Existing BMPs, in some cases, are reworked by the agencies to address specific challenges encountered during implementation. As in the past, agency implementation of these selected practices continues to be tracked during the *Study*.

A BMP is usually developed to address a specific issue, however, its implementation may affect other elements of project delivery. A BMP that reduces project schedule, for example, may also favorably impact both communication and project costs. While it is not possible to discreetly quantify all the benefits of a given BMP, the participating agencies developed an approach to identify the major benefits associated with each BMP. This was accomplished in Update 2010 *Study* by assigning a *Perceived Value* to each BMP. The Agencies continue to identify the *perceived value* on all new BMPs. The participating agencies judge that each of the BMPs favorably impact one of the following categories:



- Cost



- Schedule



- Quality



- Communication



- Environment



- Customer Service

To identify the predominant *Perceived Values* associated with each new BMP, the participating agencies vote on which *Perceived Values* are most applicable for their Agency. The responses are then tabulated. A *Perceived Value* receiving three or more votes relative to a BMP is considered to be of significance. If a BMP is not shown to have *Perceived Value* in a certain category, it indicates that the *Perceived Value* received two or less votes relative to a BMP; it does not mean that a BMP has no benefit to that *Perceived Value* category. The majority of the BMPs are assigned a *Perceived Value* of either “cost” or “schedule”, followed by “quality”.

This indicates that majority of the agencies found these “*Perceived Values*” as most applicable to the adopted BMPs. This indicates that majority of the agencies found these “*Perceived Values*” as most applicable to the adopted BMPs.

A. PROGRESS ON BEST MANAGEMENT PRACTICE IMPLEMENTATION

BMPs have been included since the *Study* 2002 report. For Update 2016, the agencies continued to exchange ideas regarding strategies for implementing various BMPs by using networking opportunities during the face-to-face meetings and the online discussion forum. Many Agencies are pursuing the full implementation of the BMPs but have competing priorities such as hiring challenges as a result of prior years’ staffing reductions, furloughs, and the management’s increased involvement in resolving budgetary issues. Constraints continue to limit the full implementation of BMPs for some agencies. In those instances, a partially implemented BMP is considered complete by that agency and is noted in **Table 4-1**. Agencies continue to focus their efforts on adherence to BMPs that have been implemented and judged to provide efficiencies in project delivery processes for participating departments.

The key for the following **Table 4-1** is as follows:

Cities: _____








- LA: Los Angeles;
- LB: Long Beach
(Port: Port of Long Beach);
- OK: Oakland;
- SC: Sacramento
(DT: Dept. of Transportation,
DU: Dept. of Utilities),
- SD: San Diego,
- SF: San Francisco,
- SJ: San José







Level of Implementation: _____





- ✓ : Implemented,
- PI: Partially implemented,
- NI: No plans to implement at this time,
- TBD: To be determined








The “Ref” column includes a reference number for the item and also includes the year the BMP was added to the *Study*. If no year is referenced, the item was included in the original 2002 Report.







**Table 4-1
Implementation of BMPs**







Cat.	Ref. #	BMP, Description, and Perceived Value	Implementation and Notes	
Planning	1.a	<p>BMP: Define capital projects well with respect to scope and budget including community and client approval at the end of the planning phase.</p> <p>Description: Changes in project scope or budget increase both total construction cost and the cost of project delivery. The later these changes occur in the life of the project, the greater the increase. Reaching and documenting consensus with the community and the client will reduce changes after the project delivery process begins.</p> <p>Perceived Value:    </p>	✓	<p>LA, LB, OK, SC DT, SD, SF, SJ SC DU: Community involved after project is better-defined, typically at 30% design.</p>
	1.b	<p>BMP: Complete Feasibility Studies on projects prior to defining budget and scope.</p> <p>Description: Feasibility studies should be completed early in the process so that issues are identified and either resolved or accommodated within the final definition of scope, budget, and project delivery schedule. This will also reduce overall project delivery costs. Early feasibility studies are particularly important on complex projects and projects with a construction budget greater than \$5 million.</p> <p>Perceived Value:   </p>	✓	<p>LA, OK, SC DT, SF LB, SD, SJ: When applicable. SC DU: Only on complex projects that require a Feasibility Study.</p>




Cat.	Ref.*	BMP, Description, and Perceived Value	Implementation and Notes	
Planning	1.d	BMP: Utilize a Board/Council project prioritization system. Description: Departments responsible for project delivery have limited resources. A system will ensure that resources are directed to meet the community's most critical needs. Perceived Value:  	✓	OK, SC DT, SD SF: Capital plan developed City-wide and priorities set by City-wide committee of major department heads.
			PI	LA: Council establishes oversight committees which develop and manage a priority system and/or process. LB: Only on our Major and Secondary Street Program, Utility Undergrounding Program, and projects funded by Tidelands Funding. New project controls system makes provisions for project prioritization.
			NI	SJ
			TBD	SC DU: Getting closer to approved Asset Mgt system that would facilitate this BMP, but project drivers vary (permit requirements, projects in other departments, etc).
	1.e	BMP: Resource load all CIP projects for design and construction. Description: The resources required to deliver projects according to the master CIP schedule mandated by the Board/Council should become part of the CIP. This will facilitate defining performance measures and ensure that there is a common understanding of the resources required to deliver the CIP. Perceived Value:  	✓	LA, OK, SC DT, SJ SC DU: Estimate drafting only. SD: Doesn't include human resource loading.
			NI	LB
			TBD	SF: BDC beginning to resource load projects for projections, 6 months to 1.5 years
	1.f	BMP: Include a Master Schedule in the CIP that identifies start and finish dates for projects. Description: A master schedule can be used to define resource needs and performance measures. Perceived Value:  	✓	LA, OK, SC DT, SD, SF, SJ LB: City uses project tracking software. Master Schedule published monthly. SC DU: Completion date only estimated, not determined by scheduling analysis.




Cat.	Ref:*	BMP, Description, and Perceived Value	Implementation and Notes	
Planning	1.g 2007	<p>BMP: Make an early determination on which environmental document is required and incorporate into the schedule.</p> <p>Description: Completing the environmental assessment and permitting process influences project schedules and costs. Establish a checklist of potential environmental and permit requirements and examine each project scope against the list early in the planning process.</p> <p>Perceived Value: </p>	✓	LA, LB, OK, SC DU, SC DT, SD, SF, SJ
	1.i	<p>BMP: Show projects on a Geographical Information System.</p> <p>Description: Entering and tracking planned projects into a GIS which is available to all private and public sector project planners will reduce the potential for conflicts and re-work.</p> <p>Perceived Value: </p>	✓	LA, OK, SC DU, SC DT, SD, SF, SJ LB: Infrastructure only.
Design	2.b.	<p>BMP: Provide a detailed clear, precise scope, schedule, and budget to designers prior to design start.</p> <p>Description: Design professionals will work more efficiently if given a clear scope when contracted to provide the design services. Clear scope and budget should be defined in advance and made a part of the design professional's contract if/when a consultant is used.</p> <p>Perceived Value: </p>	✓	LA, LB, OK, SC DT, SD, SF, SJ SC DU: General scope only for simple projects.
	2.f.	<p>BMP: Define requirements for reliability, maintenance, and operation prior to design initiation.</p> <p>Description: Reliability, maintenance, operational requirements, and standard materials and equipment should be clearly defined in advance, approved by the user/client, and included in the design professional's contract when a consultant is used.</p> <p>Perceived Value: </p>	✓	LA, LB, OK, SC DT, SD, SF, SJ SD: Some Asset types only.
			NI	SC DU




Cat.	Ref:*	BMP, Description, and Perceived Value	Implementation and Notes	
Design	2.i.	BMP: Adapt successful designs to project sites, whenever possible (e.g. fire stations, gymnasiums, etc). Description: Successful designs of fire stations, police facilities, maintenance facilities, pump stations, and many other projects should be re-used when possible. Site adaptations of successful designs may reduce design costs by half. Perceived Value:  	✓	LA, LB, OK, SC DU, SC DT, SD, SF, SJ
			NI	SD: Due to public input.
	2.k. 2003	BMP: Train in-house staff to use Green Building Standards. Descriptions: Communities have a stake in the environment as well as in the cost of operating and maintaining public facilities. Utilizing “Green Building Standards” allows facilities to be built and operated with renewable resources and other environmentally sound practices. Perceived Value: 	✓	LA, LB, OK, SD, SJ, SF
			NI	SC DT, SC DU
	2.1. 2004	BMP: Limit Scope Changes to early stages of design. Description: It is well known within the industry that the later a change occurs in the construction process, the more costly the change is. Perceived Value:  	✓	LA, LB, OK, SC DT, SF, SJ SD, SC DU: Control and minimize, but difficult to eliminate, since clients and engineers come up with new/better solutions in addition to the community and politicians influence.
2.m. 2004	BMP: Require scope changes during design to be accompanied by budget and schedule approvals. Description: All scope changes after the initial definition within the design agreement will affect project delivery cost and therefore should be documented. Documentation should include an understanding and acceptance/approval by all stakeholders of the cost and time implications of any changes. Perceived Value:  	✓	LA, LB, OK, SC DT, SD, SF, SJ	
		NI	SC DU	












Cat.	Ref:*	BMP, Description, and Perceived Value	Implementation and Notes	
Design	2.n. 2006	<p>BMP: Implement a rotating Request for Quote process for contracting small projects to streamline the bidding and award process during construction. (Include criteria for exemptions from formal Council approval).</p> <p>Description: Smaller projects cost more (as a percentage of construction cost) to deliver. One way of reducing the cost of project delivery on small projects is to shorten the bid and award process by setting a threshold amount under which the delivery team may solicit and receive quotes from qualified contractors and award contracts without getting Board/Council prior approval.</p> <p>Perceived Value:  </p>	✓	LB, OK, SD SF: As-needed job order contracting (JOC).
	PI	SJ: Regularly procures a number of on-call contractors for various small projects. Minor contracts (under \$100,000), may be awarded without Council approval. LA: In progress for Sidewalk Repair Program		
	NI	SC DT, SC DU: Maintains on-call consultant list for various engineering, traffic, landscape, architecture, and geotechnical services.		
Design	2.o 2007	<p>BMP: Establish criteria for obtaining independent cost estimates which take in consideration both project characteristics and volatility of the market.</p> <p>Description: Having to re-design and re-bid a project on which bids come in over budget can significantly impact project delivery cost. Accurate estimates at the end of each design phase, performed by unbiased, independent, qualified professionals with an understanding of local market conditions will reduce the potential for receiving unexpected bids.</p> <p>Perceived Value:  </p>	✓	SF: Establishing estimating database
	PI	LA, SD LB: On-call contracts established for check estimating services as needed. SJ: No criteria established – done on a case-by-case basis.		
	NI	SC DU		
	TBD	OK, SC DT		
Design	2.p 2008	<p>BMP: Establish criteria for responsible charge design approval such that it occurs at the lowest appropriate organizational level in order to expedite design completion.</p> <p>Description: Many times responsible charge design approval is set at a very high level. This can sometimes result in only one person with limited time who can approve all sheets in a design package. This leads to a bottleneck situation.</p> <p>Perceived Value:  </p>	✓	LA, SC DT, SC DU, SD, SF, SJ
	TBD	LB, OK		









Cat.	Ref. #	BMP, Description, and Perceived Value	Implementation and Notes	
Design	2.q 2010	BMP: Receive bids electronically. Description: Electronic bidding programs have increased over the last several years. Receiving bids electronically provides a centralized location to store all bid related documents for public access along with ability to increase bidder participation. Perceived Value:  	✓	SD
			PI	OK LB: Currently receive bids for projects less than \$100,000; Port: All bids being received electronically.
			NI	SC DT, SF
			TBD	SC DU, LA, SJ
	2.r 2011	BMP: Use of electronic signatures to do direct conversion from CAD to PDF. Description: Currently wet signatures on all pages is standard practice. This causes scanned files to be very large electronic files. Use of electronic signatures in all but the cover page will reduce file size and allow for easier distribution. Perceived Value:   	✓	SC DT, SC DU, SD
			PI	LA
			NI	OK
			TBD	LB, SF, SJ
	2.s. 2011	BMP: Have awarding authority to approve plans, advertisement and award of contract in one board/council action. Description: Combine approval of plans, advertisement and award of contract by the awarding authority into a single action. Perceived Value: 	✓	LB, OK, SC DU SC DT: City Council approval is not required to advertise. SD: Part of the CIP streamlining, city council approval is obtained once a year on a list of projects to be awarded as a part of the annual budget hearing. SF: We have sole award authority without a council or board. SJ: The Director of Public Works approves all plans and advertisements; also generally awards contracts \$1M or less.
			NI	LA








Cat.	Ref. #	BMP, Description, and Perceived Value	Implementation and Notes	
Design	2.t 2011	<p>BMP: Lessen time period between design completion and issuance of notice to proceed. Examples include items such as:</p> <ul style="list-style-type: none"> - Pre-qualification of contractors - Good Faith Effort submitted on-line - Submittal incentives (i.e., award and material submittals allowed 30 day period; every day early is added to construction contract duration) - Have ability to issue contracts within your department - Electronic proposal documents provided 48 hours after bid opening; hard copy provided at bid time - Contractor’s self-certification <p>Description: Implementation of new practices such as using an electronic process or pre-qualification in an effort to reduce the overall timeframe from design completion to notice to proceed.</p> <p>Perceived Value: </p>	✓	LA, SJ SD: Has an established contractor pre-qualification program
		PI	OK, SC DT	
		TBD	SC DU LB: Contractor pre-qualification program SF: For some CMGC contracts, we prequalify contractors and give incentives for early construction.	
Quality Assurance / Quality Control	3.I.a.	<p>BMP: Develop and use a standardized Project Delivery Manual.</p> <p>Description: Standardized procedures streamline project design, bidding, and construction processes. Standardized design management procedures will reduce scope creep and delays in construction document preparation. During construction, standard procedures will reduce response times on RFIs, and add overall clarity and efficiency to the construction management process. Having a standard manual will also reduce the time necessary for project documentation training.</p> <p>Perceived Value: </p>	✓	LA, SC DT, SF, SD SC DU, OK: Needs updating.
		PI	SJ LB: Staffing cuts have delayed completion. PM manual is 4 years old; will be updated to include CM & Design standards.	
Quality Assurance / Quality Control	3.II.b.	<p>BMP: Perform a formal Value Engineering <i>Study</i> for projects larger than \$1 million.</p> <p>Description: Value Engineering identifies life cycle costs of design elements included in a project and certain alternatives. While the cost of the value engineering process may initially add costs to project delivery, overall project costs will be reduced.</p> <p>Perceived Value: </p>	✓	LA, LB, SC DT, SC DU, SD, SF: As needed.
		NI	OK, SJ	








Cat.	Ref.*	BMP, Description, and Perceived Value	Implementation and Notes	
Quality Assurance / Quality Control	3.III.a.	<p>BMP: Use a formal Quality Management System.</p> <p>Description: Quality management should include all activities from the preparation of design documents through the closeout of construction. (Constructability reviews, independent cost estimates, classification and auditing of change orders, etc.) The implementation and tracking of quality control should be formalized on a checklist to ensure application.</p> <p>Perceived Value: </p>	✓	OK, SC DT, SF LB: Staffing cuts have delayed completion. SD: Some asset types only.
			PI	LA, SJ: When applicable
				NI
	3.III.b	<p>BMP: Perform and use post-project reviews to identify lessons learned.</p> <p>Description: Project Managers should develop formal post project reviews and identify lessons learned. These documents should be made available to PM's on projects of a similar scope and nature. This BMP will make future project management and delivery more efficient and cost effective.</p> <p>Perceived Value: </p>	✓	LA, OK, SC DT, SD, SF, SJ SC DU: For selected projects in one-on-one meetings with design and construction staff. Also includes feedback from client. Intended to promote candid discussion.
			PI	LB: Is being done only on projects that exceed 10% contingency or go into liquidated damages; Port: Instituting as part of QA/QC process.
	3.III.k 2007	<p>BMP: Establish a Utility Coordinating Committee with members from public and private entities.</p> <p>Description: Regular meetings of a committee will establish a forum for ideas to improve the utility relocation process and thus improve project progress. Meetings will also be an opportunity for problem projects (relocations) to be discussed.</p> <p>Perceived Value: </p>	✓	LA, LB, OK, SC DT, SC DU, SD, SF, SJ






Cat.	Ref.*	BMP, Description, and Perceived Value	Implementation and Notes	
Quality Assurance / Quality Control	3.III.l 2007	<p>BMP: Designate a responsible person for and establish a process of notifications and milestones for utility relocations.</p> <p>Description: Identifying a utility relocation specialist within the project delivery team who is familiar with the procedures and contacts within the public and private utility entities will improve communication and problem solving during design and construction.</p> <p>Perceived Value: </p>	✓	LA, SC DT, SC DU, SD, SF SJ: Various Divisions/Sections have a utility coordinator and processes as needed.
	3.III.m 2008	<p>BMP: Maintain and regularly update electronic standard contract specifications and related documents as well as technical/special provision.</p> <p>Description: Standard contract specifications and technical special provisions need to be regularly maintained and updated in order to reduce the amount of time required to create contract bid documents. If a City implements new requirements, the standards should be modified for every project one time instead of each manager having to modify these documents of every project.</p> <p>Perceived Value: </p>	✓	LA, LB, OK, SC DT, SC DU, SF, SD
Construction Management	4.I.a.	<p>BMP: Delegate authority to the City Engineer/Public Works Director or other departments to approve change orders to the contingency amount.</p> <p>Description: Change order work should be authorized as soon as is practically possible in order to avoid potential delays to critical work. Scheduling a significant change order for review and authorization by the Board may delay project progress, even though it may be within the contingency amount allowed in the project budget. Authorization of the City Engineer/Public Works Director to approve changes within the contingency budgeted for changes will ensure that critical changes are acted on promptly and that delays are minimized.</p> <p>Perceived Value: </p>	✓	LB, OK, SC DU LA, SJ: Individual CO < \$100,000. SD: Individual CO < \$500,000. SF: At Bureau level.
			NI	SC DT





Cat.	Ref.*	BMP, Description, and Perceived Value	Implementation and Notes	
Construction Management	4.I.m.	<p>BMP: Classify types of change orders.</p> <p>Description: Classification of change orders into categories such as changed conditions, unforeseen conditions, owner requests, or design changes for owner use improves understanding of the project and lessons learned from the data may improve project delivery on similar projects.</p> <p>Perceived Value: </p>	✓	LB, OK, SC DT, SC DU, SD, SF, SJ, LA
	4.II.a.	<p>BMP: Include a formal Dispute Resolution Procedure in all contract agreements.</p> <p>Description: Construction is acknowledged as a dispute prone industry. As such, it makes sense to provide options in the contract documents to avoid litigation and to expedite disputes resolution using alternatives to litigation.</p> <p>Perceived Value:   </p>	✓	LA, OK, SC DT, SC DU, SD, SF SJ: For projects > \$10 M
			NI	LB: City Attorney will not allow this language in project specifications.
	4.III.a.	<p>BMP: Use a team building process for projects greater than \$5 million.</p> <p>Description: Partnering is a team-building process that has a proven record of improving working relationships and production, and reducing claims and disputes on construction projects. It is one of several team-building processes that should be used in the interest of reducing conflict and facilitating project delivery.</p> <p>Perceived Value:    </p>	✓	OK, SC DT, SF LA, LB, SC DU, SD: As-needed. SJ: For projects > \$10M.
4.IV.a.	<p>BMP: Involve the Construction Management Team prior to completion of design.</p> <p>Description: Experienced contractors and construction managers should be included in the design process to make designs more constructible and lower cost. Construction managers and contractors are frequently more experienced about the products and/or equipment as well as construction methods that are readily available. Their contributions to selections and decisions during the design process will facilitate construction procurement, means and methods.</p> <p>Perceived Value:   </p>	✓	LA, LB, OK, SC DT, SC DU, SF, SJ SD: Always request a constructability review service from the CM team on all projects.	







Cat.	Ref:*	BMP, Description, and Perceived Value	Implementation and Notes	
Construction Management	4.IV.b 2010	<p>BMP: Implement Electronic Contract Payment Process.</p> <p>Description: Many approvals are required to process contract payments. Using electronic procedures provides an avenue to expedite the necessary approvals.</p> <p>Perceived Value:  </p>	✓	<p>SF: We are doing payments electronically via our first generation system which was demonstrated back in San Diego around 2008. We pay within the Mayor's directive of 10 to 15 days. And direct deposit is already available to the contractors through BofA.</p> <p>SJ: Upon request, City will pay by wire transfer.</p> <p>SD: City will pay by wire transfer.</p>
	PI	<p>LA</p> <p>LB: Currently done for some street related projects.</p>		
	NI	<p>SC DT</p>		
	TBD	<p>OK, SC DU</p>		
	4.IV.c 2010	<p>BMP: Agency should file As-built drawings within 6 months of project completion.</p> <p>Description: One of the last tasks for a project is the updating and filing of As-built drawings. Many times, this task is put off for other pressing matters. This BMP establishes a 6 month deadline.</p> <p>Perceived Value:  </p>	✓	<p>OK, SC DT, SC DU, SF</p> <p>LA: Procedures are established in the Bureau of Engineering Project Delivery Manual.</p>
	<p>PI</p> <p>LB: Being done on a go forward basis. Past projects still backlogged.</p> <p>SD: Has been implemented on sewer and water pipeline projects.</p> <p>SJ: Generally yes, however, it depends on post-construction circumstances.</p>			
	4.V.a. 2003	<p>BMP: Delegate authority below Council to make contract awards under \$1 million.</p> <p>Description: The time and costs of scheduling and presenting a Council or Board item can be saved and project starts can be expedited if awards on projects with budgets under \$1 million can be awarded administratively.</p> <p>Perceived Value:  </p>	✓	<p>LA, SF, SJ</p> <p>LB: Board must approve all contracts over \$200,000.</p> <p>SD: Up to \$30M.</p>
	<p>NI</p> <p>OK, SC DT, SC DU</p>			
	4.V.b 2003	<p>BMP: Establish a pre-qualification process for contractors on large, complex projects.</p> <p>Description: Prequalification helps screen contractors for prior performance on similar projects, safety and financial capability thus reducing risk and, ultimately, project delivery cost.</p> <p>Perceived Value:  </p>	✓	<p>LA, LB, OK, SC DU, SD, SF, SJ</p>
	<p>NI</p> <p>SC DT</p>			



Cat.	Ref.*	BMP, Description, and Perceived Value	Implementation and Notes	
Construction Management	4.V.c 2003	<p>BMP: Make bid documents available online.</p> <p>Description: Making bid documents available on line will reduce Agency printing costs. It may also increase bidder participation by making documents easily available to a larger pool of potential bidders and subcontractors.</p> <p>Perceived Value:  </p>	✓	LA, LB, OK, SC DT, SJ, SD SF: Documents on CD in interim.
		PI	SC DU	
Project Management	5.I.f.	<p>BMP: Assign a client representative to every project.</p> <p>Description: Client (end user) representation during the life of the project will expedite decisions on submittals, substitutions, and changes. Their involvement will also help determine intent and streamline the commissioning and occupancy process.</p> <p>Perceived Value:   </p>	✓	LA, LB, OK, SC DT, SC DU, SD, SF, SJ
	5.I.j 2003	<p>BMP: Create in-house project management team for small projects.</p> <p>Description: It has been documented that the cost of project delivery of small projects is a higher percentage of the construction cost. Establishing a project management team that specializes in smaller projects may lead to economies such as grouping similar projects during permitting and bidding thus reducing project delivery cost.</p> <p>Perceived Value: </p>	✓	LB, OK, SF, SJ
			NI	LA, SC DT, SD SC DU: Not enough PMs to justify this. Don't want to restrict staff to small, less-rewarding projects.
5.I.k 2004	<p>BMP: Institutionalize Project Manager performance and accountability.</p> <p>Description: Recognize that professional project management requires specific education, training, and experience. Provide for PMI, CCM, or other formal training and certification and establish performance measures for project delivery personnel.</p> <p>Perceived Value: </p>	✓	LA, LB, OK, SC DT, SD, SF, SJ	
PI	SC DU: There is interest but no definite plan. Implementation, although partially complete, is taken as far as it can go with our Agency.			

Cat.	Ref:*	BMP, Description, and Perceived Value	Implementation and Notes	
Project Management	5.II.a	BMP: Provide formal training for Project Managers on a regular basis. Description: Project Managers come to projects with varying degrees of skill and familiarity with Agency procedures. Orientation and training will improve their ability to deliver the project on the intended schedule. It is also important that updated training is available at least on an annual basis. Perceived Value: 	✓	LA, SC DT, SF, OK, SD LB: Implementing a Project Development Manual. Additional training done at Division level.
			NI	SC DU
			TBD	SJ: As a formal program is being revised/updated, ad-hoc trainings are being provided as necessary.
	5.II.d 2006	BMP: Implement verification procedures to ensure that PM training includes Agency policies, procedures, forms, and standards of practice (scheduling, budgeting, claims avoidance, risk analysis, etc). Description: The success of a project is influenced significantly by the education and skills of the project manager. Agencies should verify that PM's know and use the tools available within an Agency and that they are current with industry practices. Perceived Value:  	✓	LA, OK, SC DT, SD
			PI	SF: Have training courses for claims avoidance.
			NI	SC DU
			TBD	LB, SJ
	5.III.a	BMP: Adopt and use a Project Control System on all projects. Description: A web-based project control system will improve collaboration and documentation during the design and construction process. Questions, answers, proposals, and decisions can be expedited using a collaborative system. Perceived Value:   	✓	LA, LB, OK, SC DT, SD, SF, SJ
			NI	SC DU
	5.III.e 2006	BMP: Implement a financial system that tracks expenditures by category to monitor project hard and soft costs during project delivery. Description: It is recommended that a system that identifies actual expenditures against planned budgets be made available to project managers to be used as a performance measurement tool. Perceived Value: 	✓	LA, LB, OK, SC DT, SD, SJ SC DU: Intend to utilize SC DT's software if it proves to function well with our PM Database. SF: Instituting a new project financial system after 20+ years of workarounds. To be implemented July 2017

Cat.	Ref.*	BMP, Description, and Perceived Value	Implementation and Notes	
Project Management	5.III.f 2006	BMP: Implement a Work Breakdown Structure (WBS) to measure progress on project deliverables. Description: Getting accurate data on the cost of project delivery depends upon being able to capture and classify expenses to the phases of construction on each project. Ideally, costs would be identified by each of five project delivery phases and coded to particular milestones or deliverables. Perceived Value:  	✓	LB, OK, SC DT, SD, SF
			PI	LA
			NI	SC DU
			TBD	SJ
	5.III.g 2006	BMP: Monitor “earned value” versus budgeted and actual expenditures during project delivery. Description: Soft costs “burn rate” should be proportionate to percent complete during the design and construction phases. Using a program which measures and relates soft cost expenses to earned values permits better tracking and control during project delivery. Perceived Value: 	✓	LA, OK, SC DT, SF
			PI	SD
			NI	LB, SC DU, SJ
	5.III.h 2007	BMP: Include a fixed ROW acquisition milestone schedule and obtain commitments from participating City departments. Description: Prolonged ROW acquisition can be avoided if all stakeholders agree on milestones to complete the acquisitions. Perceived Value: 	✓	SC DT, SJ
			PI	LA, LB SD: It is difficult to get the commitments side.
			NI	OK, SC DU SF: No additional ROW required outside military base closure.
	5.III.i 2008	BMP: Implement an electronic progress payment/schedule of values system to improve efficiency. Description: Reduction in the length of time and inefficiencies in processing of progress payments through the use of electronic means. Perceived Value: 	✓	SC DT, SF
			NI	LA, SC DU, SJ, SD LB: Current accounting system cannot accommodate a fully electronic approval process; Port: Implementing software to this end.
TBD			OK	

Cat.	Ref:*	BMP, Description, and Perceived Value	Implementation and Notes	
Project Management	5.III.j	<p>BMP: Implement a schedule tracking system that monitors the actual percent complete against the percent of time elapsed for each identified phase of the approved project schedule.</p> <p>Description: Establishing a system where a project's schedule is broken into its phases. Actual percent complete is then measured against time elapsed in each phase throughout the development of the project. This system becomes a tool for management by project managers and supervisors.</p> <p>Perceived Value: </p>	✓	LA, OK, SC DT LB: City uses project tracking software.
			PI	SC DU, SD SF: Developed the Enterprise Project Management (EPM) which is used for project updates, financial and schedule tracking, and as a reporting tool. Project Leads are responsible for creating the schedules per client department MOUs, and tracking actual schedules to baselines.
			TBD	SJ
	5.III.k. 2014	<p>BMP: Establish the use of dashboards as a quick way to check project delivery performance for both internal and external reporting and that is easy to use, has appropriate level of transparency and is efficient.</p> <p>Description: The dashboard concept is based on the ability to drill down to multiple levels of data so the user can get the level of detail desired. The level of detail to be provided in each dashboard is at the discretion of each Agency. The external dashboard increases public awareness of the project delivery performance and increases agency accountability. The internal dashboard provides a platform to measure, monitor, evaluate, and report performance to assist in establishing clear business rules and improve internal communication.</p> <p>Perceived Value: </p>	✓	LA, SD, SF
		PI	LB, OK, SC DT, SJ	
		TBD	SC DU	
5.IV.a 2006	<p>BMP: Bundle small projects whenever possible.</p> <p>Description: Bundling small projects so that they are designed, bid, and constructed together will reduce project delivery cost proportionately.</p> <p>Perceived Value: </p>	✓	LA, LB, OK, SC DT, SC DU, SD, SF, SJ	
5.IV.b 2007	<p>BMP: Have a coordinator with expertise in the environmental process within the department delivering the engineering/capital project.</p> <p>Description: Identifying an environmental specialist within the project delivery team who is familiar with procedures and contacts within the approving entities will reduce permit procurement time and costs.</p> <p>Perceived Value: </p>	✓	LA, SD, SF SJ: Various Divisions/Sections have an environmental coordinator as needed.	
		NI	LB, OK, SC DT, SC DU	


Cat.	Ref.*	BMP, Description, and Perceived Value	Implementation and Notes	
Consultant Selection and Use	6.c.	<p>BMP: Include a standard consultant contract in the RFQ/RFP with an indemnification clause.</p> <p>Description: The negotiation of the design contract can be expedited if the consultant understands and agrees to the conditions of the contract at the time a proposal is submitted.</p> <p>Perceived Value:  </p>	✓	LA, LB, OK, SC DT, SC DU, SF, SJ SD: Some asset types only.
	6.e.	<p>BMP: Delegate authority to the Public Works Director/City Engineer to approve consultant contracts under \$250,000 when a formal RFP selection process is used.</p> <p>Description: Authorization for the Public Works Director/City Engineer to award consulting contracts ensures earlier start of design and construction management activities and will reduce consultant selection process costs.</p> <p>Perceived Value: </p>	✓	SD, SF
	6.g.	<p>BMP: Implement and use a consultant rating system that identifies quality of consultant performance.</p> <p>Description: The performance of consultants should be tracked so that those who deliver quality services at reasonable costs can be adequately considered for future awards.</p> <p>Perceived Value: </p>	✓	LA, OK, SD, SF, SJ
	6.m 2006	<p>BMP: Implement as-needed, rotating, or on-call contracts for design and construction management work that allow work to be authorized on a task order basis to expedite the delivery of smaller projects.</p> <p>Description: Establishing an on-call list of qualified consultants with expertise in a variety of design disciplines will expedite the start of the design process.</p> <p>Perceived Value:  </p>	✓	LA, LB, OK, SC DT, SC DU, SD, SF, SJ

Cat.	Ref.*	BMP, Description, and Perceived Value	Implementation and Notes	
Consultant Selection and Use	6.n. 2013	BMP: Determine appropriate consultant costs for professional services agreements. Description: Establish a documented agency methodology for analyzing acceptable consultant costs and billing rates for use in contract negotiations.	PI	LA, OK, SF, SJ
		Perceived Value: 	TBD	LB, SC DT, SC DU, SD
Sustainable Development	7.a. 2009	BMP: Identify the environmental benefits of the project at the time of award.	✓	LA, LB, OK, SC DT, SJ
		Description: Provide written, environmental benefits to the awarding authority on projects that use sustainable practices or aim to achieve LEED certification.	PI	SD
		Perceived Value: 	TBD	SC DU SF: For building projects, this is done at the start of planning for the application of LEED.

Notes:

- LA: Los Angeles; LB: Long Beach (Port: Port of Long Beach); OK: Oakland; SC: Sacramento (DT: Dept. of Transportation, DU: Dept. of Utilities), SD: San Diego, SF: San Francisco, SJ: San José
- ✓: Implemented, PI: Partially implemented, NI: No plans to implement at this time, TBD: To be determined
- * See Process Questionnaire in Appendix C of 2002 Report; year noted indicates this BMP was added later.

Page Intentionally Left Blank



Chapter 5
Online
Discussion
Forum

CHAPTER 5 Online Discussion Forum

As in previous years, the ability to share issues or concerns continues to be one of the *Study* benefits most appreciated by the participating agencies. Information exchange occurs in a web based forum which provides an avenue to receive input from fellow team members. A total of six topics/questions were discussed during Update 2016. From this set of discussions, the following four topics are presented as an example of the types of information exchanges that occurred within the Update 2016 Online Discussion Forum:

- Infrastructure Asset Management Survey
- Slurry Seal Materials
- Municipal Streets
- Detectable Warning Tiles

Additional information regarding each topic is presented below.

A. INFRASTRUCTURE ASSET MANAGEMENT SURVEY

The City of San Diego requested the participation of the other agencies in its brief survey of large U.S. cities on Infrastructure Asset Management. City of San Diego will use this information to develop a summary report that will be shared with all participating cities/counties.

A link to the survey was provided.

B. SLURRY SEAL MATERIALS

The City of San Diego asked a few questions regarding slurry seal projects.

1. Does your agency procure its own materials or do the contractors provide them?
2. What type of contracting do you do?
3. Do you use sole-source contracts? If so, with whom?
4. Have you done any life-cycle cost analyses to determine whether RPMS or CM-REAS is better?

Responses were received from four agencies and the detailed responses can be found in **Table 5-1**.

**Table 5-1
Responses to Slurry Seal Materials Questions**

Questions	Does your agency procure its own materials or do the contractors provide them?	What type of contracting do you do?	Do you use sole-source contracts? If so, with whom?	Have you done any life-cycle cost analyses to determine whether RPMS or CM-REAS is better?
San Francisco	San Francisco has micro-surfacing contracts and the contractors procure the materials	Design-Bid-Build contract	No sole-sourcing contracts	San Francisco has not used RPMS but have used REAS on one contract. San Francisco has not done a life-cycle cost analysis. San Francisco prefers using micro-surfacing
San José	The contractor procures all materials	Design-Bid-Build contract	No sole sourcing contracts	San Jose does not use any of these products, so have not done any life cycle cost analysis
Sacramento	The contractor procures all materials	Design-Bid-Build contract	No sole sourcing contracts	Sacramento uses both of these but has not done a life-cycle analysis
Port of Long Beach	The contractor procures all materials	On Call contract to low bid	No sole sourcing contracts	Have not done any life cycle cost analysis

C. MUNICIPAL STREETS

The City of San Diego is interested if your City has a procedure on how municipal streets are prioritized and selected for road repairs (slurry and overlay)?

City of San Francisco response:

The City develops a yearly priority list of candidates cross referenced to the five-year Excavation Plan. This plan is a schedule of anticipated street excavations coordinated

through monthly meetings of the Committee of Utility Liaison Coordination of Projects (CULCOP). The CULCOP meetings bring City agencies together with private utilities to present projects, discuss conflicts, and coordinate joint opportunities. This synchronization improves the planning process, minimizes disruption to the neighborhood and public transit, and protects newly repaved roadways from being cut into. Through the five-year plan, the City imposes a five-year moratorium on

excavation by utility companies and other agencies on newly resurfaced streets.

Once a street is cleared for all public and private utility work, the City can determine the type of treatment needed and program the street for paving. Repairs are implemented along contiguous blocks to ensure cost efficiency.

The street repaving program prioritizes projects using the following criteria:

Multi-modal Routes

Project lists are divided and categorized by the mode of traffic it carries (Muni routes, bicycle routes, Muni and bicycle routes, or a non-Muni/bicycle route). Streets with high volumes of transit and bicycle traffic receive priority for consideration. The City collaborates with other agencies and community organizations to determine how routes within the bike network are selected and prioritized.

PCI Score

The Pavement Management and Mapping System (PMMS) generates a list of accepted streets that have a Pavement Condition Index (PCI) scores of 84 and below. These streets are then categorized as either requiring preservation treatment (PCI 64 to 84), or requiring pavement renovation/resurfacing or reconstruction (PCI 63 and below).

Functional Classification

The list of streets generated by PMMS are divided by treatment type: a) preservation and b) pavement renovation, and are then sorted by mode and functional classification. Functional classification includes arterials and collectors which carry heavy to moderate bike, car, and transit traffic in and around the City; while local

streets carry low volume residential traffic.

Project Readiness/ Coordination with Utility Companies and City Agencies

Project readiness is primarily dependent upon utility clearances. If a paving project is being coordinated with another agency, the project relies upon the schedule of each varied element. Priority is given to projects with utility clearances. The projects jointly coordinated with other agencies must synchronize with the paving project schedule.

Equitable Distribution Across the City

Geographic equity is monitored to ensure that paving projects are distributed to all parts of the City. Based on the estimated number of street segments to be paved, each of the City's neighborhoods and commercial districts will receive an equitable distribution over a five year rolling duration. The distribution is based on the functional class inventory and PCI score as it relates to the overall city network.

Community Priorities

When the City receives complaints from the public regarding paving issues, engineers follow a protocol to investigate, evaluate, and make recommendations. If the street is found to be in need of repaving and meets requirements for a paving candidate, priority for resurfacing is considered. The street is verified against the Five-year Plan for conflicts and/or joint opportunities. If there are no utility conflicts, the street may be programmed for the earliest available paving date.

City of Sacramento response:

The City of Sacramento is responsible for over 3,000 lane miles of streets. The City develops a 5-year resurfacing plan to

maintain these streets with the anticipated budget. The method of selecting streets that are placed on this resurfacing plan are twofold:

1. The City uses a Pavement Management System (PMS) to run a multi-year budget analysis. The results of this analysis are viewed spatially using ArcMap to view and organize the block-to-block street sections by geographic area. The block-to-block street sections are grouped into longer contiguous street segments within general neighborhood areas. These segments are then prioritized by cost effectiveness and placed on the potential resurfacing list. Once the resurfacing list is created, it is cross referenced with Department of Utilities (DOU) CIP water main projects.
2. Sacramento Public Works coordinates with DOU and follows DOU CIP water main retrofit projects. DOU have many projects throughout the city where they are replacing aging water mains and laterals. Public Works waits until DOU has completed a neighborhood, and then schedules the neighborhood for resurfacing.

The City of Los Angeles Response:

The City of Los Angeles Department of Public Works - Bureau of Street Services is responsible for over 28,000 lane miles of streets.

The PMS (Micropaver) identifies and prioritizes which streets are eligible for slurry, resurfacing, or other type of repairs. Segments that have been identified for work either by our Utility Notification System or our Public Way Reservation System (Permits) are removed from the PMS list. From the revised PMS list, the fiscal year's street repair program is determined, subject to availability of funds. The segments that do not make that fiscal year's program are automatically relisted to the following fiscal year(s) program until the maintenance is ultimately applied.

The City of San José Response:

The City of San José consists of 4,300 lane miles of streets. The City's network is divided into three different categories: Priority Street Network (PSN) (consisting of arterial or major streets), Other Major Streets (OMS) (consisting of collector streets), and Residential streets. The City currently funds the maintenance of PSN and OMS streets, while Residential streets are only funded for stop gap measures, including pothole repair and stamp patch repair.

The City annually updates a 3-year plan to maintain the major streets within the budget anticipated for each year. Streets that are in need of sealing (PCI of 50-70) or resurfacing (PCI of 26-49) are highly prioritized. The City then selects each street based on the following methods and/or criteria:

1. The City uses the PMS "StreetSaver" to run a multi-year budget-constraint scenario that optimizes the street selection for the entire network while considering the optimum split

between preservation versus rehabilitation. The results of this analysis are reviewed and streets are selected based on the functional class, time since last treatment, PCI, and cost of treatment. Each segment selected by the report and its adjacent segments are reviewed and field-verified for both contiguous segmentation and construction efficiency and constructability. Once the 3-year list is developed, it is posted to the City's Pavement Coordination Website (<https://sjcdot.knack.com/project--street-conflicts#home/>) for stakeholders' review and comments.

2. Streets that are selected for resurfacing based on the PCI threshold are further evaluated by the City for structural design, pavement performance, and ride quality using nondestructive deflection testing. Street repair methods include both conventional and innovative technologies such as rubberized hot mix asphalt, cold-in-place recycling, and thinlays.
3. The City considers community priorities by reviewing frequently reported maintenance issues related to the pavement condition. The City staff investigates these streets and recommends the necessary treatment, and, if no project conflicts are found, these streets are incorporated into the 3-year plan.
4. Multi-modal routes (i.e. bike lanes, minor safety improvements, and green pavement enhancement) are also prioritized when planning and implementing pavement projects. The pavement maintenance team collaborates closely with the transportation team to identify any segments that need pavement maintenance and new bike lanes or enhancement of the current bike lanes.

Port of Long Beach Response:

The Design Division performs road condition surveys every three years to determine the Pavement Condition Index. The Design Division then prioritizes projects for the capital program based on the PCI, with a minimum acceptable PCI of 65.

D. DETECTABLE WARNING TILES

The City of San Diego presented a few questions about detectable warning tiles.

1. What is the standard color of detectable warning tiles for your curb ramps?
2. Do you allow other colors aside from your standard color? If so, what color(s)?
3. If yes, what situations/condition will you allow a deviation from your standard color?
4. If you allow the deviation, do you require the applicant to provide a visual contrast test?

Responses were received from four agencies and are recorded in **Table 5-2**.

**Table 5-2
Responses to Detectable Warning Tiles Questions**

Questions	What is the standard color of detectable warning tiles for your curb ramps?	What type of contracting do you do?	Do you use sole-source contracts? If so, with whom?	Have you done any life-cycle cost analyses to determine whether RPMS or CM-REAS is better?
Sacramento	Yellow	Yes, but only brick red. No other color deviations are allowed.	Brick red is allowed on a case by case basis, typically where it is more compatible with existing architectural or streetscape settings	Sacramento has standard color specifications for the brick red so there is no need for contractor contrast test.
San José	Black. After outreaching to several ADA support organizations, black was determined to have the highest level of contrast with the adjacent material. Prior to black, yellow was the standard color	Yes, yellow is still used on private properties and allowed at BART facilities	Yellow was allowed for the infrastructure surrounding BART to make it consistent with the existing ramp color to avoid confusion of using different colors	No visual contrast test is required for the alternative yellow color
San Francisco	Federal Standard 595B Table IV, Color #33538 "Federal Yellow"	No other colors are permitted	N/A	N/A
Los Angeles	Federal Standard 595B Table IV, Color #33538 "Federal Yellow"	Other colors are not permitted except under unique situations	Only allowed for historical significance, where existing conditions prevent the required yellow contrast to be met. This requires project specific approval.	Yes, testing to meet the contrast requirement of LABC Section 11B-705.1.1.5 is required.



Chapter 6

Acknowledgements

6 Acknowledgements

The participation and contribution of the following individuals to the *Study* is gratefully appreciated. This work would not have been possible without their contributions.



Update 2016 Project Team

Study Team:

**Richard Leja, P.E.,
Deputy Director and
Deputy Civil Engineer**
City of San Diego, Public Works Dept.
525 B Street, Suite 1200
San Diego, CA, 92101
(619) 533-5112
RLeja@sandiego.gov

**Alex Garcia, P.E.,
Senior Civil Engineer**
City of San Diego, Engineering and
Capital Projects Dept., Architectural
Engineering and Parks Division
525 B Street, Suite 750
San Diego, CA 92101
(619) 533-4640
AGarcia@sandiego.gov

**Parag Kalaria, P.E.,
Project Manager**
MWH
300 N. Lake Avenue, Suite 400
Pasadena, CA 91101
(626) 568-6723
(626) 568-6101 (fax)
parag.kalaria@mwhglobal.com

**Nathan Griffin, P.E.,
Consultant**
MWH
300 N. Lake Avenue, Suite 400
Pasadena, CA 91101
(646) 827-4083
nathan.griffin@mwhglobal.com

**Adnan Anabtawi,
Consultant**
MWH
19800 MacArthur Blvd., Suite 550
Irvine, CA 92612
(949) 328-2422
adnan.anabtawi@mwhglobal.com

**William Lacher, CCM, LEED AP
Consultant**
Best Management Practices
Consulting, LLC
21256 Spring Clover Lane
Covington, LA, 70435
(504) 579-4543
bill.lacher@gmail.com

**Robert Flory,
Consultant**
Skanska USA Building, Inc.
1999 Harrison Street, Suite 1950
Oakland, CA 94612
(510) 285-1800
(510) 867-4560 (cell)
robert.flory@skanska.com

Project Team:

**Ara Maloyan, P.E.,
Public Works Director/City Engineer**
City of Long Beach, Dept.
of Public Works
333 W. Ocean Blvd., 9th Floor
Long Beach, CA 90802
(562) 570-6771
(562) 570-6012 (fax)
Ara.Maloyan@longbeach.gov

**Mark Whitaker,
Administrative Analyst**
City of Long Beach, Dept.
of Public Works
333 W. Ocean Blvd., 9th Floor
Long Beach, CA 90802
(562) 570-6465
(562) 570-6012 (fax)
Mark.Whitaker@longbeach.gov

**Sean Crumby, P.E.,
Deputy Director of Public
Works / City Engineer**
City of Long Beach, Dept.
of Public Works
333 W. Ocean Blvd., 9th Floor
Long Beach, CA 90802
(562) 570-6695
(562) 570-6012 (fax)
Sean.Crumby@longbeach.gov

**Douglas Sereno, P.E.,
Director of Program Management**
Port of Long Beach, Program
Management Division
Airport Plaza, 4th floor
Long Beach, CA 90815
(562) 283-7354
Doug.sereno@polb.com

**Neil Morrison, P.E.,
Assistant Managing Director
of Maintenance and Design**
Port of Long Beach, Program
Management Division
Airport Plaza, 4th floor
Long Beach, CA 90815
(562) 283-7853
Neil.morrison@polb.com

**Sean Gamette, P.E.,
Acting Assistant Managing Director**
Port of Long Beach, Engineering Division
Airport Plaza, 4th floor
Long Beach, CA 90815
(562) 283-7277
Sean.gamette@polb.com

**Gary Lee Moore, P.E.,
City Engineer**
City of Los Angeles, Dept. of Public
Works, Bureau of Engineering
1149 S. Broadway, Suite 700
Los Angeles, CA 90015
(213) 485-4935
(213) 485-4923 (fax)
gary.lee.moore@lacity.org

**Ted Allen, P.E.,
Deputy City Engineer**
City of Los Angeles, Dept. of Public
Works, Bureau of Engineering
1149 S. Broadway, Suite 700
Los Angeles, CA 90015
(213) 485-4915
(213) 485-4923 (fax)
ted.allen@lacity.org

**Julie Sauter, P.E.,
Principal Civil Engineer**
City of Los Angeles, Dept. of Public
Works, Bureau of Engineering
1149 S. Broadway, Suite 700
Los Angeles, CA 90015
(213) 847-0577
(213) 847-0703 (fax)
julie.sauter@lacity.org

**Brooke A. Levin,
Director**
City of Oakland, Public Works Dept.
250 Frank H. Ogawa Plaza, Suite 4314
Oakland, CA 94612
(510) 239-4470
(510) 236-6412 (fax)
blevin@oaklandnet.com

**Michael Neary, P.E.,
Assistant Director**
City of Oakland, Public Works Dept.,
Bureau of Engineering & Construction
250 Frank H. Ogawa Plaza, Suite 4314
Oakland, CA 94612
(510) 238-6659
(510) 238-7227 (fax)
mjneary@oaklandnet.com

**Gus Amirzehni, P.E.,
Engineering Design Manager**
City of Oakland, Public Works Dept.,
Bureau of Engineering & Construction
250 Frank H. Ogawa Plaza, Suite 4314
Oakland, CA 94612
(510) 238-6601
(510) 238-7227 (fax)
gamirzehni@oaklandnet.com

Danny Lau,
Project Delivery Division Manager
City of Oakland, Public Works Dept.,
Bureau of Engineering & Construction
250 Frank H. Ogawa Plaza, Suite 4314
Oakland, CA 94612
(510) 238-7211
(510) 238-7227 (fax)
dlau@oaklandnet.com

David Ng,
Civil Engineer
City of Oakland, Public Works Dept.,
Bureau of Engineering & Construction
250 Frank H. Ogawa Plaza, Suite 4314
Oakland, CA 94612
(510) 238-7267
(510) 238-7227 (fax)
dng@oaklandnet.com

Nicholas Theocharides,
Engineering Services
Division Manager
City of Sacramento, Dept.
of Transportation
915 I Street, Room 2000
Sacramento, CA 95814
(916) 808-5065
(916) 808-8281 (fax)
nicolas@cityofsacramento.org

Jesse Gotham, P.E.,
Supervising Engineer
City of Sacramento,
Dept. of Public Works
915 I Street, Room 2000
Sacramento CA 95814
(916) 808-6897
(916) 808-8281 (fax)
jgothan@cityofsacramento.org

Nicole Henderson,
Supervising Financial Analyst
City of Sacramento,
Dept. of Public Works
915 I Street, Room 2000
Sacramento CA 95814
(916) 808-8242
(916) 808-8281 (fax)
nhenderson@cityofsacramento.org

Dan Sherry,
Engineering and Water
Resources Division Manager
City of Sacramento, Dept. of Utilities
1395 35th Avenue
Sacramento, CA 95822
(916) 808-1419
dsherry@cityofsacramento.org

Brett Grant,
Supervising Engineer
City of Sacramento, Dept. of Utilities
1395 35th Avenue
Sacramento, CA 95822
(916) 808-1413
bgrant@cityofsacramento.org

Michelle Carrey,
Supervising Engineer
City of Sacramento, Dept. of Utilities
1395 35th Avenue
Sacramento, CA 95822
(916) 808-1438
mcarrey@cityofsacramento.org

Mohsen Maali, P.E.,
Senior Civil Engineer
City of San Diego, Public Works Dept.,
Project & Operations Support Division
525 B Street, Suite 750
San Diego, CA 92101
(619) 533-6671
MMAali@sandiego.gov

Kris Shackelford, P.E.,
Senior Civil Engineer
City of San Diego, Public Works Dept.,
Project Implementation Division
525 B Street, Suite 750
San Diego, CA 92101
(619) 533-4121
KShackelford@sandiego.gov

**Myrna Dayton, P.E.,
Deputy Director**
City of San Diego, Public Works
Dept., Construction Management
and Field Services Division
9485 Aero Drive
San Diego, CA 92123
(858) 573-5019
MDayton@sandiego.gov

**Fuad Sweiss, P.E.,
City Engineer and Deputy
Director of Engineering**
City and County of San Francisco,
Dept. of Public Works
City Hall Room 348
1 Carlton B. Goodlett Pl
San Francisco, CA 94102
(415) 554-6920
Fuad.Sweiss@sfdpw.org

**Patrick Rivera, P.E.,
Division Manager**
City and County of San Francisco,
Dept. of Public Works, Infrastructure
Design & Construction
30 Van Ness Avenue, 5th Floor
San Francisco, CA 94102
(415) 558-4001
Patrick.Rivera@sfdpw.org

**Oscar Gee, P.E.,
Project Manager**
City and County of San Francisco,
Dept. of Public Works, Project
Management and Construction
30 Van Ness Avenue, 5th Floor
San Francisco, CA 94102
(415) 558-4582
Oscar.Gee@sfdpw.org

**Mark Dorian, A.I.A.,
Operations Manager**
City and County of San Francisco,
Dept. of Public Works, Building
Design and Construction
30 Van Ness Avenue, 4th Floor
San Francisco, CA 94102
(415) 557-4719
(415) 522-7777 (fax)
Mark.Dorian@sfdpw.org

**David D. Sykes, P.E.,
Assistant City Manager**
City of San José, Office
of the City Manager
200 E. Santa Clara St.
San José, CA 95113
(408) 535-8185
dave.sykes@sanjoseca.gov

**Barry Ng, P.E., L.S.,
Director**
City of San José, Dept. of Public Works
200 E. Santa Clara St.
5th Floor Tower
San José, CA 95113
(408) 535-8477
barry.ng@sanjoseca.gov


**Michael O'Connell, P.E.,
Deputy Director**
City of San José,
Dept. of Public Works
200 E. Santa Clara St.
5th Floor Tower
San José, CA 95113
(408) 975-7333
michael.oconnell@sanjoseca.gov

**Patricia A. Cannon, P.E., L.S.,
Division Manager**
City of San José, Dept. of Public Works
1661 Senter Road, Building A, 1st Floor
San José, CA 95112
(408) 975-7380
patty.cannon@sanjoseca.gov

Page Intentionally Left Blank



APPENDICES



APPENDIX A
PERFORMANCE
QUESTIONNAIRE

APPENDIX A Performance Questionnaire

California Multi-Agency Benchmarking Study Update 2016 Performance Questionnaire

Agency: Project Name:

Project Type: LEED Green Building

New/Rehab Index: Project Financial Elements Closed and Complete

Alternative Project Delivery:

Description:


Comments:

	Planning		Design		Construction		Total	
	DOLLAR	% of TCC*	DOLLAR	% of TCC*	DOLLAR	% of TCC*	DOLLAR	% of TCC*
AGENCY LABOR								
AGENCY COSTS ⁽¹⁾								
<i>Art Fees</i>								
SUB-TOTAL AGENCY								
CONSULTANT								
TOTALS								
PHASE DURATION		Months		Months		Months		

AMOUNT OF CONSTRUCTION CONTRACT ENGINEER'S ESTIMATE	
COST OF CHANGE ORDERS	Changed Conditions <input type="text"/> Changed Bid Documents <input type="text"/> Client-Initiated Changes: <input type="text"/> Total Change Orders <input type="text"/> \$-
UTILITY RELOCATION COST	<input type="text"/>
CITY FORCES CONSTRUCTION	<input type="text"/>
TOTAL CONSTRUCTION COST (TCC)	<input type="text"/>
LAND ACQUISITION	<input type="text"/>
PROJECT COMPLETION DATE	<input type="text"/>
TOTAL PROJECT COST	<input type="text"/> \$-
NUMBER OF BIDS RECEIVED	<input type="text"/>

(1) Agency costs include other direct costs and can be listed underneath. This value is locked and it is calculated from its items (Rows 15 - 19).

Page Intentionally Left Blank

A topographic map of North Carolina, rendered in shades of blue and grey, showing terrain features like mountains and valleys. The map is positioned on the left side of the page, with the right side being a solid light blue background.

APPENDIX B PERFORMANCE CURVES

APPENDIX B Performance Curves

REGRESSION ANALYSIS RESULTS

The results of the regression analysis performed using the performance model are presented in the following paragraphs.

REGRESSION DEFINITIONS

A brief overview of the relevant statistical terminology and their definitions is provided in the following paragraphs:

Performance curves produced for this *Study* are regressions of data, demonstrating how close of a relationship exists between the dependent variable (on the y-axis) and the independent variable (on the x-axis). For instance, a regression curve of design cost versus total construction cost (TCC) would be prepared to evaluate how much of the variability in design cost is due to the TCC value.

The regression trendline can be used as a starting point for evaluating the budget for a suite of projects. Caution and use of professional judgment is required if using the regression trendline to budget an individual project.

Confidence Interval

The upper and lower bounds of the confidence interval indicates the level of certainty in a data set and how likely it is that a random sample from the data set will fall within the interval. The wider the distance between the upper and lower bounds of a confidence interval, the less certainty in the model and greater the

need to collect more data before drawing conclusions from the data set.

Coefficient of Determination

A best-fit logarithmic curve is calculated using the least-squares method in Excel®, and a R² value is displayed. The R² value, also called the coefficient of determination, is a value between 1 and 0, with a value approaching 0 indicating a poor model and a value approaching 1 indicating a high dependence of the y-value statistic on the x-value statistic.

Statistical Significance

To evaluate the statistical significance of the result obtained, the regression analyses included a calculation of p-values. Whereas the R² value is a *descriptive* statistic (i.e., describes the current set of data), the p-value is a *predictive* statistic. It indicates whether there are enough data points to arrive at statistically-significant results and whether the data set could be used to forecast new values. The selection of a desirable p-value is subjective, though 0.10 or 0.05 is typically used as the maximum desirable value.

For the purposes of this *Study*, a critical p-value of 0.10 was selected. Thus, any result where $p \leq 0.10$ is considered statistically significant. There is no difference between a p-value slightly below 0.10 as one that is far below 0.10. Both results are considered to have equal statistical significance.

For regressions resulting in a p-value above 0.10, additional projects should be added to the database to improve the result. Please see the *Study 2002* report for additional detail on the connection between the number of projects and p-values. Pump stations and restroom projects had p-values less than 0.1, and therefore the values obtained are not statistically significant.

For each of the regressions, the R² value and p-value should be considered separately. A high R² value does not mean the result is statistically-significant, and vice-versa.

The results of the regression analyses are discussed in the remainder of this section. The results of the regression analyses are summarized in **Table B-1** and **Table B-2**. **Table B-1** summarizes the performance model results for the full range of TCC while **Table B-2** summarizes the results for the 80th percentile subset of TCC. These tables also summarize the design, construction management, and project delivery costs expressed as a percentage of the TCC and the R² and the p-values for the different project types.

It is important to note that while the slopes of the linear regression models are an expression of the project delivery cost as a percentage of construction, the slopes are not equal to the average and median project delivery percentages shown in **Table 3-5**, **Table 3-6** and **Table 3-7**. This is due to the fact that the linear trendline is fit by the least squares method.

This is better explained by the following example. Consider 5 projects in the municipal category having the a1, a2, a3, a4, and a5 as their individual project delivery costs and b1, b2, b3, b4, and b5 as their individual TCC. The arithmetic average of the project delivery percentages would be represented as:

$$\text{Project Delivery Percentage} = \left(\frac{a1}{b1} + \frac{a2}{b2} + \frac{a3}{b3} + \frac{a4}{b4} + \frac{a5}{b5} \right) / 5$$

The project delivery percentages presented in **Table 3-5** through **Table 3-12** are computed using the above formula which is the average of the individual project delivery percentages

In the regression analysis, the project delivery percentage is computed in fashion that is more similar to the following formula which represents the average slope of the least squares fit.

$$\text{Project Delivery Percentage} = \left(\frac{a1 + a2 + a3 + a4 + a5}{b1 + b2 + b3 + b4 + b5} \right)$$

The project delivery percentages presented in **Table B-1** and **Table B-2** are computed using the above formula.

The plots depicting the regression relationships are shown in this section. It should also be noted that while majority of projects are clustered near the origin of the graph, the slope of the trendline is predominantly governed by the data points scattered at relatively high TCC values.

Since the slope of the trendline provides the design, construction management, or the project delivery costs as a percentage of the TCC for a group of projects, the results better reflect the properties of a program of projects rather than that of an individual project. Therefore, the reader must avoid budgeting individual projects based solely on these analyses.

In most cases, the results reflect the agencies' experience with the delivery of capital projects that on a percentage basis projects with lower TCCs are more expensive to deliver than projects with higher TCCs. Only 2 out of the 16 categories (bridges and pump stations) have lower project delivery percentages for the 80th percentile subset of projects than the full range of projects. It is concluded that the model results are reasonable from a statistical perspective.

For projects belonging to the Parks category, there is an increase of approximately six percent in the project delivery percentages

for projects evaluated in the 80th percentile subset of TCC. Similarly, project delivery percentages for projects belonging to the Pipes, Streets and Municipal category exhibit an 11, 13, and 23 percent increase, respectively, than the 80th percentile subset. Comparing the results summarized in **Table B-1** and **Table B-2** shows that an economy of scale exists in delivering projects with a higher TCC versus those with a lower TCC.

The elimination of auto-correlation in Update 2008 and the use of the linear trendline to describe the relationship between project delivery costs and the TCC have significantly improved the R² values as compared to the Study years prior to 2008. The linear regression trendline equations are shown in **Table B-3**.

The reader is cautioned that these tables should only be used as a reference and not for prediction of performance. Readers are urged to review the curves in this section in conjunction with using this table.

**Table B-1
Summary of Performance Models (Full Range of TCC)**

Project Type or Classification	Number of Projects ¹	Design Cost			Construction Management Cost			Project Delivery Cost					
		(% of TCC)	95% CI (% of TCC)	R ²	p-value	(% of TCC)	95% CI (% of TCC)	R ²	p-value	(% of TCC)	95% CI (% of TCC)	R ²	p-value
Municipal Facilities	75	13%	11%-14%	0.81	1.0E-28	15%	13%-18%	0.71	2.3E-21	28%	25%-30%	0.86	3.1E-33
Libraries	3	16%	7%-25%	0.97	1.8E-02	16%	7%-25%	0.96	1.8E-02	32%	14%-50%	0.97	1.7E-02
Police/Fire Stations	8	12%	10%-14%	0.96	2.4E-06	9%	6%-11%	0.92	4.0E-05	20%	16%-24%	0.96	5.7E-06
Comm./Rec.Center/Child Care/Gyms	25	18%	14%-23%	0.75	1.3E-08	13%	9%-16%	0.70	9.0E-08	31%	25%-37%	0.83	1.0E-10
Other Municipal	39	11%	9%-12%	0.85	4.1E-17	25%	22%-28%	0.88	3.5E-19	36%	33%-39%	0.93	1.3E-23
Streets	204	19%	18%-21%	0.86	3.8E-87	12%	11%-13%	0.82	1.7E-76	31%	30%-33%	0.91	6.3E-106
Widening/New/Grade Separations	14	15%	13%-17%	0.96	1.9E-10	12%	11%-13%	0.97	7.1E-11	27%	24%-30%	0.97	1.4E-11
Bridges	22	25%	20%-30%	0.85	3.2E-10	23%	18%-28%	0.83	1.2E-09	48%	39%-57%	0.86	1.7E-10
Reconstructions	77	29%	28%-30%	0.96	2.2E-56	8%	7%-9%	0.77	5.2E-26	37%	36%-38%	0.97	1.2E-60
Bike/Pedestrian/Streetscapes	62	26%	24%-29%	0.85	1.5E-26	17%	15%-19%	0.78	2.0E-21	43%	39%-47%	0.88	7.5E-30
Signals	29	23%	18%-28%	0.79	6.8E-11	13%	12%-15%	0.90	1.0E-15	36%	31%-41%	0.89	5.4E-15
Pipes	276	17%	16%-18%	0.78	2.0E-92	19%	18%-21%	0.69	8.2E-73	36%	34%-38%	0.82	2.1E-104
Gravity Mains	216	17%	16%-18%	0.77	1.2E-70	18%	16%-19%	0.64	8.7E-50	35%	32%-37%	0.79	8.0E-74
Pressure Systems	41	18%	14%-21%	0.74	3.2E-13	13%	11%-15%	0.81	3.9E-16	31%	26%-35%	0.81	5.1E-16
Pump Stations	3	15%	-11%-40%	0.75	0.13	24%	7%-42%	0.95	2.7E-02	39%	23%-55%	0.98	9.2E-03
Other Pipes	16	15%	12%-18%	0.91	2.5E-09	32%	29%-34%	0.97	5.5E-13	46%	44%-49%	0.99	2.3E-16
Parks	47	24%	22%-27%	0.91	4.5E-26	14%	13%-15%	0.91	2.0E-25	38%	35%-41%	0.93	3.5E-28
Playgrounds	32	27%	26%-28%	0.98	2.9E-28	14%	13%-16%	0.94	2.6E-20	41%	39%-44%	0.98	1.2E-26
Sportfields	13	9%	5%-13%	0.68	3.1E-04	11%	7%-14%	0.79	2.0E-05	20%	13%-27%	0.77	3.9E-05
Restrooms	2	28%	17%-39%	1.00	2.0E-02	2%	-11%-14%	0.75	0.34	30%	28%-31%	1.00	2.5E-03

Notes:

TCC = Total Construction Cost; CI = Confidence Interval. The project delivery percentages indicated are the ranges corresponding to the 95 percent confidence intervals on the mean slope of the linear regression trendline. Caution and review of the report text are urged in using this information. Refer to Appendix B for the corresponding regression curves, R² values, and N values for more details.

1. Total excludes projects delivered by alternative delivery mechanisms such as design-build, JOC, and CM@Risk. Projects delivered by alternative techniques are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the Study.

Table B-2
Summary of Performance Models (80th Percentile Subset of TCC)

Project Type or Classification	Number of Projects ¹	Design Cost			Construction Management Cost			Project Delivery Cost					
		(% of TCC)	95% CI (% of TCC)	R ²	p-value	(% of TCC)	95% CI (% of TCC)	R ²	p-value	(% of TCC)	95% CI (% of TCC)	R ²	p-value
Municipal Facilities	60	30%	27%-34%	0.81	3.4E-23	21%	17%-25%	0.66	2.0E-15	51%	46%-57%	0.85	5.2E-26
Libraries	2	22%	0%-44%	0.99	5.0E-02	22%	3%-41%	1.00	4.2E-02	44%	40%-48%	1.00	4.1E-03
Police/Fire Stations	6	27%	21%-33%	0.96	8.6E-05	29%	16%-42%	0.87	2.0E-03	56%	38%-74%	0.93	5.2E-04
Comm./Rec.Center/ Child Care/Gyms	19	37%	29%-44%	0.85	1.0E-08	21%	13%-29%	0.64	2.3E-05	58%	51%-64%	0.95	6.5E-13
Other Municipal	31	36%	30%-42%	0.83	6.6E-13	30%	23%-37%	0.71	1.2E-09	66%	53%-79%	0.79	1.5E-11
Streets	163	27%	24%-29%	0.72	8.4E-47	17%	16%-19%	0.71	3.5E-45	44%	41%-48%	0.79	1.7E-56
Widening/New/ Grade Separations	11	22%	7%-38%	0.51	9.1E-03	21%	13%-29%	0.78	1.5E-04	44%	22%-66%	0.67	1.2E-03
Bridges	17	26%	20%-31%	0.85	4.6E-08	20%	16%-25%	0.85	6.4E-08	46%	37%-55%	0.89	5.1E-09
Reconstructions	61	21%	18%-25%	0.69	4.9E-17	17%	14%-20%	0.71	1.0E-17	38%	33%-44%	0.77	7.7E-21
Bike/Pedestrian/ Streetscapes	49	30%	25%-36%	0.71	1.5E-14	24%	19%-28%	0.72	5.4E-15	54%	47%-61%	0.83	3.7E-20
Signals	23	36%	25%-47%	0.68	6.5E-07	13%	8%-17%	0.61	7.1E-06	49%	38%-60%	0.80	5.0E-09
Pipes	220	25%	23%-27%	0.78	1.5E-73	22%	21%-24%	0.81	4.9E-81	47%	45%-50%	0.87	1.3E-98
Gravity Mains	172	26%	24%-28%	0.78	1.0E-58	23%	22%-25%	0.83	5.7E-67	49%	47%-52%	0.88	4.7E-81
Pressure Systems	32	25%	19%-31%	0.72	5.3E-10	16%	14%-19%	0.83	2.0E-13	41%	34%-49%	0.80	2.4E-12
Pump Stations	2	10%	-116%-136%	0.51	0.49	24%	-78%-125%	0.90	0.21	34%	9%-58%	1.00	3.6E-02
Other Pipes	12	29%	19%-40%	0.77	9.1E-05	28%	16%-40%	0.70	3.4E-04	57%	44%-71%	0.89	1.5E-06
Parks	37	26%	23%-30%	0.87	2.8E-17	18%	14%-22%	0.69	9.4E-11	44%	39%-50%	0.88	4.3E-18
Playgrounds	25	28%	23%-32%	0.85	2.2E-11	21%	16%-26%	0.76	6.1E-09	49%	42%-55%	0.91	2.7E-14
Sportfields	10	21%	11%-31%	0.71	1.1E-03	18%	10%-26%	0.74	7.2E-04	38%	24%-53%	0.79	2.5E-04
Restrooms ²	1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Notes:

TCC = Total Construction Cost; CI = Confidence Interval. The project delivery percentages indicated are the ranges corresponding to the 95 percent confidence intervals on the mean slope of the linear regression trendline. Caution and review of the report text are urged in using this information. Refer to Appendix B for the corresponding regression curves, R² values, and N values for more details.

- Total excludes projects delivered by alternative delivery mechanisms such as design-build, JOC, and CM@Risk. Projects delivered by alternative techniques are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the Study.
- Parks - Restrooms have too few projects to calculate statistics.

Table B-3
Summary of Regression Equations

Project Type or Classification	Design Cost (x) vs. TCC Full Range of TCC	Design Cost (x) vs. TCC Smaller Project Subset of TCC	CM Cost (x) vs. TCC Full Range of TCC	CM Cost (x) vs. TCC Smaller Project Subset of TCC	Project Delivery Cost (x) vs. TCC Full Range of TCC	Project Delivery Cost (x) vs. TCC Smaller Project Subset of TCC
Municipal Facilities	0.1262x	0.3038x	0.1523x	0.2086x	0.2785x	0.5125x
Libraries	0.1592x	0.2206x	0.1579x	0.2203x	0.3171x	0.4408x
Police/Fire Stations	0.1153x	0.2672x	0.0854x	0.2914x	0.2008x	0.5586x
Comm./Rec. Center/Child Care/Gyms	0.1824x	0.3657x	0.1288x	0.2110x	0.3112x	0.5767x
Other Municipal	0.1088x	0.3613x	0.2483x	0.2993x	0.3571x	0.6606x
Streets	0.1949x	0.2690x	0.1192x	0.1730x	0.3141x	0.4421x
Widening/New/Grade Separations	0.1502x	0.2233x	0.1189x	0.2138x	0.2692x	0.4372x
Bridges	0.2491x	0.2580x	0.2295x	0.2026x	0.4786x	0.4605x
Reconstructions	0.2908x	0.2120x	0.0793x	0.1710x	0.3701x	0.3831x
Bike/Pedestrian/ Streetscapes	0.2642x	0.3045x	0.1689x	0.2377x	0.4331x	0.5421x
Signals	0.2299x	0.3630x	0.1336x	0.1266x	0.3635x	0.4896x
Pipes	0.1685x	0.2517x	0.1947x	0.2228x	0.3632x	0.4745x
Gravity Mains	0.1714x	0.2622x	0.1771x	0.2319x	0.3485x	0.4941x
Pressure Systems	0.1779x	0.2518x	0.1291x	0.1632x	0.3070x	0.4149x
Pump Stations	0.1455x	0.1009x	0.2408x	0.2356x	0.3864x	0.3365x
Other Pipes	0.1496x	0.2929x	0.3151x	0.2819x	0.4648x	0.5748x
Parks	0.2440x	0.2647x	0.1381x	0.1778x	0.3821x	0.4425x
Playgrounds	0.2695x	0.2751x	0.1447x	0.2113x	0.4143x	0.4863x
Sportfields	0.0939x	0.2086x	0.1088x	0.1763x	0.2028x	0.3848x
Restrooms ¹	0.2802x	NA	0.0168x	NA	0.2969x	NA


Note:


TCC = Total Construction Cost; CM = Construction Management.


1. Parks - Restrooms have too few projects to calculate statistics for smaller project subset.


CURVES GROUP 1


Design Cost
vs
Total Construction Cost



























































Page Intentionally Left Blank


CURVES GROUP 2


Construction Management Cost vs Total Construction Cost



























































Page Intentionally Left Blank


CURVES GROUP 3


Project Delivery Cost vs Total Construction Cost
























































Page Intentionally Left Blank



APPENDIX C
INDIRECT
RATES

Indirect Rates

**Table C-1
Indirect Rates Applied to Capital Projects**

Agency	Fringe Benefits	Compensated Time Off	City Overhead	Department Overhead	Agency Overhead	Indirect Rate Factor ¹
City of Long Beach Department of Public Works ²	41.92%	19.40%	0%	2.5%	49.21%	149.63%
City of Los Angeles Department of Public Works Bureau of Engineering ³	36.68%	21.35%	12.17%	23.77%	47.32%	141.30%
City of Oakland Department of Engineering & Construction	71.85%	22.90%	20.22%	29.00%	18.90%	162.87%
City of Sacramento Department of Public Works (FY16 Budgeted)	39.59%	20.31%	25.37%	14.14%	73.52%	172.93%
Department of Utilities	29.26%	18.70%	14.65%	61.16%	42.74%	166.51%
City of San Diego Engineering and Capital Projects	65.00%	16.20%	0%	0%	93.40%	174.60%
City and County of San Francisco Department of Public Works Building Design and Construction Infrastructure Design and Construction	39.12%	22.80%	0%	54.35%	54.15%	175.64%
City of San José Department of Public Works (FY14-15)	73.85%	25.00%	41.84%	16.00%	Included	204.36%

Notes:

1. This value may be different from the sum of overhead values since the compounding formula may vary by agency.
2. The City of Long Beach is currently in the process of recomputing its overhead rates. Rates shown in the above table are 2012 rates.
3. Based on averages of all Bureau program overhead rates provided under CAP 37.
4. All costs are captured independently of funding source

Page Intentionally Left Blank

PARTICIPATING AGENCIES

*City of Long Beach
Department of Public Works
Harbor Department Port of Long Beach*

*City of Los Angeles
Department of Public Works
Bureau of Engineering*

*City of Oakland
Public Works Department
Bureau of Engineering & Construction*

*City of Sacramento
Department of Public Works
Department of Utilities*

*City of San Diego
Engineering & Capital Projects Department*

*City & County of San Francisco
Department of Public Works
Building Design & Construction
Infrastructure Design & Construction*

*City of San Jose
Department of Public Works
City Manager's Office*

<http://eng.lacity.org/techdocs/cabm/>